



Southern California Edison Company

23 PARKER STREET
IRVINE, CALIFORNIA 92718

WALTER C. MARSH
ASSISTANT MANAGER,
NUCLEAR REGULATORY AFFAIRS

TELEPHONE
(714) 454-4403

June 4, 1993

U.S. Nuclear Regulatory Commission
Attention: Document Control Desk
Washington, D.C. 20555

Gentlemen:

**Subject: Docket No. 50-206
Fifteenth Edition of the Integrated Implementation Schedule (IIS)
San Onofre Nuclear Generating Station, Unit 1**

Reference: Letter from W. C. Marsh (SCE) to Document Control Desk (NRC),
dated December 22, 1992; Subject: Fourteenth Edition of the
Integrated Implementation Schedule (IIS)
San Onofre Nuclear Generating Station, Unit 1

In accordance with License Condition 2.C.(5) to Facility Operating License
DPR-13, this letter provides the fifteenth edition of the San Onofre Unit 1
Integrated Implementation Schedule (IIS). Please note there has been one
change from our last letter (Reference): Schedule A, Spent Fuel Pool Cooling
Pump modifications have been completed.

If there are any questions on the enclosure or if you require additional
information, please contact me.

Very truly yours,

Enclosure

cc: J. B. Martin, Regional Administrator, NRC Region V
S. W. Brown, NRC Project Manager, San Onofre Unit 1
C. W. Caldwell, NRC Senior Resident Inspector, San Onofre Units 1, 2&3
R. F. Dudley, Section Chief, Non-Power, Decommissioning, and
Environmental Project, Directorate of Reactor Projects - 3, 4, & 5

9306080048 930604
PDR ADOCK 05000206
R PDR

A001
11/1

ENCLOSURE

INTEGRATED IMPLEMENTATION SCHEDULE
SAN ONOFRE NUCLEAR GENERATING STATION, UNIT 1

FIFTEENTH EDITION
JUNE 1993

Introduction

This report, the fifteenth edition of the IIS, provides the required status update for the period December 1992 through June 1993. The fourteenth edition of the IIS was provided to the NRC by letter, W. C. Marsh to NRC Document Control Desk, dated December 22, 1992.

The current Schedules A and B are enclosed as Attachments 1 and 2, respectively.

Progress In Implementing NRC Requirements

Spent Fuel Pool Cooling Pump modifications have been completed.

Changes Since The Last Report And The Reasons For Schedule Changes Associated With Schedules A and B.

Because of the decision to permanently cease reactor operation following fuel Cycle 11, all Schedule A, B, and C modifications and major evaluations/submittals scheduled for Cycle 12 and 13 have been cancelled with the following exceptions:

Schedule A Modification-Spent Fuel Pool Cooling Pump modifications, are complete.

Schedule B Modification - Spill Prevention Control and Countermeasures (SPCC) Modifications. Appropriate SPCC changes to reflect current Unit 1 shutdown configuration are under review (anticipated completion by the end of 1993).

Expected Percentages Allocation Of Resources On Regulatory And Betterment Projects For The Next Refueling/Modification Outage

None

ATTACHMENT 1

**INTEGRATED IMPLEMENTATION SCHEDULE A
MODIFICATIONS ASSOCIATED WITH RULE, REGULATION OR ORDER**

NONE

ONGOING MAJOR EVALUATIONS REQUIRING SCE SUBMITTAL

NONE

ATTACHMENT 2

**INTEGRATED IMPLEMENTATION SCHEDULE B
MODIFICATIONS ASSOCIATED WITH
NRC COMMITMENTS AND OTHER REQUIREMENTS**

Spill Prevention Control and Countermeasures (SPCC) Modifications. Appropriate SPCC changes to reflect current Unit 1 shutdown configuration are under review (anticipated completion by the end of 1993).