



CB&I
128 South Tryon Street
Charlotte, NC 28202
Tel: +1 704 343 7500
www.CBI.com

10 CFR 21.21

January 9, 2015

U.S. Nuclear Regulatory Commission
Attn: Document Control Desk
Washington, DC 20555-0001

**SUBJECT: INTERIM 10 CFR PART 21 REPORT REGARDING SUBMODULE CA01-15
NONCONFORMANCES FOR V.C. SUMMER UNIT 2 AP1000® PROJECT**

The attachment to this letter provides an interim report in accordance with 10 CFR 21.21 pertaining to submodule CA01-15 supplied by CB&I Lake Charles for the V.C. Summer Unit 2 AP1000® nuclear project. Based on information in quality assurance inspection reports, some nonconforming structural welds were found and some reinforcing steel component nonconformances were also found on this submodule.

Evaluation of reportability in accordance with 10 CFR Part 21 was not able to be completed within the 60-day evaluation period due to the recent discovery that the initial review of these conditions incorrectly concluded that the receipt documentation had not yet been received. A corrective action report has been initiated for the failure to complete the evaluation within the required timeframe. It is currently expected that the evaluation of this condition will be completed by March 10, 2015.

If you have any questions pertaining to this information, please contact Curtis Castell, Licensing Manager, at 980-321-8314.

Sincerely,



Michael Hickey
Senior Vice President

cc: Regional Administrator, USNRC, Region II

Attachment

IE19
MRO

INTERIM 10 CFR PART 21 REPORT REGARDING SUBMODULE CA01-15
NONCONFORMANCES FOR V.C. SUMMER UNIT 2 AP1000® PROJECT

This report is being provided as an interim report in accordance with 10 CFR 21.21.

(i) Name and address of the individual or individuals informing the Commission.

Mr. Michael Hickey
CB&I Nuclear
128 S. Tryon St., Suite 1000
Charlotte, NC 28202

(ii) Identification of the facility, the activity, or the basic component supplied for such facility or such activity within the United States which fails to comply or contains a defect.

No basic components have been determined to fail to comply or contain a defect. This is an interim report. CB&I Lake Charles is supplying basic components associated with modular construction for the V.C. Summer Unit 2 AP1000® nuclear project. Based on information in quality assurance inspection reports, some nonconforming structural welds were found and some reinforcing steel component nonconformances were also found on submodule CA01-15.

(iii) Identification of the firm constructing the facility or supplying the basic component which fails to comply or contains a defect.

No basic components have been determined to fail to comply or contain a defect. This is an interim report. The nonconformances pertain to submodule fabrication that was performed by CB&I Lake Charles, 3191 West Lincoln Rd., Lake Charles, LA 70605.

(iv) Nature of the defect or failure to comply and the safety hazard which is created or could be created by such defect or failure to comply.

No basic components have been determined to fail to comply or contain a defect. This is an interim report. Evaluation of the condition is expected to be completed by March 10, 2015.

(v) The date on which the information of such defect or failure to comply was obtained.

The discovery date of the deviations that require evaluation is November 5, 2014, based on the earliest date of the inspection reports that originally discovered the deviations. Evaluation of reportability in accordance with 10 CFR Part 21 was not completed within the 60 day evaluation period due to the recent discovery that the initial review of these conditions incorrectly concluded that the receipt documentation had not yet been received. A corrective action report has been initiated for the failure to complete the evaluation within the required timeframe. It is currently expected that the evaluation of this condition will be completed by March 10, 2015.

(vi) In the case of a basic component which contains a defect or fails to comply, the number and location of these components in use at, supplied for, being supplied for, or may be supplied for, manufactured, or being manufactured for one or more facilities or activities subject to the regulations in this part.

No basic components have been determined to fail to comply or contain a defect. This is an interim report.

(vii) The corrective action which has been, is being, or will be taken; the name of the individual or organization responsible for the action; and the length of time that has been or will be taken to complete the action.

No basic components have been determined to fail to comply or contain a defect. This is an interim report.

(viii) Any advice related to the defect or failure to comply about the facility, activity, or basic component that has been, is being, or will be given to purchasers or licensees.

None at this time.

(ix) In the case of an early site permit, the entities to whom an early site permit was transferred.

Not applicable.