



Savannah River Site Liquid Waste Planning Process

LIQUID Waste System Plan

An Integrated System at the Savannah River Site



REVISION 19

May 2014

SRR-LWP-2009-00001

REVISION: 19

May 15, 2014

KEYWORDS: Tank Farm, Salt Program
Saltstone, DWPF, Liquid Waste
SPF, ETF, Sludge Washing
Lifecycle, Waste Solidification
MCU, ARP, CSSX, SWPF

RETENTION: PERMANENT

Liquid Waste System Plan


Revision 19

D. P. Chew
B. A. Hamm

Approvals:




Kenneth. J. Rueter
SRR President & Project Manager



James L. Folk, Jr.
Acting Assistant Manager for Waste Disposition Project

Authors




D. P. Chew, System Planning




B. A. Hamm, System Planning

Reviews



P. J. Hill, Manager, System Planning

Concurrence



S. A. MacVean, COO/Deputy PM, SRR LLC

Table of Contents

1. EXECUTIVE SUMMARY	1
2. INTRODUCTION	4
2.1 COMMON GOALS & VALUES	4
2.2 GOALS	6
2.3 RISK ASSESSMENT	8
3. PLANNING BASES	9
3.1 FUNDING	9
3.2 REGULATORY DRIVERS	9
3.3 REVISIONS	10
3.4 KEY MILESTONES	11
4. PLANNING SUMMARY AND RESULTS	12
4.1 DISPOSITION OF SLUDGE WASTE	12
4.2 DWPF OPERATIONS	13
4.3 DISPOSITION OF SALT WASTES	16
4.3.1 Actinide Removal Process / Modular CSSX Unit (ARP/MCU)	16
4.3.2 Salt Waste Processing Facility (SWPF)	17
4.4 SALTSTONE OPERATIONS	18
4.5 WASTE REMOVAL AND TANK CLOSURE	19
4.5.1 Waste Removal and Tank Cleaning	19
4.5.2 Tank Closure and Stabilization	22
4.6 BASE OPERATIONS	23
4.6.1 Supporting Nuclear Material Stabilization	23
4.6.2 DWPF Recycle Handling	24
4.6.3 Transfer Line Infrastructure	24
4.6.4 Tank 48 Treatment	24
4.6.5 Effluent Treatment Facility	24
4.6.6 Managing Type III Tank Space	25
4.7 CLOSURE SEQUENCE FOR THE LIQUID WASTE SYSTEM	25
5. ALTERNATIVE ANALYSES	27
5.1 SUPPORT SWPF AT THE RATED CAPACITY	27
5.2 SRNL CLOSURE SAMPLE ANALYSIS LIMITATIONS	29
5.3 ALTERNATE RISK REDUCTION	29
6. DESCRIPTION OF ASSUMPTIONS AND BASES	30
6.1 PRIORITIES FOR PLAN DEVELOPMENT	30
6.2 FUNDING	30
6.3 REGULATORY DRIVERS	30
6.4 WASTE REMOVAL AND TANK REMOVAL FROM SERVICE PROGRAM	30
6.5 DWPF PRODUCTION	31
6.6 SALT PROGRAM	32
6.7 SALTSTONE PRODUCTION	33
6.8 BASE OPERATIONS	33
7. SYSTEM DESCRIPTION	35
7.1 HISTORY	35
7.2 TANK STORAGE	35
7.3 WASTE TANK SPACE MANAGEMENT	37
7.4 WASTE REMOVAL FROM TANKS	38
7.5 SAFE DISPOSAL OF THE WASTE	39
7.6 SALT PROCESSING	39
7.7 SLUDGE PROCESSING	40
7.8 DWPF VITRIFICATION	40
7.9 SALTSTONE DISPOSITION	40
APPENDIX A — SLUDGE PROCESSING	44
APPENDIX B — CANISTER STORAGE	45

APPENDIX C — SALT SOLUTION PROCESSING	46
APPENDIX D — SALT BATCH COMPOSITION.....	47
APPENDIX E — TANK FARM INFLUENTS AND EFFLUENTS	50
APPENDIX F — BWRE & REMOVAL FROM SERVICE.....	52
APPENDIX G — REMAINING TANK INVENTORY.....	53
APPENDIX H — LW SYSTEM PLAN — REVISION 19 SUMMARY	54
APPENDIX I — PRIORITY ANALYSIS (FROM REVISION 18 OF THE PLAN)	55
APPENDIX J— ACRONYMS	57
REFERENCES.....	59

Index of Tables

Table 1-1 — <i>Results of the Plan</i>	3
Table 3-1 — <i>Key Milestones</i>	11
Table 4-1 — <i>Difference in Canisters Produced: this Plan vs. Rev 18</i>	14
Table 4-2 — <i>Planned DWPF Production Rates</i>	15
Table 4-3 — <i>Closure Activities</i>	26
Table 6-1 — <i>Evaporator Capacity</i>	34

Index of Figures

Figure 4-1 — <i>Sludge Feed Preparation</i>	12
Figure 4-2 — <i>Schematic of the ARP/MCU Process</i>	17
Figure 4-3 — <i>WOW Deployment for BWRE</i>	20
Figure 4-4 — <i>Modified Density Gradient Salt Removal</i>	20
Figure 4-5 — <i>Dissolution Water Skid</i>	21
Figure 4-6 — <i>Grout Placement</i>	23
Figure 4-7 — <i>Grouted Tank</i>	23
Figure 5-1 — <i>SWPF Throughput Improvement</i>	27
Figure 5-2 — <i>Tank Removal from Service for two/year SRNL samples</i>	29
Figure 7-1 — <i>Waste Tank Composite Inventory (as of December 31, 2013)</i>	37
Figure 7-2 — <i>Process Flowsheet</i>	42
Figure 7-3 — <i>Liquid Waste Program — Current Status</i>	43
Figure I-1 — <i>Bulk Waste Removals</i>	55
Figure I-2 — <i>Tank Closures</i>	56
Figure I-3 — <i>Curies at Risk</i>	56

1. Executive Summary

Treatment and disposition of salt waste is the critical path to completion of the Savannah River Site (SRS) Liquid Waste (LW) Disposition Program. During the period prior to startup of the Salt Waste Processing Facility (SWPF), salt waste disposition will continue through the Actinide Removal Process (ARP) and Modular Caustic Side Solvent Extraction (CSSX) Unit (MCU) facilities. Deliquification, Dissolution, and Adjustment (DDA) processing was required prior to startup of the ARP/MCU facilities to enable continued tank closure activities, to sustain sludge disposition activities in the Defense Waste Processing Facility (DWPF), and to minimize continued limited use of old-style tanks. During the DDA phase, approximately 2.8 million gallons (Mgal) of dissolved salt solution from Tank 41 and associated adjustment streams were dispositioned. Another 4.1 Mgal of salt waste has been dispositioned through ARP/MCU since startup in April 2008.

The June 2013 Revision 18¹ of the *LW System Plan* included updated inputs and assumptions. Revision 18 recognized challenges from the further delay of SWPF and its concomitant effect on regulatory milestones. Funding guidance for Fiscal Year 2014 (FY14), however, and projections for future years were significantly less than needed to execute the mission as outlined in Revision 18.

This nineteenth revision of the *Liquid Waste System Plan* (hereinafter referred to as the *Plan*), reducing the processing rate of DWPF and ARP/MCU, is predicated on the funding guidance provided in March 2014². The reduced funding levels drove the need for a revised approach. This *Plan* mitigates the effect of these challenges by continuing to resequence the SRS LW Program in a way that integrates the optimum combination of facility operating schedules, supporting infrastructure upgrades, and workforce management actions to enable the completion of as many deliverables as possible under reduced funding. The overarching objective of this *Plan* is to ensure safe storage of the waste and minimize extension of the remaining time at risk associated with legacy high level waste storage in aging tanks.

Also important is timely approval of major scope items (e.g., Saltstone Disposal Unit 6 (SDU-6) and subsequent SDUs, additional Glass Waste Storage, etc.). This *Plan* assumes the availability of these facilities that require multi-year construction projects and approvals well before the need date. Delay in approving these major scope items increases the risk of accomplishment of the goals of this *Plan*.

Safe storage, risk reduction, and provision of necessary facilities are essential precursors to successful closure of waste tanks.

Purpose

The purpose of this *Plan* is to integrate and document the activities required to disposition the existing and future High Level Waste (HLW) and to remove from service radioactive LW tanks and facilities at the Department of Energy (DOE) at SRS. It records a planning basis for waste processing in the LW System through the end of the program mission. Development of this *Plan* is a joint effort between DOE-Savannah River (DOE-SR) and Savannah River Remediation LLC (SRR).

This *Plan* satisfies the contract deliverable described in Contract N° DE-AC09-09SR22505; Part III — List of Documents, Exhibits, and Other Attachments; Section J — List of Attachments; Appendix M — Deliverables; Item N° 1 — *Liquid Waste System Plan*.³

This nineteenth revision (Revision 19) of the *Plan*:

- Provides one of the inputs to development of financial submissions to the complex-wide Integrated Planning, Accountability, & Budgeting System (IPABS)
- Provides a technical basis for LW Contract and Contract Performance Baseline changes.

Common Goals & Values

The overarching principles which govern strategic planning and execution of the SRS Liquid Waste Disposition Program are summarized in the seven “Common Goals and Values” that were agreed upon by key stakeholders almost a decade ago. These remain the guiding goals and values for program execution and planning:

1. Reduce operational risk and the risk of leaks to the environment by removing waste from tanks, and closing the tanks.
2. Remove actinides from waste expeditiously since their impact on the environment is the most significant if a leak occurs.

3. Maximize amount of waste ready for disposal in deep geologic repository. Make significant effort to ensure maximum amount of long lived radionuclides are disposed in a deep geologic repository.
4. Remove as much cesium as practical from salt waste and dispose in parallel with vitrified sludge.
5. Dispose of cesium as soon as practical to avoid having cesium only waste when sludge vitrification is complete.
6. Limit disposal of radioactive waste onsite at SRS so that residual radioactivity is as low as reasonably achievable.
7. Ensure DOE's strategy and plans are subject to public involvement and acceptance.

Goals

The goals of previous revisions of this *Plan*, through Revision 17, have always been to meet *Federal Facility Agreement (FFA)*⁴ and *Site Treatment Plan (STP)*⁵ regulatory commitments. However, with the delays of SWPF beyond October 2014, as demonstrated in Revision 17, the following regulatory commitments have been adversely affected:

- Meet tank bulk waste removal efforts (BWRE) regulatory milestones in the currently-approved FFA
- Meet tank removal-from-service regulatory milestones in the currently-approved FFA
- Meet the waste treatment goals identified in the STP.

The goals of this *Plan*, then, are to meet the following programmatic objectives:

- Continue storing liquid radioactive wastes in a safe and environmentally sound manner
- Optimize program life cycle cost and schedule to minimize extension of the remaining time-at-risk associated with legacy high level waste storage in aging tanks
- Conduct operations consistent with the *Section 3116 Determination for Salt Waste Disposal at the Savannah River Site*⁶, the *Basis for Section 3116 Determination for Salt Waste Disposal at the Savannah River Site*⁷, the *Section 3116 Determination for Closure of F-Tank Farm at the Savannah River Site*⁸, the *Basis for Section 3116 Determination for Closure of F-Tank Farm at the Savannah River Site*⁹, and future Waste Determination (WD) and Basis documents for H-Tank Farm
- Comply with applicable permits and consent orders, including the Modified Class 3 Landfill Permit for the SRS Z-Area Saltstone Disposal Facility (SDF) (permit ID 025500-1603) and State-approved area-specific General Closure Plans
- Provide tank space to support staging of salt solution adequate to feed ARP/MCU and SWPF per the inputs and assumptions
- Sustain sludge vitrification in the DWPF
- Minimize the quantity of radionuclides (as measured in curies) dispositioned in the SDF, keeping the total curies at or below the amount identified in *Savannah River Site – Liquid Waste Disposition Processing Strategy*¹⁰ (SRS LW Strategy), as amended by letter from the South Carolina Department of Health and Environmental Control (SCDHEC) to DOE-SR¹¹ and the *Basis for Section 3116 Determination for Salt Waste Disposal at the Savannah River Site*⁷
- Support continued nuclear material stabilization of legacy materials in H-Canyon.

To enable continuation of risk reduction initiatives encompassed by the goals above, this *Plan* follows a processing strategy to provide the tank space required to support meeting, or minimizing impacts to meeting, programmatic objectives. During the period prior to startup of SWPF in 2018, near-term retrieval, treatment, and disposal of salt waste are required. The ARP/MCU facilities provide this treatment. Operation of these salt treatment processes frees up working space in the 2H and 3H Evaporators' concentrate receipt tanks (Tanks 38, 30, and 37). This provides support for near-term handling of waste streams generated from early-year tank removals from service, DWPF sludge batch preparation, DWPF recycle handling, and H-Canyon processing.

Revisions

The significant updates from the previous version of this *Plan*, the *Liquid Waste System Plan, Revision 18* (Rev 18)¹, include:

- Modifications required due to near-term funding limitation:
 - Delays in tank removal from service that are beyond FFA commitments for BWRE and operational closure (i.e., removal from service) commitments
- **Salt Processing:**
 - **SCIX Processing:** Suspend implementation of Small Column Ion Exchange (SCIX) due to lack of funding
 - **ARP/MCU Processing:** Reduced maximum ARP/MCU rate to 2 Mgal/yr from 4.7 Mgal/yr (due to limited SDU space prior to SDU-6 availability, then limited by availability of Glass Waste Storage locations)

- **Sludge Processing**
 - The nominal canister rate prior to SWPF startup reduced to 165 from 275 (due to limited available Glass Waste Storage locations and ability to afford Sludge BWRE) with the objective of pouring the minimum number of canisters needed to support planned salt processing rates

Results of the Plan

Table 1-1 — *Results of the Plan* describes the major results as compared to Revision 18 of the *Plan*:

Table 1-1 — Results of the Plan

Parameter	Revision 18	This Plan
Date last LW facility turned over to D&D	2034	2042
All bulk waste removal currently-approved FFA commitments met	No	No
All yearly tank removal from service currently-approved FFA commitments met	No	No
Final FY2022 currently-approved FFA commitment met	No	No
Final Type I, II, and IV tanks complete operational closure	2028	2032
Complete bulk sludge treatment	2026	2030
Complete bulk salt treatment	2028	2033
Complete heel treatment	2032	2039
SCIX for supplemental salt waste treatment	Yes	No
Next generation extractant for increased SWPF throughput	Yes	Yes
Maximum canister waste loading	40 wt%	40 wt%
Nominal annual canister throughput rate	275	275
Total number of canisters produced	7,824	8,582
Total number of cesium-only canisters produced	0	0
Radionuclides (curies) dispositioned in SDF within the amended <i>SRS LW Strategy</i>	Yes	Yes
Radionuclides (curies) dispositioned in SDF within NDAA §3116	Yes	Yes
Total number of SDUs	12	13

- **SWPF Processing:** This *Plan* provides limited SWPF operations in the early years. After the first year, SWPF production is limited by blend tank availability, DWPF capability, SDU capacity, etc. Full capacity (9 Mgal/yr rate) is forecast to begin in FY25
- **Radionuclides Dispositioned in SDF:** This *Plan* is consistent with *SRS LW Strategy* as amended by letter from the SCDHEC to DOE-SR¹¹ and the *Basis for Section 3116 Determination for Salt Waste Disposal at the Savannah River Site*⁷ concerning the total curies dispositioned at SDF
- **Vitrification of Sludge at DWPF:** This *Plan* reflects:
 - reduced Low Temperature Aluminum Dissolution (LTAD) for some of the material in Tank 13 \
 - lower waste loadings
 - completion of sludge processing three years ahead of salt processing requires cans using sludge simulant. These will not be cesium-only as they continue to contain sludge heel waste
- **Supporting Nuclear Material Stabilization:** Tank Farm space exists to support limited receipt of projected H-Canyon waste through during FY14, FY15, and FY16. Beginning in FY17, Tank Farms will fully support H-Canyon receipts, assumed to be 300 thousand gallons (kgal) per year through the end of H-Canyon operations and shutdown flows. This *Plan* accommodates receipt of additional H-Canyon waste in Tank 50 or directly to sludge batches
- **Canister Storage:** This *Plan* limits DWPF production so as to delay completely filling Glass Waste Storage Building (GWSB) #2 until 2019. This assumes supplemental canister storage will become available in December 2018. Shipment of canisters from SRS is not included in this *Plan* since a repository has not been identified to date
- **SDU:** SDU-1 and SDU-4 are rectangular multi-cell units; no further contaminated grout is forecast for emplacement in these units. SDU-2, SDU-3, and SDU-5 (the current operating units) are dual cylindrical cell units with ~2.3 Mgal grout capacity (~1.3 Mgal Decontaminated Salt Solution or DSS) per cell. SDU-6 through SDU-13 are single cylindrical cell units with ~30 Mgal grout capacity (~17 Mgal DSS). One additional SDU is required due to the elimination of SCIX.

2. Introduction

This revision of the *Plan* documents the current operating strategy of the LW System at SRS to receive, store, treat, and dispose of radioactive liquid waste and to close waste storage and processing facilities. The LW System is a highly integrated operation involving safely storing liquid waste in underground storage tanks; removing, treating, and dispositioning the low-level waste (LLW) fraction in concrete SDUs; vitrifying the higher activity waste at DWPF; and storing the vitrified waste in stainless steel canisters until permanent disposition. After waste removal and processing, the storage and processing facilities are cleaned and closed. This *Plan* assumes the reader has a familiarity with the systems and processes discussed. Section 7 — *System Description* of this *Plan* is an overview of the LW System.

The Tank Farms have received over 150 million gallons of waste from 1954 to the present. Having reduced the volume of waste via evaporation and dispositioned waste via vitrification and saltstone, the Tank Farms currently store approximately 37 million gallons of waste containing approximately 287 million curies of radioactivity. As of December 31, 2013, DWPF had produced 3,754 vitrified waste canisters. All volumes and curies reported as current inventory in the Tank Farms are as of December 31, 2013 and account for any changes of volume or curies in the Tank Farms since Revision 18 of the *Plan* and the *Section 3116 Determination for Salt Waste Disposal at the Savannah River Site*.

Successful and timely salt waste removal and disposal is integral to efforts by SRS to proceed with all aspects of tank cleanup and removal from service, extending well beyond permitted disposal of the solidified low-activity salt waste streams themselves. Removal and disposal of salt waste not only enables removal of tanks from service, it is necessary for the continued removal and stabilization of the high-activity sludge fraction of the waste. This is because SRS uses the tanks to prepare the high-activity waste for processing in DWPF. Salt waste is filling up tank space needed to allow this preparation activity to continue. Processing low-activity salt waste through ARP/MCU reduces, but does not eliminate, this tank space shortage and increases the likelihood that vitrification of the high-activity fraction will be able to continue uninterrupted.

Operating ARP/MCU as described in this *Plan* will enable continued stabilization of DOE Complex legacy nuclear materials. It will also increase the likelihood of feeding SWPF per the inputs and assumptions, which would not be possible without these treatment processes. Use of ARP/MCU allows DOE to complete cleanup and removal from service of the tanks years earlier than would otherwise be the case, which, in turn, will reduce the time during which the tanks — including several that do not have full secondary containment and some of which that have known history of leak sites — continue to store liquid radioactive waste.

The use of ARP/MCU and operation of DWPF has allowed BWRE to be completed for Tanks 4, 5, 6, 7, 8, 11, and 12. Additionally, salt dissolution from Tanks 25 and 37, enabling continued evaporation operations, would not have been feasible without the use of ARP/MCU. Elimination of most of the high-risk, mobile waste from the Type I and II tanks would not have been possible without the aggressive pursuit of salt processing, pending SWPF startup.

2.1 Common Goals & Values

The overarching principles which govern strategic planning and execution of the SRS Liquid Waste Disposition Program are summarized well in the seven “Common Goals and Values” that were agreed upon by key stakeholders almost a decade ago. These remain the guiding goals and values for program execution and planning:

1. **Reduce operational risk and the risk of leaks to the environment by removing waste from tanks, and closing the tanks**

- Curie Workoff from ~550 million curies (MCi) in 1995 to 287 MCi in 2013 (~52 MCi in glass, 0.4 MCi in grout, and the remainder due to radioactive decay).
- Of the 14 SRS tanks with leakage history (all old-style tanks):
 - 4 are operationally closed and grouted (Tanks 5, 6, 19, and 20)
 - 2 were cleaned (Tanks 12 and 16)
 - 4 contain essentially dry waste, with little or no free liquid supernate (Tanks 1, 9, 14, and 15)
 - 4 contain liquid supernate at a level below known leak sites (Tanks 4, 10, 11, and 13)
- Of the 24 SRS old-style tanks:
 - 6 are grouted and operationally closed (Tanks 5, 6, 17, 18, 19, and 20)
 - 6 have had bulk waste removal efforts completed (Tanks 4, 7, 8, 11, 12, and 16)
- Approximately 65% of old-style tank space is currently empty or grouted and approximately 17% of new-style tank space is empty.

2. **Remove actinides from waste expeditiously since they impact on the environment most significantly if a leak occurs.**
 - Actinides and other high activity components are being immobilized in glass as a top priority
 - To date, 3,754 canisters of waste (~44 % of the projected lifecycle total) have been vitrified
 - Canister waste loading has been raised from the originally planned ~28% to the current waste loading of ~36% and is planned to be maximized further to ~40%
 - In August 2013, DWPF set a production record of 40 canisters produced in a single month.
3. **Maximize amount of waste ready for disposal in deep geologic repository. Make significant effort to ensure maximum amount of long lived radionuclides are disposed in a deep geologic repository.**
 - To date, over 99% of the curies immobilized have been placed in glass in preparation for disposal in a deep geologic repository
 - Less than 1% of treated curies have been immobilized in grout
 - At mission completion, over 99% of treated curies are projected to have been immobilized in glass.
4. **Remove as much cesium as practical from salt waste and dispose in parallel with vitrified sludge.**
 - Only 15% of the volume of salt waste originally projected to be treated via DDA- only was actually treated with that process; the remainder will have been treated through processes with higher cesium removal efficiency
 - Extraction of cesium from salt waste through ARP/MCU began in 2008 and to date has been ~10 times more efficient than the original projection;
 - The cesium-laden MCU Strip Effluent (SE) stream is vitrified with sludge and disposed in canisters
 - Deployment of Next Generation Solvent (NGS) at MCU is projected to further improve cesium removal efficiency.
5. **Dispose of cesium as soon as practical to avoid having cesium only waste when sludge vitrification is complete.**
 - To date, 6.9 million gallons (Mgals) of salt waste (~6% of the projected lifecycle total) have been treated and disposed
 - Allocation of available resources is focused on maintaining the pace of risk reduction through waste treatment and immobilization
 - The contribution of ARP/MCU will be enhanced and maximized by deploying NGS to increase cesium removal efficiency
 - With the disposition of MST sludge from salt processing and sludge heel processing, no cesium only canisters will be produced.
6. **Limit disposal of radioactive waste onsite at SRS so that residual radioactivity is as low as reasonably achievable.**
 - Formal Performance Assessments of low level waste disposal and operational closure of tanks, coupled with cost to benefit evaluations prior to cessation of tank waste removal activities, support that any residual future impacts from onsite waste disposal are well within the requirements of all applicable federal and state laws and regulations and are as low as reasonably achievable
 - Based on operational experience, over 95% of the radioactive inventory in a tank has been removed after bulk waste removal and heel dilution; over 99% of the radioactive inventory has been removed after final cleaning
 - At mission completion, over 99% of treated curies are projected to be immobilized in glass and packaged for offsite disposal in a deep geologic repository
 - The originally agreed upon projection for onsite emplacement in engineered disposal units from liquid waste treatment and disposition was 3 MCi (2.5 MCi from DDA-only; 0.3 MCi from ARP/MCU; and 0.2 MCi from SWPF). That agreement was reduced to 0.8 MCi in August 2011¹¹ based on progress as of 2011.
7. **Ensure DOE's strategy and plans are subject to public involvement and acceptance.**
 - The formal processes for evaluation, determination, and execution of all tank waste removal, disposal, and operational closure fully involves SCDHEC, the Environmental Protection Agency (EPA), and the Nuclear Regulatory Commission (NRC)
 - Various formal hold points exist in these processes for public involvement and comment
 - All SRS Liquid Waste Disposition activities fall within the purview of the Defense Nuclear Facilities Safety Board (DNFSB) oversight, and DNFSB periodically issues publically accessible reports of their evaluations and conducts periodic meetings to receive public input regarding their activities
 - The SRS Citizen's Advisory Board receives routine updates in a public venue regarding all SRS Liquid Waste Disposition activities

- Annual updates to this *Plan* are provided to all regulatory and oversight entities and made available for public review
- Quarterly updates of radiological inventory additions to SDUs are posted to a publically accessible website
- SRR monthly and annual reports of progress towards disposition of SRS Liquid Waste are available to the public.

2.2 **Goals**

The overarching priorities for development of this *Plan* are:

1. Continued Safe Storage of liquid waste in tanks and vitrified canisters in storage
2. Maximize Risk Reduction through Waste Disposition
3. Tank Cleaning and Grouting.

Development of Priorities for this Plan

The overarching priorities are expressed through specific goals related to the various parts of the LW system. As documented in Revision 17 of this *Plan*, startup of SWPF by October 2014 was necessary to achieve compliance with all regulatory requirements. The current forecast availability of SWPF, however, adversely affects the following regulatory commitments:

- Meet tank bulk waste removal efforts regulatory milestones in the currently-approved FFA
- Meet tank removal-from-service regulatory milestones in the currently-approved FFA
- Meet the waste treatment goals identified in the STP.

In addition, projected funding in Revision 19 is insufficient to perform all activities desired for maximum performance of the Liquid Waste scope. A review of the prioritization methodology presented in Revision 18 confirmed its advisability for use in this revision. Given the limited funding and the SWPF forecast, prioritization criteria have been applied to guide allocation of the funding to the activities that provide the best value to DOE. A full discussion of the implications of these two options is found in Appendix I — *Priority Analysis (from Revision 18 of the Plan)*.

Briefly, two sets of prioritization criteria were evaluated:

Option A (Closure Acceleration Priority)

1. Safe Storage
2. Tank Cleaning & Grouting
3. Hazard Elimination & Risk Reduction

Option B (Risk Reduction Priority)

1. Safe Storage
2. Hazard Elimination & Risk Reduction
3. Tank Cleaning & Grouting

Option A prefers funding final cleaning and grouting, maximizing compliance with near term regulatory requirements, over activities that maintain waste processing rates. Option B prioritizes activities that maintain optimal sludge and salt processing over cleaning and grouting activities. It bears repeating that focusing on tank closure in the near term ultimately delays closure of the last old-style tank. Additionally, a consequence of focusing on near term closures is the significant increase in unstabilized curies remaining in the waste tanks longer. The significant real benefit of maximized risk reduction far outweighs the limited perceived benefit of near term closures.

Goals for this Plan

Therefore, the goals of this *Plan* are to meet the following programmatic objectives:

- Continue storing liquid radioactive wastes in a safe and environmentally sound manner
- Optimize program life cycle cost and schedule to minimize extension of the remaining time at risk associated with legacy high level waste storage in aging tanks
- Conduct operations consistent with the *Section 3116 Determination for Salt Waste Disposal at the Savannah River Site*⁶, the *Basis for Section 3116 Determination for Salt Waste Disposal at the Savannah River Site*⁷, the *Section 3116 Determination for Closure of F-Tank Farm at the Savannah River Site*⁸, the *Basis for Section 3116 Determination for Closure of F-Tank Farm at the Savannah River Site*⁹, and future WD and Basis documents for H-Tank Farm
- Satisfy applicable permits and consent orders, including the Modified Class 3 Landfill Permit for the SRS Z-Area SDF (permit ID 025500-1603) and State-approved area-specific General Closure Plans

- Provide tank space to support staging of salt solution adequate to feed ARP/MCU and the SWPF per the inputs and assumptions
- Sustain sludge vitrification in the DWPF
- Minimize the quantity of radionuclides (as measured in curies) dispositioned in the SDF, keeping the total curies at or below the amount identified in the *SRS LW Strategy*¹⁰ as amended by letter from the SCDHEC to DOE-SR¹¹ and the *Basis for Section 3116 Determination for Salt Waste Disposal at the Savannah River Site*⁷
- Support continued nuclear material stabilization of legacy materials in H-Canyon.

The following generalized priorities guide the sequencing of waste removal and disposition from the Liquid Radioactive Waste tanks:

1. Remove waste from tanks with a leakage history, while safely managing the total waste inventory
2. Ensure the curies dispositioned to the SDF are at or below the amount identified in the *SRS LW Strategy* as amended by letter from the SCDHEC to DOE-SR and the *Basis for Section 3116 Determination for Salt Waste Disposal at the Savannah River Site*⁷
3. Provide tank space to support staging of salt solution adequate to feed salt solution to ARP/MCU and SWPF per the inputs and assumptions
4. Provide tank space to support staging of sludge adequate to feed DWPF
5. Support removal from service of Type I, II, and IV tanks to meet currently approved FFA commitments
6. Support continued nuclear material stabilization in H-Canyon.

There is currently a premium on processing and storage space in the SRS radioactive liquid waste tanks. To enable continuation of risk reduction initiatives encompassed by the goals above, this *Plan* follows a processing strategy providing the tank space required to meet, or minimizing impacts to meeting, programmatic objectives. During the period prior to startup of SWPF in 2018, near-term retrieval, treatment, and disposal of salt waste are required. The ARP/MCU facilities perform this treatment. Operation of these salt treatment processes frees up working space in the 2H and 3H Evaporators' concentrate receipt tanks (Tanks 38 for 2H, and 30 and 37 for 3H). This provides limited support for near-term handling of waste streams generated from early-year tank removals from service, DWPF sludge batch preparation, DWPF recycle handling, and H-Canyon processing.

These initiatives and the assumed SWPF startup in 2018 provide tank space to minimize impacts to the programmatic objectives. Currently, there are approximately 37 million gallons of liquid waste stored on an interim basis in 43 underground waste storage tanks. Since 1996, the Liquid Waste Program at SRS has been removing waste from tanks, pre-treating it, vitrifying it, and pouring the vitrified waste into canisters for long-term storage and disposal. Through December 2013, 3,754 canisters of waste (containing ~52 million curies) have been vitrified. Canister waste loading has been raised from the originally planned ~28% to the current waste loading of ~36% and is planned to be maximized further to ~40%. The canisters vitrified to date have contained sludge waste and, since April 2008, processed salt waste. These canisters represent ~44% of sludge waste immobilization lifecycle and ~6% of salt waste disposition lifecycle.

Approximately 65% of the old-style tank nominal space is currently empty or grouted and approximately 17% of the new-style tank nominal space is empty. Of the 24 old-style tanks in the SRS Liquid Waste System, six are grouted and operationally closed, two have been cleaned and, pending regulatory approval, are ready to be closed, and four others have had bulk waste removed. Based on operational experience, over 95% of the radioactive inventory in a tank has been removed after bulk waste removal and heel dilution; over 99% of the radioactive inventory has been removed after cleaning.

Space in new-style tanks is used for various operations for waste processing and disposal. Tank space is recovered through evaporator operations, DWPF vitrification, ARP/MCU treatment, and saltstone disposal. This valuable space has been used to: (1) prepare, qualify, and treat sludge waste for disposal; (2) prepare, qualify, treat, and dispose salt waste; (3) retrieve waste from and clean old-style tanks; and (4) support nuclear materials stabilization and disposal through H-Canyon. The Tank Farm space management strategy is based on a set of key assumptions involving projections of DWPF canister production rates, influent stream volumes, Tank Farm evaporator performance, and space gain initiative implementation. The processing of salt and sludge utilizes new-style tank space to retrieve and prepare waste from old-style tanks, and therefore nominal empty space in new-style tanks will increase only after all waste in old-style tanks is processed. Sludge processing through the DWPF removes the highest risk material from the old-style tanks. However, for every 1.0 gallon of sludge processed, 1.3 gallons of salt waste is formed due to sludge washing and DWPF processing operations to return the resulting low hazard salt waste to the Tank Farm. Similarly, salt waste retrieval, preparation, and batching typically require the use of about three gallons of tank space per gallon of salt waste treated. Given these parameters, the "key to reducing the overall risk is processing high-level waste as expeditiously as possible and managing the total tank space efficiently," as recognized by the DNFSB letter dated January 7, 2010¹².

New-style tank space is a currency used to prepare for permanent immobilization and disposition of high level waste in a vitrified waste form and low-level waste in a grouted waste form. The tank space management program maintains sufficient space in the new-style tanks to allow continued DWPF operations. The tank space management program also provides the necessary tank space to support staging of salt solutions to sustain salt waste disposition currently through ARP/MCU and subsequently through SWPF. Of the 27 new-style tanks (with a total volume of 35 million gallons) in the SRS Liquid Waste System:

- 5 (Tanks 38, 41, 43, 49, and 50) are dedicated to salt batching, qualification, and disposition (including DWPF recycle beneficial reuse and the 2H Evaporator)
- 6 (Tanks 29, 30, 32, 37, 40, and 51) are dedicated to sludge batching, qualification, and disposition (including the 3H Evaporator)
- 1 (Tank 39) is dedicated to uninterrupted H-Canyon waste receipts
- 15 (Tanks 25, 26, 27, 28, 31, 33, 34, 35, 36, 42, 44, 45, 46, 47, and 48) are dedicated to safe storage of legacy liquid waste pending retrieval and disposition.

There are currently ~6 Mgals of empty space (~17%) in these new-style tanks:

- 2.4 Mgals is margin as defense-in-depth operational control coupled with Safety Class or Safety Significant (SC/SS) structures, systems, or components (SSC) to facilitate reasonably conservative assurance of more than adequate dilution and ventilation of potentially flammable vapors
- 1.3 Mgals is procedurally-required minimum contingency space for recovery from the unlikely event of a bulk waste leak elsewhere in the system
- 2.3 Mgals is operational “working” space variously used to provide:
 - Additional contingency transfer space as operational excess margin above the procedurally-required minimum
 - Excess margin to preserve salt batch quality and maintain uninterrupted treatment and disposition through ARP/MCU and Saltstone
 - Excess margin to preserve sludge batch quality and maintain uninterrupted immobilization through DWPF
 - Excess margin to preserve uninterrupted support for H-Canyon.

2.3 Risk Assessment

The *PBS-SR-0014, Radioactive Liquid Tank Waste Stabilization and Disposition, Risk and Opportunity Management Plan*¹³ (ROMP) documents the comprehensive identification and analysis of technical risks and opportunities associated with the LW program. It identifies individual technical and programmatic risks and presents the strategies for handling risks and opportunities in the near-term and outyears.

3. Planning Bases

This *Plan* is based on inputs and assumptions provided by DOE^{14,15,16}. Dates, volumes, and chemical or radiological composition information contained in this *Plan* are planning approximations only. Specific flowsheets guide actual execution of individual processing steps. The activities described are summary-level activities, some of which have yet to be fully defined. The sequence of activities reflects the best judgment of the planners. The individual activity execution strategies contain full scope, schedule, and funding development. Upon approval of scope, cost, and schedule baselines modifications of this *Plan* may be required.

3.1 Funding

Progress toward the ultimate goal of immobilizing all the LW at SRS is highly dependent on available funding. This *Plan* was developed assuming the availability of the funding required as specified in *DE-AC-09SR22505: Savannah River Remediation (SRR) Office of Environmental Management (EM) Interim Fiscal Year (FY) 2014 Expected Funds*². It supports justification for requesting necessary funding profiles. With any reduction from full funding, activities that ensure safe storage of waste claim first priority. Funding above that required for safe storage enables risk reduction activities, i.e., waste removal, treatment — including immobilization — and removal from service, as described in this *Plan*.

3.2 Regulatory Drivers

Numerous laws, constraints, and commitments influence LW System planning. Described below are requirements most directly affecting LW system planning. This *Plan* assumes the timely acquisition of regulatory approvals.

South Carolina Environmental Laws

Under the South Carolina Pollution Control Act, S.C. Code Ann. §§ 48-1-10 *et seq.*, SCDHEC is the delegated authority for air pollution control and water pollution control. The State has empowered SCDHEC to adopt standards for protection of water and air quality, and to issue permits for pollutant discharges. Further, SCDHEC is authorized to administer both the federal Clean Water Act and the Clean Air Act. Under South Carolina's Hazardous Waste Management Act, S.C. Code Ann. §§ 44-56-10 *et seq.*, SCDHEC is granted the authority to manage hazardous wastes. With minor modifications, SCDHEC has promulgated the federal Resource Conservation and Recovery Act (RCRA) requirements, including essentially the same numbering system. The South Carolina Solid Waste Policy and Management Act, S.C. Code Ann. §§ 44-96-10 *et seq.*, provides standards for the management of most solid wastes in the state. For example, SCDHEC issued to DOE-SR permits such as the Class 3 Landfill Permit for SDF. This landfill permit contains conditions for the acceptable disposal of non-hazardous waste in the SDF. This permit also contains provisions for fines and penalties. Other principal permits required to operate LW facilities pursuant to the state's environmental laws include:

- SCDHEC Bureau of Water:
 - Industrial wastewater treatment facility permits (e.g., Tank Farms, DWPF, ARP/MCU, Effluent Treatment Facility [ETF], and the SPF)
 - National Pollutant Discharge Elimination System (NPDES) permit (H-16 Outfall discharges from ETF)
- SCDHEC Bureau of Air Quality:
 - Part 70 Air Quality Permit (one Site-wide Air Permit including the LW facilities).

Site Treatment Plan (STP)

The STP⁵ for SRS describes the development of treatment capacities and technologies for mixed wastes, and provides guidance on establishing treatment technologies for newly identified mixed wastes. The STP allows DOE, regulatory agencies, the States, and other stakeholders to efficiently plan mixed waste treatment and disposal by considering waste volumes and treatment capacities on a national scale. The STP identifies vitrification in DWPF as the preferred treatment option for appropriate SRS liquid high-level radioactive waste streams. SRS has committed that:

"Upon the beginning of full operations, DWPF will maintain canister production sufficient to meet the commitment for the removal of the backlogged and currently generated waste inventory by 2028."

The commitment for the removal of the waste by 2028 encompasses the BWRE and heel removal scope of this *Plan*. Final cleaning, deactivation, and removal from service of storage and processing facilities are subsequent to the satisfaction of this commitment.

Federal Facility Agreement (FFA)

The EPA, DOE, and SCDHEC executed the SRS FFA⁴ on January 15, 1993, which became effective August 16, 1993. It provides standards for secondary containment, requirements for responding to leaks, and provisions for the removal from service of leaking or unsuitable LW storage tanks. Tanks scheduled for operational closure may continue to be used, but must adhere to the FFA schedule for operational closure and the applicable requirements contained in the Tank Farms' industrial wastewater treatment facility permit. An agreement between DOE, SCDHEC, and EPA (*Statement of Resolution of Dispute Concerning Extension of Closure Dates for Savannah River Site High-Level Radioactive Waste Tanks 19 and 18*¹⁷ effective in November 2007) modified the FFA by providing for the submission of Waste Determination documentation for F- and H-Tank Farms and including end dates for BWRE and the operational closure of each old style tank. The FFA requires SRS to operationally close the last Type I, II, and IV tank no later than 2022.

National Environmental Policy Act

The National Environmental Policy Act (NEPA) requires federal agencies to assess the potential environmental impacts of proposed actions. Seven existing NEPA documents and their associated records of decision directly affect the LW System and support the operating scenario described in this *Plan*:

- DWPF Supplemental Environmental Impact Statement (SEIS) (DOE/EIS-0082-S)
- Final Waste Management Programmatic Environmental Impact Statement (PEIS) (DOE/EIS-0200-F)
- SRS Waste Management Final Environmental Impact Statement (EIS) (DOE/EIS-0217)
- Interim Management of Nuclear Materials EIS (DOE/EIS-0220)
- SRS High-Level Waste Tank Closure Final EIS (DOE/EIS-0303)
- Environmental Assessment (EA) for the Closure of the High Level Waste Tanks in F- and H Areas at SRS (DOE/EA-1164)
- SRS Salt Processing Alternatives Final SEIS (DOE/EIS-0082-S2).

Ronald W. Reagan National Defense Authorization Act for Fiscal Year 2005

The *Ronald W. Reagan National Defense Authorization Act for Fiscal Year 2005* (NDAA) Section 3116 (NDAA §3116) allows determinations by the Secretary of Energy, in consultation with the NRC, that certain radioactive waste from reprocessing is not high-level waste and may be disposed of in South Carolina pursuant to a State-approved closure plan or State-issued permit. For salt waste, DOE contemplates removing targeted fission products and actinides using a variety of technologies and combining the removed fission products and actinides with the metals being vitrified in DWPF. NDAA §3116 governs solidifying the remaining low-activity salt stream into saltstone for the purpose of disposal in the SDF. For Type I, II, and IV tank removal from service activities, NDAA §3116 governs the Waste Determinations for the Tank Farms that demonstrate that the tanks and ancillary equipment (evaporators, diversion boxes, etc.) at the time of removal from service and stabilization can be managed as non-high level waste.

3.3 Revisions

The significant updates from the previous version of this *Plan*, the *Liquid Waste System Plan, Revision 18*¹, include:

- Modifications required due to near-term funding limitation:
 - Delays in tank removal from service that are beyond FFA commitments for BWRE and operational closure commitments
- **Salt Processing:**
 - **SCIX Processing:** Suspend implementation of SCIX (due to lack of funding)
 - **ARP/MCU Processing:** Reduced maximum ARP/MCU rate to 2 Mgal/yr from 4.7 Mgal/yr (due to limited SDU space prior to SDU-6 availability, then limited by availability of Glass Waste Storage locations)
- **Sludge Processing**
 - The nominal canister rate prior to SWPF startup reduced to 165 from 275 (due to limited available Glass Waste Storage locations and ability to afford Sludge BWRE) with the objective of pouring the minimum number of canisters needed to support planned salt processing rates

3.4 Key Milestones

Key Milestones are those major dates deemed necessary under this *Plan* to remove waste from storage, process it into glass or saltstone, and close the LW facilities. The *LW System Plan, Revision 18* milestones are provided for comparison.

Table 3-1 — Key Milestones

Key Milestone	Revision 18	this Plan
Date last LW facility turned over to D&D	2034	2042
BWRE complete for Type I, II, and IV tanks	2023	2028
Final Type I, II, and IV tanks complete operational closure	2028	2032
Complete bulk sludge treatment	2026	2030
Complete bulk salt treatment	2028	2033
Complete heel treatment	2032	2039
Total number of canisters produced	7,824	8,582
Supplemental canister storage required	Dec 2016	Oct 2018
Initiate ARP/MCU Processing	Apr 2008 (actual)	Apr 2008 (actual)
– Deploy next generation extractant at MCU	Oct 2013	Sep 2013 (actual)
Initiate SCIX Processing	April 2019	n/a
Initiate SWPF Processing	Oct 2018	Oct 2018
– Salt Solution Processed via DDA-solely	2.8 Mgal (actual)	2.8 Mgal (actual)
– Salt Solution Processed via ARP/MCU	21 Mgal	11 Mgal
– Salt Solution Processed via SCIX	24 Mgal	n/a
– Salt Solution Processed via SWPF	61 Mgal	102 Mgal
Number of SDU (note SDU-6–SDU-13 are high capacity SDUs)	12	13
– SDU 6 available	July 2015	May 2017

- **Canister Storage:** This *Plan* limits DWPF production so as to delay completely filling Glass Waste Storage Building (GWSB) #2 until supplemental canister storage becomes available in 2019
- **SDU:** This *Plan* limits ARP/MCU production so as to delay completely filling SDU-3 and SDU-5 until SDU-6 becomes available. An additional SDU is required due to the cancellation of SCIX. Treatment via SWPF is assumed to produce approximately 1.3 gallons of DSS for each gallon of feed while SCIX was forecast to produce only one gallon of DSS. Processing the 24 Mgal of SCIX via SWPF increased the total DSS processed at SPF by over 6.5 Mgal (12 Mgal of grout).

4. Planning Summary and Results

This section summarizes the key attributes of this *Plan*. Detailed discussion on risks and associated mitigation strategies are included in other documents such as the ROMP and individual implementation activity risk assessments.

In addition, this *Plan* assumes receiving adequate funding to achieve the required project and operations activities. Failure to obtain adequate funding will have a commensurate impact on the programmatic objectives.

This section summarizes the *Plan*, based on the key assumptions and bases. Tabular results of the lifecycle, on a year-by-year basis, or graphical results of the lifecycle are included in:

- Appendix A — *Sludge Processing*
- Appendix B — *Canister Storage*
- Appendix C — *Salt Solution Processing*
- Appendix D — *Salt Batch Composition*
- Appendix E — *Tank Farm Influent and Effluents*
- Appendix F — *BWRE & Removal from Service*
- Appendix G — *Remaining Tank Inventory*
- Appendix H — *LW System Plan — Revision 19 Summary*

4.1 Disposition of Sludge Waste

The basic steps for sludge processing (Figure 4-1) are:

1. Sludge removal from tanks
2. Blending and washing of sludge (in Tank 51)
3. Sludge feeding to the DWPF (from Tank 40)
4. Vitrification in DWPF.

Sludge processing

Sludge processing is paced by available canister storage, ability to afford sludge BWRE, and by tank storage space to prepare sludge batches. Sludge batch planning uses the estimated mass and composition of sludge and known processing capabilities to optimize processing sequences. Sub-tier plans document the modeling, guide the sequence of waste removal, and support a more detailed level of planning. These sub-tier plans are revised as new information becomes available or when significant updates in the overall waste removal strategy are made. The specific input to this *Plan* from sludge batch planning is summarized in *Sludge Batch Plan in Support of System Plan Rev. 19*¹⁸.

Differences in sludge batch sequencing, total number canisters produced, and batch end dates between *Sludge Batch Plan in Support of System Plan Rev. 19* and *Sludge Batch Plan in Support of System Plan Rev. 18*¹⁹ are mainly driven by the following:

- This *Plan* assumes the use of LTAD for Sludge Batch (SB) 10 through 13
 - The remaining Tank 13 sludge is no longer targeted for LTAD
 - Tank 15 sludge is targeted for LTAD assuming Tank 8 can be used for leachate storage
- This *Plan* assumes 23 total sludge batches
 - Batches 21–23 are primarily sludge heels, insoluble salt, and oxalates
- The projected canister pour rate is reduced to ~165 canisters per year from 275 prior to SWPF startup.

Sludge Feed Preparation

This *Plan* uses a single sludge tank (Tank 51) as the sole DWPF feed preparation tank (see Figure 4-1).




Figure 4-1 — *Sludge Feed Preparation*

Sludge Washing

Sodium and other soluble salts (e.g., sulfates, nitrates, nitrites) in DWPF feed are reduced through sludge washing. Sludge washing is performed by adding water to the sludge batch, mixing with slurry pumps, securing the pumps to allow gravity settling of washed solids, and decanting the sodium-rich supernate to an evaporator system for concentration. This cycle is repeated until the desired molarity (e.g., 1.25 M Na) is reached. Some types of sludge settle slowly, extending wash cycles. Sludge settling and washing typically constitutes ~75% of batch preparation time. The total number of washes performed and volume of wash water used are minimized to conserve waste tank space. Sludge batch size and wash volumes are also limited by the hydrogen generation rate associated with radiolysis of water. Tank contents are mixed on a periodic frequency to release hydrogen retained within the sludge layer, resulting in a limited window within operating constraints for gravity settling.

4.2 DWPF Operations

Washed sludge is transferred to the DWPF facility where it is combined with the high-level waste streams from salt processing (discussed below) for vitrification into glass canisters and stored on-site pending disposition.

Historically, melter performance has been the limiting factor for DWPF throughput. The DWPF melter (without bubblers) had produced an average of 215 canisters/yr before melter bubblers were installed. Bubblers installed in September 2010, however, improved the demonstrated melter capacity to a rate of 40 canisters/month (480 canisters/year), resulting in a record 277 canisters poured in FY12. Tank Farm sludge waste feed preparation has been analyzed to be capable of supporting a canister production capability of 275 canisters/year while feed preparation systems internal to DWPF have demonstrated a capacity of greater than 325 canisters/year, e.g., the 337 canisters poured from July 2011 thru June 2012.

Sludge Batch 7B processing challenges were encountered towards the end of FY12 and continued to be experienced during the first part of FY13. The primary challenge was associated with sludge carryover into the vessel vent and recycle collection systems. Mitigation efforts were focused in the following areas:

- **Compliance with Technical Safety Requirement (TSR) Specific Administrative Controls (SAC)**
 - The time consuming laboratory analytical method to determine solids content of recycle material was replaced by implementing a turbidity instrument for solids carryover detection. This effort reduced cycle time by 20 hours per batch
 - The recycle system is maintained under caustic and nitrite inhibited conditions providing additional operational flexibility and improved cycle times
 - Digital Control System (DCS) Software was developed and loaded to increase the ability to both detect the onset of and provide control action to prevent sludge carryover events
 - Process vessel air purge system modifications were performed.
- **Chemical Process Cell Processing with Certainty**
 - An independent team of local (i.e. SRNL & SRR) experts was assembled to review past processing data. The team of experts provided recommendations for both batch processing and carryover prevention
 - DWPF completed a 14 day outage to flush and clean the Process Vessel Vent system in order to restore proper flows to this system following system degradation caused by sludge carryover.

Near-term improvements are complete and historical canister productions rates have once again been demonstrated — a record 40 canisters were poured in August 2013.

Total Canister Count

The total canister production increases to 8,582 from 7,824 in Rev 18. This is largely due to the addition of sludge modifier to sludge batches to maintain the production rate of 276 canisters/year after SWPF startup. The rate of 276 canisters/year supports the disposition of the strip effluent volume generated by the 9M gallon/year SWPF processing rate. Table 4-1 provides an estimated breakdown of the impacts to the canister count difference between Rev 18 and this *Plan*.

Beginning as early as Sludge Batch 12, trim chemicals (e.g., iron or depleted uranium) may need to be added to some sludge batches. Similarly, with the completion of bulk sludge processing in 2030 — three years prior to salt processing completion — some cans with minimal radioactive sludge components are produced. The glass canisters generated in the later years of salt waste disposition will contain sludge from heel removal and chemical cleaning of tanks in support of the tank closure program. These cans, however, will require the addition of sludge simulant to make acceptable quality glass.

Disposition of salt waste in canisters requires a sludge component because DWPF is designed to disposition sludge waste, supplemented with salt waste when available. Facility infrastructure; such as pumps, transfer lines, and tank mixers; were designed for a sludge type waste. In this *Plan*, completion of bulk sludge disposition occurs before the end of salt disposition. To counteract the resultant sludge deficit, some quantity of synthetic sludge is added. The synthetic sludge is a mixture of oxides of iron, manganese, nickel, aluminum and other metals. This type of material has been made in the past to support the cold start-up of the DWPF and is also made to support sludge batch qualification studies conducted by SRNL. For this *Plan*, the synthetic sludge is made up as if it was PUREX waste. PUREX waste is high in iron and is needed to offset the high aluminum found in HM waste. The amount of synthetic sludge needed per can, the composition of the synthetic sludge, and the best addition point for the synthetic sludge will be determined before these canisters are produced.

Table 4-1 — Difference in Canisters Produced: this Plan vs. Rev 18

Reasons for Changes in Canisters count	Change in Cans
Rev 18 projected canisters	7,824
Increase due to estimated Tk 22 inventory	+289
Decrease due to estimated Tk 13 inventory (pre SB9 basis)	-189
Increase due to estimated Tk 39 inventory and future receipts	+132
Increase due to estimated Tank 51/SB8 inventory	+41
Increase due to addition of sludge modifier	+636
Decrease due to elimination of CST usage (No SCIX)	-117
Increase due to MST usage	+15
Decrease due to 18,000 kg more dissolution with LTAD	-26
Decrease due to more washing (1.25 M from 1.5 M [Na])	-222
Additional canisters due to miscellaneous changes (e.g., heel processing projections, and compositional changes)	+199
This Plan projected canisters	8,582

It should be noted that advanced frit formulations and development of a salt-focused flowsheet for DWPF could reduce or eliminate the need for synthetic sludge or sludge modifiers.

Two-step Production Improvement Approach

To support higher glass throughput, the DWPF melter was retrofitted with four bubbler systems and the melter off-gas system was optimized in September 2010. The second step of DWPF production capacity improvement program addresses streamlining the DWPF feed preparation system. Several process improvements are planned to streamline the DWPF feed preparation system:

- Implementation of an alternate reductant
- Processing of cesium strip effluent in the slurry mix evaporator (SME)
- Addition of dry process frit to the SME

The feed preparation modifications reduce recycle water generation by using dry process frit:

Reduction of liquid addition in DWPF supports receipt of Strip Effluent (SE) from SWPF. Beneficial reuse of DWPF recycle for waste removal and tank cleaning, in lieu of water additions, supplements recycle reduction and supports maintenance of Tank Farm capacity (see §4.6 below).

The DWPF production rate (prior to the bubbler installation) averaged 215 canisters per year with ~4,000 pounds of glass per canister. The production rate improvement initiatives enable a higher nominal DWPF canister production capability of 275 canisters/year. Relative to previous plans, canister production is limited until sufficient supplemental canister storage is available.

Future estimated canister production, by year is shown in Table 4-2 — *Planned DWPF Production Rates*. The canister rates assume two one-week outages every year to allow for routine planned maintenance and another two week site-wide steam outage each year.

Table 4-2 — Planned DWPF Production Rates

FY	Nominal Rate (Canisters/yr)	Outage (Months)	Total DWPF Canisters poured (Canisters)
FY14	120		120
FY15	156		156
FY16	204	4 ^a	136
FY17	168		168
FY18	240	4 ^b	160
FY19	276		276
FY20	276		276
FY21	276		276
FY22	276		276
FY23	276		276
FY24	276	4 ^a	184
FY25	276		276
FY26	276		276
FY27	276		276
FY28	276		276
FY29	276		276
FY30	276		276
FY31	276		276
FY32	276		276
FY33	(sludge heels)	4 ^a	81 ^c
FY34	(sludge heels)		30
FY35	(sludge heels)		44
FY36	(sludge heels)		44
FY37	(sludge heels)		52
FY38	(sludge heels)		67

^a Four-month melter outage is assumed every eight years during sludge processing. Actual melter change-out is determined by melter performance. This schedule would have a melter change in FY32, the last full year of SWPF production. A one-year extension is provided to support uninterrupted SWPF production

^b Four-Month outage in 2018 to accommodate transition to SWPF-DWPF coupled operations — assumes no canister production rate impact from coupled SWPF-DWPF operations

^c Lower production rate assumed after completion of SWPF processing at 9 Mgal/yr for dilute heel processing beginning in 2033.

Failed Equipment Storage Vaults and Melter Storage Boxes

Failed equipment storage vaults (FESVs) and Melter Storage Boxes (MSBs) are repetitive activities required to sustain ongoing DWPF operation by providing interim storage of failed DWPF melters. The original DWPF design has two vaults contained within one construction unit. Each FESV is designed to store one failed melter inside an MSB.

Melter 1 was placed in FESV #2 in December 2002. Melter 1 (inside MSB #1) had a relatively low radiation field. It was placed in the northernmost vault since the next vault pair to be constructed would be adjacent to FESV #2.

FESV #1 remains available for use with Melter 2. Construction of MSB #2 was completed in October 2008. MSB #2 is currently stored in FESV #1 awaiting use during the Melter 2 replacement outage currently forecast in this *Plan* to occur in 2016. Space has been reserved for construction of up to ten FESVs, if needed.

Under the current planning basis, the need date for FESV #3 and #4 will be triggered by the failure of Melter 3. Melter 3 is currently scheduled to be placed into service in October 2016. Based upon this strategy, FESVs #3 and #4 construction should be completed and available for service by April 2016 (approximately six months prior to the planned installation of Melter 3). Likewise, MSB #3 should be constructed and available to receive Melter 3 by April 2016. The need dates for FESV #3 and #4 and successive pairs of vaults will be evaluated on an ongoing basis.

Currently, the FESV 200-ton gantry crane is designed to interface only with an MSB designed primarily to contain failed melters. The placement of other large failed DWPF equipment (which do not have disposal paths) in FESVs has been considered but the complete engineered system to move large contaminated equipment from the 221-S canyon to the FESV has not been designed or constructed. Alternative methods for disposal of large contaminated equipment from DWPF (not including melters) are being evaluated.

Glass Waste Canister Storage

The canisters of vitrified HLW glass produced by DWPF are currently stored on-site in dedicated interim Glass Waste Storage Buildings (GWSB). A Shielded Canister Transporter moves one canister at a time from the Vitrification Building to a GWSB. The schedule for filling the GWSBs is found in *Appendix B — Canister Storage*.

GWSB #1 consists of a below-grade seismically qualified concrete vault containing support frames for vertical storage of 2,262 standard canisters. Eight of these positions have been abandoned due to construction defects and three contain archived non-radioactive glass filled canisters. As of December 31, 2012, 2,244 standard positions are in use storing radioactive canisters, the remaining 7 being contingency positions for placement of canisters if GWSB #2 is temporarily unavailable.

GWSB #2, with a similar design to GWSB #1, has 2,340 standard storage locations. The first radioactive canister was placed in GWSB #2 on July 10, 2006. One archived non-radioactive canister is in GWSB #2. As of December 31, 2013, GWSB #2 stored 1,496 canisters. The total storage capacity of GWSB #1 and #2 for standard radioactive storage is 4,590. Note that the 3,740 canisters stored in GWSBs is less than the 3,752 poured due to leak checked canisters stored in the vitrification building pending decontamination and processing.

Additional glass waste storage capacity is planned for availability beginning in FY19. To ensure continued operations, DWPF processing capacity is limited until this supplemental glass waste storage becomes available.

The schedule for shipment of the canisters from SRS is not included in this *Plan* and is unknown at this time.

4.3 Disposition of Salt Wastes

As highlighted in the Introduction, this *Plan* includes the use of a series of salt treatment processes over the life of the program, including ARP/MCU and SWPF. *Appendix C — Salt Solution Processing* reflects the breakdown of the volumes treated from each of the processes by year. Using the input assumptions for this *Plan*, over 100 Mgal of salt solution from the Tank Farms are planned for processing over the life of the program; 6.9 Mgal were processed by the end of FY13. If SWPF starts up in October 2018 as assumed, it would process the majority of this salt solution waste. The nominal capacity of SWPF, after an initial 36-month start-up period is assumed to be approximately 9 Mgal/yr. Salt preparation capability is limited by the number of blend tanks available to prepare salt batches. A single tank is capable of preparing 3Mgal/yr. For the first three years, only a single blend tank will be available. Beginning in FY22, a second tank will be available, enabling a 6 Mgal/yr production rate. Addition of a third blend tank in FY24 yields a 9 Mgal/yr rate beginning in FY24, although 6 Mgal/yr is forecast in FY24 due to a four-month outage for the DWPF melter changeout.

Other factors could limit salt processing capacity:

- SE & MST processing in DWPF at the planned rates. At a DWPF production rate of 275 canisters/year, achieving greater than 7 Mgal/yr of SWPF processing will require reducing the strip effluent and MST volume
- DSS processing in SPF at the planned rates. Funding limitations for ELAWD phase II, along with 24/7 operations limit SPF's ability to process the DSS stream from SWPF.

The specific input to this *Plan* from salt batch planning is summarized in *Salt Batch Plan in Support of System Plan R 19²⁰*.

4.3.1 Actinide Removal Process / Modular CSSX Unit (ARP/MCU)

Salt waste is currently processed through ARP/MCU. A summary of the process is shown in Figure 4-2 — *Schematic of the ARP/MCU Process*. The composition of the salt batches for ARP/MCU is given in Appendix D — *Salt Batch Composition*.

The ARP decontaminates salt solution via adsorption of strontium-90 (Sr-90), actinide radionuclides, and entrained sludge solids in the salt solution onto mono-sodium titanate (MST) followed by filtration or settling. The actinides, Sr-90, and MST laden sludge waste stream are transferred to DWPF for vitrification and the remaining clarified salt solution is transferred to the MCU process. The MCU process extracts Cs from the clarified salt solution using CSSX chemistry. The low Cs-137/low actinide decontaminated salt solution (DSS) is subsequently transferred to Tank 50

for feed to the SPF, and the SE solution of cesium nitrate from the CSSX process is transferred to the DWPF for vitrification.

The ARP/MCU process was constructed and initially permitted for a three-year service period, bridging the crucial period before the startup of the SWPF. With the delay of SWPF, however, ARP/MCU has been enhanced and improved to provide a longer term option for salt disposition. The original goals of the ARP/MCU process were *first* treat salt solution prior to the start of SWPF; and *second* provide operational experience and lessons learned for the SWPF project.




Figure 4-2 — Schematic of the ARP/MCU Process

Actions taken since startup of ARP/MCU have demonstrated an increased processing rate from the original design of 1 million gallons per year to approximately 1.4 million gallons per year. Enhancements and improvements include chemistry adjustments at Tank 49, reduced cycle-times, and redesign and replacement of the secondary filter at 512-S.

Efforts continue to improve equipment reliability, reducing unexpected downtime to improve overall attainment. In addition to equipment and processing upgrades, alternative system planning is being done to more efficiently qualify subsequent salt batches to reduce downtime between batches.

Improved Decontamination

In the fourth quarter of FY2013, the original solvent formula was replaced with a next generation solvent (NGS). Operation of ARP/MCU with NGS results in more efficient removal of cesium from the treated salt solution than the original solvent formula. This increased cesium removal efficiency (decontamination factor or DF) allows ARP/MCU to produce a DSS stream with a residual cesium concentration much less than previously achieved. The improved DF will enable continued operation of ARP/MCU while minimizing the curies disposed in the SDF. ARP/MCU will continue to be operated at a nominal 6 gpm until the facility is shut down for SWPF tie-ins.

4.3.2 Salt Waste Processing Facility (SWPF)

The SWPF processing rate is based on an assumed 100% availability for the Tank Farm feed as well as DWPF and SPF receipt of the SWPF discharge streams. The SWPF treatment process is planned to produce DSS that meets the SPF Waste Acceptance Criteria (WAC) limit. (Note: the current SDU-6 design is not consistent with the SWPF DSS Isopar® concentration. Resolution will be forthcoming prior to SWPF startup).

The ability to realize full capacity of the SWPF when ready to startup will require:

- Completion of Salt Disposition Initiative (SDI) activities for physical tie-in to SWPF
- Salt dissolution, blending, batching, and qualification at a pace sufficient to provide feed at design rates
- DWPF enhancements and operation sufficient to disposition the SWPF SE stream at design rates (projected to be 275 canisters per year or greater for full SWPF nominal capacity), coupled with additional glass waste storage capacity
- Completion of ELAWD II enhancements and increased staffing at SPF to disposition the SWPF DSS stream at design rates

- Construction of future SDUs to support disposition of grout from SWPF DSS stream processing at design rates
- Construction of future glass waste storage capability to support canister storage for SWPF SE & MST stream processing at design rates

These activities are projected to be only partially complete prior to SWPF startup within the funding profile provided for Revision 19 development. Specifically, funding for DWPF enhancements is not available until FY20 with completion of the enhancements in 2022. ELAWD II enhancements and increased staffing at SPF are not funded for completion until FY24. DWPF enhancements, ELAWD II, and increased staffing at SPF are required to support SWPF processing greater than 6 Mgal/year.

As a result, initial SWPF annual throughput is projected to be less than the rated capacity as provided in the inputs and assumptions. The cumulative difference between SWPF capacity and predicted throughput from FY19 to FY24 is more than 18 Mgal, which adds two years to the overall LW program.

In-depth analysis of the factors contributing to the reduced throughput at SWPF identifies multiple components and is a testament to the tightly integrated nature of the LW System. The most significant factors are:

- Lack of sufficient salt batch blend tanks at SWPF startup
- Insufficient utilization of ARP/MCU capacity prior to SWPF startup due to limited SDU space and limited funding
- Inability to afford installation of DWPF Enhancements or ELAWD phase II prior to SWPF startup
- Inability to afford sludge waste removal at a pace sufficient to support canister throughput commensurate with desired salt throughput
- Limited available canister storage locations prior to completion of the GWSP.

SWPF is assumed to begin operation in October 2018. Since feed preparation includes ARP/MCU material not processed as well as feed preparation in both the feed tanks and the blend tanks, for the first 12 months SWPF is forecast to process 4 Mgal of salt solution. After 12 months, this *Plan* assumes the nominal processing rate will be 3 Mgal/yr, pending the availability of an additional blend tank. Beginning in 2022 SWPF is forecast to produce 6 Mgal/yr for three years. A third blend tank will be available in FY24 allowing an increase in production rate to 9 Mgal/yr. In FY24, however, the 9 Mgal/yr rate will operate for eight months, with a four-month DWPF melter replacement outage requiring a simultaneous SWPF outage for the balance of the year.

Appendix D — *Salt Batch Composition* gives the composition of the salt batches for SWPF.

4.4 Saltstone Operations

The Saltstone operation consists of two main components. The Saltstone Production Facility (SPF) contains the tanks and equipment necessary to receive decontaminated salt solution and treat and process it into saltstone grout. It is pumped from SPF into the Saltstone Disposal Facility (SDF), consisting of several Saltstone Disposal Units (SDU) for final disposition.

Saltstone Disposal Facility

The current active SDUs, SDU-2, SDU-3, and SDU-5 consist of two cells nominally 150 feet diameter by 22 feet high. After accounting for interior obstructions (support columns, drainwater collection systems, etc.) and the requirement for a 2-foot cold cap, the nominal useable volume of a cell is 2,300 kgal. Recent operating experience results in approximately 1.76 gallons of grout being produced for each gallon of DSS feed, thus yielding a nominal cell capacity of approximately 1,300 kgal of DSS. Beginning with SDU-6 through SDU-13, SDUs will consist of a single cell 375 feet in diameter by 43 feet high. The total capacity for these SDUs will be 32 Mgal, which will have a capability, after accounting for cold cap requirements, of dispositioning 30 Mgal of contaminated grout or 17.1 Mgal of DSS. In this *Plan*, SDU-6 is required to begin operations by May 2017.

Saltstone Production Facility

SPF receives and treats the salt solution to produce grout by mixing the LLW liquid stream with cementitious materials (cement, flyash, and slag). A slurry of the components is pumped into the SDUs, located in SDF, where the Saltstone grout solidifies into a monolithic, non-hazardous, solid LLW form.

To enable SPF to accommodate the increases in DSS influents from SWPF, streamlining the SPF dry feed preparation system is required for SWPF, which will be accomplished in the second phase of Enhanced Low Activity Waste Disposal (ELAWD). Additionally, to support SWPF processing rates above 6 Mgal/year, SPF operations will be conducted on a 24/7 schedule which will require increased staffing over the current 4/10 schedule.

ELAWD phase II (SPF Dry Feed Mods)

Several operations and equipment reliability improvements are required to enhance the operation of SPF feeding SDF:

- **Silo bin discharge** — Rework existing silo bin discharge system to allow silos to operate at full capacity. Implement software changes that will allow air to be pulsed through the silo during downtimes to prevent packing and bridging. Also, install air cannons or equivalent device on silo to address rare cases that bridging may occur
- **Knife Gate valve or equivalent** — Install knife gate valve assembly at each silo to enhance the system's abilities to handle inconsistencies with bulk materials and aid in dry material recipe accuracy
- **Diversion chute** — Install a duct system (diversion chute) which will divert the flow of dry materials to the mixer and send the materials to a holding area for screw feeder operational testing prior to salt waste treatment
- **Screw feeder** — Replace the existing obsolete screw feeder that will allow processing up to 50 tons/hr
- **Weather protection** — Enclose the Premix Feed Bin and Loss-In-Weight hopper to protect the many flexible couplings and joints that are susceptible to water intrusion
- **Flexible couplings** — Upgrade each flexible coupling to provide improved sealing and weather resistance
- **Dust collectors** — Update Silo 2 dust collector to improve simultaneous truck unloading capacity for Silos 1, 2, and 3.

Saltstone 24/7 Operations

Operations and equipment reliability improvements are required to enable 24/7 operation of SPF feeding SDF:

- **Lighting upgrades** – Install additional lighting in the Saltstone area to accommodate a 24/7 shift operation at Saltstone and to promote personnel safety and efficiency
- **Lightning protection upgrades** – Install lightning protection throughout the Saltstone facility to minimize process equipment damage during inclement weather and to maximize critical process equipment availability
- **Process air compressor replacement** – Replace outdated process air compressors to support dry feed system operations and serves as a backup supply to the 210-Z instrument air system.

Fabrication and installation of the ELAWD II and hiring of additional staffing for SPF is driven by funding and planned to be performed from FY22 through FY24.

4.5 Waste Removal and Tank Closure

4.5.1 Waste Removal and Tank Cleaning

The first step in the disposition of sludge and salt waste is BWRE. Sludge is removed from the waste tank and sent to a hub tank or directly to the feed preparation tank ensuring sludge waste is continuously available for treatment at DWPF. Salt is dissolved, removed, and staged for treatment at ARP/MCU or SWPF.

Bulk Waste Removal Efforts

This *Plan* includes the Waste on Wheels (WOW) concept, which minimizes new infrastructure (see Figure 4-3). Portable and temporary equipment can meet tank infrastructure needs. Additional purchased pumps and equipment perform accelerated BWRE operations concurrently in both Tank Farms. The primary components of the WOW system are:

- Reusable submersible mixer pumps (SMP)
- A portable field operating station containing pump drives and controls
- A portable substation to provide 480-, 240- and 120-volt power to the WOW equipment
- Disposable carbon steel transfer pumps.

WOW equipment is deployed at the tank as a field operating station, providing temporary power and control for BWRE equipment. When BWRE is completed on one tank, the WOW equipment is reconfigured to support waste removal on the next tank. Pumps are sized to fit through the 24-inch openings in old style tanks. To the extent that risers are available, pumps are set in optimal configurations within the waste tanks. Product lubricated bearings and motor cooling eliminate the need for bearing and seal water supply. These pumps have exterior fittings and fixtures so the pumps can be decontaminated, minimizing radiation exposure to personnel during relocation to another tank. Disposable transfer pumps transfer the waste to a receipt or hub tank using existing underground transfer lines and diversion boxes. If the transfer system is degraded or non-existent, above-grade hose-in-hose technology is deployed, rather than investing in costly repairs. Temporary shielding is supplied as necessary to minimize exposure to personnel.




Figure 4-3 — *WOW Deployment for BWRE*

Sludge Removal

Sludge removal operations are typically conducted with two, three, or four mixing pumps. Sufficient liquid is added to the tank to suspend sludge solids; existing supernate is used to minimize introduction of new liquids into the system. Operation of the mixing pumps suspends the solids, which are then transferred as a slurry from the tank. This operation is repeated, periodically lowering the mixer pumps, until the remaining contents of the tank can no longer be effectively removed by this method.

Sludge batches were originally configured to preferentially remove sludge from Type I, II, and IV tanks. Bulk sludge has been successfully removed from all old-style tanks except Tank 15. Currently, sludge batch configurations balance the sludge batch composition of Plutonium Uranium Reduction Extraction (PUREX) process and the modified PUREX process in H-Canyon (HM) sludges, to optimize sludge batch preparation and processing in DWPF (see §7.1 for a description of these sludge types). Tank 13, a Type II tank in H-Tank Farm (HTF), will be used to store and transfer sludge from other tanks, as necessary, until Tank 13 heel removal is performed in FY24.

Salt Removal

Salt waste removal may be accomplished using a modified density gradient process (see Figure 4-4) followed by mechanical agitation, or semi-continuous dissolution (see Figure 4-5)




Figure 4-4 — *Modified Density Gradient Salt Removal*

During modified density gradient salt dissolution, a well is mined through the saltcake down to the tank bottom. An off-the-shelf, disposable transfer pump is installed at the bottom of the well, along with instruments to monitor waste density. Water is added to dissolve the salt and, as the density increases, the saturated solution migrates to the bottom of the well where it is pumped out. The initial process involves no moving parts in the tank except the transfer pump.

DWPF recycle may be used where possible to dissolve salt in order to conserve new-style tank space. The dissolved salt solution is prepared as close to saturation as possible prior to pumping out the tank. As salt dissolution progresses and the soluble fraction is pumped from the tank, the insoluble materials dispersed throughout the salt matrix may blanket the underlying salt and the dissolution rate can decrease significantly. Removal of salt and insoluble solids from the bottom of the tank may require installation of mixing pumps to complete waste removal. Mixer pumps suspend and remove insoluble solids at the end of the dissolution step, similar to sludge removal.

An alternative to the Modified Density Gradient Salt Removal process is Semi-Continuous Dissolution (SCD) utilizing a Dissolution Water Skid (DWS) (see Figure 4-5 — *Dissolution Water Skid*). This process adds well water to the tank via the DWS, and transfers dissolved salt solution from the tank at approximately the same rate. The well water is distributed evenly to several (nominally three) risers in the tank. Each of the risers is equipped with a low volume mixing eductor installed above the salt cake, but below the supernate level. During dissolution, the saltcake level is periodically checked, and the low volume mixing eductors and transfer pump are gradually lowered as the saltcake level decreases.

Other methods of salt dissolution may be pursued on a case-by-case basis. For example, beginning in late FY10 and continuing to the present, Tank 41 salt dissolution has been achieved gradually by receiving recycle directly from DWPF until the level is approximately twelve inches above the saltcake. It is then recirculated with a transfer pump for several days just prior to transferring out to Tank 23 for use in a salt batch. The resultant dissolved salt has been used in the make-up of ARP/MCU salt batches beginning with Salt Batch #5.




Figure 4-5 — *Dissolution Water Skid*

Heel Removal

After BWRE has removed the material that can be removed with the technologies discussed above, heel removal is performed. Heel Removal can consist of a combination of mechanical heel removal and chemical cleaning. In general mechanical heel removal is done prior to chemical cleaning, and is discussed below in some detail. Depending on tank conditions, however, chemical cleaning may be performed prior to mechanical heel removal or some mechanical heel removal and some chemical heel removal may be performed back and forth to provide removal to the extent technically practicable from an engineering perspective and the highly radioactive radionuclides removed to the maximum extent practical.

Mechanical Heel Removal

For mechanical heel removal, this *Plan* assumes vigorous mixing continues, using mixing pumps, until approximately 5 kgal or less of material remain. Additional mechanical removal may be achieved through directing pumps discharges in specific patterns to impact remaining material.

Chemical Cleaning

Chemical cleaning may be performed on sludge tanks when mechanical heel removal has not removed the material to the extent technically practicable from an engineering perspective and the highly radioactive radionuclides removed to the maximum extent practical. In bulk oxalic acid (OA) cleaning, the tank is modified to address chemical compatibility concerns and OA is added to the tank and mixing pumps operated. The contents of the tank are agitated for a short period and then transferred to a receipt tank for neutralization. This process is repeated one to three times based on chemical flowsheet projections.

Tanks with Documented Leak Sites

Several Type I, II, and IV tanks have documented leak sites. All Type IV tanks having documented leak sites have been operationally closed; however, waste removal operations on some of the Type I and II tanks could potentially reactivate old leak sites or expose new leak sites in those tanks. Contingency equipment and procedures will be utilized to contain leakage and prevent release to the environment. Specific plans will avoid liquid levels above

known leak sites, when feasible, and focused monitoring will be employed where these levels cannot be avoided. As a result of program progress to date, of the 14 SRS tanks (all old-style tanks) with leakage history:

- 4 are operationally closed and grouted (Tanks 5, 6, 19, and 20)
- 2 were cleaned (Tanks 12 and 16)
- 4 contain essentially dry waste, with little or no free liquid supernate (Tanks 1, 9, 14, and 15)
- 4 contain liquid supernate at a level below known leak sites (Tanks 4, 10, 11, and 13)

Of the remaining 10 old-style tanks (none of which have any known leakage history):

- 2 are operationally closed and grouted (Tanks 17 and 18)
- 2 contain essentially dry waste, with little or no free liquid supernate (Tanks 2 and 3)
- 6 contain liquid supernate. (Tanks 7, 8, and 21 through 24)

Annulus Cleaning

Some Type I and II tanks have waste in the annulus space, typically a soluble form of salt appearing as dried nodules on tank walls at leak sites and at the bottom of the annulus pan. These tanks will be inspected to determine if Annulus Cleaning is required. For those tanks requiring annulus cleaning, this waste will be removed from the annulus to the extent technically practicable from an engineering perspective and the highly radioactive radionuclides removed to the maximum extent practical before declaring the tank ready for grouting

4.5.2 Tank Closure and Stabilization

Type I, II, and IV tanks are planned operational closure in accordance with a formal agreement between the DOE, Region IV of the EPA, and SCDHEC as expressed in the SRS currently approved FFA. Six of these tanks in F-Tank Farm (FTF); Tanks 5, 6, 17, 18, 19, and 20; were operationally closed and stabilized (grouted) — Tanks 17 and 20 in 1997, Tanks 18 and 19 in 2012, and Tanks 5 and 6 in 2013.

Operational closure and stabilization consists of those actions following waste removal that bring liquid radioactive waste tanks and associated facilities to a state of readiness for final closure of the Tank Farms complex. The process may involve:

- Sampling and Characterization
- Developing tank-specific regulatory documents
- Isolating the tank from all operating systems in the surrounding Tank Farm (e.g., electrical, instruments, steam, air, water, waste transfer lines, and tank ventilation systems)
- Stabilizing by grouting of the primary tank, remaining equipment, annulus, and cooling coils
- Capping of select tank risers.

The closure process includes sampling and characterization, initial drafting of closure documents, first-time review process, annulus and coil closure, and stabilization by grouting. This *Plan* assumes thirty months from the last removal of any material until completion of grouting. This is greater than that experienced with Tanks 5 and 6; however, lessons learned from those closures combined with anticipated efficiencies are forecast to enable a thirty-month cycle.

Sampling and Characterization

Before declaring a tank ready for grouting, the tank and annulus are inspected, the residual volume is determined, and the residual is sampled in accordance with a sample plan. Laboratory analysis of the samples yields concentrations of radiological and non-radiological constituents in the remaining material. The SCDHEC approved Sampling Analysis Program Plan and associated Quality Assurance Program Plan currently recognizes SRNL as the laboratory that performs residual characterization. Concentration and volume data are used to characterize the residual material to produce radiological and non-radiological inventories for the Closure Module (CM). Tank-specific closure documents are prepared to demonstrate compliance with State and DOE regulatory requirements as well as NDAA §3116.

Tank Isolation

Tank isolation is the physical process of isolating transfer lines and services from the tank and removing the tank from normal operations. Tank isolation may include cutting and capping or blanking mechanical system components (transfer lines, water piping, air piping/tubing, steam piping, etc.) and disconnecting electrical power to all components on the tank.

Closure Documentation Development

An area-specific WD approach ensures the NDAA §3116 tank closure process is implemented as efficiently as possible. Performance Assessments (PA) and NDAA §3116 Basis Documents have been generated for each Tank Farm — one for FTF and one for HTF. The NDAA §3116 Basis Documents include the waste tanks as well as ancillary structures located within the boundary of the respective Tank Farm. An area-specific General Closure Plan has been developed for each of the Tank Farms and approved by SCDHEC.

DOE Radioactive Waste Management Manual 435.1-1 mandates a Tier 1 Closure Plan and associated Tier 2 Closure Plans. The Tier 1 plans are area-specific and provide the bases and process for moving forward with tank grouting. This document is approved at the DOE-Headquarters level. The Tier 2 documents are tank-specific, follow the approved criteria established in the Tier 1 documents, and are locally approved by DOE-SR.

Development of a tank specific CM, per the State-approved area-specific General Closure Plans, follows completion of tank cleaning activities. The CM describes the waste removal and cleaning activities performed and documents the proposed end state. Final characterization data supports the performance of a Special Analysis which determines if final residual inventories continue to support the conclusions of the area-wide PA.




Figure 4-6 — Grout Placement

Grout Selection and Manufacture

A reducing grout provides long-term chemical durability and minimizes leaching of residual waste over time. The reducing grout selected is self-leveling, and encapsulates the equipment remaining inside the tank and annulus. The grout also provides for intruder prevention in tanks that do not have a thick concrete roof. Grouting activities include field modifications, temporary ventilation installation, grout plant mobilization, and grout procurement.

Grout Placement

Grout fill operations, including site preparation, pumper truck set up, grout plant set up (if required), grout delivery lines, and grout equipment setup are established around the tanks (see Figure 4-6). A sequence for tanks with an annulus will be developed so that voids are filled and the structural integrity of the tank is maintained. Generally, grouting the annulus and primary tank in alternating steps provides structural support for the tank wall.

Equipment Grouting

For tanks with installed equipment or cooling coils, internal voids are filled with a flowable grout mixture. In those tanks where the cooling coils have broken, alternative techniques are used to minimize voids in the grout matrix.

Riser Grouting and Capping

The final step, after filling the tank, may include encapsulating select risers. When necessary, forms are built around the risers and grout is used to encapsulate the risers providing a final barrier to in-leakage and intrusion. The final grouted tank configuration is an integral monolith free of voids and ensuring long-lasting protection of human health and the environment (see Figure 4-7).




Figure 4-7 — Grouted Tank

4.6 Base Operations

4.6.1 Supporting Nuclear Material Stabilization

A continuing portion of the mission of the Tank Farms, especially HTF, is safe receipt, storage, and disposition of waste yet to be received from H-Canyon and HB-Line. This *Plan* supports nuclear material stabilization in H-Canyon through 2025 (with shutdown flows through 2026), though on a limited basis in FY14, FY15, and FY16. Tank 39 will continue to be used for H-Canyon receipt through shutdown of H-Canyon. It may be supplemented as necessary, however, with Tank 35 during BWRE campaigns in Tank 39. The 3H Evaporator system will continue to operate. Salt must be removed from the Evaporator concentrate receipt tanks to allow continued evaporator operation. Thus, this *Plan* relies on Tank Farm evaporators to operate at reasonable attainment.

This *Plan* assumes the maximum volume that can be received in Tank 39 from H-Canyon is 100 kgal in FY14 and 200 kgal/year in FY15 and FY16²¹. Beginning in FY17, waste volumes from H-Canyon are transferred to Tank 39 at no more than 300 kgal/yr per the *Functional Service Agreement between SRNS and SRR*²². An alternate disposal path for some waste (e.g., Pu or Np bearing waste) allows insertion into a DWPF sludge batch “just-in-time” via receipt into the sludge processing tank (Tank 51) or the DWPF feed tank (Tank 40). Plutonium discards from H-Canyon will be supported to the extent allowable without negatively impacting planned canister waste loadings or failing to comply with canister fissile material concentration limits. Additionally, LLW is transferred from H-Canyon into Tank 50 for direct disposal in SPF.

It is recognized that the H-Canyon mission may be changed in the coming years such that new waste streams may be received into the LW system. As new streams are identified, they will be evaluated and impacts to LW processing will be reviewed.

4.6.2 DWPF Recycle Handling

DWPF recycle is the largest influent stream received by the Tank Farm. In this *Plan*, disposition of the recycle stream is handled through evaporation in the 2H Evaporator System and through the beneficial reuse of the low sodium molarity (less than 1.0 molar sodium) recycle stream. The DWPF recycle rate will remain between 1.5 and 1.9 Mgal/yr prior to SWPF operations. The rate depends on canister production rate and Steam Atomized Scrubbers (SAS) operation as well as DWPF recycle reduction initiatives. The rate could increase to as high as 3.2 Mgal/yr after the startup of SWPF because of extra water in the SE stream and MST slurry and because the higher Cs-137 concentrations could require the operation of two SAS stages in the DWPF melter offgas system; currently, only one SAS stage is operated. This higher rate, however, could be mitigated by the DWPF recycle reduction initiatives discussed in §4.2, above. DWPF recycle is exclusively evaporated in the 2H Evaporator System due to chemical incompatibility with other waste streams. It may, however, be beneficially reused for salt solution molarity adjustment, salt dissolution, heel removal, etc. Beneficial reuse minimizes the utilization of the 2H Evaporator. LW system modeling forecasts that the life cycle processing outlined herein can adequately handle the DWPF recycle stream through the end of the *Plan*. DWPF recycle will be supplemented by Inhibited Water (IW), as required, for salt dissolution and adjustment.

4.6.3 Transfer Line Infrastructure

Although efforts will continue to be made to keep transfers between tanks to a minimum, executing this *Plan* requires more frequent transfers than have historically occurred in the Tank Farm, especially after the startup of SWPF, when large volumes of salt solution will be delivered to SWPF. Because of the greatly increased pace of transfers after the startup of SWPF, short downtimes due to unexpected conditions requiring repair will be more difficult to accommodate without impact because the idle time of transfer lines will be reduced.

New infrastructure is required to accomplish transfers to support SWPF, while also continuing activities that have been historically performed, such as waste removal and evaporation. Discoveries of unexpected conditions in existing transfer systems could impact the installation of new transfer lines and equipment.

The transfers in this *Plan* are generally based on the known current infrastructure and modifications planned in the SWPF transfer line tie-ins and in projects for new facilities. The actions described can be executed as long as the planned modifications are made and significant failures of key transfer equipment do not occur or can be mitigated quickly enough to allow activities to proceed as planned. This *Plan*, however, does not attempt to explain all the modifications needed or the failure of specific pieces of transfer equipment.

4.6.4 Tank 48 Treatment

Tank 48 contains legacy organic from previous salt treatment processes. Several technologies have been considered, including Fluidized Bed Steam Reforming and Copper Catalyzed Peroxide Oxidation, to treat the organic components and enable the waste to be dispositioned as grout or vitrified glass. Technology selection and design is assumed to begin around 2022. Once the bulk of the Tank 48 waste has been treated, the remaining heel will be grouted in place as part of Tank 48 closure.

4.6.5 Effluent Treatment Facility

The Effluent Treatment Facility (ETF), located in H-Area, collects and treats process wastewater that may be contaminated with small quantities of radionuclides and process chemicals. The primary sources of wastewater include the 2H and 3H Evaporator overheads and H-Canyon. The wastewater is processed through the treatment plant and pumped to Upper Three Runs Creek for discharge at an NPDES permitted outfall. Tank 50 receives ETF residual waste for storage prior to treatment at SPF and final disposal at SDF. A 35-kgal Waste Concentrate Hold

Tank provides storage capacity at ETF to minimize transfer impacts directly to Tank 50 or SPF during SWPF operations.

4.6.6 Managing Type III Tank Space

Type III tank space is essential to all the processes described in this *Plan*: evaporation, DWPF sludge batch preparation, salt processing, tank removal from service, etc. Limited waste storage space exists in Type III/IIIA tanks in both FTF and HTF. There is a risk (cf. ROMP) that a leak in a primary tank or other adverse event could occur that might impair execution of this *Plan*.

In the 3H Evaporator System, space is needed for evaporator concentrate receipt to support periodic salt dissolutions and storage of high-hydroxide waste that does not precipitate into salt. This “boiled-down” liquid is commonly referred to as liquor and removing the liquor from an evaporator system is referred to as deliquoring. Evaporator effectiveness is diminished when the concentrate receipt tank salt level is 330” or greater — at this point, the evaporator system is said to be “salt bound.” Salt removal from a 3H Evaporator concentrate receipt tank, Tank 37, occurred in early FY11 to reduce the salt level.

In addition, this *Plan* was structured in such a way as to provide contingency when allowable in order to provide the best opportunity for success. Lack of evaporator working space would hinder tank removals from service, canister production rate at the DWPF, or H-Canyon support.

This *Plan*, as did previous revisions of the *Plan*, utilizes Type I, II, and IV tanks to store supernate generated by sludge preparation:

- Tank 8 stores aluminum-laden supernate from the LTAD of Sludge Batches 5, 6, 10, 11, 12, and 13
- Tank 4 and Tank 7 store dissolved salt solution
- After Tank 8 aluminum-laden supernate is processed, Tank 8 will store dissolved salt solution
- Tank 11 stores salt dissolution material
- Tank 7 and Tank 11 will support heel removal activities from Tanks 1, 2, and 3, and Tanks 9 and 10, respectively
- Tank 21 through Tank 24 will remain in service through 2029:
 - Tank 21 will continue service as a salt blend tank for ARP/MCU and SWPF
 - Tank 22 will continue to receive DWPF recycle
 - Tank 23 will continue to stage dissolved salt solution for salt batch preparation
 - Tank 24 will continue to store concentrated DWPF recycle.

The EPA and SCDHEC concurred with the use of Tank 8 to store aluminum-laden supernate²³, Tank 7 to support closure of Tanks 5 and 6 by storing liquids from cooling coil flushes, and Tank 11 to support BWRE in Tank 10 by receiving dissolved salt solution from Tank 10 until it is transferred to Tank 21 for inclusion in Salt Batch 7 and heel removal activities in Tank 12 by receiving and storing dewatering material from Tank 12^{24,25}. Pre-decisional presentations have been made to regulatory agencies regarding further use of tanks as described above.

4.7 Closure Sequence for the Liquid Waste System

After the HTF and FTF tanks and ancillary equipment has been closed the Liquid Waste facilities outside the Tank Farm — DWPF, SWPF, ARP/MCU, SPF, SDF, and associated ancillary equipment — will be available for beneficial reuse, if required. Otherwise, these facilities will be available for removal from service.

While the general priority is to close geographically proximate equipment and facilities, thus minimizing cost, the actual sequence of the shutdowns is predicated on the capability of the facilities to process the particular blends required by the salt and sludge treatment processes. The priority (but not necessarily the sequence) for shutdowns as modeled is:

1. Type I, II, and IV tanks
2. F-Area waste tanks, the 2F Evaporator, and ancillary equipment (including 1F Evaporator and the concentrate transfer system)
3. H-Area West Hill waste tanks, the 3H Evaporator, and ancillary equipment (including 1H Evaporator)
4. H-Area East Hill waste tanks, the 2H Evaporator, and ancillary equipment (including any remaining ARP/MCU equipment)
5. Major remaining processing facilities (e.g., DWPF, SWPF, SDF/SPF).
6. ETF is not addressed in this plan as it processes streams from facilities outside the scope of this plan (e.g., Mixed Oxide Facility)

The key elements of the systematic closure sequence for shutting down and closing the LW System are summarized in Table 4-3:

Table 4-3 — Closure Activities

FY25-FY34	- H-Canyon processing influents cease (FY25) - H-Canyon shutdown flow influents cease (FY26) - Waste removal is complete from all Type I, II, and IV tanks (FY30) - All Type I, II, and IV tanks are operationally closed (FY32)
FY35-FY38	- FTF waste removal is completed (FY35) - 3H Evaporator shut down (FY35) - 2H Evaporator shut down (FY38) - HTF (West Hill) waste removal is complete (FY36)
FY39-FY42	- HTF (East Hill) HLW removal is complete (FY39) - SWPF shut down (FY39) - Waste removal is complete from all Type III tanks (FY40) - DWPF shut down (FY40) - SPF shut down (FY41) - All Type III tanks are operationally closed (FY42)

Once closure activities are complete, the remaining facilities may be chemically cleaned and flushed as necessary.

5. Alternative Analyses

5.1 Support SWPF at the rated capacity

The unavoidable funding reductions and delays in Salt Waste Processing Facility (SWPF) construction and operation have significantly impacted completion of the near term scope of this *Plan*. These impacts are expected to result in:

- Failure to meet four FFA BWRE commitments associated with 12 tanks and five FFA Operational Closure commitments associated with 18 tanks.
- Missing the STP waste disposition milestone by 7 years
- The inability to support planned H-Canyon processing.

Most notably, these emerging issues are now projected to impact the ability of the DOE's new SWPF to operate at rated capacity and to suspend tank closure activities until the mid-2020s. Immediate action must be taken to advance these critical work scopes under the challenges they face. Future success and avoidance of further delays/impacts will require uninterrupted focus and an ability to cost effectively execute work scopes in a manner that enables performance of additional over-the-baseline opportunities.

To mitigate these impacts while addressing regulator concerns about future Liquid Waste closure activities, several scopes of work are necessary (see Figure 5-1):

- Accelerated delivery of DWPF Enhancements, ELAWD II, 24/7, Accelerate Sludge BWRE
 - Increased Salt Processing
 - Increase the nominal processing rate
- ARP/MCU Acceleration
 - Actinide Removal using Large Tank MST Strike
 - Increased Filtration Capability
- SDU — Two year acceleration of the SDU build schedule
- Canister Storage — Increase GWSB #1 capacity

DWPF Enhancements, ELAWD II, 24/7, Accelerate Sludge BWRE

Due to the highly integrated nature of the LW system, operation of SWPF at its rated capacity will require the rest of the LW system to be able to supply SWPF with qualified feed at the desired rate and will require that the effluents from SWPF be processed at the downstream facilities at least as fast as they are generated by SWPF. SWPF was originally designed to operate at 6 Mgal/yr. Operation of SWPF at rates higher than the original design throughput will require modifications to the downstream facilities to accommodate the greater volume of effluents from SWPF. Acceleration of several scopes currently in the baseline will enable a 50% increase in SWPF processing from a maximum of 6 Mgal/year up to 9 Mgal/year.

Four specific actions are included within this activity:

DWPF Enhancements

For DWPF to accommodate the increases in influents resulting from SWPF operation above 6 Mgal/yr (increased volumes of MST and SE), streamlining the DWPF melter feed preparation system is required. Several process improvements (collectively called DWPF Enhancements) would streamline the DWPF melter feed preparation system:

- Implementation of an alternate reductant
- Processing of SE in the SME
- Addition of dry process frit to the SME




Figure 5-1 — SWPF Throughput Improvement

ELAWD phase II / Saltstone 24/7 Operations

To enable SPF to accommodate the increases in DSS influents resulting from SWPF startup, streamlining the SPF dry feed preparation system is required for SWPF operation above 6 Mgal/year. Additionally, to support SWPF processing rates above 6 Mgal/year, SPF operations will be conducted on a 24/7 schedule which will require increased staffing over the current 4/10 schedule. This is included in the base *Plan* for completion by FY24. To support SWPF at the rated capacity requires completion of these activities by the second year of SWPF operations.

Sludge Batch Acceleration

Additionally, waste retrievals and sludge batch preparation must be accelerated to support increased ARP/MCU processing. Increased ARP/MCU throughput will require increased canister production at DWPF which in turn requires accelerated sludge waste retrievals and sludge batch preparation. As noted above, limited expected funds prevent sludge retrieval and batch preparation ahead of just-in-time delivery to the base *Plan*.

Increased Salt Processing

With 95% of the remaining waste to be treated being salt waste and SWPF start-up currently projected to be October 2018, two major thrusts for the SRS HLW system are apparent. *First*, SRR must be in the best position possible from a tank space management perspective to feed SWPF at the highest rates possible when it begins operations. *Second*, processing as much salt waste in the interim is paramount to both creating space and making progress towards salt disposition.

To close the gap in needed tank space and salt treatment, the nominal ARP/MCU processing rate must be increased to 4.7 Mgal/year. This approach will provide two additional blend tanks for SWPF salt feed preparation, provide an additional 4 Mgal of salt treatment prior to SWPF startup, and provide enough tank space to prepare salt feed and close the gap to ensure SWPF full capacity projections can be met. This provides the ability to close tanks at a faster rate and reduce life-cycle costs.

Increasing salt processing entails three actions:

Actinide Removal using Large Tank MST Strike

This will implement a large tank MST strike in the current salt batch preparation tank, Tank 21, to perform the actinide removal steps currently performed in 241-96H. This is accomplished by performing a “large tank” strike with MST in Tank 21. This prepares a large quantity of salt at one time with MST versus preparing small batches in 241-96H. This eliminates the small batch strike unit operations in 241-96H, decouples the MST stream from DWPF operations, and also makes 241-96H available for re-use.

Increase Filtration Capability.

In this action, the cross-flow filter in 512-S is replaced with a higher capacity rotary microfilter (RMF) module also installed in a waste tank. The first two actions together eliminate the current bottlenecks to salt processing and free up valuable real estate for other missions.

MCU NGS Phase 2 Throughput Improvements.

This action will expand the capability of the NGS by performing modifications to MCU that increase capacity to 12 gal/min, increasing throughput to 4.7 Mgal/year from 2 Mgal/year.

Saltstone Disposal Unit Acceleration

This activity accelerates SDU construction completion dates to accommodate results from increases in salt processing delivered by the first two activities.

Interim Canister Storage

This activity provides up to an additional 2,251 glass waste canister storage locations within GWSB #1. This is accomplished by completely emptying one vault (of four) at a time in GWSB #1 in order to mass modify those canister positions to a double stacked configuration. This will result in additional locations being available for use in subsequent sludge batches.

5.2 SRNL Closure Sample Analysis limitations

This *Plan* assumes that the SRNL lab utilized to analyze the samples for tank closure is able to receive, analyze, and report for as many tanks as needed. Current capacity is only two tanks in a given year. Upgrading to be able to handle the sample for four tanks requires additional funding for lab technicians, equipment, and supplies to be able to begin processing this volume of samples in 2026.

Were SRNL limited to two tanks per year the closure process for all the tanks would be extended to 2047 from 2042. Similarly, the final Type I tank closure would be extended to 2034, missing the FFA commitment of 2022 by 12 years.

Tank Removal from Service




Figure 5-2 — Tank Removal from Service for two/year SRNL samples

5.3 Alternate Risk Reduction

Per the request made in the Smith to Bair letter¹⁵ and based on the comparison between the risk reduction and tank closure acceleration, further evaluation will be performed of an alternative strategy that focuses on reducing risk by removing the bulk of the waste out of the old-style tanks while maximizing the utilization of interim salt processing and the Salt Waste Processing Facility (SWPF) capabilities to provide three Type III blend tanks as soon as possible. This alternative risk reduction case will be issued as an addendum to Revision 19 when the modeling effort is complete.

6. Description of Assumptions and Bases

The major assumptions and planning bases are the results of an agreement between SRR and DOE^{14,15,16}. These assumptions address the planning period to the end of the program.

6.1 Priorities for Plan Development

1. Continual Safe Storage of liquid waste in tanks and vitrified canisters in storage
2. Risk Reduction through Waste Disposition
3. Tank Cleaning and Stabilization.

6.2 Funding

This *Plan* was developed assuming the funding required to achieve the planned project and operations activities will be available, within the following restrictions:

- Revision 19 of the *Plan* assumes receipt of:
 - \$407.1M new Budget Authority (BA) to the LW contractor in FY14 (based on expected funds letter received March 2014²)
 - \$430M/yr (constant dollar funding) to the LW contractor FY15 - FY19
 - OMB recommended escalation factors will be used to determine projected buying power of this constant dollar funding in outyears
 - Includes Glass Waste Storage Project (GWSP) Line Item beginning in FY15
 - Does not include funding for the initial twelve months of SWPF operations
 - \$525 M (in FY20 and escalated thereafter) per year until the end of the program.
 - Includes Line Item funding, including assigned contingency, for SDUs beginning with SDU-7
 - Includes \$80M/yr (in FY20 and escalated thereafter) for operation of SWPF
- The following items are supplemental to LW contractor funding: SWPF (project and initial year of operation), Landlord services, Essential Site Services (ESS - Section J), DOE Managed, and pension and legacy cost (e.g., Section J and SLAs)
- No “re-pricing” for site services is realized.

6.3 Regulatory Drivers

The following regulatory requirements drive the development of the System Plan through the end of the program.

- **Federal Facility Agreement (FFA)** – Commits the Department of Energy to operationally close the Type I, II, and IV tanks (Tanks 1–24) no later than 2022. The specific schedule for the Type I, II, and IV tanks is per the *Statement of Resolution of Dispute Concerning Extension of Closure Dates for Savannah River Site High-Level Radioactive Waste Tanks 19 and 18*¹⁷, which is the schedule for the currently approved FFA.
- **Site Treatment Plan (STP)** – “Upon the beginning of full operations, DWPF will maintain canister production sufficient to meet the commitment for the removal of the backlogged and currently generated waste inventory by 2028.” This is satisfied by removing waste (including heels) from all Type III tanks by 2028; Types I, II, and IV having had the waste removed in compliance with the FFA above.

Timely regulatory approvals are necessary to support this Plan.

6.4 Waste Removal and Tank Removal from Service Program

The following technical assumptions were used as input to the modeling of this *Plan*:

Waste Removal

- Types I, II, and IV tanks (Tanks 1–24):
 - Waste Removal and Tank Removal from Service commitments are per the FFA
 - Types I, II, and IV tanks (including Tanks 4, 7, 8, 11, and 21 through 24) may be used to optimize output of the Plan
- Type III and IIIA (Tanks 25–51)
 - While the Type III and IIIA tanks are not included in the FFA, commitment for completion of waste removal (bulk waste and heel) from all tanks is per the STP
 - Tanks are not required to be isolated and grouted to meet the STP
- Waste removal and cleaning activities could include mechanical, chemical, and water washing operations
- After the initial BWRE campaign in a sludge tank, a ~3 to 6 inch heel (10–20 kgal) of waste remains

- After the initial BWRE campaign in a salt tank, ~ 2 to 3 feet (90–130 kgal depending on the type of tank) of insoluble/low solubility material waste (heel) remains
- Two Phases of Waste Heel Removal are available for use:
 - Mechanical Cleaning uses mechanical agitation
 - Assumed to take three months of operation unless otherwise stated
 - Heel solids volume reduced to less than 5 kgal
 - If needed, Chemical Cleaning uses OA or advanced/specialized mechanical or chemical technology
 - Assumed to take three months of operation unless otherwise stated
 - For some tanks with high waste turnover, e.g. Tank 8, mechanical cleaning may not be required; however, flushing could be required prior to chemical cleaning
 - This *Plan* assumes Tanks 4, 7, 8, 11, 13, 14, 15, 26, 32, 33, 34, 35, 39, 42, 43, 47 are the sludge tanks that have chemical cleaning. No other tanks are planned for chemical cleaning. These tanks will be sampled and analyzed after BWRE complete to determine the necessary amount of chemical cleaning
 - Monitoring during heel removal will inform the decision to do mechanical or chemical cleaning.
 - Tank cleaning is complete for Tanks 12 and 16.

Annulus Cleaning

- All tanks that have experienced leaks will undergo inspection and, potentially, sampling and analysis to determine the necessity for annulus cleaning. The amount of material used for annulus cleaning depends on the extent of waste present.

Tank Removal from Service

- Stabilization of a waste tank (i.e. grouting of primary tank, annulus space, and cooling coils as specified in the applicable Closure Module) is to be completed within 30 months of receipt of concurrence to enter the residual waste sampling and analysis phase
 - Drying & Sampling (6 months on critical path): including Tank Drying, Sample Prep Documents, Volume Determination Cessation Presentation and Sampling
 - Sample Analysis (7 months on critical path): including Lab Analysis and Sample Analysis Report (SAR)
 - Closure Documentation (14 months on critical path): including DQA, Inventory Determination, Special Analysis, MEP, Class C Calculation, Closure Module, and Tier 2
 - Grouting (3 months on critical path)
- Based on current capacity limitations of SRNL infrastructure, final isolation lab samples are limited to two tanks per year. This *Plan* assumes that SRNL infrastructure will be enhanced or additional labs will be qualified to enable the receipt, analysis, and report for as many tanks as needed
- Overall tank closure priority will support area closure in the following order, as feasible:
 4. F-Tank Farm
 5. H-Tank Farm West Hill
 6. H-Tank Farm East Hill
- Within six months of stabilization, tank waste systems will be removed from the *F and H Area High Level Radioactive Waste Tank Farms Construction Permit No. 17424-IW* in accordance with the applicable and approved Interim Record of Decision.

Regulatory Approvals

- SCDHEC will approve activities associated with waste removal, stabilization, and operational closure and maintenance and monitoring of waste tank systems will be performed and completed as described in the *Industrial Wastewater General Closure Plan for F-Area Waste Tank Systems*²⁶ or the *Industrial Wastewater General Closure Plan for H-Area Waste Tank Systems*²⁷. Operational closure activities will be performed and completed as described in tank-specific closure modules which are generated per the approved General Closure Plan
- The HTF WD and associated HTF §3116 Basis Document, and the HTF Tier 1 Closure Plan will be approved by DOE in time to support the FY15 FFA tank closure milestones (i.e., Removal from Service of Tanks 12 and 16)
- DOE will approve any necessary waste determination documents to support this *Plan*
- DOE will maintain NEPA documentation necessary to support this *Plan*.

6.5 DWPF Production

Canister production and sludge batch need dates are projected by the *Sludge Batch Plan*¹⁸

- The *Plan* assumes Melter #2 replacement in a four-month outage in FY16, coincident with an MCU contactor outage. In the event of a melter replacement outage before FY16, ARP/MCU will enter a forced

outage and an evaluation will be performed to determine the prudence of initiating premature contactor bearing replacement

- After that, the Plan assumes a four-month melter replacement outage every 96 months (eight years) continues through the life of the program (i.e., 92 months of operations with four months of outage every 96 months). Even though replacement is assumed in this Plan every 96 months, actual replacement will be done upon failure of the Melter
- The final eight-year melter replacement forecast falls in the last full year of SWPF operation. A one-year extension is assumed to support uninterrupted SWPF production
- An operational spare melter is to be available when a melter is replaced to mitigate the risk associated with “infant mortality”
- A four-month DWPF outage, beginning June 2018, is required for SWPF tie-ins immediately prior to SWPF becoming operational. During this outage DWPF plans to implement productivity enhancements to support increased influents from SWPF
- DWPF recycle is beneficially reused
- The current washing plan assumes washing to 1.25 M Na (as compared to 1.5M Na in Rev 18 of this *Plan*)
- Supplemental glass waste storage will be available no sooner than October 2018
- DWPF canisters will maintain a concentration limit of 897 g/m³ of fissile material in the glass²⁸. Sludge batch preparation will supply feed for the DWPF to ensure the canisters remain within this requirement
- The canister heat load will be less than 834 watts per canister
- Pu discards from H-Canyon will be supported to the extent allowable without negatively impacting planned canister waste loadings while continuing to comply with the canister fissile material concentration limits
- Shipment of canisters off-site for final disposition is not in the scope of this *Plan*.

6.6 Salt Program

ARP/MCU

- ARP/MCU processing rates:
 - The ARP/MCU facilities will operate until permanently shut down six months in advance of the startup of SWPF to allow for SWPF tie-ins and modifications to Tank 49. This assumes:
 - upgrading ARP/MCU facilities as required to maintain the operating rate for the extended life
 - a four-month ARP/MCU outage to rebuild contactors in every fourth year of operations after 2012
 - ARP/MCU facilities operate to ensure the total Interim Salt Treatment curies emplaced in SPF are within the amount identified in *Savannah River Site – Liquid Waste Disposition Processing Strategy*¹⁰ (SRS LW Strategy), as amended by letter from the South Carolina Department of Health and Environmental Control (SCDHEC) to DOE-SR¹¹ and the *Basis for Section 3116 Determination for Salt Waste Disposal at the Savannah River Site*⁷
 - A four-month outage in FY16 is planned, coincident with a DWPF melter change-out. This outage will allow for ARP/MCU facility upgrades, which may include contactor bearings, weir adjustment, etc.
 - Nominally ARP/MCU will produce:
 - For each gallon processed, ~1.2 gal of DSS for SPF
 - For each gallon processed, ~0.08 gal of SE for DWPF
 - For each gallon processed, ~0.02 gal of MST solids/sludge for DWPF

Note: actual operating experience in ARP/MCU since beginning NGS processing varies slightly from these assumptions. As the process is being optimized and data is still being collected and analyzed, however, these rates are assumed for this *Plan*.

SWPF

- SWPF becomes operational September 30, 2018
 - SWPF tie-ins will require a four-month outage of DWPF operations, a two-month outage of SPF operations, and a cessation of ARP/MCU six months prior to SWPF operations
- Annual processing throughput (*Long Term Processing Capacity at SWPF – Inputs to System Plan*²⁹)
 - Initial twelve months: 4.625 Mgal/yr processing rate
 - Second twelve months: 7.2 Mgal/yr nominal processing rate
 - Subsequent years: 9.0 Mgal/yr nominal processing rate
 - Nominally SWPF will produce:
 - For each gallon processed, ~1.2 gal of DSS for SPF
 - For each gallon processed, ~0.08 gal of SE for DWPF
 - For each gallon processed, ~0.02 gal of MST solids/sludge for DWPF

- The SWPF feed chemistry is per SWPF Feed Specification Radionuclide Limits of the SWPF *Waste Acceptance Criteria*³⁰ including:
 - the initial one million gallons of feed to SWPF will be (at 6.44 M Na):
 - ≤ 1.0 Curies per gallon (Ci/gal)
 - all batches are planned to be at 6.44 M Na
 - additional blending may be required to meet other feed criteria, such as:
 - $\text{OH} > 2 \text{ M}$
 - Caustic (50% NaOH) additions are planned during salt dissolution and batch preparation, as needed to meet the minimum 2 M OH requirements
 - $\text{Al} < 0.25 \text{ M}$
 - $\text{Si} < 842 \text{ mg/L}$
- Tank Farm feed preparation infrastructure modifications required to support SWPF processing rates including:
 - H-Tank Farm Blend tanks readiness for salt solution preparation
 - F-Tank Farm Blend tanks readiness for salt solution preparation
 - Tank 49 readiness as SWPF feed tank
 - Mixing capabilities
 - Enhanced transfer capabilities
 - Transfer routes provided to feed tank.

6.7 Saltstone Production

SPF is capable of processing at a rate that supports other waste treatment operations as follows:

- During ARP/MCU operations:
 - May require operation of more than one cell and the use of “cold caps” to meet radiological control requirements
- During SWPF operation:
 - SPF and SDF will support SWPF processing rates
 - Additional operational time (i.e., multiple shifts, additional operating days each week, etc.) and adequate SDU receipt space to match production streams from SWPF are planned
 - Modifications will provide sufficient contingency storage capacity to minimize impacts to SWPF or ETF due to SPF or SDF outages
- SPF will be in a 2-month outage just prior to SWPF operations for SWPF tie-ins
- Since neither ARP/MCU nor SWPF process during melter replacement outages, SPF is not planned to operate other than to run off any backlog material that may be in the feed tanks
- Per the Morton to Burnau letter (2012-01-19)³¹, all SDUs beginning with SDU-6 will be large disposal cells
- Three SDUs, SDU-2, SDU-3, and SDU-5 are in service. Neither Vault 1 or Vault 4 are planned to receive additional saltstone grout:
 - Each gallon of DSS feed, when added to the cement, flyash, and slag, makes 1.76 gallons of grout
 - SDU-2, SDU-3, and SDU-5 have two 150-foot diameter by 20-foot tall disposal cells. Each cell will contain ~2,300 kgal of grout. Therefore, each cell holds ~1,290 kgal of Tank 50-material feed solution; each SDU holds ~2,580 kgal of Tank 50-material feed solution
 - SDU-6–SDU-13 will be a single 375-foot diameter by 43-foot tall disposal cell which can contain 32 Mgal of grout. With the cold cap it will have a capacity of 30 Mgal of contaminated grout or 17.1 Mgal of Tank 50-material feed solution.
- SDU-6 will be available for use in May 2017.

6.8 Base Operations

Evaporation

The primary influents into the Tank Farms are DWPF recycle and H-Canyon waste receipts. In addition, sludge batch preparation produces a large internal stream of spent washwater. In order to continue to maintain space in the Tank Farms to support these missions, these streams must be evaporated. There are two evaporators in H-Area.

DWPF recycle has a high concentration of silica due to the vitrification process. When this stream is mixed with aluminum streams from PUREX and HM canyon processing, there is a potential for forming sodium aluminosilicate. Experience has shown that sodium aluminosilicate can co-precipitate sodium diuranate in the evaporator, causing a potential criticality concern. In order to prevent the potential for criticality, a feed qualification program is in place to minimize the formation of a sodium aluminosilicate scale in the 3H Evaporator and to prevent accumulation of

enriched uranium in the 2H Evaporator. It is assumed that scale may accumulate in the 2H Evaporator, but uranium enrichments and masses will be well below criticality concerns.

- The 2H Evaporator System is used to evaporate DWPF recycle. The 3H Evaporator is used to process streams that minimize scale production, i.e., canyon wastes and sludge batch decants. The evaporator system feed and concentrate receipt tanks configuration is:
 - 3H: Feed – Tank 32; Receipt – Tanks 30 and Tank 37
 - 2H: Feed – Tank 43; Receipt – Tank 38
- Evaporator Capacity – The following evaporator utilities and capacity are based on historical experience.

Table 6-1 — Evaporator Capacity

Evaporator	Space Gain Capacity
2H	200 kgal/mo
3H	100 kgal/mo

General Assumptions

- A minor influent is the 299-H Maintenance Facility. The influents mainly consist of a dilute nitric acid stream, decontamination solutions, and steam condensate. These waste streams are collected from decontaminating equipment and collected in the 299-H pump tank, neutralized and sent to Tank 39.
- Tank Farm infrastructure maintained to support SWPF, DWPF, and SPF processing rates and tank operational closure schedules.

Separations Canyon Operations

- Sufficient tank space volume is available to support the projected receipt of HLW into Tank 39 from H-Canyon operations through FY25. LLW waste, mainly from the General Purpose (GP) Evaporator, dispositioned in SPF are received into Tank 50 and direct discards of Pu and neptunium materials to the DWPF feed system are received into Tank 40, or Tank 51
- Shutdown flows for H-Canyon are assumed in FY26 and are as outlined in *H-Canyon Liquid Waste Generation Forecast for H-Tank Farm Transfer*³²
- Additional material sent directly to sludge batches increases total DWPF canister count by as much as 100 canisters (these additional canisters are included in the 8,582 forecast canisters of this *Plan*):
 - Fissile isotope concentration of SRS HLW canisters will be maintained below 897 g/m³
 - Pu discards from H-Canyon will be supported to the extent allowable without negatively impacting planned canister waste loadings and complying with canister fissile material concentration limits.

Effluent Treatment Facility

- ETF is assumed to receive an average of 11 Mgal/yr:
 - LW Evaporators: 5 Mgal/yr
 - Savannah River Nuclear Solutions (SRNS) Facilities: 6 Mgal/yr

Note: the Agreement between SRNS and SRR for LW Receipt Services provides that the total maximum allocation for waste generated from SRNS facilities including H-Canyon, F-Canyon, the Waste Solidification Building, Mixed Oxide Facility, and miscellaneous smaller contributors is 15 Mgal/yr.

Dismantlement and Decommissioning (D&D)

- LW Areas transferred to D&D on an Area-by-Area basis upon closure of their included facilities.

7. System Description

7.1 History

The LW System is the integrated series of facilities at SRS that safely manage the existing waste inventory and disposition waste stored in the tanks into a final glass or grout form. This system includes facilities for storage, evaporation, waste removal, pre-treatment, vitrification, and disposal.

Since it became operational in 1951, SRS, a 300-square-mile DOE Complex located in the State of South Carolina, has produced nuclear material for national defense, research, medical, and space programs. The separation of fissionable nuclear material from irradiated targets and fuels resulted in the generation of over 150 Mgal of radioactive waste. As of December 2013, approximately 37 Mgal³³ of radioactive waste are currently stored onsite in large underground waste storage tanks at SRS. Most of the tank waste inventory is a complex mixture of chemical and radioactive waste generated during the acid-side separation of special nuclear materials and enriched uranium from irradiated targets and spent fuel using the Plutonium Uranium Reduction Extraction (PUREX) process in F-Canyon and the modified PUREX process in H-Canyon (HM process). Waste generated from the recovery of Pu-238 in H-Canyon for the production of heat sources for space missions is also included. The waste was converted to an alkaline solution; metal oxides settled as sludge, and supernate evaporated to form saltcake.

The variability in both nuclide and chemical content is because waste streams from the 1st cycle (high heat) and 2nd cycle (low heat) extractions from each Canyon were stored in separate tanks to better manage waste heat generation. When these streams were neutralized with caustic, the resulting precipitate settled into four characteristic sludges presently found in the tanks where they were originally deposited. The soluble portions of the 1st and 2nd cycle waste were similarly partitioned but have and continue to undergo blending in the course of waste transfer and staging of salt waste for evaporative concentration to supernate and saltcake. Historically, fresh waste receipts were segregated into four general categories in the SRS Tank Farms: PUREX high activity waste, PUREX low activity waste, HM high activity wastes and HM low activity wastes. Because of this segregation, settled sludge solids contained in tanks that received fresh waste are readily identified as one of these four categories. Fission product concentrations are about three orders of magnitude higher in both PUREX and HM high-activity waste sludges than the corresponding low-activity waste sludges.

Because of differences in the material processed by PUREX and HM processes, the chemical compositions of principal sludge components (iron, aluminum, uranium, manganese, nickel, and mercury) also vary over a broad range between these sludges. Combining and blending salt solutions has tended to reduce soluble waste into blended salt and concentrate, rather than maintaining four distinct salt compositions. Continued blending and evaporation of the salt solution deposits crystallized salts with overlying and interstitial concentrated salt solution in salt tanks located in both Tank Farms. More recently, with transfers of sludge slurries to sludge washing tanks, removal of saltcake for tank removal from service, receipts of DWPF recycle, and space limitations restricting full evaporator operations, salt solutions have been transferred between the two Tank Farms. Intermingling of PUREX and HM salt waste will continue until high capacity salt waste processing can begin.

Continued long-term storage of these radioactive wastes poses a potential environmental risk. Therefore, since 1996, DOE and its contractors have been removing waste from tanks, pre-treating it, vitrifying it, and pouring the vitrified waste into canisters for long-term disposal in a permanent canister storage location (see *Figure 7-2 — Process Flowsheet*). As of December 31, 2013, DWPF had produced 3,754 vitrified waste canisters (see *Figure 7-3 — Liquid Waste Program — Current Status*).

7.2 Tank Storage

SRS has 51 underground waste storage tanks, all of which were placed into operation between 1954 and 1986. There are four types of waste tanks — Types I through IV. Type III tanks are



Tanks under construction. Note tank size relative to construction workers. Later, dirt is backfilled around the tanks to provide shielding

the newest tanks, placed into operation between 1969 and 1986. There are 27 Type III tanks. Type I tanks are the oldest tanks, constructed in 1952 through 1953. Type II waste tanks were constructed in 1955 through 1956. There are eight Type IV tanks, constructed in 1958 through 1962. Four Type IV tanks, Tanks 17 through 20 and two Type I tanks, Tank 5 and Tank 6, all in F-Tank Farm, have been isolated, operationally closed, and grouted. Fourteen tanks without full secondary containment have a history of leakage³⁴. As a result of program progress to date, of these 14 SRS tanks (all old-style tanks) with leakage history:


- 4 are operationally closed and grouted (Tanks 5, 6, 19, and 20)
- 2 have been cleaned, pending further evaluation (Tanks 12 and 16)
- 4 contain essentially dry waste, with little or no free liquid supernate (Tanks 1, 9, 14, and 15)
- 4 contain liquid supernate at a level below known leak sites (Tanks 4, 10, 11, and 13)

Of the remaining 10 old-style tanks (none of which have any known leakage history):

- 2 are operationally closed and grouted (Tanks 17 and 18)
- 2 contain essentially dry waste, with little or no free liquid supernate (Tanks 2 and 3)
- 6 contain liquid supernate (Tanks 7, 8, and 21 through 24).



When waste disposition began in 1996, the inventory of waste in the SRS tank system contained approximately 550 Million curies. Currently, 37.3 Mgal of radioactive waste, containing 287 million curies (MCi)³³ of radioactivity, are stored in 43 active waste storage tanks located in two separate locations, H-Tank Farm (27 tanks) and F-Tank Farm (16 tanks). This waste is a complex mixture of insoluble metal hydroxide solids, commonly referred to as sludge, and soluble salt supernate. The supernate volume is reduced by evaporation, which also concentrates the soluble salts to their solubility limit. The resultant solution crystallizes as salts. The resulting crystalline solids are commonly referred to as saltcake. The saltcake and supernate combined are referred to as salt waste.




Salt waste is dissolved in the liquid portion of the waste. It can be in normal solution as Supernate (top picture) or, after evaporation, as salt cake (bottom picture) or concentrated supernate. The pipes in all the pictures are cooling coils.

The sludge component of the radioactive waste represents approximately 2.7 Mgal (7% of total) of waste but contains approximately 137 MCi (48% of total). The salt waste makes up the remaining 34.6 Mgal (93% of total) of waste and contains approximately 150 MCi (52% of total). Of that salt waste, the supernate accounts for 18.7 Mgal and 138 MCi and saltcake accounts for the remaining 15.9 Mgal and 12 MCi³³. The sludge contains the majority of the long-lived (half-life > 30 years) radionuclides (e.g., actinides) and strontium. The sludge is currently being stabilized in DWPF through a vitrification process that immobilizes the waste in a borosilicate glass matrix while the salt is being separated in the ARP/MCU process into a higher level component being stabilized in DWPF and a lower level component being dispositioned in SPF.

Radioactive waste volumes and radioactivity inventories reported herein are based on the Waste Characterization System (WCS) database,

which includes the chemical and radionuclide inventories on a tank-by-tank basis. WCS is a dynamic database frequently updated with new data from ongoing operations such as decanting and concentrating of free supernate via evaporators, preparation of sludge batches for DWPF feed, waste transfers between tanks, waste sample analyses, and influent receipts such as H-Canyon waste and DWPF recycle.


Well over 95%³³ of the salt waste radioactivity is short-lived (half-life $\leq$ 30 years) Cs-137 and its daughter product, Ba-137m, along with lower levels of actinide contamination. Depending on the particular waste stream (e.g., canyon waste, DWPF recycle waste), the cesium concentration may vary.



Sludge consists of insoluble solids that settle to the bottom of a tank. Note the offgas bubbles, including hydrogen generated from radiolysis.

The precipitation of salts following evaporation can also change the cesium concentration. The concentration of cesium is significantly lower than non-radioactive salts in the waste, such as sodium nitrate and nitrite, therefore, the cesium does not reach its solubility limit and only a small fraction precipitates³⁵. As a result, the cesium concentration in the saltcake is much lower than that in the liquid supernate and interstitial liquid fraction of the salt waste.

Figure 7-1 — Waste Tank Composite Inventory (as of December 31, 2013)³³



7.3 Waste Tank Space Management

To make better use of available tank storage capacity, incoming liquid waste is evaporated to reduce its volume. This is important because most of the SRS Type III waste storage tanks are already near full capacity. Since 1951, the Tank Farms have received over 150 Mgal of liquid waste, of which over 110 Mgal have been evaporated, leaving approximately 37.3 Mgal in the storage tanks. Projected available tank space is carefully tracked to ensure that the Tank Farms do not become “water logged,” meaning that so much of the usable Type III tank space has been filled that normal operations and waste removal and processing operations cannot continue. A contingency allotment of 1.3 Mgal is not included as working space. This amount is equivalent to the size of the largest tank and is reserved for the unlikely event that a full tank failed such that all its material had to be removed. Waste receipts and transfers are normal Tank Farm activities as the Tank Farms receive new or “fresh” waste from the H-Canyon stabilization program, liquid waste from DWPF processing (typically referred to as “DWPF recycle”), and wash water from sludge washing. The Tank Farms also make routine transfers to and from waste tanks and evaporators. Since initiation of interim salt waste treatment (DAA and ARP/MCU), the working capacity of the Tank Farms has been maintained. Two evaporator systems are currently operating at SRS — the 2H and 3H systems.

Space in new-style tanks is used for various operations for waste processing and disposal. Tank space is recovered through evaporator operations, DWPF vitrification, ARP/MCU Treatment, and saltstone disposal. This valuable space has been used to: (1) retrieve waste from and clean old-style tanks; (2) prepare, qualify, and treat sludge waste for disposal; (3) prepare, qualify, treat, and dispose salt waste; and (4) support nuclear materials stabilization and disposal through H-Canyon. The Tank Farm space management strategy is based on a set of key assumptions involving projections of DWPF canister production rates, influent stream volumes, Tank Farm evaporator performance, and space gain initiative implementation. The processing of salt and sludge utilizes new-style tank space to retrieve and prepare waste from old-style tanks, and therefore nominal empty space in new-style tanks will increase only after all waste in old-style tanks is processed. Sludge processing through the DWPF removes the highest risk material from the old-style tanks. However, for every gallon of sludge processed, 1.3 gallons of salt

waste is formed due to sludge washing and DWPF processing operations to return the resulting low hazard salt waste to the Tank Farm. Similarly, salt waste retrieval, preparation, and batching typically require the use of four gallons of tank space per gallon of salt waste treated. Given these parameters, the “key to reducing the overall risk is processing high-level waste as expeditiously as possible and managing the total tank space efficiently,” as recognized by the DNFSB letter dated January 7, 2010¹².

New-style tank space is a currency used to prepare for permanent immobilization and disposition of high level waste in a vitrified waste form and low-level waste in a grouted waste form. Additionally, some “old-style” tanks (e.g., Tank 21–Tank 24) support immobilization and disposition of high-level waste. The tank space management program maintains sufficient space to allow continued DWPF operations. The tank space management program also provides the necessary tank space to support staging of salt solutions to sustain salt waste disposition currently through ARP/MCU and subsequently through SWPF. Of the 27 new-style tanks (with a total nominal volume of 35.1 million gallons) in the SRS Liquid Waste System:

- 5 (Tanks 38, 41, 43, 49, and 50) are dedicated to salt batching, qualification, and disposition (including DWPF recycle beneficial reuse and the 2H Evaporator)
- 6 (Tanks 29, 30, 32, 37, 40, and 51) are dedicated to sludge batching, qualification, and disposition (including the 3H Evaporator)
- 1 (Tank 39) is dedicated to uninterrupted H-Canyon waste receipts
- 15 (Tanks 25, 26, 27, 28, 31, 33, 34, 35, 36, 42, 44, 45, 46, 47, and 48) are dedicated to safe storage of legacy liquid waste pending retrieval and disposition.

There are currently ~6 Mgals of empty space (~17%) in these new-style tanks:

- 2.4 Mgals is margin as defense-in-depth operational control coupled with SC/SS SSCs to facilitate reasonably conservative assurance of more than adequate dilution and ventilation of potentially flammable vapors
- 1.3 Mgals is procedurally-required minimum contingency space for recovery from the unlikely event of a bulk waste leak elsewhere in the system
- 2.3 Mgals is operational “working” space variously used to provide:
 - Additional contingency transfer space as operational excess margin above the procedurally-required minimum
 - Excess margin to preserve salt batch quality and maintain uninterrupted treatment and disposition through ARP/MCU and Saltstone
 - Excess margin to preserve sludge batch quality and maintain uninterrupted immobilization through DWPF
 - Excess margin to preserve uninterrupted support for H-Canyon.


7.4 Waste Removal from Tanks

The first step in the disposition of sludge and salt waste is bulk waste removal efforts (BWRE). Sludge is removed from the tank and transferred to a feed preparation tank ensuring sludge waste is continuously available for treatment at DWPF. Salt is dissolved, removed, and staged for treatment at ARP/MCU or SWPF.

To reduce the two-to-four year period required for installation of substantial structural steel and large mixing and transfer pumps — with their attendant infrastructure — required for BWRE, a Waste on Wheels (WOW) innovation was developed. The WOW concept minimizes new infrastructure. Portable and temporary equipment meet tank infrastructure needs. Additional purchased pumps and WOW equipment perform accelerated BWRE operations concurrently in both Tank Farms. The primary components of the WOW system are:

- Reusable SMPs
- A portable field operating station containing pump drives and controls
- A portable substation to provide 480-, 240- and 120-volt power to the WOW equipment
- Disposable commercial transfer pumps.

WOW equipment is deployed at the tank as a field operating station, providing temporary power and control for BWRE equipment. When BWRE is completed on one tank, the WOW equipment is reconfigured to support waste removal on the next tank. Pumps are sized to fit through 24-inch openings in old style tanks. To the extent that risers are available, pumps are set in optimal configurations within the waste tanks. Product lubricated bearings and motor cooling eliminate the need for bearing and seal water supply. These pumps have exterior fittings and fixtures so the pumps can be decontaminated, minimizing radiation exposure to personnel during relocation to another tank. Disposable transfer pumps transfer the waste to a receipt or hub tank using existing underground transfer lines and diversion boxes. If the transfer system is degraded or non-existent, above-grade hose-in-hose technology is deployed, rather than investing in costly repairs. Temporary shielding is supplied as necessary to reduce exposure to personnel.



WOW Deployment for BWRE

7.5 Safe Disposal of the Waste

The goal is to convert all of the waste into one of two final waste forms: Glass, which will contain over 99% of the radioactivity, and Saltstone Grout, which will contain most of the volume. Each of the waste types at SRS needs to be treated to accomplish disposal in these two waste forms. The sludge must be washed to remove non-radioactive salts that would interfere with glass production. The washed sludge can then be sent to DWPF for vitrification. The salt must be treated to separate the bulk of the radionuclides from the non-radioactive salts in the waste. Starting in 2018, this separation will be accomplished in SWPF. However, until the startup of SWPF, ARP/MCU accomplishes this separation.

7.6 Salt Processing

Four different processes treat salt:

- **Deliquification, Dissolution, and Adjustment (DDA)** – Deliquification (i.e., extracting the interstitial liquid) is an effective decontamination process because the primary radionuclide in salt is Cs-137, which is highly soluble. To accomplish the process, the salt was first deliquified by draining and pumping. The deliquified salt was then Dissolved by adding water and pumping out the salt solution. The resulting salt solution was aggregated with other Tank Farm waste to Adjust batch chemistry for processing at SPF. For salt in Tank 41 as of June 9, 2003, which was relatively low in radioactive content, treatment using DDA-solely was sufficient to meet the SPF WAC. Tank 41 has since received additional salt dissolution from Tank 25 and there is no longer any qualified feed for the DDA-solely process. No further DDA-solely is planned.
- **Actinide Removal Process (ARP)** – For salt, even though extraction of the interstitial liquid reduces Cs-137 and soluble actinide concentrations, the Cs-137 or actinide concentrations of the resulting salt are too high to meet the SPF WAC. Salt from these tanks first will be sent to ARP. In ARP, MST is added to the waste as a finely divided solid. Actinides are sorbed on the MST and then filtered out of the liquid to produce a low-level waste stream that is sent to MCU. The MST, containing the actinides, is sent to DWPF.
- **Modular CSSX Unit (MCU)** – The ARP low-level waste stream requires reduction in the concentration of Cs-137 using the CSSX process. MCU is a solvent extraction process for removal of Cs-137 from caustic salt solutions. The solvent used is a four-part solvent with the key ingredient being the cesium extractant (previously BoB Calix but, beginning September 2013, the NGS is Max Calix). This solvent is fed to a bank of centrifugal contactors while the waste is fed to the other end in a counter-current flow. The solvent extracts the cesium, with each successive contactor stage extracting more, resulting in a DSS stream and a cesium-laden solvent stream. The solvent stream is stripped of its cesium, washed, and the solvent is reused. The cesium-laden strip effluent is transferred to DWPF. MCU has a dual purpose:
 - demonstrating the CSSX flowsheet
 - treating salt waste to enable accelerated closure of Type I, II, and IV tanks and uninterrupted vitrification of HLW at DWPF


- **Salt Waste Processing Facility (SWPF)** – This is the full-scale CSSX process. This planned facility will incorporate both the ARP and CSSX processes in a full-scale shielded facility capable of handling salt with high levels of radioactivity.

7.7 Sludge Processing

Sludge is washed to reduce the amount of non-radioactive soluble salts remaining in the sludge slurry. During sludge processing, large volumes of wash water are generated and must be volume-reduced by evaporation or beneficially reused. Over the life of the waste removal program, the sludge currently stored in tanks at SRS will be blended into separate sludge batches to be processed and fed to DWPF for vitrification.

7.8 DWPF Vitrification

Final processing for the washed sludge and salt waste occurs at DWPF. This waste includes MST/sludge from ARP or SWPF, the cesium strip effluent from MCU or SWPF, and the washed sludge slurry. In a complex sequence of carefully controlled chemical reactions, this waste is blended with glass frit and melted to vitrify it into a borosilicate glass form. The resulting molten glass is poured into stainless steel canisters. As the filled canisters cool, the molten glass solidifies, immobilizing the radioactive waste within the glass structure. After a canister has cooled, it is sealed with a temporary plug, the external surfaces are decontaminated to meet United States Department of Transportation requirements, and the canister is then permanently sealed. The canister is then ready to be stored on an interim basis on-site. A low-level recycle waste stream from DWPF is returned to the Tank Farms. DWPF has been operational since 1996.




Sample of Vitrified
Radioactive Glass



Canisters being received
(prior to being filled with radioactive glass)

7.9 Saltstone Disposition

The Saltstone Facility, located in Z-Area, consists of two facility segments: the Saltstone Production Facility (SPF) and the Saltstone Disposal Facility (SDF). SPF is permitted as a wastewater treatment facility per SCDHEC regulations. SPF receives and treats the salt solution to produce grout by mixing the LLW liquid stream with cementitious materials (cement, flyash, and slag). A slurry of the components is pumped into Saltstone Disposal Units (SDU), located in SDF, where the Saltstone grout solidifies into a monolithic, non-hazardous, solid LLW form. SDF is permitted as an Industrial Solid Waste Landfill site.



View of the Saltstone Facility

Future salt waste processing will impose significantly greater production demands. After SWPF startup, feed of decontaminated salt solution to the SPF could reach as high as 12.8 Mgal/year. In anticipation of this future demand, SRS completed installation of Enhanced Low Activity Waste Disposal (ELAWD) improvements. The ELAWD Phase 1 improvements provided equipment modifications to increase operating margins, reliability, and controls. Also, during the ELAWD Phase 1 outage, the Mixing and Transfer System was modified to connect SPF to SDU-2.

ELAWD Phase 2 will modify the dry feeds system and connect SPF to new larger capacity salt solution feed receipt tanks. Lastly, modifications that support converting from the present day-shift staffing to 24/7 operations are planned.

The SDF will contain several large concrete SDUs. Each of the SDUs will be filled with solid Saltstone grout. The grout itself provides primary containment of the waste, and the walls, floor, and roof of the SDUs provide secondary containment.

Approximately 15 feet of overburden were removed to prepare and level the site for SDU construction. All SDUs will be built at or slightly below the grade level that exists after the overburden and leveling operations are complete. The bottom of the Saltstone grout monoliths will be at least five feet above the historic high water table beneath the Z-Area site, thus avoiding disposal of waste in a zone of water table fluctuation. Run-on and run-off controls are installed to minimize site erosion during the operational period.

The first SDU (Vault 1) is approximately 100 feet wide by 600 feet in length by 25 feet in height, divided into six cells and the second SDU (Vault 4) is approximately 200 feet wide by 600 feet in length by 26 feet in height, divided into twelve cells. Neither is planned for future use in emplacing contaminated grout.

SDU-2, SDU-3, and SDU-5, currently in use, consist of two cells, each cell nominally 150 feet diameter by 22 feet high each. This design is used commercially for storage of water. After accounting for interior obstructions (support columns, drainwater collection systems, etc.) and the requirement for a 2-foot cold cap, the nominal useable volume of a cell is 2,300 kgal. Recent operating experience has resulted in approximately 1.76 gallons of grout being produced for each gallon of DSS feed, yielding a nominal cell capacity of approximately 1,290 kgal of DSS.

The next generation of units, SDU-6 through SDU-13 will be a 375-foot diameter 43-foot tall single-cell design. The vaults will hold 30 Mgal of contaminated grout or 17.1 Mgal of DSS feed.

Closure operations will begin near the end of the active disposal period in the SDF, i.e., after most or all of the SDUs have been constructed and filled. Backfill of native soil will be placed around the SDUs. The present closure concept includes two moisture barriers consisting of clay/gravel drainage systems along with backfill layers and a shallow-rooted bamboo vegetative cover.

Construction of the SDF and the first two vaults were completed between February 1986 and July 1988. The SDF started radioactive operations June 12, 1990. SDU-2 began filling in September 2012. SDU-3 and SDU-5 began filling in October 2013. The large SDU-6 site preparation is complete and construction began in December 2013. Future SDUs will be constructed on a “just-in-time” basis in coordination with salt processing production rates.



Figure 7-2 — *Process Flowsheet*





Figure 7-3 — *Liquid Waste Program — Current Status*



Appendix A — Sludge Processing

Sludge Batch	Source Tanks ^a	Projected SOL (weight %)	Canister Production Rates (Cans/Year)	Actual Cans @ Projected SOL	Date Batch Finished @ Projected SOL ^b
Actual canisters poured through December 2013 (Sludge Batches 1 through 8):				3,754	
SB8 (to completion)	12 Heel Removal; H-Canyon Solids; 13	36%	various	359	Feb 2016
SB9	12 Chemical Cleaning; 22 solids from DWPF; H-Canyon Solids; 13	36%	various	51	May 2016
DWPF Melter Replacement — June 2016 thru September 2016					
SB9 (to completion)	(cont'd)	36%	various	268	Feb 2018
SB10 (LTAD)	22 Solids from DWPF; H-Canyon Solids; 13, 15, & 26	36%	various	60	May 2018
SWPF Tie-In Outage — June 2018 thru September 2018					
SB10 (to completion)	(cont'd)	40%	276	276	Sep 2019
SB11 (LTAD)	10, 15 Heel Removal; 13, 15, 6, 33, & 35	40%	276	345	Dec 2020
SB12 (LTAD)	11 Heel Removal; 33, 35, & 39	40%	276	345	Mar 2022
SB13 (LTAD)	9 & 11 Heel Removal; 13, 33, 34, 35, & 39	40%	276	345	Jun 2023
SB14	33, 35, & 39	40%	276	253	May 2024
DWPF Melter Replacement — June 2024 thru September 2024					
SB14 (to completion)	(cont'd)	40%	276	92	Jan 2025
SB15	14 Heel Removal; 13, 14, 32, 33, & 35	40%	276	345	Apr 2026
SB16	13 Heel Removal; 32, 33, 35, & 47	40%	276	345	Jul 2027
SB17	33, 35, 39, 43, & 47	40%	276	345	Oct 2028
SB18	8 & 22 Heel Removal; 22, 33, 35, 39, & 43	40%	276	299	Nov 2029
SB19	1, 2, 3, 4, 7 & 23 Heel Removal; 35 & 33	40%	276	184	Jul 2030
Heel & Simulated Sludge Batch 20 ^c	21, 24, 33, & 35 Heel Removal	40%	276	667	Dec 2032
DWPF Melter Replacement — June 2033 thru September 2033					
Heel Batch 21 ^d	28, 33, 35, 45, 46, & 47 Heel Removal	30%	30	43	Sep 2034
Heel Batch 22 ^d	26, 27, 29, 30, 31, 33, 35, 41 & 44 Heel Removal	30%	44	117	May 2037
Heel Batch 23 ^d	25, 32, 33, 34, 35, 36, 37, 38, 39, 41, 42, 43, & 51 Heel Removal	36%	67	89	Sep 2038
Total Canisters Produced:				8,582	

^a The indicated tanks are the sources of the major components of each sludge batch, not necessarily the sludge location just prior to receipt for sludge washing. Tanks 33 and 35, for example, are also used to stage sludge that is removed from other tanks. Some BWRE may be accelerated with respect to this table as conditions dictate.

^b Dates are approximate and represent when Tank 40 gets to approximately 100,000 kg of insoluble solids left in the tank. Actual dates depend on canister production rates

^c SB20 contains mainly simulated sludge to maintain canister production in support of SWPF

^d Lower production rate assumed for dilute heel processing

Note: Dates, volumes, and chemical or radiological composition information are planning approximations only.

Appendix B — Canister Storage

End of Fiscal Year	SRS Cans Poured		SRS Cans in GWSB #1 (2,251 capacity) ^a		SRS Cans in GWSB #2 (2,339 capacity) ^b		SRS Cans in Supplemental Storage ^c	
	Yearly	Cum.	Added	Cum.	Added	Cum.	Added	Cum.
FY96	64	64	64	64				
FY97	169	233	169	233				
FY98	250	483	250	483				
FY99	236	719	236	719				
FY00	231	950	231	950				
FY01	227	1,177	227	1,177				
FY02	160	1,337	160	1,337	<i>Numbers in italics are actuals — through FY13. FY14 and on are forecast based on modeling assumptions</i>			
FY03	115	1,452	115	1,452				
FY04	260	1,712	260	1,712				
FY05	257	1,969	257	1,969				
FY06	245	2,214	244	2,213	1	1		
FY07	160	2,374	28	2,241	132	133		
FY08	225	2,599		2,241	225	358		
FY09	196	2,795		2,241	196	554		
FY10	192	2,987	3	2,244	183	737	^d	
FY11	264	3,251		2,244	260	997		
FY12	277	3,528		2,244	277	1,269		
FY13	224	3,752		2,244	224	1,493		
FY14	120	3,872		2,244	120	1,613		
FY15	156	4,028		2,244	156	1,769		
FY16	136	4,164		2,244	136	1,905		
FY17	168	4,332		2,244	168	2,073		
FY18	160	4,492		2,244	160	2,233		
FY19	276	4,768		2,244	106	2,339	170	170
FY20	276	5,044		2,244		2,339	276	446
FY21	276	5,320		2,244		2,339	276	722
FY22	276	5,596		2,244		2,339	276	998
FY23	276	5,872		2,244		2,339	276	1,274
FY24	184	6,056		2,244		2,339	184	1,458
FY25	276	6,332		2,244		2,339	276	1,734
FY26	276	6,608		2,244		2,339	276	2,010
FY27	276	6,884		2,244		2,339	276	2,286
FY28	276	7,160		2,244		2,339	276	2,562
FY29	276	7,436		2,244		2,339	276	2,838
FY30	276	7,712		2,244		2,339	276	3,114
FY31	276	7,988		2,244		2,339	276	3,390
FY32	276	8,264		2,244		2,339	276	3,666
FY33	81	8,345		2,244		2,339	81	3,747
FY34	30	8,375		2,244		2,339	30	3,777
FY35	44	8,419		2,244		2,339	44	3,821
FY36	44	8,463		2,244		2,339	44	3,865
FY37	52	8,515		2,244		2,339	52	3,917
FY38	67	8,582		2,244		2,339	82	3,999

^a GWSB #1 filling began in May 1996. Of 2,262 standard canister storage locations, 8 are unusable and 3 store non-radioactive archive canisters yielding a usable storage capacity of 2,251 standard canisters; 7 are contingency positions for placement of canisters if GWSB #2 is temporarily unavailable.

^b GWSB #2 was built with 2,340 standard storage locations. One archived non-radioactive canister is stored in GWSB #2 yielding a usable storage capacity of 2,339 standard canisters. GWSB #2 received its first radioactive canister in June 2006. It is expected to reach maximum capacity in FY19.

^c This *Plan* assumes supplemental canister storage is available in early FY19.

^d Typically, several canisters are in the vitrification building pending transfer to canister storage. All cans will be transferred to canister storage before the DWPF is cleaned and flushed.

Note: Dates, volumes, and chemical or radiological composition information are planning approximations only.

Appendix C — Salt Solution Processing

End of Fiscal Year	Salt Solution (kgal)				to Tank 50 ^b (kgal)				SDU Numbers ^c
	DDA-solely	ARP/MCU	SWPF	Total ^a	DSS	H-Can	512-S	ETF	
Total as of end of FY10	2,800	980		3,780	3,151	682		3,019	4
FY11		1,063		1,063	1,487	200		64	4
FY12		706		706	901	19		24	4 & 2
FY13		1,317		1,317	1,566	24	65	69	2
FY14		800		800	960	29	42	68	2-5
FY15		1,500		1,500	1,800	30	75	96	3 & 5
FY16		1,200		1,200	1,440	30	60	96	3 & 5
FY17		2,000		2,000	2,400	30	100	96	3-6
FY18		1,000		1,000	1,200	30	50	96	6
FY19			4,000	4,000	5,126	30		96	6
FY20			3,000	3,000	3,845	30		96	6
FY21			3,000	3,000	3,845	30		96	6
FY22			6,000	6,000	7,689	30		96	6-7
FY23			6,000	6,000	7,689	30		96	7
FY24			6,000	6,000	7,689	30		96	7-8
FY25			9,000	9,000	11,534	30		96	8
FY26			9,000	9,000	11,534	18		96	8-9
FY27			9,000	9,000	11,534			96	9-10
FY28			9,000	9,000	11,534			96	10-11
FY29			9,000	9,000	11,534			96	11
FY30			9,000	9,000	11,534			96	11-12
FY31			9,000	9,000	11,534			96	12-13
FY32			9,000	9,000	11,534			96	13
FY33			2,250	2,250	2,883			96	13
Total	2,800	10,567	102,250	115,617	145,937	1,302	393	5,163	152,743

^a Total Salt Solution from Tank Farms is a total of all LLW sent directly from the Tank Farm and all salt solution treated via the DDA-solely, ARP/MCU and SWPF processes. Each gallon of salt solution treated via ARP/MCU and SWPF yields ~1.2 gallons of DSS

^b Low Level Waste receipts to Tank 50 include the DSS from salt processing, LLW from H-Canyon, ARP (512-S) filter cleaning discards, and the ETF low level stream.

- ^c
- SDU-1 and SDU-4 are no longer planned to receive contaminated grout.
 - SDU-2, SDU-3, and SDU-5 have two ~2.9-Mgal cylindrical cells, each capable of receiving ~1.3 Mgal of Tank 50 DSS.
 - Beginning with SDU-6, the SDU will consist of a single 30 Mgal cylindrical cell, capable of receiving ~17 Mgal of DSS
 - Each gallon of Tank 50 feed, when added to the cement, flyash, and slag, generates approximately 1.76 gallons of grout
 - Bleed water recycling consumes 5% of the vault space, reducing the available space for feed solution.

Note

Dates, volumes, and chemical or radiological composition information are planning approximations only.

Appendix D — Salt Batch Composition

Year	Batch	Hub Tanks	Blend Tank	Begin Processing	Source Tanks	Reason
FY14-FY16	ARP/MCU B7	8, 23, 35	21	Mar-2014	Tk23 liquid (Tk41 SD); Tk11 liquid (Tk10 SD); Tk38 liquid (2H liquor); DWPF recycle	SD from Tk10 & Tk41
	ARP/MCU B8	8, 23, 35	21	Dec-2014	Tk23 liquid (Tk22, Tk41 SD and Tk35 supernate); Tk35 supernate; Tk8 liquid (SB5 & SB6 LTAD leachate); Tk38 liquid (2H liquor); DWPF recycle	leachate from Tk8 (SB6), Tk35 (Tk37 2010 & 2014 SD), & Tk41
	ARP/MCU B9	8, 23, 35	21	Jul-2015	Tk23 liquid (Tk41 SD, Tk35 supernate and Tk37 SD); Tk35 supernate (Tk37 SD); Tk8 liquid (SB5 & SB6 LTAD leachate); Tk38 liquid (2H liquor); DWPF recycle	
	ARP/MCU B10	8, 23, 35	21	Feb-2016	Tk23 liquid (Tk41 SD and Tk37 SD); Tk35 supernate (Tk37 SD); Tk8 liquid (SB5 & SB6 LTAD leachate); Tk38 liquid (2H liquor).	
	Outage for DWPF Melter Replacement and MCU Rebuild Contactors (June 2016 thru September 2016)					
FY17-FY18	ARP/MCU B11	8, 23, 35	21	Dec-2016	Tk23 liquid (Tk41 SD and Tk37 SD); Tk35 supernate (Tk37 SD); Tk8 liquid (SB5 & SB6 LTAD leachate); Tk38 liquid (2H liquor).	leachate from Tk8 (SB10), Tk10 SD,Tk35 (Tk37 2014 & 2016 SD), & Tk41 SD
	ARP/MCU B12	8, 23, 35	21	Jul-2017	Tk23 liquid (Tk41 SD and Tk37 SD); Tk35 supernate (Tk37 SD); Tk8 liquid (SB10 AD leachate); Tk38 liquid (2H liquor).	
	ARP/MCU B13	8, 23, 35	21	Dec-2017	Tk23 liquid (Tk41 SD and Tk37 SD); Tk35 supernate (Tk37 SD); Tk8 liquid (SB10 AD leachate); Tk38 liquid (2H liquor).	
	Outage for SWPF Tie-ins (April 2018 thru September 2018) (Note: any remaining qualified ARP/MCU material will be included in SWPF Batch 1)					
FY19	SWPF B1	8, 23, 35	21	Oct-2018	Tk23 liquid (Tk37 & Tk41 SD); Tk35 supernate (Tk37 SD); Tk8 liquid (SB10 LTAD leachate)	leachate from Tk8 (SB11), Tk36 SD (to succeed Tk22), Tk27 SD (for SWPF Hub), & Tk41 SD
	SWPF B2	8, 23, 42	21	Dec-2018	Tk23 liquid (Tk41 SD and Tk10 SD via Tk11); Tk42 conc. supernate; Tk8 liquid (SB10 LTAD leachate)	
	SWPF B3	8, 23, 42	21	Mar-2019	Tk23 liquid (Tk41 & Tk36 SD); Tk42 conc supernate; Tk8 liquid (SB10 & SB11 LTAD leachate)	
	SWPF B4	8, 23, 42	21	Jul-2019	Tk23 liquid (Tk41 & Tk36 SD); Tk42 conc supernate (including Tk25 and Tk27 conc supernate via Tk25); SB11 LTAD leachate from Tk8	
FY20	SWPF B5	8, 23, 42	21	Nov-2019	Tk23 liquid (Tk36 SD and Tk27 SD via Tk26); Tk42 conc supernate (including Tk25, Tk26 and Tk37 conc supernate via Tk35); SB11 LTAD leachate from Tk8	leachate from Tk8 (SB12), Tk9 SD, Tk36 SD, Tk27 SD (for SWPF Hub), & Tk26 and Tk34 (for SWPF Blend & Tk34 sludge removal)
	SWPF B6	8, 23, 42	21	Mar-2020	Tk23 liquid (Tk9 SD and Tk27 SD via Tk26); Tk42 conc supernate (including Tk34 conc supernate via Tk25 and Tk9 conc supernate); SB12 LTAD leachate from Tk8	
	SWPF B7	8, 23, 42	21	Jul-2020	Tk23 liquid (Tk9 SD and Tk27 SD via Tk26); Tk42 conc supernate (including Tk34 conc supernate via Tk25 and Tk9 conc supernate); SB12 LTAD leachate from Tk8	
FY21	SWPF B8	8, 23, 42	21	Nov-2020	Tk23 liquid (Tk36 SD and Tk34 SD via Tk26); Tk42 conc supernate(including Tk34 conc supernate via Tk25 and Tk9 conc supernate); SB12 LTAD leachate from Tk8	leachate from Tk8 (SB12 & 13), Tk9, Tk34 (for SWPF Blend), Tk36 (to replace Tk22 Recycle Receipt), & Tk36 (2021 Tk37 SD)
	SWPF B9	8, 23, 42	21	Mar-2021	Tk23 liquid (Tk36 SD and Tk34 SD via Tk26); Tk42 conc supernate (including Tk34 conc supernate via Tk25 and Tk9 conc supernate); SB12 LTAD leachate from Tk8	
	SWPF B10	8, 23, 42	21	Jul-2021	Tk23 liquid (Tk25 SD via Tk26); Tk42 conc supernate (including Tk37 conc supernate via Tk35); SB13 LTAD leachate from Tk8	
FY22	SWPF B11	25	26	Oct-2021	Salt solution from Tk27 (Tk27 SD and Tk25 SD from Tk25 and stored inTk26); Tk34 conc supernate via Tk25	leachate from Tk8 (SB13), Tk34 (for SWPF Blend), & Tk36 (to replace Tk22 Recycle Receipt), & Tk35 (2021 Tk37 SD), Tk44 SD
	SWPF B12	8, 23, 42	21	Dec-2021	Tk23 liquid (Tk37 SD via Tk36 and Tk25 SD via Tk26/27); Tk42 conc supernate (including Tk37 conc supernate via Tk35); SB13 LTAD leachate from Tk8	
	SWPF B13	25	26	Feb-2022	Salt solution from Tk27 (Tk27 SD and Tk25 SD); Tk34 conc supernate via Tk25	
	SWPF B14	8, 23, 42	21	Apr-2022	Tk23 liquid (Tk37 SD via Tk36 and Tk25 SD via Tk26/27); Tk42 conc supernate (including Tk37 conc supernate via Tk35); SB13 LTAD leachate from Tk8	
	SWPF B15	25	26	Jun-2022	Salt solution from Tk27 (Tk27 SD and Tk44 SD); Tk25 liquid (Tk44 supernate/IL)	
	SWPF B16	8, 23, 42	21	Aug-2022	Tk23 liquid (Tk25 and Tk27 SD via Tk26/Tk41 and Tk9 SD via Tk41); Tk42 conc supernate (including Tk37 conc supernate via Tk35 and Tk44 supernate/IL via Tk25); SB13 LTAD leachate from Tk8	
FY23	SWPF B17	25	26	Oct-2022	Salt solution from Tk27 (Tk27 SD and Tk44 SD); Tk25 liquid (Tk47 supernate/IL)	leachate from Tk8 (SB12 & 13), Tk27 & Tk44 (SWPF Hub), Tk14 SD, Tk37 SD (for 3H Evap), Tk36 SD, Tk47 SD (future sludge removal)
	SWPF B18	8, 23, 42	21	Dec-2022	Tk23 liquid (Tk25, Tk26,F45 and Tk27 SD via Tk26/Tk41 and Tk9 SD via Tk41); Tk42 conc supernate (including Tk37 conc supernate via Tk35 and Tk44 supernate/IL via Tk25); SB13 LTAD leachate from Tk8	
	SWPF B19	25	26	Feb-2023	Salt solution from Tk27 (Tk27 SD and Tk44 SD); Tk25 liquid (Tk47 supernate/IL)	
	SWPF B20	8, 23, 42	21	Apr-2023	Tk23 liquid (Tk33 SD via Tk51/Tk7); Tk42 conc supernate (Tk47 supernate/IL via Tk25 and Tk14 supernate/IL via Tk13)	
	SWPF B21	25	26	Jun-2023	Tk27 liquid (Tk27 SD and Tk44 SD); Tk25 liquid (Tk34 conc supernate)	
	SWPF B22	8, 23, 42	21	Aug-2023	Tk23 liquid (Tk36 SD, TK14 SD via Tk13, Tk47 SD via Tk8); Tk42 conc supernate (Tk47 supernate/IL via Tk25 and Tk14 supernate/IL via Tk13)	

Year	Batch	Hub Tanks	Blend Tank	Begin Processing	Source Tanks	Reason
FY24	SWPF B23	25	26	Oct-2023	Tk27 liquid (Tk27 SD and Tk44 SD); Tk25 liquid (Tk1 & 2 supernate/ IL via Tk33)	Tk1 & 2 SD, Tk27 & Tk44 (SWPF Hub), Tk47 (for sludge batch prep), & Tk36
	SWPF B24	8, 23, 42	21	Nov-2023	Tk23 liquid (Tk36 SD and Tk47 SD via Tk8); Tk42 conc supernate (Tk32 supernate)	
	SWPF B25	44	34	Dec-2023	Tk44 SD; Tk25 liquid (Tk1 & 2 supernate/ IL via Tk33)	
	SWPF B26	25	26	Feb-2024	Tk27 salt solution; Tk25 liquid (Tk1 & 2 supernate/ IL via Tk33)	
	SWPF B27	7, 23, 42	21	Mar-2024	Tk23 liquid (Tk1 & Tk2 SD via Tk7); Tk42 conc supernate (Tk32 supernate)	
	SWPF B28	44	34	Apr-2024	Tk44 liquid (Tk47 SD and Tk47 SD via Tk8); Tk25 liquid (Tk1 & 2 supernate/IL via Tk33)	
	Outage for DWPF Melter Replacement (June 2024 thru September 2024)					
FY25	SWPF B29	7, 23, 42	21	Oct-2024	Tk23 liquid (Tk1 & Tk2 SD via Tk7; Tk32 SD via Tk41, and Tk36 SD); Tk42 conc supernate (Tk32 supernate)	Tk1, Tk2, & Tk3 SD; Tk44 SD, Tk47 (for sludge batch prep)
	SWPF B30	25	26	Nov-2024	Tk27 salt solution (Tk47 SD); Tk25 liquid (Tk37 supernate/ IL)	
	SWPF B31	44	34	Dec-2024	Tk44 liquid (Tk47 SD); Tk25 liquid (Tk37 supernate/ IL)	
	SWPF B32	7, 23, 42	21	Feb-2025	Tk23 liquid (Tk1 & Tk2 SD via Tk7); Tk42 conc supernate (Tk32 supernate)	
	SWPF B33	27	26	Mar-2025	Tk27 salt solution (Via Tk8; Tk47 SD and Tk7 salt solution (contains Tk1 and Tk2 SD); Tk25 liquid (Tk37 supernate/IL)	
	SWPF B34	44	34	Apr-2025	Tk44 liquid (Tk47 SD); Tk25 liquid (Tk37 supernate/ IL)	
	SWPF B35	7, 23, 42	21	Jun-2025	Tk23 liquid (Tk1, Tk2, and Tk3 SD via Tk7); Tk42 conc supernate (Tk24 supernate)	
	SWPF B36	27	26	Jul-2025	Tk27 salt solution (Tk1, Tk2, and Tk3 SD via Tk7/Tk8); Tk25 liquid (Tk47 supernate/IL)	
	SWPF B37	44	34	Aug-2025	Tk44 salt solution (Tk45 SD); Tk25 liquid (Tk45 supernate/ IL)	
FY26	SWPF B38	7, 23, 42	21	Oct-2025	Tk23 liquid (Tk1, Tk2, and Tk3 SD via Tk7); Tk42 conc supernate (Tk24 supernate)	Tk2, & Tk3 SD (heel removal); Tk29, Tk44, & Tk46 SD; Tk47 (for sludge batch prep)
	SWPF B39	27	26	Nov-2025	Tk27 salt solution (Tk1, Tk2, and Tk3 SD via Tk7/Tk8); Tk25 liquid (Tk47 supernate/IL)	
	SWPF B40	44	34	Dec-2025	Tk44 salt solution (Tk45 SD); Tk25 liquid (Tk45 supernate/ IL)	
	SWPF B41	7, 23, 42	21	Feb-2026	Tk23 liquid (via Tk41; Tk32 SD and from Tk7, Tk1, and Tk2 SD); Tk30 liquid (Tk37 and Tk26 supernate/IL)	
	SWPF B42	27	26	Mar-2026	Tk27 salt solution (Tk1, Tk2, and Tk3 SD via Tk7/Tk8); Tk25 liquid (Tk47 supernate/IL)	
	SWPF B43	44	34	Apr-2026	Tk44 salt solution (Tk44 and Tk45 SD); Tk25 liquid (Tk45 supernate/ IL)	
	SWPF B44	7, 23, 42	21	Jun-2026	Tk23 liquid (via Tk41; Tk32 SD and from Tk7, Tk1, and Tk2 SD); Tk30 liquid (Tk37 and Tk26 supernate/IL)	
	SWPF B45	27	26	Jul-2026	Tk27 salt solution (Tk1, Tk2, and Tk3 SD via Tk7/Tk8); Tk25 liquid (Tk46 supernate/IL)	
	SWPF B46	44	34	Aug-2026	Tk44 salt solution (Tk45 SD); Tk25 liquid (Tk46 supernate/ IL)	
FY27	SWPF B47	7, 23, 42	21	Oct-2026	Tk23 liquid (remaining in Tk41, Tk29 SD, Tk3 SD via Tk7); Tk30 liquid (including Tk29 supernate/IL)	Type III Salt Dissolution
	SWPF B48	27	26	Nov-2026	Tk27 salt solution (Tk45 SD); Tk25 liquid (Tk46 supernate/IL)	
	SWPF B49	44	34	Dec-2026	Tk44 salt solution (Tk45 SD); Tk25 liquid (Tk46 supernate/ IL)	
	SWPF B50	41	21	Feb-2027	Tk41 liquid (remaining in Tk41); Tk30 liquid (including Tk29 supernate/IL)	
	SWPF B51	27	26	Mar-2027	Tk27 salt solution (Tk45 SD); Tk25 liquid (Tk28 supernate/IL)	
	SWPF B52	44	34	Apr-2027	Tk44 salt solution (Tk45 SD); Tk25 liquid (Tk28 supernate/ IL)	
	SWPF B53	41	21	Jun-2027	Tk41 liquid (Tk29 and Tk38 SD); Tk30 liquid (including Tk29 supernate/IL)	
	SWPF B54	27	26	Jul-2027	Tk27 salt solution (Tk46 SD and salt solution leftover from Tk23 (Tk29 SD, Tk3 SD via Tk7, and Tk1 and Tk2 SD via Tk7/Tk41)); Tk25 liquid (Tk28 supernate/ IL; Tk29 and Tk30 supernate/IL via Tk30)	
	SWPF B55	44	34	Aug-2027	Tk44 salt solution (Tk45 and Tk46 SD); Tk25 liquid (Tk28 supernate/ IL; Tk29 and Tk30 supernate/IL via Tk30)	
FY28	SWPF B56	41	21	Oct-2027	Tk41 liquid (remaining in+F88 Tk23 and Tk38 SD); Tk30 liquid (Tk31 supernate/IL)	Type III Salt Dissolution
	SWPF B57	27	26	Nov-2027	Tk27 salt solution (Tk46 and Tk29 SD); Tk25 liquid (Tk24 supernate)	
	SWPF B58	44	34	Dec-2027	Tk44 salt solution (Tk28 SD); Tk25 liquid (Tk24 supernate)	
	SWPF B59	30	42	Feb-2028	Tk41 liquid (Tk31 and Tk38 SD); Tk30 liquid (Tk24 supernate)	
	SWPF B60	27	26	Mar-2028	Tk27 salt solution (Tk28 SD); Tk25 liquid (Tk47 supernate including supernate/IL from Tk42, Tk35, and Tk37)	
	SWPF B61	44	34	Apr-2028	Tk44 salt solution (Tk45 and Tk46 SD); Tk25 liquid (Tk47 supernate including supernate/IL from Tk42, Tk35, and Tk37)	
	SWPF B62	30	42	Jun-2028	Tk41 liquid (Tk31 and Tk38 SD); Tk30 liquid (Tk31 supernate/IL)	
	SWPF B63	27	26	Jul-2028	Tk27 salt solution (Tk28 and Tk29 SD); Tk25 liquid (via Tk30; Tk24 supernate and Tk31 supernate/IL)	
	SWPF B64	44	34	Aug-2028	Tk44 salt solution (Tk46 SD); Tk25 liquid (via Tk30; Tk24 supernate and Tk31 supernate/IL)	

Year	Batch	Hub Tanks	Blend Tank	Begin Processing	Source Tanks	Reason
FY29	SWPF B65	30	42	Oct-2028	Tk41 liquid (Tk31 and Tk38 SD); Tk30 liquid (Tk31 supernate/IL)	Type III Salt Dissolution
	SWPF B66	27	26	Nov-2028	Tk27 salt solution (Tk28 and Tk29 SD); Tk25 liquid (via Tk30; Tk24 supernate and Tk31 supernate/IL; via Tk47; Tk42, Tk35 and Tk37 supernate/IL)	
	SWPF B67	44	34	Dec-2028	Tk44 salt solution (Tk28 and Tk46 SD); Tk25 liquid (via Tk30; Tk24 supernate and Tk31 supernate/IL; via Tk47; Tk42, Tk35 and Tk37 supernate/IL)	
	SWPF B68	30	42	Feb-2029	Tk41 liquid (Tk31 and Tk38 SD); Tk30 liquid (Tk31 supernate/IL)	
	SWPF B69	27	26	Mar-2029	Tk27 salt solution (Tk29 SD); Tk25 liquid (via Tk47; Tk42, Tk35 and Tk37 supernate/IL)	
	SWPF B70	44	34	Apr-2029	Tk44 salt solution (Tk28 and Tk46 SD); Tk25 liquid (via Tk47; Tk42, Tk35 and Tk37 supernate/IL)	
	SWPF B71	30	42	Jun-2029	Tk41 liquid (Tk29, Tk31 and Tk38 SD); Tk30 liquid (Tk35 and Tk39 supernate via Tk37; Tk36 supernate/IL)	
	SWPF B72	27	26	Jul-2029	Tk27 salt solution (Tk28 and Tk29 SD); Tk25 liquid (via Tk47; Tk42, Tk35 and Tk37 supernate/IL)	
FY30	SWPF B73	44	34	Aug-2029	Tk44 salt solution (Tk44 and Tk46 SD); Tk25 liquid (via Tk47; Tk42, Tk35 and Tk37 supernate/IL)	Type III Salt Dissolution
	SWPF B74	30	42	Oct-2029	Tk41 liquid (Tk29, Tk31 and Tk38 SD); Tk30 liquid (Tk35 and Tk39 supernate via Tk37; Tk36 supernate/IL)	
	SWPF B75	27	26	Nov-2029	Tk27 salt solution (Tk28 and Tk29 SD); Tk25 liquid (via Tk47; Tk42, Tk35 and Tk37 supernate/IL)	
	SWPF B76	44	34	Dec-2029	Tk44 salt solution (Tk28 SD); Tk25 liquid (via Tk47; Tk42, Tk35 and Tk37 supernate/IL)	
	SWPF B77	41	42	Feb-2030	Tk41 liquid (Tk31 SD); Tk30 liquid (Tk35 and Tk39 supernate via Tk37; Tk36 supernate/IL)	
	SWPF B78	30	39	Mar-2030	Tk31 direct SD; Tk30 liquid (Tk36 and Tk37 supernate/IL)	
	SWPF B79	44	34	4/10/1030	Tk44 salt solution (Tk46 SD); Tk25 liquid (via Tk47; Tk42, Tk35 and Tk37 supernate/IL)	
	SWPF B80	41	42	Jun-2030	Tk41 liquid (Tk29 SD); Tk35 liquid (Tk35 and Tk39 supernate via Tk37)	
FY31	SWPF B81	30	39	Jul-2030	Tk31 salt solution (Tk31 and Tk36 SD); Tk35 liquid (Tk37 supernate/IL)	Type III Salt Dissolution
	SWPF B82	44	34	Aug-2030	Tk44 salt solution (Tk29 and Tk46 SD; from Tk7; Tk38 SD via Tk45); Tk25 liquid (via Tk47; Tk42, Tk35 and Tk37 supernate/IL)	
	SWPF B83	41	42	Oct-2030	Tk41 liquid (Tk29 and Tk36 SD); Tk35 liquid (37 supernate/IL, Tk30 supernate, and Tk24 supernate via Tk32)	
	SWPF B84	30	39	Nov-2030	Tk31 salt solution (Tk31, Tk29 and Tk36 SD); Tk35 liquid (37 supernate/IL, Tk30 supernate, and Tk24 supernate via Tk32)	
	SWPF B85	44	34	Dec-2030	Tk44 salt solution (Tk46 SD; from Tk7; Tk38 SD via Tk45); Tk25 liquid (via Tk47; Tk42, Tk35 and Tk37 supernate/IL)	
	SWPF B86	41	42	Feb-2031	Tk41 liquid (Tk38 SD); Tk35 liquid (Tk30 and Tk32 supernate)	
	SWPF B87	30	39	Mar-2031	Tk31 salt solution (Tk29 and Tk36 SD); Tk35 liquid (37 supernate/IL, Tk30 supernate, and Tk24 supernate via Tk32)	
	SWPF B88	44	34	Apr-2031	Tk44 salt solution (Tk29 and Tk44 SD); Tk25 liquid (via Tk47; Tk42, Tk35 and Tk37 supernate/IL)	
FY32	SWPF B89	41	42	Jun-2031	Tk41 liquid (Tk37 and Tk38 SD); Tk35 liquid (including Tk43 supernate/IL)	Type III Salt Dissolution
	SWPF B90	30	39	Jul-2031	Tk31 salt solution (Tk30 and Tk31 SD); Tk35 liquid (including Tk43 supernate/IL)	
	SWPF B91	44	34	Aug-2031	Tk44 salt solution (from Tk27; Tk38 SD via Tk45; Tk36 SD via Tk29); Tk25 liquid (via Tk47; Tk42, Tk35 and Tk37 supernate/IL)	
	SWPF B92	41	42	Oct-2031	Tk41 salt solution (Tk30 and Tk37 SD); Tk35 liquid (Tk24 supernate via Tk32; Tk32, Tk35, and Tk37 supernate/IL via Tk47)	
	SWPF B93	30	39	Nov-2031	Tk31 salt solution (Tk36, Tk37 and Tk38 SD); Tk35 liquid (Tk24 supernate via Tk32; Tk32, Tk35, and Tk37 supernate/IL via Tk47)	
	SWPF B94	44	34	Dec-2031	Tk44 salt solution (Tk44 SD and from Tk27; Tk38 SD via Tk45); Tk25 liquid (Tk32, Tk35, and Tk37 supernate/IL via Tk47)	
	SWPF B95	41	42	Feb-2032	Tk30 salt solution (from Tk41; Tk37 and Tk30 SD); Tk35 liquid (Tk24 supernate via Tk32; Tk32, Tk35, and Tk37 supernate/IL via Tk47)	
	SWPF B96	30	39	Mar-2032	Tk31 salt solution (Tk36 SD via Tk29); Tk35 liquid (Tk24 supernate via Tk32; Tk32, Tk35, and Tk37 supernate/IL via Tk47)	
FY33	SWPF B97	44	34	Apr-2032	Tk44 salt solution (Tk44 SD and Tk36 SD via Tk29); Tk25 liquid (via Tk47; Tk42, Tk35 and Tk37 supernate/IL)	Type III Salt Dissolution
	SWPF B98	41	42	Jun-2032	Tk30 salt solution (from Tk41; Tk37 and Tk30 SD); Tk35 liquid (Tk24 supernate via Tk32)	
	SWPF B99	30	39	Jul-2032	Tk29 salt solution (Tk36 and Tk37 SD); Tk35 liquid (Tk24 supernate via Tk32)	
	SWPF B100	44	34	Aug-2032	Tk44 salt solution (Tk37 SD); Tk25 liquid (via Tk47; Tk42, Tk35 and Tk37 supernate/IL)	
FY33	SWPF B101	41	42	Oct-2032	Tk30 salt solution (Tk31 and Tk38 SD); Tk35 liquid (Tk24 supernate via Tk32)	Type III Salt Dissolution
	SWPF B102	30	39	Nov-2032	Tk29 salt solution (Tk36 and Tk37 SD); Tk35 liquid (Tk24 supernate via Tk32)	


Appendix E — Tank Farm Influent and Effluents

End of Fiscal Year	Influents (kgal)						Effluents (kgal)		Total Inventory ^e
	H-Canyon ^a			DWPf		DSS to SPF	Sludge to DWPf		
	LW	LLW	Other Mat'l ^b	Recycle ^c	299-H			ETF	
FY14	100	18	30	1,053	12	68	1,098	252	37,060
FY15	200	18	-	1,315	12	96	2,001	245	37,060
FY16	200	18	-	1,089	12	96	1,626	457	36,660
FY17	300	18	-	1,396	12	96	2,626	456	36,510
FY18	300	18	-	1,194	12	96	1,376	467	35,885
FY19	300	18	-	2,341	12	96	5,252	455	35,785
FY20	300	18	-	2,244	12	96	3,971	452	35,685
FY21	300	18		2,244	12	96	3,971	291	35,635
FY22	300	18		2,534	12	96	7,815	458	34,735
FY23	300	18		2,534	12	96	7,815	465	35,095
FY24	300	18		1,930	12	96	7,815	460	33,935
FY25	300	18		2,823	12	96	11,660	463	32,325
FY26	50	18		2,823	12	96	11,648	465	31,500
FY27	-	-		2,823	d	96	11,630	414	29,525
FY28				2,823		96	11,630	319	26,350
FY29				2,823		96	11,630	319	23,125
FY30				2,823		96	11,630	101	20,500
FY31				2,823		96	11,630	28	18,175
FY32				2,823		96	11,630	6	12,175
FY33				1,198		96	2,979	6	6,865
FY34				657		96	753	6	4,570
FY35				780		96	876	6	3,650
FY36				780		60	840	6	2,600
FY37				785		60	845	17	1,800
FY38				842		60	902	143	800
FY39				-		20	20	-	50
FY40				-		-	-	-	-

- ^a H-Canyon receipts are based on Ling-to-Blackmon³⁶ for the duration and the *Liquid Waste Functional Service Agreement*³⁷ between SRNS and SRR for the volume. The shutdown flow volume for H-Canyon, as outlined in *H-Canyon Liquid Waste Generation Forecast For H-Tank Farm Transfer*³², is assumed in FY26.
- LW is the main component of H-Canyon waste and is received into Tank 39
 - LLW consists primarily of General Purpose (GP) H-Canyon Evaporator concentrate received in Tank 50
 - Other materials, which may include uranium, plutonium, neptunium, etc., are received directly into sludge batches, via either the sludge preparation tank (Tank 51) or the DWPF feed tank (Tank 40).
- ^b Various nuclear materials, including plutonium, uranium, neptunium, etc., from H-Canyon may be introduced into sludge batches to the extent allowable without negatively impacting planned canister waste loadings while continuing to comply with the canister fissile material concentration limits. At the time of publication of this *Plan*, H-Canyon did not have a forecast for processing this material past FY14. The H-Canyon forecast for these materials will be included in future versions of this *Plan*, as it is made available.
- ^c DWPF Recycle receipts reflect modifications made in the DWPF to reduce recycle. Additionally, DWPF recycle is beneficially reused to minimize inhibited water addition required for salt dissolution and molarity adjustments within the Tank Farms.
- ^d Maintenance Facility (299-H) receipts mainly consists of dilute nitric acid stream, decon solutions, and steam condensate. These waste streams from decontaminating equipment are collected in the 299-H pump tank, neutralized, and sent to Tank 39. Since utilities are provided by H-Canyon, when it is shut down, maintenance activities will be performed in the DWPF maintenance cell.
- ^e Volumes are not additive after accounting for jet dilution, expansion of sludge during slurring operations (sludge becomes less dense), and other volume changes during the processing of waste. During a transfer, steam eductor jets are used to transfer liquid waste from tank to tank. Volume from the transfer steam accounts for 4% of the volume being transferred for intra-area transfers and 6% for inter-area lines. Mixing waste forms of different compositions are not mathematically additive. For example, noticeable space recovery can be achieved when a light solution (such as DWPF recycle water) is mixed with concentrated supernate. Also, the dissolution of “dry salt” (i.e. salt with interstitial liquid removed) tends to recover space. Years with large amounts of salt dissolution reflect this anomaly.
- Note Dates, volumes, and chemical or radiological composition information are planning approximations only.


Appendix F — BWRE & Removal from Service

Bulk Waste Removal Efforts




*These tanks are planned to store material after completion of BWRE (see §4.6.6 — *Managing Type III Tank Space*)

Tank Removal from Service



Appendix G — Remaining Tank Inventory



Appendix H — *LW System Plan — Revision 19 Summary*

(see attached foldout chart)

The overarching priorities are expressed through specific goals related to the various parts of the LW system. As documented in Revision 17 of this *Plan*, startup of SWPF by October 2014 was necessary to achieve compliance with all regulatory requirements. The delay of SWPF, however, adversely affects these regulatory commitments:

- Meet tank bulk waste removal efforts regulatory milestones in the currently-approved FFA
- Meet tank removal-from-service regulatory milestones in the currently-approved FFA
- Meet the waste treatment goals identified in the STP

Option A (Closure Acceleration Priority)

1. Safe Storage
2. Tank Cleaning & Grouting
3. Hazard Elimination & Risk Reduction

1. Safe Storage
2. Hazard Elimination & Risk Reduction
3. Tank Cleaning & Grouting

waste removal on tanks containing immobile dry salt at the expense of waste removal on tanks containing sludge that is both more mobile and more hazardous. The benefit of pursuing a closure acceleration path to near term tank closures is demonstrated in Figure I-2. It is worth noting that focusing on tank closure in the near term ultimately delays closure of the last old-style tank.






Figure I-2 — Tank Closures

The consequence of focusing on near term closures is the significant increase in unstabilized curies remaining in the waste tanks. This undesirable result is clearly demonstrated in Figure I-3. As a result of this examination, it is clear that the significant real benefit of maximized risk reduction far outweighs the limited perceived benefit of near term closures. In recognition of this determination, Option B (Risk Reduction Priority) has been chosen as the prioritization criteria for this plan.




Figure I-3 — Curies at Risk

Appendix J— Acronyms

AB	Tank Farm Authorization Basis		
ARP	Actinide Removal Process – planned process that will remove actinides and Strontium-90 (Sr-90), both soluble and insoluble, from Tank Farm salt solution using MST and filtration	HLW	High Level Waste
		HM	H Modified – the modified PUREX process in H-Canyon for separation of special nuclear materials and enriched uranium
BWRE	Bulk Waste Removal Efforts	HTF	H-Tank Farm
CCPO	Copper Catalyzed Peroxide Oxidation	IL	Interstitial Liquid
Ci/gal	Curies per gallon	IPABS	Integrated Planning, Accountability, & Budgeting System
CM	Closure Module		
CSSX	Caustic Side Solvent Extraction – process for removing cesium from a caustic (alkaline) solution. The process is a liquid-liquid extraction process using a crown ether. SRS plans to use this process to remove Cesium-137 (Cs-137) from salt wastes.	ITR	Independent Technical Review
		IW	Inhibited Water – well water to which small quantities of sodium hydroxide and sodium nitrite have been added to prevent corrosion of carbon steel waste tanks
CST	crystalline silicotitanate	kgal	thousand gallons
D&D	Dismantlement and Decommissioning	LTAD	Low Temperature Aluminum Dissolution
DCS	Digital Control System	LLW	Low Level Waste
DDA	Deliquification, Dissolution, and Adjustment	LW	Liquid (Radioactive) Waste – broad term that includes the liquid wastes from the canyons, HLW for vitrification in DWPF, LLW for disposition at SDF, and LLW wastes for treatment at ETF
DNFSB	Defense Nuclear Facilities Safety Board	MCi	Million Curies
DOE	Department of Energy	MCU	Modular CSSX Unit – small-scale modular unit that removes cesium from supernate using a CSSX process similar to SWPF
DOE-SR	The DOE Savannah River Operations Office		
DSS	Decontaminated Salt Solution – the decontaminated stream from any of the salt processes – DDA, ARP/MCU, or SWPF	Mgal	million gallons
DWPF	Defense Waste Processing Facility – SRS facility in which LW is vitrified (turned into glass)	MSB	Melter Storage Box
EA	Environmental Assessment	MST	monosodium titanate
ECC	Enhanced Chemical Cleaning	NDAA	Ronald W. Reagan National Defense Authorization Act for Fiscal Year 2005, Public Law 108-375
EIS	Environmental Impact Statement		
ELAWD	Enhanced Low Activity Waste Disposal	NDAA §3116	Section 3116 – Defense Site Acceleration Completion — of the NDAA
EPA	Environmental Protection Agency	NEPA	National Environmental Policy Act
ETF	Effluent Treatment Facility – SRS facility for treating contaminated wastewaters from F & H Areas	NGS	Next Generation Solvent
		NPDES	National Pollution Discharge Elimination Systems
FFA	Federal Facility Agreement – tri-party agreement between DOE, SCDHEC, and EPA concerning closure of waste sites. The currently-approved FFA contains commitment dates for closing specific LW tanks	NRC	Nuclear Regulatory Commission
FESV	Failed Equipment Storage Vault	OA	Oxalic Acid
FTF	F-Tank Farm	PA	Performance Assessment
FY	Fiscal Year	PBR	President's Budget Request
GP	General Purpose Evaporator – an H-Canyon process that transfers waste to HTF	PEP	Project Execution Plan
		PEIS	Programmatic Environmental Impact Statement
GWSB	Glass Waste Storage Building – SRS facilities with a below-ground concrete	PUREX	Plutonium Uranium Reduction Extraction
		RCRA	Resource Conservation and Recovery Act
		RFS	Removed from Service
		RMF	Rotary Microfilter

ROMP	Risk and Opportunity Management Plan		dry materials to form a grout that is pumped to SDF
SAC	Specific Administrative Controls	SRD	Spent Resin Disposal
SAS	Steam Atomized Scrubber	SRNS	Savannah River Nuclear Solutions
SB	Sludge Batch	SRR	Savannah River Remediation LLC
SC	Safety Class	SRS	Savannah River Site
SCDHEC	South Carolina Department of Health and Environmental Control – state agency that regulates hazardous wastes at SRS	SS	Safety Significant
		SSC	Structure, System, or Component
SCIX	Small Column Ion Exchange	STP	Site Treatment Plan
SD	Salt Dissolution	SWPF	Salt Waste Processing Facility – planned facility that will remove Cs-137 from Tank Farm salt solutions by the CSSX process and Sr-90 and actinides by treatment with MST and filtration
SDI	Salt Disposition Initiative		
SDF	Saltstone Disposal Facility – SRS facility containing Saltstone Disposal Units	TSR	Technical Safety Requirements
SDU	Saltstone Disposal Units – Disposal Units that receive wet grout from SPF, where it cures into a solid, non-hazardous Saltstone	UUM	Unirradiated Uranium Material
SE	Strip Effluent	WAC	Waste Acceptance Criteria
SEIS	Supplemental Environmental Impact Statement	WCHT	Waste Concentrate Hold Tank
SME	Slurry Mix Evaporator	WCS	Waste Characterization System – system for estimating the inventories of radionuclides and chemicals in SRS Tank Farm tanks using a combination of process knowledge and samples
SMP	Submersible Mixer Pump		
SOL	Solids Oxide Loading	WD	Waste Determination
SPF	Saltstone Production Facility – SRS facility that mixes decontaminated salt solution and other low-level wastes with	WOW	Waste on Wheels
		wt%	weight percent

References

- ¹ Chew, D.P & Hamm, B.A., SRR-LWP-2009-00001, *Liquid Waste System Plan*, Revision 18, June 2013
- ² BD-14-0011, C.N. Smith to D.J. Schlismann, *DE-AC-09SR22505: Savannah River Remediation (SRR) Office of Environmental Management (EM) Interim Fiscal Year (FY) 2014 Expected Funds*, March 2014
- ³ Contract No. DE-AC09-09SR22505 for the Liquid Waste (LW) Program at the Savannah River Site (SRS), December 2008
- ⁴ WSRC-OS-94-42, *Federal Facility Agreement for the Savannah River Site*, August 1993, as amended through March 2010
- ⁵ SRNS-TR-2008-00101, *Savannah River Site Approved Site Treatment Plan, 2011 Annual Update*, Revision 3, November 2011
- ⁶ Bodman, S.W., DOE-WD-2005-001, *Section 3116 Determination for Salt Waste Disposal at the Savannah River Site*, Revision 0, January 2006
- ⁷ DOE-WD-2005-001, *Basis for Section 3116 Determination for Salt Waste Disposal at the Savannah River Site*, Revision 0, January 2006
- ⁸ Chu, S, DOE-WD-2012-001, *Section 3116 Determination for Closure of F-Tank Farm at the Savannah River Site*, Revision 0, March 2012
- ⁹ DOE/SRS-WD-2012-001, *Basis for Section 3116 Determination for Closure of F-Tank Farm at the Savannah River Site*, Revision 0, March 2012
- ¹⁰ Thomas, S.A., LWO-PIT-2006-00017, *Savannah River Site – Liquid Waste Disposition Processing Strategy*, Revision 0, September 2006
- ¹¹ Kent M. Coleman, P.G., to Dr. David C. Moody, *Savannah River Site Z-Area Saltstone Disposal Facility Permit Facility ID No. 02550-1603 Aiken County*, August 2011
- ¹² Mansfield, J.E. to Chu, S, January 7, 2010
- ¹³ Winship, G.C., Y-RAR-G-00022, *PBS-SR-0014, Radioactive Liquid Tank Waste Stabilization and Disposition, Risk and Opportunity Management Plan*, Revision 7, December 2010
- ¹⁴ Smith, C.N. to Barrett, J.J., WDPD-13-81, *Contract DE-AC09-09SR22505-Agreement on Key Input Bases and Assumptions for Revision 19 of the Liquid Waste System Plan (Your Letter dated August 8, 2013)*, August 2013
- ¹⁵ Smith, C.N. to Bair, J.J., WDPD-14-36, *Contract DE-AC09-09SR22505- Request for Approval - Liquid Waste System Plan Revision 19 (Your Letter Dated February 11 , 2014)*, April 2014
- ¹⁶ Blanco to Hill, May 13, 2014, (email – SRR-LWDL-2014-00007)
- ¹⁷ FFA Appendix L, Statements of Dispute Resolution, *Statement of Resolution of Dispute Concerning Extension of Closure Dates for Savannah River Site High-Level Radioactive Waste Tanks 19 and 18*, November 2007, and amendments
- ¹⁸ Gillam, J.M., SRR-LWP-2014-00004, *Sludge Batch Plan in Support of System Plan Rev. 19*, Revision 0, April 2014
- ¹⁹ Gillam, J.M., and McIlmoyle, D.W., SRR-LWP-2013-00019, *Sludge Batch Plan in Support of System Plan Rev. 18*, Revision 0, April 2013
- ²⁰ Le, T.A., SRR-LWP-2014-00003, *Salt Batch Plan in Support of System Plan R 19*, Revision 0, April 2014
- ²¹ Sprague, R.M. to McGuire, P.W., SRNS-L6000-2013-00049, *New High Level Waste Volume Limitations*, December 2013
- ²² G-FSP-G-00019, *Functional Service Agreement Between Savannah River Nuclear Solution LLC and Savannah River Remediation LLC Liquid Waste Receipt Services*, Revision 3, October 2012

-
- ²³ Folk, J.L., WDPD-10-84, *Request to Store Supernate in Tank 8 After Completion of Bulk Waste Removal Efforts*, September 2010
- ²⁴ R.H. Pope to B.T. Hennessey, March 7, 2013
- ²⁵ P.G. Van Keisler to B.T. Hennessey, *Letter, Hennessey to Keisler and Pope, Approval for Continued Usage of High Level Waste Tanks 7F and 11H, dated March 1, 2013*, March 7, 2013
- ²⁶ Birk, M.B., LWO-RIP-2009-00009, *Industrial Wastewater General Closure Plan for F-Area Waste Tank Systems, Industrial Wastewater Construction Permit #17424-IW*, Revision 3, January 2011
- ²⁷ Birk, M.B., SRR-CWDA-2011-00022, *Industrial Wastewater General Closure Plan for H-Area Waste Tank Systems*, Revision 0, May 2012
- ²⁸ MGR-10-037, *Fissile Limits in Defense Waste Processing Facility Canisters*, April 2010
- ²⁹ Suggs, P.C. to Mahoney, M.J., PIT-MISC-0195, email *Long Term Processing Capacity of SWPF-Inputs to System Plan*, July 2006
- ³⁰ X-ESR-J-00001, *Waste Acceptance Criteria*, Revision 1, September 2009
- ³¹ Morton, A.S. to Burnau, K.B., Contract DE-AC09-09SR22505 - Cost Savings Initiatives (CSI) Study Results, January 2012
- ³² Jilani, I.A., CBU-HCP-2005-00105, *H-Canyon Liquid Waste Generation Forecast For H-Tank Farm Transfer*, Revision 0, May 2005
- ³³ Le, T.A., SRR-LWP-2014-00001, *1/2/2014 – January 2014 Curie and Volume Inventory Report*, Revision 0, January 2014
- ³⁴ Waltz, R. S., Jr., C-ESR-G-00003, *SRS High Level Waste Tank Leaksite Information*, Revision 5, January 2011
- ³⁵ Brooke, J. N., Peters, J. F., and K. Stahell, WSRC-TR-99-00358, *Hydrological Methods Can Separate Cesium from Nuclear Waste Saltcake*, 1999.
- ³⁶ L. Ling to R. Blackmon, July 2, 2012, *Summary of Discussion with DOE (Gunter)*
- ³⁷ G-FSP-G-00019, *Functional Service Agreement Between Savannah River Nuclear Solution LLC and Savannah River Remediation LLC — Liquid Waste Receipt Services*, Revision 3, October 2012

DOE-SR

J. L. Folk, Jr., 704-S (40)
J. L. Reynolds, 703-41A

SRR-Sr. Staff

K. J. Rueter, 766-H
S. A. MacVean, 766-H

SRR-Staff

P. M. Allen, 766-H (7)
R. W. Blackmon, 766-H (5)
P. D. Campbell, 766-H (5)
K. S. Cassara, 766-H (7)
N. R. Davis, 704-56H (10)
S. P. Fairchild, 766-H (10)
V. A. Franklin, 705-1C (10)
M. A. Schmitz, 766-H
S. W. Wilkerson, 704-S (10)
J. K. Fortenberry, 766-H (10)
D. C. Wood, 704-56H (10)

SRNS

K. H. Fuller, Jr, 703-H (5)
S. L. Marra, 773-A

DNFSB

D. L. Burnfield, 703-41A
M. T. Sautman, 703-41A
S. Sircar, DNFSB
D. M. Gutowski, DNFSB

File

ECATS (DOE), 730-1B
D. P. Chew (300), 766-H
Records Administration, 773-52A

