

UNITED STATES NUCLEAR REGULATORY COMMISSION

REGION II 245 PEACHTREE CENTER AVENUE NE, SUITE 1200 ATLANTA, GEORGIA 30303-1257

April 10, 2015

MEMORANDUM TO:

File

FROM:

Robert Haag, Chief,

Construction Projects Branch 3
Division of Construction Projects

SUBJECT:

PUBLIC MEETING SUMMARY - WATTS BAR UNIT 2 SENIOR

MANAGEMENT MEETING

On March 26, 2015, the U.S. Nuclear Regulatory Commission (NRC) staff held a Category I public meeting with Tennessee Valley Authority concerning Watts Bar Nuclear Plant, Unit 2. The purpose of the meeting was to discuss the status of the Watts Bar Unit 2 construction project, including major milestones and potential challenges that may impact the project schedule. NRC senior managers participated in the meeting and were available to answer questions after the business portion of the meeting was completed.

The following NRC staff attended the public meeting:

- 1. Victor McCree, Regional Administrator, Region II (RII)
- 2. Bill Dean, Office Director, Nuclear Reactor Regulation (NRR)
- 3. William Jones, Director, RII, Division of Construction Projects (DCP)
- 4. Michele Evans, Director, NRR, Division of Operating Reactor Licensing (DORL)
- 5. Robert Haag, Chief, RII, DCP, Construction Projects Branch (CPB) 3
- 6. Scott Shaeffer, Chief, RII, Division of Reactor Safety, Engineering Branch 2
- 7. Jessie Quichocho, Chief, NRR, DORL, Watts Bar Special Projects
- 8. Christopher Even, Senior Project Inspector, RII, DCP, CPB3
- 9. Jared Nadel, Senior Resident Inspector, Watts Bar Unit 1, RII
- 10. Adam Wilson, Project Inspector, RII, DCP, CPB3
- 11. Eric Patterson, Resident Inspector, Watts Bar Unit 2, RII
- 12. Jeanne Dion, Project Manager, NRR, DORL, Watts Bar Special Projects
- 13. Joey Ledford, RII, Public Affairs Officer

Docket No.: 50-391

Construction Permit No.: CPPR-92

Enclosures:

- 1. List of Attendees
- 2. NRC Presentation Slides
- 3. TVA Presentation Slides

Contact: Chris Even, RII/DCP

404-997-4661

SIGN-IN SHEET

WATTS BAR PUBLIC MEETING

Date: 03/26/2015

Location: Athens Tennessee

Name

Company

SOB SEVILLAY	ATHENS UTILITIES BYARD
Pete Johnson	to the state of th
HARRY PEMBERTON	TVA
Tron Word,	Reanilary Govi
Okay Whittenburg	TUR
Haylohittenburg	TVA
FRANK KOONTZ	TVA
David Green	TEMA
JEM JROTTER	MC MINN CO. EMA
1, 1, le 5k.453	TVA
Goston P Arent	TVA
Dave Lochbaum	Union of Concerned Swentitl
Don Sater	IN Enviro Council
GREET SHIPTON	BEST / MATER
SANDY KURTZ	Blue Ridge Enviro Defonso League
GORRY MARGENI	BREAL / BEST MARKED
Wille Deren	classicand
Mille Correr	TUA.
narentawler	Watts Bar TVA
Morh Palmer	TVA
M David Riden	WBNZ Sun Technical Sozies
	A CONTRACTOR OF THE STATE OF TH
Joyanna Love	Clevyland Dally Bannay
CHARLIE HALL	TEMA
Whiting S. Delk	WBN 2 BHT-SIN Teamire/
)	
	,



Public Meeting on the Watts Bar Nuclear Plant Unit 2 Project

Nuclear Regulatory Commission Public Meeting Thursday March 26, 2015



Public Meeting on the Watts Bar Nuclear Plant Unit 2 Project

Meeting Starts At 6 PM


AGENDA

- Opening Remarks
 TVA Presentation
- NRC Presentation
- Closing Remarks
- Q&A, Public Comment
- Adjourn

Review **Environmental and Safety**




- Operating License Review is near completion
- Advisory Committee on Reactor Safeguards Recommendation



Interactions with Stakeholders






Remaining Licensing Items



- **Evaluation of Fukushima Orders**
- operation and safe shutdown Evaluation of systems used for dual unit Compliance




Enclosure




Enclosure 2


Construction and Testing Inspections





10,000 15,000 20,000 25,000 5,000 2008 **Expended on Watts Bar Unit 2 Substantial Inspection Effort** 2009 2010 2011 2012 2013 2014



Enclosure 2







Enclosure 2

Remaining Region II Actions



- Remaining construction & pre-operational test inspections
- Operational Readiness Assessment Team inspection



Enclosure


Remaining Region II Actions



- Region II Role in Operating License Decision
- Start-up test inspections

Bill Dean and Vic McCree
Tour of Unit 2 Control Room

Bill Dean and Vic McCree Tour of Unit 2 Ice Condenser



Next Steps




Commission Approval

Final Regional Readiness Letter IP 94302


Staff Completes Safety Review of Plant Design

Operating License Decision



Closing Remarks





For More Information:

http://www.nrc.gov/info-finder/reactor/wb/watts-bar.h

Questions





Tomy Nazario, Senior Resident Inspector Unit 2

Tomy Nazario@nrc.gov 423-365-3967

Jared Nadel, Senior Resident Inspector Unit 1

Jared Nadel@nrc.gov 423-365-5487

Jeanne Dion, Project Manager, Units 1 and 2,

Jeanne.Dion@nrc.gov 301-415-1349

•					



Watts Bar Nuclear Plant, Unit 2

Senior Management Meeting

Mike Skaggs, Senior Vice President, Watts Bar Operations & Construction Kevin Walsh, Site Vice President, Watts Bar Nuclear Plant March 26, 2015


Enclosure 3


Agenda

- Guiding Principles
- Project Status
- Current Regulatory Requirements
- Challenges and Risks
- Key Initiatives
- Dual-Unit Operational Readiness
- Upcoming Milestones

Guiding Principles

- Safe and high quality
- Design basis fidelity with Watts Bar Unit 1











Enclosure 3




Project Status

- Safety and quality on track
- Schedule and cost within estimate to complete ranges
- Construction in final phase
- · Pre-operational testing now critical path
















Testing Milestones Achieved

- Open vessel testing
- Primary hydrostatic testing
- Secondary hydrostatic testing
- · Ice condenser cooldown
- Unit 2 transformers energized
- Initial condenser vacuum established







Enclosure 3



Recent Progress

- Construction completion of systems required for hot functional testing
- Ice loading
- Secondary plant evolutions
- Nuclear instrumentation installed
- System turnovers
- American Society of Mechanical Engineers stamping/certifications
- Inspection, planning, and scheduling items
- Advisory Committee on Reactor Safeguards final recommendations











Enclosure 3



Current Regulatory Requirements

- Fukushima Order
- Cyber security
- Fire protection
- Shared service water
- Hydrology improvements
- Seismic mitigation













Challenges and Risks

- Schedule challenges with component and pre-operational testing
- Equipment challenges during testing
- Readiness for hot functional testing
- System and area turnovers
- Key Nuclear Regulatory Commission (NRC) inspections
- Emergent licensing issues

9 | 8

Key Initiatives

- Plant improvements
- Quality assurance
- Safety culture
- Project demobilization
- Outreach activities


















Enclosure 3



Dual-Unit Operational Readiness



- Implemented organizational transition plans
 - Staffing at appropriate level
 - Training complete
 - Procedures, programs, and processes on track
- Unit 1 sharing ownership of critical Unit 2 milestones
- · Operating organization driving transition, corporate providing oversight

Enclosure 3




Upcoming Milestones

- Component and pre-operational testing completion for hot functional testing
- Hot functional testing window
- NRC Operational Readiness Assessment Team Inspection
- Project completion letter
- Integrated leak rate test
- Engineered safety features testing
- Ready to load fuel letter
- Fuel Load

Enclosure 3



Forecast Milestone Summary



Enclosure 3



Watts Bar Unit 2

- · Historical milestones are being achieved at Watts Bar Unit 2.
- Unit 2 construction is in the final phase; pre-operational testing and dual-unit transition activities are in progress.



- Work continues on remaining key technical issues requiring NRC approval.
- Watts Bar Unit 2 is being completed right way safely, with quality and in a manner to ensure regulatory compliance and excellence in operations following licensing.
- TVA is prepared to successfully operate and maintain two units at Watts Bar which is on track to produce the nation's first new nuclear generation of the 21st century.

Enclosure 3





Watts Bar Nuclear Plant, Unit 2

Senior Management Meeting

Enclosure 3