



CB&I
 128 South Tryon Street
 Charlotte, NC 28202
 Tel: +1 704 343 7500
 www.CBI.com

10 CFR 21.21

November 12, 2015

U.S. Nuclear Regulatory Commission
 Attn: Document Control Desk
 Washington, DC 20555-0001

SUBJECT: CLOSURE OF INTERIM 10 CFR PART 21 REPORTS

This letter is being provided to update the status of nine recent interim reports submitted by CB&I Power in accordance with 10 CFR 21.21. These interim reports were provided by letters as identified in the following list:

<u>Report Date</u>	<u>NRC Log No.</u>	<u>Subject</u>
08/27/2015	2015-10-03	Updated Interim 10 CFR Part 21 Report Regarding Overlay Plate Mechanical Coupler Welds for Vogtle Units 3 and 4 AP1000® Project
05/19/2015	2015-15-02	Updated Interim Report Regarding Submodule CA01-38 Deviations for Vogtle Unit 3 AP1000® Project
06/18/2015	2015-44-01	Updated Interim Part 21 Report Regarding Non-Conforming Structural Components for V.C. Summer Units 2 and 3 AP1000® Project
04/24/2015	2015-25-00	Interim Report Regarding Structural Module Penetrations for V.C. Summer Unit 3 and Vogtle Unit 4 AP1000® Project
05/14/2015	2015-32-00	Interim Part 21 Report Regarding Deviations of Embedments for Vogtle Unit 3 AP1000® Project
05/28/2015	2015-37-00	Interim Report Regarding Deviations of Welded Stud Anchors for Vogtle Units 3 & 4 and V.C. Summer Units 2 & 3 AP1000® Projects
05/28/2015	2015-40-00	Interim Part 21 Report Regarding Deviations of Rebar for Vogtle Unit 3 AP1000® Project
06/23/2015	2015-48-00	Interim Part 21 Report Regarding Structural Module Penetrations for the Vogtle Unit 3 AP1000® Project
07/14/2015	NA	Interim 10 CFR Part 21 Report Regarding Deviations of Packing Material for Stainless Steel Pipe Spools for Vogtle Units 3 & 4 and V. C. Summer Units 2 & 3 AP1000® Projects

Evaluations of the conditions identified in these interim reports have been completed. The conditions have been determined to be not reportable in accordance with 10 CFR Part 21. Note that the July 14, 2015, interim report could not be located in the NRC public document system. A copy of that letter is provide as an attachment to this letter.

If you have any questions pertaining to this information, please contact Curtis Castell, Licensing Manager, at 980-321-8314.

Sincerely,

Kelly Trice
 President, Power

Attachment

cc: Regional Administrator, USNRC, Region II

IE19
 NRC



CB&I
128 South Tryon Street
Charlotte, NC 28202
Tel: +1 704 343 7500
www.CBI.com

10 CFR 21.21

July 14, 2015

U.S. Nuclear Regulatory Commission
Attn: Document Control Desk
Washington, DC 20555-0001

SUBJECT: INTERIM 10 CFR PART 21 REPORT REGARDING DEVIATIONS OF PACKING MATERIAL FOR STAINLESS STEEL PIPE SPOOLS FOR VOGTLE UNITS 3 & 4 AND V. C. SUMMER UNITS 2 & 3 AP1000® PROJECTS

The attachment to this letter provides an interim report in accordance with 10 CFR 21.21 pertaining to deviations of packing materials for pipe spools supplied by Chicago Bridge and Iron (CB&I) Laurens for the Vogtle Units 3 & 4 and V. C. Summer Units 2 & 3 AP1000® projects.

Evaluation of reportability in accordance with 10 CFR Part 21 is not able to be completed within the 60 day evaluation period due to the need for additional time to investigate and evaluate the identified deviations. It is currently expected that the evaluation of these conditions will be completed by September 14, 2015.

If you have any questions regarding this information, please contact Curtis Castell, Licensing Manager, at 980-321-8314.

Sincerely,

A handwritten signature in cursive script that reads 'Kelly Trice'.

Kelly Trice
President, Power

cc: Regional Administrator, USNRC, Region II

Attachment

INTERIM 10 CFR PART 21 REPORT REGARDING DEVIATIONS OF PACKING
MATERIAL FOR STAINLESS STEEL PIPE SPOOLS FOR VOGTLE UNITS 3 & 4 AND
V. C. SUMMER UNITS 2 & 3 AP1000@ PROJECTS

This report is being provided as an interim report in accordance with 10 CFR 21.21.

(i) Name and address of the individual or individuals informing the Commission.

Mr. Kelly Trice
CB&I Power
128 S. Tryon St., Suite 1000
Charlotte, NC 28202

(ii) Identification of the facility, the activity, or the basic component supplied for such facility or such activity within the United States which fails to comply or contains a defect.

This is an interim report. Deviations were found pertaining to packing materials for stainless steel pipe spools supplied by Chicago Bridge and Iron (CB&I) Laurens. The deviations are associated with the use of carbon steel nails in the packing materials for stainless steel pipe spools being supplied to the Vogtle Units 3 & 4 and V. C. Summer Units 2 & 3 AP1000@ projects.

(iii) Identification of the firm constructing the facility or supplying the basic component which fails to comply or contains a defect.

This is an interim report. The stainless steel pipe spools are being supplied by CB&I Laurens, 366 Old Airport Road, Laurens, SC 29360. The procurement of the potentially affected material is being conducted by the firm constructing the facility, which is CB&I Power, 128 South Tryon Street, Charlotte, NC 28202.

(iv) Nature of the defect or failure to comply and the safety hazard which is created or could be created by such defect or failure to comply.

This is an interim report. Deviations in packing material can cause unanticipated corrosion in the supplied material. Therefore, these conditions require further evaluation to determine if a substantial safety hazard or defect could have been created.

(v) The date on which the information of such defect or failure to comply was obtained.

The discovery date is May 15, 2015, based on the initiation date of the corrective action report that documents the deviations. Evaluation of reportability in accordance with 10 CFR Part 21 is not able to be completed within the 60 day evaluation period due to the need for additional time to investigate and evaluate the identified deviations. It is currently expected that the evaluation of these conditions will be completed by September 14, 2015.

(vi) In the case of a basic component which contains a defect or fails to comply, the number and location of these components in use at, supplied for, being supplied for, or may be supplied for, manufactured, or being manufactured for one or more facilities or activities subject to the regulations in this part.

No basic components have been determined to fail to comply or contain a defect. This is an interim report.

(vii) The corrective action which has been, is being, or will be taken; the name of the individual or organization responsible for the action; and the length of time that has been or will be taken to complete the action.

This is an interim report. Resolution of identified deviations is in progress.

It is currently expected that the evaluation of this condition will be completed by September 14, 2015.

(viii) Any advice related to the defect or failure to comply about the facility, activity, or basic component that has been, is being, or will be given to purchasers or licensees.

None at this time.

(ix) In the case of an early site permit, the entities to whom an early site permit was transferred.

Not applicable.