

LACBWR Decommissioning Update and LTP Overview

NRC Public Meeting
September 20, 2016



LACBWR Key Facts


- BWR (50MWe)
- AEC demonstration reactor
- Owned by Dairyland Power Cooperative (DPC)
- Operated from 1967 to 1987
- Licensed site shared with operational fossil plant



LACBWR Site



LACBWR Site



Decommissioning to Date

- LACBWR staff performed limited dismantlement work between 1996 and 2004
- In 2005, efforts shifted to RPV and Class B/C waste removal that was successfully completed in 2007
 - EnergySolutions (ES) performed the removal and disposal of the RPV and B/C waste at the Barnwell disposal facility
- Fuel transfer to dry storage commenced in 2008 and was completed September 19, 2012
- Additional dismantlement work completed in 2012 – 2014 including removal of fuel racks and completion of main turbine generator component removal



Decommissioning to Date

- All spent fuel is in dry storage at the Independent Spent Fuel Storage Facility (ISFSI)
- Metal removal project performed from 2012 to 2014
- Plant buildings still standing
- LACBWR placed in Passive SAFSTOR in 2014
- Initial Site Characterization completed by ES
- License Transferred on June 1, 2016

Overview of the Agreements



- ES created a special purpose subsidiary, *LaCrosseSolutions*, to be licensee for LACBWR
- *LaCrosseSolutions*
 - Became the lead licensee for LACBWR decommissioning operations
 - Took possession of the used nuclear fuel (but not ownership)
 - Assumed full responsibility for licensed activities
 - Assumed all liabilities and obligations for radiological decommissioning and site restoration directly related to LACBWR decommissioning
- Dairyland remains the licensed owner and retains title to
 - Used nuclear fuel
 - The Nuclear Decommissioning Trust
 - Real estate and site improvements
- Dairyland operates and maintains the ISFSI

LACBWR Current Status

- License Termination Plan submitted June 27, 2016
- Partial Site Release Request submitted June 27, 2016
- Decommissioning transitioned from SAFSTOR to DECON in August 2016.
- Active decommissioning in progress
- Stack will be the first structure to be removed this Fall.



Decommissioning Approach & Schedule



- Source term removal within radiologically controlled areas
 - Minimize survey and surgical removal
 - Utilize large capacity intermodals and rail cars to move LLW to Clive
 - Remove structures to a minimum of 3 feet below grade
 - Affected systems/buildings – ship to Clive
- Non-rad materials and areas
 - Remove hazardous materials such as asbestos, light ballasts, PCBs, Hg switches and oil before removal of components or demolition as necessary
- Clean components with scrap value will be evaluated for salvage

Decommissioning Approach & Schedule

- Demolish buildings
 - Radioactive building debris sent to Clive
 - Final Status Survey per MARSSIM Program
 - NRC/ORISE Confirmatory Surveys
 - Backfill



Decommissioning Approach & Schedule



- Completion of Major Structure Demolition
 - Stack February 23, 2017
 - Waste Treatment Building May 15, 2017
 - Turbine Building November 30, 2017
 - Misc. (Storage, Offices) December 20, 2017
 - Reactor Building January 2, 2018
- Site Restoration January 2, 2018
- Submit Final Survey Report July 1, 2018
- Project Completion April 2, 2019
- Transfer NRC License April 2, 2019

- Maintain radiological effluent monitors
- Inspectors have open site access
- Radiation Protection Section invited to all NRC LTP meetings and inspections
- Copied on all submittals to the NRC

- Chapter 1: General Information
- Chapter 2: Site Characterization
- Chapter 3: Remaining Site Dismantlement Activities
- Chapter 4: Remediation Plan
- Chapter 5: Final Radiation Survey Plan
- Chapter 6: Compliance With the Radiological Criteria for License Termination
- Chapter 7: Update of the Site-Specific Decommissioning Costs
- Chapter 8: Supplement to the Environmental Report

Chapter 2: Site Characterization

- Extent and distribution of residual radioactivity at Site well known
- LTP provides results of extensive characterization:
 - Soil samples
 - Surface and subsurface land area measurements
 - Structure measurements including concrete core samples



Essentially no soil contamination identified

No groundwater contamination identified

Chapter 3: Remaining Site Dismantlement Activities



- Completion of Major Structure Demolition
 - Stack February 23, 2017
 - Waste Treatment Building May 15, 2017
 - Turbine Building November 30, 2017
 - Misc. (Storage, Offices) December 20, 2017
 - Reactor Building January 2, 2018
- Site Restoration January 2, 2018
- Submit Final Survey Report July 1, 2018
- Project Completion April 2, 2019
- Transfer NRC License April 2, 2019


Chapter 4: Remediation Plan

- Methods that may be used to remediate contaminated systems, components and structures:
 - Scabbling and Shaving
 - Needle Guns
 - Chipping
 - Sponge and Abrasive Blasting
 - Pressure Washing
 - High-Pressure Water Blasting
 - Grit Blasting
 - Removal of Activated/Contaminated Concrete
- Planned remediation meets NRC “As Low As Reasonably Achievable” (ALARA) criterion



Chapter 5: Final Radiation Survey Plan

- Comprehensive Sampling and Measurements will be performed to demonstrate that Site meets NRC unrestricted release criteria
- Soil: Scan/static measurements, volumetric sampling
- Concrete: Insitu Gamma Spectroscopy
- Buried Pipe and Penetrations: pipe crawlers, sediment sampling and/or other methods



Chapter 6: Compliance With the Radiological Criteria for License Termination



- Radiological criteria for unrestricted release specified in NRC Regulations
 - Dose Criterion: The residual radioactivity that is above natural background levels results in dose to a member of the critical group that does not exceed 25 mrem/year*, and
 - ALARA Criterion: The residual radioactivity has been reduced to levels that are ALARA.
- To determine compliance with 25 mrem/year criterion, the critical group is conservatively assumed to be an Industrial Worker

* Avg. natural background radiation in the US is 310 mrem/year

Chapter 7: Update of the Site-Specific Decommissioning Costs



- Provides an estimate of remaining decommissioning costs at the time of LTP submittal and compares the estimated costs with the present funds set aside
- The DCE includes an evaluation of the following elements:
 - Cost assumptions used, including contingency factor
 - Major decommissioning activities and tasks
 - Unit cost factors
 - Costs of decontamination and removal of equipment/structures
 - Final Radiation Survey costs
 - Estimated total costs

Current trust fund provides sufficient funding and financial assurance for completion of LACBWR Decommissioning

Chapter 8: Supplement to the Environmental Report



- Describes any new information or significant environmental change associated with the site-specific decommissioning and site closure activities
- Conclusion:
 - Potential environmental impacts associated with decommissioning will be bounded by the previously issued environmental impacts statements (Post Shutdown Activities report, NUREG-0586, and LACBWR Environmental Statement).
 - There are no new or significant environmental changes associated with decommissioning