

M. J. Yox
Regulatory Affairs Director
Vogtle 3&4
Nuclear Development

Southern Nuclear
Operating Company, Inc.
7825 River Road
Waynesboro, GA 30830

Tel 706.848.6459



Docket No.: 52-025

OCT 24 2016

U.S. Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555-0001

ND-16-2141
10 CFR 52.99(c)(3)

Southern Nuclear Operating Company
Vogtle Electric Generating Plant Unit 3
Notice of Uncompleted ITAAC 225-days Prior to Initial Fuel Load
Item 2.3.02.05.iii [Index Number 293]

Ladies and Gentlemen:

Pursuant to 10 CFR 52.99(c)(3), Southern Nuclear Operating Company hereby notifies the NRC that as of October 14, 2016, Vogtle Electric Generating Plant (VEGP) Unit 3 Uncompleted Inspection, Test, Analysis, and Acceptance Criteria (ITAAC) Item 2.3.02.05.iii [Index Number 293] has not been completed greater than 225-days prior to initial fuel load. The Enclosure describes the plan for completing ITAAC 2.3.02.05.iii [Index Number 293]. Southern Nuclear Operating Company will at a later date provide additional notifications for ITAAC that have not been completed 225-days prior to initial fuel load.

This notification is informed by the guidance described in NEI-08-01, *Industry Guideline for the ITAAC Closure Process Under 10 CFR Part 52*, which was endorsed by the NRC in Regulatory Guide 1.215. In accordance with NEI 08-01, this notification includes ITAAC for which required inspections, tests, or analyses have not been performed or have been only partially completed. All ITAAC will be fully completed and all Section 52.99(c)(1) ITAAC Closure Notifications will be submitted to NRC to support the Commission finding that all acceptance criteria are met prior to plant operation, as required by 10 CFR 52.103(g).

This letter contains no new NRC regulatory commitments.

If there are any questions, please contact David Woods at 706-848-6903.

Respectfully submitted,


Michael J. Yox
Regulatory Affairs Director Vogtle 3&4

U.S. Nuclear Regulatory Commission

ND-16-2141

Page 2 of 4

Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 3
Completion Plan for Uncompleted ITAAC 2.3.02.05.iii [Index Number 293]

MJY/kms/amm

To:

Southern Nuclear Operating Company/Georgia Power Company

Mr. S. E. Kuczynski (w/o enclosures)
Mr. D. A. Bost (w/o enclosures)
Mr. M. D. Meier
Mr. M. D. Rauckhorst (w/o enclosures)
Mr. D. H. Jones (w/o enclosures)
Ms. K. D. Fili
Mr. D. L. McKinney
Mr. B. H. Whitley
Mr. D. L. Fulton
Mr. C. E. Morrow
Mr. M. J. Yox
Mr. D. Woods
Ms. A. L. Pugh
Ms. K. M. Stacy
Mr. A. S. Parton
Mr. W. A. Sparkman
Mr. J. P. Redd
Mr. D. R. Culver
Mr. F. H. Willis
Document Services RTYPE: VND.LI.L06
File AR.01.02.06

cc:

Nuclear Regulatory Commission

Ms. C. Haney (w/o enclosures)
Ms. A. Bradford (w/o enclosures)
Ms. J. L. Dixon-Herrity (w/o enclosures)
Ms. J. M. Heisserer
Mr. C. J. Even
Mr. C. P. Patel
Mr. B. M. Baval
Ms. R. C. Reyes
Ms. M. A. Sutton
Mr. M. E. Ernestes
Mr. G. J. Khouri
Mr. J. D. Fuller
Mr. T. E. Chandler
Ms. S. E. Temple
Ms. P. Braxton
Mr. T. C. Brimfield
Mr. A. J. Lerch

Oglethorpe Power Corporation

Mr. M. W. Price
Ms. K. T. Haynes
Ms. A. Whaley

Municipal Electric Authority of Georgia

Mr. J. E. Fuller
Mr. S. M. Jackson

Dalton Utilities

Mr. D. Cope

WECTEC

Mr. C. A. Castell

Westinghouse Electric Company, LLC

Mr. R. Easterling (w/o enclosures)
Mr. J. W. Crenshaw (w/o enclosures)
Mr. L. Woodcock (w/o enclosures)
Mr. C. F. Landon
Mr. A. F. Dohse
Mr. M. Y. Shaqqo
Ms. S. DiTommaso

Other

Mr. J. E. Hesler, *Bechtel Power Corporation*
Ms. L. Matis, *Tetra Tech NUS, Inc.*
Dr. W. R. Jacobs, Jr., *Ph.D., GDS Associates, Inc.*
Mr. S. Roetger, *Georgia Public Service Commission*
Ms. S. W. Kernizan, *Georgia Public Service Commission*
Mr. K. C. Greene, *Troutman Sanders*
Mr. S. Blanton, *Balch Bingham*

U.S. Nuclear Regulatory Commission
ND-16-2141 Enclosure
Page 1 of 5

**Southern Nuclear Operating Company
ND-16-2141
Enclosure**

**Vogtle Electric Generating Plant (VEGP) Unit 3
Completion Plan for Uncompleted ITAAC 2.3.02.05.iii [Index Number 293]**

Subject: Uncompleted ITAAC 2.3.02.05.iii [Index No. 293]

ITAAC Statement

Design Commitment

5. *The seismic Category I equipment identified in Table 2.3.2-1 can withstand seismic design basis loads without loss of safety function.*

Inspections/Tests/Analyses

- iii) *Inspection will be performed for the existence of a report verifying that the as-built equipment including anchorage is seismically bounded by the tested or analyzed conditions.*

Acceptance Criteria

- iii) *A report exists and concludes that the as-built equipment including anchorage is seismically bounded by the tested or analyzed conditions.*

ITAAC Completion Description

Multiple ITAAC are performed to demonstrate that the seismic Category I equipment identified in VEGP Unit 3 Combined License (COL) Appendix C Table 2.3.2-1 (Attachment A) can withstand seismic design basis loads without loss of safety function. The subject ITAAC requires that an inspection is performed for the existence of a report verifying that the as-built equipment including anchorage are seismically bounded by the tested or analyzed conditions.

Seismic qualification of the equipment in VEGP Unit 3 COL Appendix C Table 2.3.2-1 is verified by type tests, analyses, or a combination of type tests and analyses in accordance with ITAAC 2.3.02.05.ii (Reference 1). As part of the seismic qualification program, consideration is given to the definition of clearances needed around the equipment mounted in the plant to permit the equipment to move during a postulated seismic event without causing impact between adjacent pieces of safety-related equipment or between safety-related equipment and adjacent non-safety related structures or components. This is done as part of seismic testing by measuring the maximum dynamic relative displacement of the top and bottom of the equipment. Justification is provided that the equipment will not impact adjacent equipment or structures as part of the Equipment Qualification (EQ) As-Built Reconciliation Report (Reference 2) based on the walkdown inspection.

The qualification reports of the equipment identify the equipment mounting employed for qualification and establish interface requirements for assuring that subsequent in-plant installation does not degrade the established qualification. Interface requirements are defined based on the test configuration and other design requirements.

In accordance with EQ Walkdown Inspection Procedure XYZ (Reference 3), an inspection is conducted of the Chemical and Volume Control System (CVS) to confirm the satisfactory installation of the seismically qualified equipment. The inspection includes verification of equipment make/model/serial number; verification of as-built equipment mounting orientation, anchorage and clearances; and verification of electrical and other interfaces.

The documentation of installed configuration of seismically qualified equipment includes photographs and/or sketches of equipment/mounting/interfaces. The verification of installed equipment configuration is documented in the EQ As-Built Reconciliation Report(s).

Attachment A identifies the EQ As-Built Reconciliation Report(s) which verify that the installed configuration of the Seismic Category I equipment identified in VEGP Unit 3 COL Appendix C Table 2.3.2-1, including anchorage, is seismically bounded by the tested or analyzed conditions and IEEE Standard 344-1987 (Reference 4) and NRC Regulatory Guide 1.100, Rev. 2 (Reference 5). The EQ As-Built Reconciliation Report(s) are available for NRC inspection as part of the ITAAC Completion Package (Reference 6).

List of ITAAC Findings

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all findings pertaining to the subject ITAAC and associated corrective actions. This review found there are no relevant ITAAC findings associated with this ITAAC.

References (available for NRC inspection)

1. ND-XX-XXXX ITAAC Closure Notification on Completion of ITAAC 2.3.02.05.ii [Index No. 292]
2. EQ As-Built Reconciliation Report(s) as identified in Attachment A
3. EQ Walkdown Inspection Procedure XYZ
4. IEEE Standard 344-1987, "Recommended Practices for Seismic Qualification of Class 1E Equipment for Nuclear Power Generating Stations"
5. Regulatory Guide 1.100, Rev. 2, "Seismic Qualification of Electric and Mechanical Equipment for Nuclear Power Plants"
6. ITAAC 2.3.02.05.iii Completion Package
7. NEI 08-01, "Industry Guideline for the ITAAC Closure Process Under 10 CFR Part 52"

Attachment A: Excerpt from COL Appendix C Table 2.3.2-1

ITAAC COMPLIANCE FOR SEISMIC CATEGORY I EQUIPMENT
 (CHEMICAL AND VOLUME CONTROL SYSTEM)

Equipment Name	Tag No.	Seismic Cat. I	EQ As-Built Reconciliation Report(s)
RCS Purification Motor-operated Isolation Valve	CVS-PL-V001	Yes	XXX
RCS Purification Motor-operated Isolation Valve	CVS-PL-V002	Yes	XXX
RCS Purification Motor-operated Isolation Valve	CVS-PL-V003	Yes	XXX
CVS Resin Flush Line Containment Isolation Valve	CVS-PL-V040	Yes	XXX
CVS Resin Flush Line Containment Isolation Valve	CVS-PL-V041	Yes	XXX
CVS Demineralizer Resin Flush Line Containment Isolation Thermal Relief Valve	CVS-PL-V042	Yes	XXX
CVS Letdown Containment Isolation Valve	CVS-PL-V045	Yes	XXX
CVS Letdown Containment Isolation Valve	CVS-PL-V047	Yes	XXX
CVS Letdown Line Containment Isolation Thermal Relief Valve	CVS-PL-V058	Yes	XXX
CVS Makeup Return Line Bypass Check Valve	CVS-PL-V067	Yes	XXX
CVS Purification Return Line Pressure Boundary Check Valve	CVS-PL-V080	Yes	XXX
CVS Purification Return Line Pressure Boundary Isolation Check Valve	CVS-PL-V081	Yes	XXX
CVS Purification Return Line Pressure Boundary Check Valve	CVS-PL-V082	Yes	XXX
CVS Auxiliary Pressurizer Spray Line Pressure Boundary Valve	CVS-PL-V084	Yes	XXX
CVS Auxiliary Pressurizer Spray Line Pressure Boundary Check Valve	CVS-PL-V085	Yes	XXX
CVS Makeup Line Containment Isolation Motor-operated Valve	CVS-PL-V090	Yes	XXX

Equipment Name	Tag No.	Seismic Cat. I	EQ As-Built Reconciliation Report(s)
CVS Makeup Line Containment Isolation Motor-operated Valve	CVS-PL-V091	Yes	XXX
CVS Zinc Injection Containment Isolation Valve ORC	CVS-PL-V092	Yes	XXX
CVS Zinc Injection Containment Isolation Valve IRC	CVS-PL-V094	Yes	XXX
CVS Zinc Addition Line Ctmt Isol Thermal Relief Valve	CVS-PL-V098	Yes	XXX
CVS Makeup Line Containment Isolation Thermal Relief Valve	CVS-PL-V100	Yes	XXX
CVS Demineralized Water Isolation Valve	CVS-PL-V136A	Yes	XXX
CVS Demineralized Water Isolation Valve	CVS-PL-V136B	Yes	XXX
CVS Hydrogen Injection Containment Isolation Check Valve IRC	CVS-PL-V217	Yes	XXX
CVS Hydrogen Injection Containment Isolation Valve ORC	CVS-PL-V219	Yes	XXX