

Michael J. Yox  
Regulatory Affairs Director  
Vogtle 3 & 4  
Nuclear Development

Southern Nuclear  
Operating Company, Inc.  
7825 River Road  
Waynesboro, GA 30830  
Tel: 706.848.6459



Docket No.: 52-026

**OCT 28 2016**

U.S. Nuclear Regulatory Commission  
Document Control Desk  
Washington, DC 20555-0001

ND-16-2287  
10 CFR 52.99(c)(1)

Southern Nuclear Operating Company  
Vogtle Electric Generating Plant Unit 4  
ITAAC Closure Notification on Completion of ITAAC 2.6.05.03.ii [Index Number 631]


Ladies and Gentlemen:

In accordance with 10 CFR 52.99(c)(1), the purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) of the completion of Vogtle Electric Generating Plant (VEGP) Unit 4 Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Item 2.6.05.03.ii [Index Number 631] for verifying normal and emergency lighting supports within the Main Control Room can withstand seismic design basis loads. The closure process for this ITAAC is based on the guidance described in NEI 08-01, "Industry Guideline for the ITAAC Closure Process under 10 CFR Part 52," which was endorsed by the NRC in Regulatory Guide 1.215.

This letter contains no new NRC regulatory commitments. Southern Nuclear Operating Company (SNC) requests NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99.

If there are any questions, please contact David Woods at 706-848-6903.

Respectfully submitted,



Michael J. Yox  
Regulatory Affairs Director Vogtle 3&4

MJY/KJD/amm

Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 4  
Completion of ITAAC 2.6.05.03.ii [Index Number 631]

**To:**

**Southern Nuclear Operating Company/ Georgia Power Company**

Mr. S. E. Kuczynski (w/o enclosures)  
Mr. D. A. Bost (w/o enclosures)  
Mr. M. D. Meier  
Mr. M. D. Rauckhorst (w/o enclosures)  
Mr. D. H. Jones (w/o enclosures)  
Ms. K. D. Fili  
Mr. D. L. McKinney  
Mr. B. H. Whitley  
Mr. D. L. Fulton  
Mr. C. E. Morrow  
Mr. M. J. Yox  
Mr. D. Woods  
Ms. A. L. Pugh  
Ms. K. M. Stacy  
Mr. A. S. Parton  
Mr. W. A. Sparkman  
Mr. J. P. Redd  
Mr. D. R. Culver  
Mr. F. H. Willis  
Document Services RTYPE: VND.LI.L06  
File AR.01.02.06

**cc:**

**Nuclear Regulatory Commission**

Ms. C. Haney (w/o enclosures)  
Mr. A. Bradford (w/o enclosures)  
Ms. J. L. Dixon-Herrity (w/o enclosures)  
Ms. J. M. Heisserer  
Mr. C. P. Patel  
Mr. B. M. Bovol  
Ms. R. C. Reyes  
Ms. M. A. Sutton  
Mr. M. E. Ernstes  
Mr. G. J. Khouri  
Mr. J. D. Fuller  
Mr. T. E. Chandler  
Ms. S. E. Temple  
Ms. P. Braxton  
Mr. T. C. Brimfield  
Mr. A. J. Lerch  
Mr. C. J. Even

**Oglethorpe Power Corporation**

Mr. M. W. Price  
Ms. K. T. Haynes  
Ms. A. Whaley

**Municipal Electric Authority of Georgia**

Mr. J. E. Fuller  
Mr. S. M. Jackson

**Dalton Utilities**

Mr. D. Cope

**WECTEC**

Mr. C. A. Castell

**Westinghouse Electric Company, LLC**

Mr. R. Easterling (w/o enclosures)  
Mr. J. W. Crenshaw (w/o enclosures)  
Mr. L. Woodcock (w/o enclosures)  
Mr. C. Landon  
Mr. M. Y. Shaqqo  
Ms. S. DiTommaso  
Mr. A Dohse

**Other**

Mr. J. E. Hesler, *Bechtel Power Corporation*  
Ms. L. Matis, *Tetra Tech NUS, Inc.*  
Dr. W. R. Jacobs, Jr., Ph.D., *GDS Associates, Inc.*  
Mr. S. Roetger, *Georgia Public Service Commission*  
Ms. S. W. Kernizan, *Georgia Public Service Commission*  
Mr. K. C. Greene, *Troutman Sanders*  
Mr. S. Blanton, *Balch Bingham*

**Southern Nuclear Operating Company  
ND-16-2287  
Enclosure**

**Vogtle Electric Generating Plant (VEGP) Unit 4  
Completion of ITAAC 2.6.05.03.ii [Index Number 631]**

## **ITAAC Statement**

### **Design Commitment:**

3. The lighting fixtures located in the MCR utilize seismic supports.

### **Inspections, Tests, Analyses:**

ii) Analysis of seismic supports will be performed.

### **Acceptance Criteria:**

ii) A report exists and concludes that the seismic supports can withstand seismic design basis loads.

## **ITAAC Determination Basis**

Multiple Inspections, Tests, and Analyses (ITAAC) are performed to verify the lighting fixtures located in the Main Control Room (MCR) utilize seismic supports. The subject ITAAC requires an analysis that concludes that the seismic supports can withstand seismic design basis loads.

The MCR lighting fixture supports are designed as Seismic Category I equipment. The supports consist of steel unistrut channels welded to the ceiling of the MCR, and steel chains that attach the light fixture to the unistrut channel. The seismic loading conditions were established using the AP1000 seismic floor response spectra and the equivalent static load method of analysis described in the Vogtle 3&4 Updated Final Safety Analysis Report (UFSAR)(Reference 1). Lateral loads acting on the support chains were considered negligible based on guidance from the American Society of Civil Engineers (ASCE) Standard 7-05 (Reference 2). Structural integrity was demonstrated by showing the maximum seismic loads are less than or equal to the applicable design code allowable limits.

The results were documented in References 3 and 4 and show that the maximum seismic loads are less than the design code allowable limits. The structural analysis reports for the Main Control Room lighting fixture supports exist and conclude the supports can withstand seismic design basis loads, which meets the ITAAC acceptance criteria.

## **ITAAC Finding Review**

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all ITAAC findings pertaining to the subject ITAAC and associated corrective actions. This review found that there are no relevant ITAAC findings associated with this ITAAC. The ITAAC completion review document number is included in the Vogtle Unit 4 ITAAC Completion Package for ITAAC 2.6.05.03.ii (Reference 5) and available for NRC inspection.

**ITAAC Completion Statement**

Based on the above information, SNC hereby notifies the NRC that ITAAC 2.6.05.03.ii was performed for VEGP Unit 4 and that the prescribed acceptance criteria are met.

Systems, structures, and components verified as part of this ITAAC are being maintained in their as-designed, ITAAC compliant condition in accordance with approved plant programs and procedures.

**References (available for NRC inspection)**

1. Vogtle 3&4 UFSAR, Section 3.7.3.5
2. ASCE 7-05, "Minimum Design Loads for Buildings and Other Structures, American Society of Civil Engineers"
3. APP-SH25-S3C-002, Rev. 3, "AP1000 Seismic Category I Standard Conduit Support"
4. APP-SH25-GEF-850007, Rev. 0, "Seismic Cat I MCR Lighting Fixture Support Detail B Calculation"
5. SVP\_SV0\_004274, Attachment 1, "Submittal of Inspections, Tests, Analyses and Acceptance Criteria (ITAAC) Completion Package for Unit 4 ITAAC 2.6.05.03.ii [COL Index Number 631] (MCR Lighting Supports can withstand Design Basis Seismic Loads)"