STRIBUTION FOR PART 50 DOCK! (TEMPORARY FORM) <u>MATERIAL</u>

*	4				•		CON.	rrol No): <u>8545</u>	
	డు					11 -	FILE			
	امراء متتبحية	•		1	FILE	·				
	Pool file Coo	and Planted				·				
FROM: Pacific Gas and Electric Co. San Francisco, Calif			DATE OF DOC	DATE	REC'D	LTR	TWX	RPT	OTHER	
		0 0 75	0 10	75				• • • •		
Philip A. Crane		8-8-75	8-12-		XXX	NIT IIO O	000	xxx		
TO:			ORIG	CC	OTHER					
Mr. Olan D. Parr		1-signed			SENT LOCAL PDRxx					
	CLASS UNCLASS PROPINFO		INPUT	NO CYS REC'D		DOCKET NO:				
CLASS	ONCLASS 1	FROF INFO	1141 0 1	10001	SHEOD			····		
	xxxx			4	.0	50-275 and (323)				
DESCRIPTION:			4 1 20 We 4 44		SURES:					
<i>D</i>	DESCRIPTION.									
Ltr r	Ltr re our 7-16-75 ltr furn revised request									
						م _و				
for extension of the latest conservation per				S CPPR-39 ACKNO			WLEDGED			
and CPPR-69 1tr nota				-75 ALOILING			M TREACHER			
• • • • • • • • • • • • • • • • • • • •	a officion so	**** TEL HOCK	112Ca 0-0-75						•	
	•	R			•			н		
		•	*		,	•	· 77	3.1		
PLANT NAME: Diablo Canyon #1 & 2				DO NOT REMOVE						
	. Diab									
. FOR ACTION/INFORMATION 8-15-75 JGB										
BUTLER	3 (1.)	SCHWENCER	(L) ZIEMANN (L)	REGAN	(E)			•	
W/ Co		W/ Copies	W/ Copies		W/ Co					
CLARK		STOLZ (L)	DICKER (E)		LEAR (•			
χΫ/ Co		W/ Copies	W/ Copies		W/ Co	pies		*		
WARR (VASSALLO (L) KNIGHTON	(E)	SPIES	•			A	
W&{Co	pies	W/ Copies	W/ Copies		W/ Co	pies			**	
KNIĖL (PURPLE (L)	YOUNGBLO							
W/ Copies W/. Copies W/. Copies W/. Copies										
INTERNAL DISTRIBUTION										
REG EL	3	TECH REVIE	W. DENTON		LIC,AS	ST		A/T IN	<u>1D</u> · · · · · · · ·	
NRC PD	R	SCHROEDER		.	R. DIGGS			BRAIT		
	OOM P-506A	MACCARY	GAMMILL		H. GEARII			SALT		
GOSSIC	K/STAFF	KNIGHT	KASTNER		E. GOULB		E (L)	MELT	Z	
CASE		PAWLICKI	BALLARD		P KREUT	ZER (E	Ξ)		*	
GLAMBU	JSSO	·SHAO	SPANGLER	e nastare constitu	J. LEE.(L)	X. 5	Tarabanan.	PLAN	<u>5.</u>	
BOYD		STELLO		1	M. RUSIIBRO	OK(L)	der et matricial	MICEC	NAUDWA ALTERNA	
MOORE		HOUSTON	ENVIRO		S. REED (CHAP		
DEYOU		NOVAK	MULLER		M. SERVIC		•	DUBE		
SKOVH		ROSS	DICKER		S. SHEPP		.)	E. COI PETEI		
	R (L) (Ltr)	IPPOLITO	KNIGHTON		M. SLATE				FIELD (2)	
P. COLL		TEDESCO	YOUNGBLO	a '	H. SMITH			KLEC		
DENISE		J.COLLINS	REGAN PROJECT L		S. TEETS		i	EISEN		
KEG OP	REGION (2)	LAINAS	PROJECT L		G. WILLIA W. WILSOI		l		INTON	
MIPC	NEGION (2)	BENAROYA VOLLMER	HARLESS		R. INGRA			VB.50		
MIEG	*	VOLLIVILII	HAHLLOO					*	That I	
EXTERNAL DISTRIBUTION Walnut Greek Reg V-IE /										
1- LC	CAL PDR_Sa	n Luis Obispo	, Calif				200	0001/100	INIX	
1 - TI	C (ABERNAT)	HY) (1)(2)(10)	- NATIONAL LA	ABS	 :-		- PDR	SAN/LA	/ IN Y = N N N T N D	
	IC (BUCHANA	·	- W. PENNINGT		E-201 GT	1	- RKO	OVBUND	EN NAT LAB N ORNL	
1 - AS		1			0045144		_ G. U	FU1V9O)	A OHING	
	wton Anderso	1)	NEWMARK/BI	-UME/A	GRARIAN				a,	
	p.c.	ENERGY			-			19.%	1	
ير فا	1.A.							[] &] [
	v + · · · · ·					•	-	, , , , ,	•	

PACIFIC GAS AND ELECTRIC COMPANY

PGWE +

77 BEALE STREET . SAN FRANCISCO, CALIFORNIA 94106 . (415) 781-4211 .

JOHN C. MORRISSEY
MICE PRESIDENT AND GENERAL COUNSEL
MALCOLM H. FURBUSH
ASSOCIATE GENERAL COUNSEL
WILLIAM B. KUDER
CHARLES T. VAN DEUSEN
MALCOLM A. MACKILLOP
PHILIP A. CRANE, JR.
HENRY J. LAPLANTE

RICHARD A. CLARKE
JOHN B. GIBSON
ASSISTANT GENERAL COUNSEL

August 8, 1975

Mr. Olan D. Parr, Chief
Light Water Reactors
Project Branch 1-3
Division of Reactor Licensing
U. S. Nuclear Regulatory Commission

Washington, D. C. 20555

Re: Docket Nos. 50-275-OL 50-323-OL

NOSE KELLY
EDWARD J. MCDANNETY
DAMEL E. GISSON
DAMEL E. GISSON
DONALD L. FREITAS
JOSEPH S. ENGLERT, JR.
ROCKET L. BORDON
KATAVY GRAHAM
J. PETER BAUMDARNER
RICHARD L. MEISS
ANNETTE GREEN
SCRIPT R. KUCHT
MCOORE L. LINDOCRO, JR.
ATTORNEYS

BILSERT L. HARRIS
DAME C. LOGSON
LOUIS F. SCHOFFIELD
DENNIS G. BULLIVAN
ROCKET H. RARRIS
MARGALL LASSES

Dear Mr. Parr:

In reply to your letter dated July 16, 1975, enclosed are three signed and 40 conformed copies of a revised request for extension of the latest completion dates set forth in construction permits CPPR-39 and CPPR-69. The revised request contains more detailed information in support of a twelvementh extension of the completion dates.

In your letter you suggest that we defer our request for an extension of the latest completion date in construction permit CPPR-69, which is July 31, 1976. However, the reasons for the delay in completion of construction of Unit 1 apply equally to Unit 2. Thus we know that an extension of the latest completion date in construction permit CPPR-69 will have to be requested some time, and it appears more expeditious to handle both extensions together rather than process them separately. Also, this procedure appears to conform with past Commission practice. (See <u>Indiana and Michigan Electric Company and Indiana and Michigan Power Company</u> (Donald C. Cook Nuclear Plants, Units 1 and 2), ALAB 129, RAI - 73-6, 414 (June 18, 1973).)


Kindly acknowledge receipt of the above material on the enclosed copy of this letter and return it to me in the enclosed addressed envelope.

Very truly yours,

Enclosures

CC w/enc.: ASLB Members
All Parties

Prong 5 85:45



In the Matter of

PACIFIC GAS AND ELECTRIC COMPANY

Units 1 and 2

Diablo Canyon Site

Dockets 50-275-OL 50-323-OL

Pursuant to 10 CFR 50.55(b) on May 19, 1975 Pacific Gas and Electric Company requested the Commission to extend the latest completion date specified in Construction Permit No. CPPR-39 from July 1, 1975 to July 1, 1976 and to extend the latest completion date specified in Construction Permit No. CPPR-69 from July 31, 1976 to July 31, 1977. By letter dated July 16, 1975 the Nuclear Regulatory Commission requested additional information as to the reasons for the delay in completion of construction.

The original extension request described a six-month delay caused by construction craft strikes during 1974. The remaining six-months' delay is the result of delays in several items of the work which, taken as a whole, caused an overall delay of six months. Specific items of work which have been delayed are set forth below together with the amount of delay attributable to each specific item if it had been the only item of delay. The various delays specified are not cumulative. However, the total delay resulting from the listed events amounted to at least six months.

 Replacement of the copper-nickel tubes in the main condensers with titanium tubes and modifications to the circulating water system has added an additional two to three months of construction work to the project work scope.

· • • e , . • . • . • • W .

- 2. The addition of a considerable number of pipe rupture restraints outside the containment structure has necessitated the relocation and retesting of numerous operating electrical circuits. Rerouting conduits, wiring and instrumentation, and installation of massive steel pipe restraints has delayed the job four to six months.
- 3. Long lead times for additional nuclear service materials, such as electrical cable that was required because of the relocation of electrical circuits specified in paragraph 2, have caused two to four months' delay.
- 4. In the adjustment of equipment to the exacting quality requirements of nuclear service during preoperational and startup testing several improvements and modifications to certain equipment were required, and these adjustments have caused a two to four month delay.
- 5. Modifications to the steam generators and piping to reduce sludge buildup, prevent possible water hammer problems and improve performance have delayed the work

r . • 4 • A) -·

two to four months.

Subscribed in San Francisco, California, this 8th day of August, 1975.

Respectfully submitted,

PACIFIC GAS AND ELECTRIC COMPANY

Bv

/J. D. Worthington Senior Vice President

JOHN C. MORRISSEY
PHILIP A. CRANE, JR.
DENNIS C. SULLIVAN
BRUCE R. WORTHINGTON
Attorneys for Pacific

116.1.1.1.6

Gas and Electric Company

Philip A. Crane, Jr.

Subscribed and sworn to before me this 8th day of August, 1975

Theodora Cooke, Notary Public in and for the City and County of San Francisco, State of California

My Commission expires January 28, 1977

