


PROGRESS REPORT
OF
SEISMIC SAFETY-RELATED CONTRACTS
PRIOR TO JUNE 1978
DIABLO CANYON NUCLEAR POWER PLANT

PROGRESS REPORT #12
WORK PERIOD FROM APRIL 8, 1982 to APRIL 21, 1982

Report of work performed
with regard to Quality Assurance
Audits and Reviews
by
R. F. REEDY, INC.

8204300374



PROGRESS REPORT # 12

This report covers our activities through April 21, 1982 with regard to our Independent Quality Assurance Audits and Reviews of the Diablo Canyon Unit 1 Plant.

The Phase I QA Programs for PG&E and the six major design subcontractors noted in previous reports are being reviewed to identify seismic safety-related design activities which were performed after June 1, 1978 and as such were not included in the RFR Phase I QA Audit and Review. These design activities will be included in the RFR Phase I QA Audit and Review Program as requested by the TES Program Manager.

The design chain continues to be reviewed to determine whether or not other design subcontractors should be included in the Phase I effort.

Efforts have been initiated to identify and develop the design chain for Phase II safety-related design activities. Subcontractors will be selected from this design chain for the RFR QA Audit and Review Program for Phase II. A meeting on design chains was held in the RLCA offices with attendees from RLCA, TES, and RFR on April 15, 1982. Further efforts on completion of the design chain are being deferred until PG&E completes and forwards their list of contracts related to safety-related design activities.

Handwritten marks or scribbles in the top right corner.