

Pacific Gas and Electric Company  
Semimonthly Status Report No. 46  
Diablo Canyon Verification Program  
September 23, 1983

SUMMARY

This is PGandE's forty-sixth Semimonthly Status Report which summarizes the progress of the design verification program from September 6, 1983, through September 19, 1983.

The Teledyne Engineering Services (TES) Independent Design Verification Program (Independent Program or IDVP) has identified 329 items to date. Of the 329 items, 323 completion reports (221 Phase I, 102 Phase II and CQA) have been issued, 1 Phase I report requires action by PGandE, and 5 Phase I reports require action by the Independent Program.

Tables 6 and 7 have been included to summarize ITRs that have been issued and EOIs that have been closed, respectively, since June 30, 1983.

PGandE's Internal Technical Program has identified a total of 41 open items to date. Twenty-six of the 41 open items have been closed by PGandE. No new open items were identified during this report period.

8309300311 830923  
PDR ADDCK 05000275  
R PDR



2000 2001 2002 2003 2004

1 2 3

## STATUS OF INDEPENDENT PROGRAM

This section provides the status of items identified in the Independent Program.

### I. Status of Independent Program

#### A. Phase I

The items identified by the Independent Program are described in appropriate Independent Program progress reports. A list of the Independent Program items is given in Attachment I, together with a brief indication of the status of each item. A summary of Attachment I is given in Table 1. In addition, Attachment IA indicates the Project status, including the expected Project resolution date, for each of the items that have not been issued as a Completion Report.

#### B. Phase II and Construction Quality Assurance

The Independent Program has identified certain items related to Phase II. These items are listed in Attachment II with file numbers in the 6000 and 8000 series. Further, R. F. Reedy has identified certain items as a result of its Phase II quality assurance verification efforts. These items are listed in Attachment II with file numbers in the 7000 series. In addition, Attachment IIA indicates the Project status, including the expected Project resolution date, for each of the items that have not been issued as a Completion Report.

In addition to the Phase I and Phase II efforts, PGandE has voluntarily undertaken a construction quality assurance (CQA) review effort. As a result of this effort, CQA items have been identified; they are listed in Attachment II with file numbers in the 9000 series.

A summary of Attachment II is included in Table 1.

$$g^{\mu\nu} = \begin{pmatrix} 1 & 0 & 0 & 0 \\ 0 & -1 & 0 & 0 \\ 0 & 0 & -1 & 0 \\ 0 & 0 & 0 & -1 \end{pmatrix} \quad \text{and} \quad g_{\mu\nu} = \begin{pmatrix} 1 & 0 & 0 & 0 \\ 0 & -1 & 0 & 0 \\ 0 & 0 & -1 & 0 \\ 0 & 0 & 0 & -1 \end{pmatrix}.$$

6. 2000年12月25日，在“2000年中国最佳企业公民”评选中，蒙牛乳业（集团）有限公司名列第10位。

1

[illegible]

Figure 1. The effect of the concentration of the *Agrobacterium* suspension on the transformation efficiency of *Agrobacterium* strains. The number of transformed cells was determined by the number of colonies obtained on the selective medium. The results are the mean of three independent experiments. Error bars represent the standard deviation.

[illegible][illegible]

$\frac{1}{2} \left( \frac{1}{2} \right) = \frac{1}{4}$

II. Independent Program Requests For Information

Responses to 1477 out of 1481 requests for information by the Independent Program have been transmitted to the IDVP. The remaining 4 requests are listed in Attachment III.

THE UNITED STATES OF AMERICA

IN SENATE  
JANUARY 1, 1901

REPORT

4

## STATUS OF INTERNAL TECHNICAL PROGRAM

This section describes the status of work in PGandE's Internal Technical Program being performed in addition to the Independent Program.

Status reporting for the piping and pipe support design review is provided in Table 2. Status reporting for the civil/structural design review is provided in Table 3. The status of plant modifications is provided in Table 4. A discussion of the progress of engineering and construction activities is also provided.

### I. Status of Internal Technical Program

The discussions below summarize the status of work for each area indicated.

#### A. Containment and Internals

Confirmatory analysis for the latest pipe support loads is continuing.

#### B. Auxiliary Building

Fixed-base 3-D finite element analysis for member qualification is in progress.

#### C. Fuel Handling Building

Modifications as a result of reverification work for Unit 1, Unit 2, and the hot shop are complete. Unit 2 as-built is in progress. All EOIs have been resolved. No outstanding items remain.

1. The first part of the document is a list of names and addresses of the members of the committee.

2. The second part of the document is a list of the names and addresses of the members of the committee who have been elected to the office of the chairperson.

3. The third part of the document is a list of the names and addresses of the members of the committee who have been elected to the office of the secretary.

4. The fourth part of the document is a list of the names and addresses of the members of the committee who have been elected to the office of the treasurer.

5. The fifth part of the document is a list of the names and addresses of the members of the committee who have been elected to the office of the clerk.

6. The sixth part of the document is a list of the names and addresses of the members of the committee who have been elected to the office of the assistant clerk.

7. The seventh part of the document is a list of the names and addresses of the members of the committee who have been elected to the office of the assistant treasurer.

8. The eighth part of the document is a list of the names and addresses of the members of the committee who have been elected to the office of the assistant secretary.



D. Turbine Building

Member evaluation to account for current Class I pipe support loads is continuing. All other engineering is complete.

For the case of the crane loaded and operating, member evaluations are in progress.

E. Intake Structure

Engineering for the intake structure is complete.

F. Pipe Rupture Restraints

The pipe rupture restraint review is nearly complete. Restraint modifications are currently being issued. Evaluation for restraints with pipe hanger loads is partially complete. The test program for split wedge nuts and couplings is in its final phase.

G. Piping and Pipe Supports

The stress analysis work for large bore piping is essentially complete; some minor rework is in progress to address specific situations and field changes. Large bore pipe support design work is essentially complete. Some minor work is in progress to recheck designs and make minor modifications as a result of piping analysis changes and field changes.

The stress analysis work for small bore piping is complete. Pipe support qualifications are complete but minor modification work may occur due to iterations of large bore analysis and field changes.



## H. Equipment Seismic Design Review

### 1. Mechanical Equipment

The seismic design review for all Design Class I mechanical equipment within the PGandE design scope has been completed based on nozzle loads and spectra available July 29, 1983. The review is now being updated as necessary, to incorporate the latest loads, spectra, and as-built information.

### 2. Electrical Equipment and Instruments

All PGandE scope equipment reviews are essentially complete. Minor rechecking for the latest turbine and auxiliary building spectra is in progress.

### 3. Heating, Ventilating, and Air Conditioning Equipment

All Design Class I HVAC equipment is being analyzed or tested to meet design requirements using the latest spectra.

## I. Electrical Raceway Supports

Electrical raceway support reverification work is nearly complete.

## J. HVAC Ducts and Supports

HVAC duct and support reverification work is nearly complete.

## K. Instrumentation Tubing and Tubing Supports

All engineering associated with instrumentation tubing and tubing supports is essentially complete.

[illegible]

Figure 1. The effect of the concentration of the *Agrobacterium* suspension on the transformation efficiency of *Agrobacterium* strains.

1. *Phragmites australis* (Cav.) Trin. ex Steud.

6.  $\frac{1}{2} \times \frac{1}{2} = \frac{1}{4}$       7.  $\frac{1}{2} \times \frac{1}{2} = \frac{1}{4}$       8.  $\frac{1}{2} \times \frac{1}{2} = \frac{1}{4}$       9.  $\frac{1}{2} \times \frac{1}{2} = \frac{1}{4}$       10.  $\frac{1}{2} \times \frac{1}{2} = \frac{1}{4}$

Figure 1. The effect of the concentration of the *Agrobacterium* suspension on the transformation efficiency of *Agrobacterium* strains.

1. 2. 3. 4. 5. 6. 7. 8. 9. 10. 11. 12. 13. 14. 15. 16. 17. 18. 19. 20. 21. 22. 23. 24. 25. 26. 27. 28. 29. 30. 31. 32. 33. 34. 35. 36. 37. 38. 39. 40. 41. 42. 43. 44. 45. 46. 47. 48. 49. 50. 51. 52. 53. 54. 55. 56. 57. 58. 59. 60. 61. 62. 63. 64. 65. 66. 67. 68. 69. 70. 71. 72. 73. 74. 75. 76. 77. 78. 79. 80. 81. 82. 83. 84. 85. 86. 87. 88. 89. 90. 91. 92. 93. 94. 95. 96. 97. 98. 99. 100. 101. 102. 103. 104. 105. 106. 107. 108. 109. 110. 111. 112. 113. 114. 115. 116. 117. 118. 119. 120. 121. 122. 123. 124. 125. 126. 127. 128. 129. 130. 131. 132. 133. 134. 135. 136. 137. 138. 139. 140. 141. 142. 143. 144. 145. 146. 147. 148. 149. 150. 151. 152. 153. 154. 155. 156. 157. 158. 159. 160. 161. 162. 163. 164. 165. 166. 167. 168. 169. 170. 171. 172. 173. 174. 175. 176. 177. 178. 179. 180. 181. 182. 183. 184. 185. 186. 187. 188. 189. 190. 191. 192. 193. 194. 195. 196. 197. 198. 199. 200. 201. 202. 203. 204. 205. 206. 207. 208. 209. 210. 211. 212. 213. 214. 215. 216. 217. 218. 219. 220. 221. 222. 223. 224. 225. 226. 227. 228. 229. 230. 231. 232. 233. 234. 235. 236. 237. 238. 239. 240. 241. 242. 243. 244. 245. 246. 247. 248. 249. 250. 251. 252. 253. 254. 255. 256. 257. 258. 259. 260. 261. 262. 263. 264. 265. 266. 267. 268. 269. 270. 271. 272. 273. 274. 275. 276. 277. 278. 279. 280. 281. 282. 283. 284. 285. 286. 287. 288. 289. 290. 291. 292. 293. 294. 295. 296. 297. 298. 299. 300. 301. 302. 303. 304. 305. 306. 307. 308. 309. 310. 311. 312. 313. 314. 315. 316. 317. 318. 319. 320. 321. 322. 323. 324. 325. 326. 327. 328. 329. 330. 331. 332. 333. 334. 335. 336. 337. 338. 339. 340. 341. 342. 343. 344. 345. 346. 347. 348. 349. 350. 351. 352. 353. 354. 355. 356. 357. 358. 359. 360. 361. 362. 363. 364. 365. 366. 367. 368. 369. 370. 371. 372. 373. 374. 375. 376. 377. 378. 379. 380. 381. 382. 383. 384. 385. 386. 387. 388. 389. 390. 391. 392. 393. 394. 395. 396. 397. 398. 399. 400. 401. 402. 403. 404. 405. 406. 407. 408. 409. 410. 411. 412. 413. 414. 415. 416. 417. 418. 419. 420. 421. 422. 423. 424. 425. 426. 427. 428. 429. 430. 431. 432. 433. 434. 435. 436. 437. 438. 439. 440. 441. 442. 443. 444. 445. 446. 447. 448. 449. 450. 451. 452. 453. 454. 455. 456. 457. 458. 459. 460. 461. 462. 463. 464. 465. 466. 467. 468. 469. 470. 471. 472. 473. 474. 475. 476. 477. 478. 479. 480. 481. 482. 483. 484. 485. 486. 487. 488. 489. 490. 491. 492. 493. 494. 495. 496. 497. 498. 499. 500. 501. 502. 503. 504. 505. 506. 507. 508. 509. 510. 511. 512. 513. 514. 515. 516. 517. 518. 519. 520. 521. 522. 523. 524. 525. 526. 527. 528. 529. 530. 531. 532. 533. 534. 535. 536. 537. 538. 539. 540. 541. 542. 543. 544. 545. 546. 547. 548. 549. 550. 551. 552. 553. 554. 555. 556. 557. 558. 559. 560. 561. 562. 563. 564. 565. 566. 567. 568. 569. 570. 571. 572. 573. 574. 575. 576. 577. 578. 579. 580. 581. 582. 583. 584. 585. 586. 587. 588. 589. 590. 591. 592. 593. 594. 595. 596. 597. 598. 599. 600. 601. 602. 603. 604. 605. 606. 607. 608. 609. 610. 611. 612. 613. 614. 615. 616. 617. 618. 619. 620. 621. 622. 623. 624. 625. 626. 627. 628. 629. 630. 631. 632. 633. 634. 635. 636. 637. 638. 639. 640. 641. 642. 643. 644. 645. 646. 647. 648. 649. 650. 651. 652. 653. 654. 655. 656. 657. 658. 659. 660. 661. 662. 663. 664. 665. 666. 667. 668. 669. 670. 671. 672. 673. 674. 675. 676. 677. 678. 679. 680. 681. 682. 683. 684. 685. 686. 687. 688. 689. 690. 691. 692. 693. 694. 695. 696. 697. 698. 699. 700. 701. 702. 703. 704. 705. 706. 707. 708. 709. 710. 711. 712. 713. 714. 715. 716. 717. 718. 719. 720. 721. 722. 723. 724. 725. 726. 727. 728. 729. 730. 731. 732. 733. 734. 735. 736. 737. 738. 739. 740. 741. 742. 743. 744. 745. 746. 747. 748. 749. 750. 751. 752. 753. 754. 755. 756. 757. 758. 759. 760. 761. 762. 763. 764. 765. 766. 767. 768. 769. 770. 771. 772. 773. 774. 775. 776. 777. 778. 779. 780. 781. 782. 783. 784. 785. 786. 787. 788. 789. 790. 791. 792. 793. 794. 795. 796. 797. 798. 799. 800. 801. 802. 803. 804. 805. 806. 807. 808. 809. 810. 811. 812. 813. 814. 815. 816. 817. 818. 819. 820. 821. 822. 823. 824. 825. 826. 827. 828. 829. 830. 831. 832. 833. 834. 835. 836. 837. 838. 839. 840. 84

II. Status of ITP Review Activities Associated with IDVP Additional Verification

A. Power Supplies for Shared Systems

The Diablo Canyon Project (DCP) has provided all information required by Stone and Webster Engineering Corporation (SWEC). The IDVP issued ITR-45, Rev. 0, dated May 17, 1983, closing this area of additional verification.

B. Selection of System Design Conditions


Pressure, temperature, and pressure differential information for the main steam and component cooling water systems have been provided to SWEC. All work associated with the original EOIs, including construction modifications, has been completed. The DCP is continuing with pressure/temperature review of all systems as indicated in ITR-34, Rev. 1, Section 4.2. The IDVP issued ITR-46, Rev. 0 dated June 27, 1983 closing this area of additional verification. Status of all required modifications was given in a September 9, 1983, PGandE letter to the NRC.

C. High-energy Line Break Outside Containment

Final results of the analyses for all areas have been sent to SWEC. The IDVP issued ITR-47, Rev. 0 dated June 27, 1983, closing this area of additional verification.

D. Jet Impingement Analysis Inside Containment

Approximately 95% of the jet impingement review by the DCP has been completed. SWEC has sampled the work, walked down the systems, and issued ITR-48, Rev. 0, dated July 27, 1983, closing this area of additional verification.



E. Circuit Separation


All circuit separation work has been completed. The IDVP issued ITR-49, Rev. 0, dated June 23, 1983, closing this area of additional verification.

III. Project Status and Schedule

The status of the Project's work is presented in Tables 3 and 4. The Project is working to support the IDVP schedule which calls for issuing the final Rev. 0 ITR on September 23, 1983, and the last Rev. 1 ITR on September 30, 1983.

IV. Open Item Status

To date, a total of 41 open items (OIs) have been identified by PGandE (Attachment IV). Twenty-six open items generated by the Internal Technical Program have been closed by PGandE. No new open items were identified during this report period.

  
John B. Hoch  
Diablo Canyon Project Manager

1. The first part of the report is a general introduction to the subject of the study. It discusses the importance of the study and the objectives of the research.

2. The second part of the report is a detailed description of the methodology used in the study. It includes information about the sample size, the data collection methods, and the statistical analysis techniques.

3. The third part of the report is a presentation of the results of the study. It includes tables and graphs showing the data collected and the statistical analysis results.

4. The fourth part of the report is a discussion of the results and their implications. It discusses the findings of the study and how they relate to the research objectives.

5. The fifth part of the report is a conclusion and a summary of the findings. It provides a final statement on the results of the study and the overall conclusions.

6. The sixth part of the report is a list of references. It includes a list of all the sources used in the study, including books, articles, and other documents.

7. The seventh part of the report is an appendix. It includes any additional information that is relevant to the study, such as raw data, additional tables, or figures.

8. The eighth part of the report is a final statement. It provides a final summary of the study and its findings, and a statement of the author's conclusions.



## ADDENDUM

### WESTINGHOUSE EQUIPMENT SEISMIC REVIEW

To date, all mechanical Design Class I Westinghouse supplied equipment within its scope of analysis has been requalified for nozzle loads received by July 29, 1983. Reanalysis of the latest nozzle loads is continuing. Only one mechanical component (spray additive tank) needed minor modification. Construction of this modification is complete.

Spectra comparison or requalification of all Westinghouse supplied electrical equipment is complete. For the main control board, modifications have been made as a result of revisions to the response spectra. Modifications to the anchorage of Westinghouse panels are being made based on a DCP analysis.

Analyses of the interaction of adjacent electrical cabinets has determined that modifications are required for six Class I cabinets must be bolted to adjacent cabinets. The solid state protection, reactor trip switchgear, nuclear instrumentation systems, auxiliary safeguards radiation monitoring, safeguards test, and reactor vessel level/incore thermocouple cabinets are being bolted to adjacent cabinets.



TABLE 1  
SUMMARY OF ATTACHMENTS I & II

| TYPE OF INDEPENDENT PROGRAM REPORTS    | NUMBER REPORTED AS OF<br>SEPTEMBER 6, 1983* |                   | NUMBER REPORTED AS OF<br>SEPTEMBER 19, 1983* |                   |
|--|---|-------------------|--|-------------------|
|  | Phase<br>I                                  | Phase<br>II & CQA | Phase<br>I                                   | Phase<br>II & CQA |
| Open Item Reports                      | 2   | 0                 | 4  | 0                 |
| Potential Program Resolution Reports   |   |                   |  |                   |
| Closed Item                            | 1   | 0                 | 0  | 0                 |
| Deviation                              | 0   | 0                 | 0  | 0                 |
| Open Item with future action by PGandE | 0   | 0                 | 1  | 0                 |
| Subtotal                               | <u>1</u>                                    | <u>0</u>          | <u>1</u>                                     | <u>0</u>          |
| Program Resolution Reports             |   |                   |  |                   |
| Closed Item                            | 0   | 0                 | 0  | 0                 |
| Deviation                              | 0   | 0                 | 0  | 0                 |
| Open Item with future action by PGandE | 1   | 0                 | 1  | 0                 |
| Subtotal                               | <u>1</u>                                    | <u>0</u>          | <u>1</u>                                     | <u>0</u>          |
| Potential Error Reports                |   |                   |  |                   |
| Class A Error                          | 0   | 0                 | 0  | 0                 |
| Class A or B Error                     | 0   | 0                 | 0  | 0                 |
| Class B Error                          | 0   | 0                 | 0  | 0                 |
| Class C Error                          | 1   | 0                 | 0  | 0                 |
| Class D Error                          | 0   | 0                 | 0  | 0                 |
| Subtotal                               | <u>1</u>                                    | <u>0</u>          | <u>0</u>                                     | <u>0</u>          |
| Error Reports                          |   |                   |  |                   |
| Class A Error                          | 0   | 0                 | 0  | 0                 |
| Class A or B Error                     | 4   | 0                 | 0  | 0                 |
| Class B Error                          | 0   | 0                 | 0  | 0                 |
| Class C Error                          | 0   | 0                 | 0  | 0                 |
| Class D Error                          | 0   | 0                 | 0  | 0                 |
| Subtotal                               | <u>4</u>                                    | <u>0</u>          | <u>0</u>                                     | <u>0</u>          |
| Completion Reports                     | 218   | 102               | 221  | 102               |
| TOTAL NUMBER OF REPORTS                | <u>227</u>                                  | <u>102</u>        | <u>227</u>                                   | <u>102</u>        |

\*Since the Independent Program's reporting period differs from PGandE's, these numbers may differ from those reported in the Independent Program's progress reports.



TABLE 2  
STATUS OF PIPING REVIEW

|  | <u>Percent<br/>Complete</u> |
|--|-----------------------------|
| Large Bore Piping  |                             |
| Field as-built check   | 100                         |
| Drawing incorporation of field as-built<br>check results       | 100                         |
| Establish procedures and criteria                              | 100                         |
| Qualification or reanalysis of seismic and<br>thermal problems | 98.                         |
| Large Bore Pipe Supports                                       |                             |
| Procedures and criteria  | 100                         |
| Qualification or redesign of pipe supports                     | 95                          |
| Small Bore Piping  |                             |
| Procedures and criteria  | 100                         |
| Initial sample selections                                      | 100                         |
| Computer analyses review<br>(Includes SAM and TAM Review)      | 100                         |
| Span criteria sample review                                    | 100                         |
| Small Bore Pipe Supports                                       |                             |
| Procedures and criteria  | 100                         |
| Initial sample selections                                      | 100                         |
| Span criteria sample review                                    | 100                         |
| Standard support details review                                | 100                         |
| Code boundaries review   | 100                         |
| Local pipe stress from lugs review                             | 100                         |



TABLE 3

## STATUS OF CIVIL/STRUCTURAL REVIEW

CONTAINMENT STRUCTURE

| Task Description              | Percent Complete For*  |                                |                         |
|-------------------------------|------------------------|--------------------------------|-------------------------|
|                               | STEP 1<br>Fuel<br>Load | STEP 2<br>Low Power<br>Testing | STEP 3<br>Full<br>Power |
| - Seismic criteria            | 100                    | NA                             | NA                      |
| - Annulus structure           | 100                    | NA                             | NA                      |
| - Exterior shell              | 97                     | NA                             | NA                      |
| - Interior concrete structure | 90                     | NA                             | NA                      |
| - Cranes                      | 100                    | NA                             | NA                      |
| - Platforms                   | 100                    | NA                             | NA                      |
| - Plant vent                  | 100                    | NA                             | NA                      |

\* Refer to PGandE's December 3, 1982 letter to the NRC for definition of the three step licensing process.

NA - Not Applicable; not required or not identified for this step.





TABLE 3 (cont'd)

## STATUS OF CIVIL/STRUCTURAL REVIEW

AUXILIARY BUILDING

| Task Description  | Percent Complete For   |                                |                         |
|---|------------------------|--------------------------------|-------------------------|
|   | STEP 1<br>Fuel<br>Load | STEP 2<br>Low Power<br>Testing | STEP 3<br>Full<br>Power |
| - Seismic criteria  | 100                    | NA                             | NA                      |
| - Global vertical response spectra                        | 100                    | NA                             | NA                      |
| - Vertical floor spectra accounting for flexibility       | 100                    | NA                             | NA                      |
| - Horizontal response spectra including torsional effects | 100                    | NA                             | NA                      |
| - Building response due to horizontal and vertical inputs | 100                    | NA                             | NA                      |
| - Concrete walls and floors                               | 95                     | NA                             | NA                      |



TABLE 3 (cont'd)

## STATUS OF CIVIL/STRUCTURAL REVIEW

FUEL HANDLING BUILDING

| Task Description                             | Percent Complete For   |                                |                         |
|--|------------------------|--------------------------------|-------------------------|
|  | STEP 1<br>Fuel<br>Load | STEP 2<br>Low Power<br>Testing | STEP 3<br>Full<br>Power |
| - Seismic criteria                           | 100                    | NA                             | NA                      |
| - Fuel handling building crane               | 99                     | NA                             | NA                      |
| - Initial analysis of building               | 100                    | NA                             | NA                      |
| - Horizontal and vertical spectra<br>at roof | NA                     | NA                             | 100                     |
| - Final analysis of building as<br>modified  | NA                     | NA                             | 99                      |



TABLE 3 (cont'd)

## STATUS OF CIVIL/STRUCTURAL REVIEW

TURBINE BUILDING

| Task Description                    | Percent Complete For      |                                |                            |
|-------------------------------------|---------------------------|--------------------------------|----------------------------|
|                                     | STEP 1(1)<br>Fuel<br>Load | STEP 2<br>Low Power<br>Testing | STEP 3(2)<br>Full<br>Power |
| - Seismic criteria                  | 100                       | NA                             | 100                        |
| - Seismic models and analysis       | 100                       | NA                             | 100                        |
| - Revised building response spectra | 100                       | NA                             | 100                        |
| - Member evaluation                 | 100                       | NA                             | 85                         |
| - Turbine pedestal                  | 100                       | NA                             | 100                        |
| - Turbine building crane            | 100                       | NA                             | 85                         |

(1) Percentages for Step 1 relate to engineering work for the load case of the turbine building crane parked and unloaded.

(2) Percentages for Step 3 relate to engineering work for the load cases of the turbine building crane in its operating modes.



TABLE 3 (cont'd)

## STATUS OF CIVIL/STRUCTURAL REVIEW

INTAKE STRUCTURE

| Task Description  | Percent Complete For   |                                |                         |
|---|------------------------|--------------------------------|-------------------------|
|   | STEP 1<br>Fuel<br>Load | STEP 2<br>Low Power<br>Testing | STEP 3<br>Full<br>Power |
| - Seismic criteria                                      | 100                    | NA                             | NA                      |
| - Seismic model   | 100                    | NA                             | NA                      |
| - Intake structure seismic design                       | 100                    | NA                             | NA                      |
| - Crane design  | NA                     | NA                             | 100                     |
| - Wave forces on intake structure                       | NA                     | NA                             | 100                     |
| - Ship collision study                                  | NA                     | NA                             | 100                     |
| - Auxiliary saltwater system vent shaft<br>modification | NA                     | NA                             | 100                     |





TABLE 3 (cont'd)

## STATUS OF CIVIL/STRUCTURAL REVIEW

RACEWAY SUPPORTS

| Task Description                      | Percent Complete For   |                                |                         |
|---------------------------------------|------------------------|--------------------------------|-------------------------|
|                                       | STEP 1<br>Fuel<br>Load | STEP 2<br>Low Power<br>Testing | STEP 3<br>Full<br>Power |
| - Seismic criteria                    | 100                    | NA                             | NA                      |
| - Transverse loads                    | 100                    | NA                             | NA                      |
| - Longitudinal loads                  | 100                    | NA                             | NA                      |
| - Field-originated review of supports | 100                    | NA                             | NA                      |

HVAC SUPPORTS

|  |     |    |    |
|--|-----|----|----|
| - Seismic criteria                                 | 100 | NA | NA |
| - Two-over-one supports in containment             | 100 | NA | NA |
| - Supports outside containment required for Step 1 | 100 | NA | NA |
| - Supports outside containment required for Step 3 | NA  | NA | 5  |



TABLE 3 (cont'd)

## STATUS OF CIVIL/STRUCTURAL REVIEW

MISCELLANEOUS

| Task Description  | Percent Complete For   |                                |                         |
|---|------------------------|--------------------------------|-------------------------|
|   | STEP 1<br>Fuel<br>Load | STEP 2<br>Low Power<br>Testing | STEP 3<br>Full<br>Power |
| - System interaction program inside containment                           | 98                     | NA                             | NA                      |
| - Systems interaction program outside containment                         | NA                     | NA                             | 80                      |
| - Verify computer programs used for analysis of safety-related structures | 100                    | NA                             | NA                      |
| - Heavy loads (NUREG-0612)  | NA                     | NA                             | 99                      |
| - Review G-line anchor  | NA                     | NA                             | 90                      |
| - Review pipe rupture restraints  | NA                     | NA                             | 96                      |
| - Review pipeway structure  | 100                    | NA                             | NA                      |



TABLE 4

STATUS OF PLANT MODIFICATIONS  
(As of September 16, 1983)

|                              | <u>STEP 1<br/>Fuel Load</u> | <u>STEP 2<br/>Low Power Testing</u> |
|------------------------------|-----------------------------|-------------------------------------|
| I. INSIDE CONTAINMENT        |                             |                                     |
| A. Large Bore Pipe Supports  |                             |                                     |
| Total Forecast               | 1030                        | None                                |
| Design Release               | 1027                        |                                     |
| Construction Complete        | 991                         |                                     |
| B. Small Bore Supports       |                             |                                     |
| Total Forecast               | 701                         | None                                |
| Design Release               | 695                         |                                     |
| Construction Complete        | 664                         |                                     |
| C. HVAC Supports             |                             |                                     |
| Total Forecast               | 72                          | 8                                   |
| Design Release               | 72                          | 8                                   |
| Construction Complete        | 72                          | 8                                   |
| D. Raceway Supports          |                             |                                     |
| Total Forecast               | 278                         | None                                |
| Design Release               | 278                         |                                     |
| Construction Complete        | 257                         |                                     |
| E. Annulus Steel Connections |                             |                                     |
| Total Forecast               | 760                         | *                                   |
| Design Release               | 760                         | 0                                   |
| Construction Complete        | 760                         | 0                                   |
| F. Platform Connections      |                             |                                     |
| Total Forecast               | 430                         | *                                   |
| Design Release               | 430                         | 0                                   |
| Construction Complete        | 430                         | 0                                   |
| G. Polar Crane               |                             |                                     |
| Design Release               | 100%                        | None                                |
| Construction Complete        | 100%                        |                                     |

\* Some minor connection reinforcement will potentially be required upon completion of the confirmatory analysis with final piping loads.



TABLE 4 (Cont'd)

STATUS OF PLANT MODIFICATIONS  
(As of September 16, 1983)

|                                       | <u>STEP 1</u><br><u>Fuel Load</u> | <u>STEP 2</u><br><u>Low Power Testing</u> |
|---------------------------------------|-----------------------------------|---|
| II. OUTSIDE CONTAINMENT               |                                   |   |
| A. Large Bore Pipe Supports           |                                   |   |
| Total Forecast                        | 1303                              | 1147                                      |
| Design Release                        | 1303                              | 1029                                      |
| Construction Complete                 | 1118                              | 872                                       |
| B. Small Bore Supports                |                                   |   |
| Total Forecast                        | 434                               | 245                                       |
| Design Release                        | 431                               | 241                                       |
| Construction Complete                 | 390                               | 224                                       |
| C. HVAC Supports                      |                                   |   |
| Total Forecast                        | 619                               | None                                      |
| Design Release                        | 619                               |   |
| Construction Complete                 | 619                               |   |
| D. Raceway Supports                   |                                   |   |
| Total Forecast                        | 1827                              | None                                      |
| Design Release                        | 1827                              |   |
| Construction Complete                 | 1647                              |   |
| E. Fuel Handling Building Connections |                                   |   |
| Total Forecast                        | 345                               | None                                      |
| Design Release                        | 345                               |   |
| Construction Complete                 | 345                               |   |
| F. Hot Shop Steel Connections         |                                   |   |
| Total Forecast                        | 276                               | None                                      |
| Design Release                        | 276                               |   |
| Construction Complete                 | 276                               |   |
| G. Equipment Modifications            |                                   |   |
| Total Forecast                        | 93                                | 73  |
| Design Release                        | 92                                | 68  |
| Construction Complete                 | 32                                | 51  |





TABLE 4 (Cont'd)

STATUS OF PLANT MODIFICATIONS  
(As of September 16, 1983)

|                                  |                       | <u>STEP 1</u><br><u>Fuel Load</u> | <u>STEP 2</u><br><u>Low Power Testing</u> |
|----------------------------------|-----------------------|-----------------------------------|---|
| II. OUTSIDE CONTAINMENT (Cont'd) |                       |                                   |   |
| H. Intake Structure              |                       |                                   |   |
|                                  | Design Release        | 100%                              | None                                      |
|                                  | Construction Complete | 100%                              |   |
| I. Turbine Building              |                       |                                   |   |
|                                  | Design Release        | 100%                              | None                                      |
|                                  | Construction Complete | 95%                               |   |

NOTES:

Total Forecast: The predicted number of required modifications based on reviews and evaluations to date.

Design Release: The number (or percent) of modifications completed by engineering and released to the field for construction.

Construction Complete: The number (or percent) of modifications where the construction work is physically complete and the work is awaiting appropriate quality assurance inspection and engineering approval of as-built conditions.

If additional plant modifications are identified for Step 3, Full Power, they will be included in this table.



TABLE 5

## THREE-STEP LICENSING REPORTING REQUIREMENTS

| <u>Requirement</u>             | <u>IDVP</u>   | <u>Project</u>           |
|--------------------------------|---|--------------------------|
| A. <u>Fuel Load (Step 1)</u>   |   |                          |
| Phase I                        | Final Report<br>6/30/83   | Final Report*<br>6/21/83 |
| Phase II                       | Final Report<br>6/30/83   | Status Report<br>3/11/83 |
| DCP As-builts                  | N/A   | Supplement<br>6/24/83    |
| ITP Quality Assurance Program  | Final Report<br>Sections 4.2.1 & 4.2.3<br>ITR-2, 6/23/82<br>ITR-42, 4/13/83 | N/A                      |
| Construction Quality Assurance | Final Report<br>Section 4.2.4<br>ITR-36 and 38<br>5/27/83                   | N/A                      |
| PGandE/Westinghouse Interface  | Final Report<br>Section 4.1.3<br>ITR-11<br>11/2/82                          | N/A                      |
| Hosgri Spectra                 | Final Report<br>Section 4.3.2<br>ITR-10<br>10/29/82                         | N/A                      |
| Non-Hosgri Spectra             | Final Report<br>Section 4.3.3<br>6/30/82                                    | N/A                      |
| Verification of ITP            | Final Report<br>Section 7.0<br>6/30/82                                      | N/A                      |

---

\*DCP's Phase I Final Report has been submitted in installments since September 1, 1982; the final installment was submitted on June 21, 1983.



TABLE 5 (Cont'd)  
THREE-STEP LICENSING REPORTING REQUIREMENTS

| <u>Requirement</u>   | <u>IDVP</u>                            | <u>Project</u>          |
|--|--|-------------------------|
| <b>B. <u>Low Power (Step 2)</u></b>                            |  |                         |
| Phase I  | Final Report<br>6/30/83                | Final Report<br>6/21/83 |
| Phase II   | Final Report<br>6/30/83                | N/A                     |
| DCP As-builts  | N/A                                    | Supplement<br>6/24/83   |
| Verification of ITP  | Final Report<br>Section 7.0<br>6/30/83 | N/A                     |
| <b>C. <u>Full Power (Step 3)</u></b>                           |  |                         |
| Phase II   | Final Report<br>6/30/83                | Final Report<br>6/13/83 |
| DCP As-builts  | N/A                                    | Supplement<br>6/24/83   |
| ITP Quality Assurance<br>Construction QA<br>Non-Hosgri Spectra | *                                      | N/A                     |
| Verification of ITP  | Final Report<br>Section 7.0<br>6/30/83 | N/A                     |

---

\*These final reports were originally defined for Step 3, but were subsequently removed from this step by the IDVP and were included as part of Step 1.



TABLE 5 (Cont'd)

COMMISSION ORDER

| <u>Requirement</u>                  | <u>IDVP</u>                                      | <u>Project</u>                          |
|-------------------------------------|--|---|
| 1. Provide Information              |  |   |
| a. Pre-1978 Seismic Service (IDVP)  | Final Report and ITRs                            | N/A                                     |
| 1) Quality Assurance Program        | Final Report<br>Section 4.2<br>ITR-2<br>6/23/82  | N/A                                     |
| 2) Design Chain                     | Final Report<br>Section 4.1<br>ITR-5<br>8/19/82  | N/A                                     |
| 3) Quality Assurance Implementation | Final Report<br>Section 4.2<br>ITR-2<br>6/23/82  | N/A                                     |
| 4) Program Criteria                 | Final Report<br>Section 3.5                      | N/A                                     |
| 5) Sample Criteria                  | Final Report<br>Section 3.5<br>ITR 1<br>10/22/82 | N/A                                     |
| b. Cause, Significance, and Impact  | Final Report<br>Section 6.0                      | Phase I<br>Final Report<br>Section 1.8  |
| c. Effectiveness of the IDVP        | N/A  | Phase I<br>Final Report<br>Section 1.10 |
| d. Schedule for Modifications       | N/A  | Phase I<br>Final Report<br>Section 1.9  |
| 2. Propose Independent Companies    | N/A  | PG&E Proposal<br>3/12/82                |





TABLE 5 (Cont'd)

COMMISSION ORDER

| <u>Requirement</u> | <u>IDVP</u>                       | <u>Project</u>                   |
|--------------------|-----------------------------------|----------------------------------|
| 3. Program Plan    | Phase I Program<br>Plan<br>4/2/82 | Overall Plan<br>Rev. 1<br>4/6/82 |
| 4. Status Reports  | Semimonthly                       | Semimonthly                      |
| 5. NRC Review      | N/A                               | N/A                              |



TABLE 5 (Cont'd)

NRC STAFF LETTER

| <u>Requirement</u>                      | <u>IDVP</u>                                      | <u>Project</u>                          |
|---|--|---|
| 1. Pre-1978 Non-seismic                 | Final Report<br>and ITRs                         | N/A                                     |
| a. Service Contractors<br>(Enclosure A) |  |   |
| 1) QA Program                           | Final Report<br>Section 4.2<br>ITR-42<br>4/28/83 | N/A                                     |
| 2) Design Chain                         | Final Report<br>Section 4.1<br>ITR-29<br>1/17/83 | N/A                                     |
| 3) QA implementation                    | Final Report<br>Section 4.2<br>ITR-42<br>4/28/83 | N/A                                     |
| 4) Program Criteria                     | Final Report<br>Section 3.5                      | N/A                                     |
| 5) Sample Criteria                      | Final Report<br>Section 3.5                      | N/A                                     |
| b. Cause, Significance,<br>and Impact   | Final Report<br>Section 6.0                      | Phase II<br>Final Report<br>Section 3.0 |
| c. Effectiveness of the IDVP            | N/A  | Phase II<br>Final Report                |
| d. Schedule for Modifications           | N/A  | Phase II<br>Final Report<br>Section 4.0 |



TABLE 5 (Cont'd)

NRC STAFF LETTER

| <u>Requirement</u>                    | <u>IDVP</u>                                      | <u>Project</u>                          |
|---------------------------------------|--|---|
| 2. PG&E Internal Design               | Final Report<br>and ITRs                         | N/A                                     |
| a. Design Activities<br>(Enclosure B) |  |   |
| 1) QA Program                         | Final Report<br>Section 4.2<br>ITR-42<br>4/28/83 | N/A                                     |
| 2) Design Chain                       | Final Report<br>Section 4.1<br>ITR-29<br>1/17/83 | N/A                                     |
| 3) QA Implementation                  | Final Report<br>Section 4.2<br>ITR-42<br>4/28/83 | N/A                                     |
| 4) Program Criteria                   | Final Report<br>Section 3.5                      | N/A                                     |
| 5) Sample Criteria                    | Final Report<br>Section 3.5                      | N/A                                     |
| b. Cause, Significance, and<br>Impact | Final Report<br>Section 6.0                      | Phase II<br>Final Report<br>Section 3.0 |
| c. Effectiveness of the IDVP          | N/A  | Phase II<br>Final Report                |
| d. Schedule for Modifications         | N/A  | Phase II<br>Final Report<br>Section 4.0 |



TABLE 5 (Cont'd)

NRC STAFF LETTER

| <u>Requirement</u>                      | <u>IDVP</u>                                      | <u>Project</u>                          |
|---|--|---|
| 3. Post-1978 Services                   | Final Report<br>and ITRs                         | N/A                                     |
| a. Service Contractors<br>(Enclosure C) |  |   |
| 1) QA Program                           | Final Report<br>Section 4.2<br>ITR-42<br>4/28/83 | N/A                                     |
| 2) Design Chain                         | Final Report<br>Section 4.1<br>ITR-29<br>1/17/83 | N/A                                     |
| 3) QA Implementation                    | Final Report<br>Section 4.2<br>ITR-42<br>4/28/83 | N/A                                     |
| 4) Program Criteria                     | Final Report<br>Section 3.5                      | N/A                                     |
| 5) Sample Criteria                      | Final Report<br>Section 3.5                      | N/A                                     |
| b. Cause, Significance, and<br>Impact   | Final Report<br>Section 6.0                      | Phase II<br>Final Report<br>Section 3.0 |
| c. Effectiveness of IDVP                | N/A  | Phase II<br>Final Report                |
| d. Schedule for Modifications           | N/A  | Phase II<br>Final Report<br>Section 4.0 |
| 4. Propose Independent Companies        | N/A  | PG&E Proposal<br>1/13/82                |
| 5. Program Plan                         | Phase II<br>Program Plan<br>6/18/82              | Overall Plan<br>Rev. 1<br>4/6/82        |





TABLE 6

ITRs ISSUED AFTER JUNE 30, 1983

| <u>ITR No.</u> | <u>Title</u>   | <u>Date Issued</u> |
|----------------|--|--------------------|
| 14, Rev. 2     | Verification of the pressure, temperature, humidity, and submergence environments used for safety-related equipment specification outside containment for the AFW system and the CRVP system | 07-25-83           |
| 20, Rev. 2     | Verification of the mechanical/nuclear design of the CRVP system   | 07-22-83           |
| 22, Rev. 2     | Verification of the mechanical/nuclear portion of the AFW system   | 07-25-83           |
| 27, Rev. 2     | Verification of the instrument and control design of the AFW system  | 07-25-83           |
| 28, Rev. 2     | Verification of the instrument and control design of the CRVP system   | 07-25-83           |
| 31, Rev. 1     | HVAC components  | 08-04-83           |
| 48, Rev. 0     | Additional verification of jet impingement effects. Effects of postulated pipe rupture inside containment  | 07-27-83           |
| 50, Rev. 0     | Containment annulus structure vertical seismic evaluation  | 07-22-83           |
| 51, Rev. 0     | Containment annulus structure seismic evaluation   | 09-02-83           |
| 54, Rev. 0     | Containment building   | 09-11-83           |
| 55, Rev. 0     | Auxiliary building   | 09-08-83           |
| 57, Rev. 0     | Fuel handling building   | 08-01-83           |
| 57, Rev. 1     | Fuel handling building   | 09-08-83           |
| 58, Rev. 0     | Intake structure   | 08-08-83           |
| 59, Rev. 0     | Large bore piping  | 08-18-83           |
| 60, Rev. 0     | Large and small bore pipe supports   | 08-17-83           |
| 61, Rev. 0     | Small bore piping  | 09-10-83           |



TABLE 6 (Cont'd)

ITRs ISSUED AFTER JUNE 30, 1983

| <u>ITR No.</u> | <u>Title</u>   | <u>Date<br/>Issued</u> |
|----------------|--|------------------------|
| 63, Rev. 0     | HVAC ducts, electrical raceways, instrument tubing and associated supports | 08-22-83               |
| 67, Rev. 0     | Equipment  | 08-12-83               |
| 67, Rev. 1     | Equipment  | 09-09-83               |



TABLE 7

EOIs CLOSED AFTER JUNE 30, 1983

| <u>EOI No.</u> | <u>Title</u>                               | <u>Date Closed</u> |
|----------------|--|--------------------|
| 938            | Valve orientation                          | 08-23-83           |
| 950            | FCV 95 plate thickness                     | 07-15-83           |
| 983            | Raceway support reevaluation               | 08-23-83           |
| 1003           | 4KV switchgear room HVAC duct support      | 08-01-83           |
| 1022           | Intake structure seismic review            | 07-26-83           |
| 1028           | Auxiliary building horizontal acceleration | 08-29-83           |
| 1069           | LCVs -113 and -115 supports                | 07-15-83           |
| 1092           | Fuel handling building re-evaluation       | 09-06-83           |
| 1122           | LB pipe support frequencies (10-70SL)      | 08-02-83           |
| 1123           | Instrument tubing support                  | 07-13-83           |
| 1124           | Auxiliary building spectra generation      | 07-25-83           |
| 1128           | Station battery rack structural bolt       | 08-18-83           |
| 1133           | LB piping analysis valve modeling (9003A)  | 07-06-83           |
| 1134           | HVAC duct and duct supports frequency      | 08-23-83           |
| 1135           | LB piping analysis LCVs -113 and -115      | 07-06-83           |
| 1136           | CCW surge tank bolt and shell stresses     | 07-07-83           |
| 1137           | LB piping analysis 4-101, valve weight     | 07-06-83           |
| 1138           | Large bore piping analysis, SIF            | 09-02-83           |
| 1139           | Small bore pipe support 2159/2 calculation | 08-09-83           |
| 1140           | Firepump corrective action analysis        | 08-30-83           |
| 1141           | Small and large bore piping procedure      | 08-31-83           |
| 1142           | Small bore support S1-8R                   | 09-08-83           |
| 1143           | HVAC duct support HV-88 calculation        | 09-08-83           |
| 7002           | PGandE QA report - containment component   | 08-02-83           |
| 8065           | Jet impingement review discrepancy         | 07-20-83           |



ATTACHMENTS I, IA, II, IIA

STATUS OF IDVP ITEMS

(Phase I - I, IA)  
(Phase II and CQA - II, IIA)

LEGEND

\* Asterisk denotes revision or addition since last report.

1. FILE NO: The file number assigned to each item by the IDVP.
2. SUBJECT: Self-explanatory. Detailed description of the concern identified for each item is available in Revision 0 of the Open Item Report associated with the same file number.
3. REV. 0 DATE: Date issue initially identified by Open Item Report, Revision 0.
4. LATEST REV. NO: Latest revision number received by PGandE.
5. LATEST REV. DATE: Date latest revision received by PGandE.
6. STATUS: Status is indicated by the type of classification of latest report received by PGandE:

|      |   |  |
|------|---|--|
| OIR  | - | Open Item Report                       |
| PPRR | - | Potential Program Resolution Report    |
| PRR  | - | Program Resolution Report              |
| PER  | - | Potential Error Report                 |
| ER   | - | Error Report                           |
| CR   | - | Completion Report                      |
| CI   | - | Closed Item                            |
| DEV  | - | Deviation                              |
| OIP  | - | Open Item with future action by PGandE |
| A    | - | Class A Error                          |
| B    | - | Class B Error                          |
| C    | - | Class C Error                          |
| D    | - | Class D Error                          |

Details of current actions related to each item are described in the latest revision of the referenced report with the same file number.

7. ACTION REQ'D BY: Indicates whether action on an item is needed by either IDVP or PGandE. Closed means IDVP Completion Report has been received.
8. PHY MODS: Physical modifications required to resolve the issue. Blank entry indicates that modification has not been determined.
9. PGandE TASK NO: PGandE task number assigned for tracking. Task numbers are not necessarily sequential.





STATUS OF PHASE I IDVP ITEMS

| FILE NO. | SUBJECT                                       | REV. 0 DATE | LATEST REV. NO. | LATEST REV. DATE | STATUS | ACTION REQ'D BY | PHY. MODS | PG&E TASK NO. |
|----------|---|-------------|-----------------|------------------|--------|-----------------|-----------|---------------|
| 910      | RACEWAY SUPPORTS INSTALLATION VARIANCE        | 01-05-82    | 7               | 07-23-82         | CR     | CLOSED          | YES       | 70000         |
| 920      | AUX BLDG FLOOR RESPONSE SPECTRA DIFFERENCES   | 01-06-82    | 6               | 07-22-82         | CR     | CLOSED          | NO        | 70001         |
| 930      | RACEWAY CRITERIA                              | 01-05-82    | 6               | 07-23-82         | CR     | CLOSED          | YES       | 70002         |
| 931      | VALVE 9001A                                   | 01-06-82    | 3               | 05-24-82         | CR     | CLOSED          | NO        | 70003         |
| 932      | SUPPORT 58S-23R DIRECTION                     | 01-06-82    | 6               | 05-10-82         | CR     | CLOSED          | YES       | 70004         |
| 933      | LINE 110 DIMENSION                            | 01-20-82    | 3               | 05-24-82         | CR     | CLOSED          | NO        | 70005         |
| 934      | SUPPORT 72-11R DIRECTION                      | 01-20-82    | 3               | 05-24-82         | CR     | CLOSED          | NO        | 70006         |
| 935      | LINE 931 CONNECTION TO LINE 1971              | 01-20-82    | 2               | 04-09-82         | CR     | CLOSED          | NO        | 70007         |
| 936      | LINE 1971 DIMENSION                           | 01-20-82    | 4               | 05-24-82         | CR     | CLOSED          | NO        | 70008         |
| 937      | LINE 44 FLANGE                                | 01-20-82    | 3               | 07-08-82         | CR     | CLOSED          | NO        | 70009         |
| 938      | VALVE ORIENTATION (includes file 1105)        | 01-20-82    | 11              | 08-23-83         | CR     | CLOSED          | YES       | 70010         |
| 939      | SUPPORT 73-72R DIRECTION                      | 01-20-82    | 3               | 07-08-82         | CR     | CLOSED          | NO        | 70011         |
| 940      | LINE 103 DIMENSION                            | 01-20-82    | 3               | 07-08-82         | CR     | CLOSED          | NO        | 70012         |
| 941      | SUPPORT 18-4R DIRECTION                       | 01-20-82    | 3               | 05-24-82         | CR     | CLOSED          | NO        | 70013         |
| 942      | SUPPORT 18-7R LOCATION                        | 01-20-82    | 3               | 05-24-82         | CR     | CLOSED          | NO        | 70014         |
| 943      | SUPPORT 5006V LOCATION                        | 01-20-82    | 3               | 05-24-82         | CR     | CLOSED          | NO        | 70015         |
| 944      | SUPPORT 5003V LOCATION                        | 01-20-82    | 3               | 05-24-82         | CR     | CLOSED          | NO        | 70016         |
| 945      | SUPPORT 55S-20R DIRECTION & LOCATION          | 01-20-82    | 3               | 05-24-82         | CR     | CLOSED          | NO        | 70017         |
| 946      | LINE 1980 DIMENSION                           | 01-20-82    | 3               | 05-24-82         | CR     | CLOSED          | NO        | 70018         |
| 947      | VALVE 8821A ORIENTATION                       | 01-20-82    | 3               | 05-24-82         | CR     | CLOSED          | NO        | 70019         |
| 948      | SUPPORT 13-23SL DIRECTION                     | 01-20-82    | 3               | 05-24-82         | CR     | CLOSED          | NO        | 70020         |
| 949      | MAIN ANNUNCIATOR CABINET RIGIDITY & FREQUENCY | 01-20-82    | 5               | 05-23-83         | CR     | CLOSED          | YES       | 70021         |



STATUS OF PHASE I IDVP ITEMS

| FILE NO. | SUBJECT                              | REV. 0 DATE | LATEST REV. NO. | LATEST REV. DATE | STATUS | ACTION REQ'D BY | PHY. MODS | PG&E TASK NO. |
|----------|--------------------------------------|-------------|-----------------|------------------|--------|-----------------|-----------|---------------|
| 950      | VALVE FCV 95 PLATE THICKNESS         | 01-28-82    | 14              | 07-15-83         | CR     | CLOSED          | YES       | 70022         |
| 951      | LINE 593 DIMENSION                   | 01-29-82    | 3               | 05-24-82         | CR     | CLOSED          | NO        | 70023         |
| 952      | LINE 593 DIMENSION                   | 01-29-82    | 3               | 05-24-82         | CR     | CLOSED          | NO        | 70024         |
| 953      | SUPPORT 58S-69R DIRECTION            | 01-29-82    | 3               | 07-08-82         | CR     | CLOSED          | NO        | 70025         |
| 954      | LINE 574 DIMENSION                   | 01-29-82    | 3               | 07-08-82         | CR     | CLOSED          | NO        | 70026         |
| 955      | SUPPORT 55S-57R IDENTIFICATION       | 01-29-82    | 2               | 04-09-82         | CR     | CLOSED          | NO        | 70027         |
| 956      | LINE 574 DIMENSION                   | 01-29-82    | 3               | 05-24-82         | CR     | CLOSED          | NO        | 70028         |
| 957      | LINES 577 & 578 INSULATION           | 01-29-82    | 6               | 07-23-82         | CR     | CLOSED          | YES       | 70029         |
| 958      | SUPPORT 58S-55V LOCATION             | 01-29-82    | 5               | 07-08-82         | CR     | CLOSED          | NO        | 70030         |
| 959      | SUPPORT 11-49SL LOCATION             | 01-29-82    | 3               | 06-28-82         | CR     | CLOSED          | NO        | 70031         |
| 960      | LINE 19 DIMENSION                    | 01-29-82    | 3               | 05-24-82         | CR     | CLOSED          | NO        | 70032         |
| 961      | SUPPORT 11-59SL DIRECTION            | 01-29-82    | 6               | 09-21-82         | CR     | CLOSED          | NO        | 70033         |
| 962      | SUPPORT 48-44R DIRECTION             | 01-29-82    | 3               | 06-21-82         | CR     | CLOSED          | NO        | 70034         |
| 963      | SUPPORT 58S-32R DIRECTION            | 01-29-82    | 10              | 10-29-82         | CR     | CLOSED          | YES       | 70035         |
| 964      | LINE 2519 SUPPORT IDENTIFICATION     | 01-29-82    | 4               | 12-01-82         | CR     | CLOSED          | NO        | 70036         |
| 965      | SUPPORT 55S LOCATION                 | 01-29-82    | 4               | 06-19-82         | CR     | CLOSED          | NO        | 70037         |
| 966      | SUPPORT 14-33SL LOCATION             | 01-29-82    | 3               | 05-24-82         | CR     | CLOSED          | NO        | 70038         |
| 967      | INTAKE STRUCTURE ACCELERATIONS       | 01-30-82    | 6               | 09-10-82         | CR     | CLOSED          | NO        | 70039         |
| 968      | HARDING LAWSON ASSOCIATES QA FINDING | 01-30-82    | 2               | 05-24-82         | CR     | CLOSED          | NO        | 70040         |
| 969      | HARDING LAWSON ASSOCIATES QA FINDING | 01-30-82    | 2               | 05-24-82         | CR     | CLOSED          | NO        | 70041         |
| 970      | HARDING LAWSON ASSOCIATES QA FINDING | 01-30-82    | 2               | 05-24-82         | CR     | CLOSED          | NO        | 70042         |



STATUS OF PHASE I IDVP ITEMS

| FILE NO. | SUBJECT  | REV. 0 DATE | LATEST REV. NO. | LATEST REV. DATE | STATUS | ACTION REQ'D BY | PHY. MODS | PG&E TASK NO. |
|----------|--|-------------|-----------------|------------------|--------|-----------------|-----------|---------------|
| 971      | EDS NUCLEAR QA OBSERVATION                                   | 01-30-82    | 2               | 04-09-82         | CR     | CLOSED          | NO        | 70043         |
| 972      | EDS NUCLEAR QA OBSERVATION                                   | 01-30-82    | 2               | 04-09-82         | CR     | CLOSED          | NO        | 70044         |
| 973      | EDS NUCLEAR QA OBSERVATION                                   | 01-30-82    | 2               | 04-09-82         | CR     | CLOSED          | NO        | 70045         |
| 974      | EDS NUCLEAR QA OBSERVATION                                   | 01-30-82    | 2               | 04-09-82         | CR     | CLOSED          | NO        | 70046         |
| 975      | EDS NUCLEAR QA OBSERVATION                                   | 01-30-82    | 2               | 04-09-82         | CR     | CLOSED          | NO        | 70047         |
| 976      | EXTERIOR CONTAINMENT SPECTRA SUPERSEDED                      | 02-05-82    | 2               | 04-17-82         | CR     | CLOSED          | NO        | 70048         |
| 977      | ANNULUS AREA REEVALUATION                                    | 02-05-82    | 6               | 09-10-82         | CR     | CLOSED          | NO        | 70049         |
| 978      | REGENERATIVE HEAT EXCHANGER SPECTRA                          | 02-05-82    | 3               | 06-21-82         | CR     | CLOSED          | NO        | 70050         |
| 979      | OTHER EQUIPMENT IN CONTAINMENT NOT REVIEWED                  | 02-05-82    | 2               | 04-17-82         | CR     | CLOSED          | NO        | 70051         |
| 980      | ASWP COMPARTMENTS QUALIFICATION DOCUMENTATION                | 02-05-82    | 2               | 04-17-82         | CR     | CLOSED          | NO        | 70052         |
| 981      | BURIED PIPELINE IS TO AB QUALIFICATION                       | 02-05-82    | 3               | 05-11-82         | CR     | CLOSED          | NO        | 70053         |
| 982      | TURB BLDG BLUME TRANSMITTALS                                 | 02-05-82    | 6               | 07-23-82         | CR     | CLOSED          | NO        | 70054         |
| 983      | RACEWAY SUPPORT REEVALUATION<br>(includes files 910 and 930) | 02-05-82    | 6               | 08-23-83         | CR     | CLOSED          | YES       | 70055         |
| 984      | TURB BLDG INTERFACE PROCEDURES                               | 02-05-82    | 6               | 07-23-82         | CR     | CLOSED          | NO        | 70056         |
| 985      | AUX BLDG WEIGHTS   | 02-05-82    | 2               | 04-17-82         | CR     | CLOSED          | NO        | 70057         |
| 986      | CONTROL ROOM SPECTRA   | 02-05-82    | 6               | 07-22-82         | CR     | CLOSED          | NO        | 70058         |
| 987      | AUX BLDG QUALIFICATION DETAILED REVIEW                       | 02-05-82    | 2               | 04-17-82         | CR     | CLOSED          | NO        | 70059         |
| 988      | INTAKE STRUCTURE CRANE REVIEW                                | 02-05-82    | 6               | 09-10-82         | CR     | CLOSED          | NO        | 70060         |
| 989      | TURB BLDG CRANE REVIEW                                       | 02-05-82    | 6               | 07-23-82         | CR     | CLOSED          | NO        | 70061         |
| 990      | FH BLDG CRANE DESIGN INFO                                    | 02-05-82    | 6               | 07-23-82         | CR     | CLOSED          | NO        | 70062         |



STATUS OF PHASE I IDVP ITEMS

| FILE NO. | SUBJECT  | REV. 0 DATE | LATEST REV. NO. | LATEST REV. DATE | STATUS | ACTION REQ'D BY | PHY. MODS | PG&E TASK NO. |
|----------|--|-------------|-----------------|------------------|--------|-----------------|-----------|---------------|
| 991      | FH BLDG CRANE MODIFICATIONS                          | 02-05-82    | 6               | 07-23-82         | CR     | CLOSED          | NO        | 70063         |
| 992      | OD WATER TANK DESIGN INFO                            | 02-05-82    | 6               | 09-09-82         | CR     | CLOSED          | NO        | 70064         |
| 993      | OD WATER TANK DESIGN INFO<br>(includes file 992)     | 02-05-82    | 9               | 06-27-83         | CR     | CLOSED          | NO        | 70065         |
| 994      | PIPING CONSULTANT INTERFACE                          | 02-06-82    | 2               | 04-09-82         | CR     | CLOSED          | NO        | 70066         |
| 995      | EES TRANSMITTAL COVER SHEETS                         | 02-06-82    | 2               | 04-09-82         | CR     | CLOSED          | NO        | 70067         |
| 996      | BLUME PIPING CORRESPONDENCE                          | 02-06-82    | 3               | 05-10-82         | CR     | CLOSED          | NO        | 70068         |
| 997      | VALVES TRANSMITTALS TO EES                           | 02-06-82    | 2               | 04-09-82         | CR     | CLOSED          | NO        | 70069         |
| 998      | VALVES TRANSMITTALS TO EDS                           | 02-06-82    | 2               | 04-09-82         | CR     | CLOSED          | NO        | 70070         |
| 999      | VALVES TRANSMITTALS TO EDS                           | 02-06-82    | 2               | 04-09-82         | CR     | CLOSED          | NO        | 70071         |
| 1000     | VALVES TRANSMITTALS TO WESTINGHOUSE                  | 02-05-82    | 2               | 04-17-82         | CR     | CLOSED          | NO        | 70072         |
| 1001     | VALVES VERIFICATION OF ACCELERATIONS                 | 02-05-82    | 2               | 04-17-82         | CR     | CLOSED          | NO        | 70073         |
| 1002     | SUPPLY FANS S67, 68 & 69 INPUT                       | 02-05-82    | 9               | 03-22-83         | CR     | CLOSED          | NO        | 70074         |
| 1003     | 4 KV SW RM HVAC DUCT SUPPORT<br>(includes file 1077) | 02-05-82    | 9               | 08-01-83         | CR     | CLOSED          | NO        | 70075         |
| 1004     | WESTINGHOUSE CONTAINMENT ELEC EQUIP                  | 02-05-82    | 6               | 06-22-82         | CR     | CLOSED          | NO        | 70076         |
| 1005     | WYLE LABS TRANSMITTALS OF SPECTRA                    | 02-05-82    | 2               | 04-17-82         | CR     | CLOSED          | NO        | 70077         |
| 1006     | ELEC EQUIP QUALIFIED BY ANALYSIS                     | 02-05-82    | 2               | 04-21-82         | CR     | CLOSED          | NO        | 70078         |
| 1007     | ELEC EQUIP TRANSMITTAL OF INFO                       | 02-05-82    | 2               | 04-21-82         | CR     | CLOSED          | NO        | 70079         |
| 1008     | MAIN ANNUNCIATOR CABINET SPECTRA                     | 02-09-82    | 3               | 10-18-82         | CR     | CLOSED          | NO        | 70080         |
| 1009     | CONTAINMENT INTERIOR ABOVE 140 SPECTRA               | 02-09-82    | 6               | 09-10-82         | CR     | CLOSED          | NO        | 70081         |
| 1010     | TURB BLDG ABOVE 140 SPECTRA                          | 02-09-82    | 6               | 07-23-82         | CR     | CLOSED          | NO        | 70082         |





STATUS OF PHASE I IDVP ITEMS

| FILE NO. | SUBJECT   | REV. 0 DATE | LATEST REV. NO. | LATEST REV. DATE | STATUS | ACTION REQ'D BY | PHY. MODS | PG&E TASK NO. |
|----------|---|-------------|-----------------|------------------|--------|-----------------|-----------|---------------|
| 1011     | DG OIL PRIMING TANK SPECTRA   | 02-09-82    | 3               | 07-09-82         | CR     | CLOSED          | NO        | 70083         |
| 1012     | DG OIL PRIMING TANK 15% DIFFERENCE  | 02-09-82    | 1               | 04-21-82         | CR     | CLOSED          | NO        | 70084         |
| 1013     | WYLE LAB SPECTRA  | 02-09-82    | 11              | 05-04-83         | CR     | CLOSED          | NO        | 70085         |
| 1014*    | CONTAINMENT SEISMIC REVIEW<br>(includes files 977, 1009, 3006, 3007,<br>and 3008)       | 02-09-82    | 10              | 09-08-83         | OIR    | IDVP            | YES       | 70086         |
| 1015     | DG OIL PRIMING TANK DAMPING   | 02-11-82    | 2               | 04-17-82         | CR     | CLOSED          | NO        | 70087         |
| 1016     | ANCHOR ALLOWABLES   | 02-11-82    | 4               | 02-10-83         | CR     | CLOSED          | NO        | 70088         |
| 1017     | DG OIL PRIMING TANK SG WEIGHT   | 02-11-82    | 3               | 07-09-82         | CR     | CLOSED          | NO        | 70089         |
| 1018     | SUPPLY FAN S-31 SUPPORT   | 02-18-82    | 3               | 07-13-82         | CR     | CLOSED          | NO        | 70110         |
| 1019     | CVCS SYSTEM SEPARATOR/STABILIZER DOCUMENTATION  | 02-18-82    | 2               | 04-09-82         | CR     | CLOSED          | NO        | 70090         |
| 1020     | AUX SALTWATER PUMP PRELIM SPECTRA   | 02-18-82    | 3               | 06-29-82         | CR     | CLOSED          | NO        | 70091         |
| 1021     | CCWHX ANALYSIS AS RIGID ANCHOR  | 02-18-82    | 6               | 09-21-82         | CR     | CLOSED          | NO        | 70092         |
| 1022     | INTAKE STRUCTURE SEISMIC REVIEW<br>(includes files 967 and 988)                         | 02-18-82    | 9               | 07-26-83         | CR     | CLOSED          | NO        | 70093         |
| 1023     | 3" VELAN VALVE DOCUMENTATION  | 02-19-82    | 6               | 07-17-82         | CR     | CLOSED          | NO        | 70094         |
| 1024     | PIPE SUPPORT NOMENCLATURE   | 02-20-82    | 3               | 06-07-82         | CR     | CLOSED          | NO        | 70095         |
| 1025     | VERTICAL SPECTRA FOR TURB BLDG ELEV 104'  | 02-20-82    | 6               | 07-23-82         | CR     | CLOSED          | NO        | 70096         |
| 1026*    | TURBINE BUILDING SEISMIC REVIEW (includes<br>files 982, 984, 989, 1010, 1025, and 1028) | 02-20-82    | 7               | 09-08-83         | OIR    | IDVP            | NO        | 70097         |
| 1027     | FUEL HANDLING CRANE SUPPORT   | 02-23-82    | 6               | 07-23-82         | CR     | CLOSED          | NO        | 70111         |
| 1028     | AUX BLDG HORIZONTAL ACCELERATION  | 02-23-82    | 9               | 08-29-83         | CR     | CLOSED          | NO        | 70112         |
| 1029     | AUX BLDG MODEL DISCREPANCIES  | 02-25-82    | 3               | 07-22-82         | CR     | CLOSED          | NO        | 70113         |
| 1030     | BORIC ACID TANK ANALYSES  | 02-25-82    | 3               | 07-09-82         | CR     | CLOSED          | NO        | 70114         |



STATUS OF PHASE I IDVP ITEMS

| FILE NO. | SUBJECT                                       | REV. 0 DATE | LATEST REV. NO. | LATEST REV. DATE | STATUS | ACTION REQ'D BY | PHY. MODS | PG&E TASK NO. |
|----------|---|-------------|-----------------|------------------|--------|-----------------|-----------|---------------|
| 1031     | VALVES FCV-37 AND LCV-115 DOCUMENTATION       | 03-02-82    | 7               | 07-17-82         | CR     | CLOSED          | NO        | 70115         |
| 1032     | PIPE SUPPORT 73/70R DIRECTION                 | 03-02-82    | 5               | 07-07-82         | CR     | CLOSED          | NO        | 70116         |
| 1033     | EES (CYGNA) QA OBSERVATIONS                   | 03-02-82    | 2               | 04-09-82         | CR     | CLOSED          | NO        | 70117         |
| 1034     | EES (CYGNA) QA OBSERVATIONS                   | 03-02-82    | 2               | 04-09-82         | CR     | CLOSED          | NO        | 70118         |
| 1035     | EES (CYGNA) QA OBSERVATIONS                   | 03-02-82    | 2               | 04-09-82         | CR     | CLOSED          | NO        | 70119         |
| 1036     | EES (CYGNA) QA OBSERVATIONS                   | 03-02-82    | 2               | 04-09-82         | CR     | CLOSED          | NO        | 70120         |
| 1037     | EES (CYGNA) QA OBSERVATIONS                   | 03-02-82    | 2               | 04-09-82         | CR     | CLOSED          | NO        | 70121         |
| 1038     | EES (CYGNA) QA OBSERVATIONS                   | 03-02-82    | 2               | 04-09-82         | CR     | CLOSED          | NO        | 70122         |
| 1039     | EES (CYGNA) QA OBSERVATIONS                   | 03-02-82    | 2               | 04-09-82         | CR     | CLOSED          | NO        | 70123         |
| 1040     | EES (CYGNA) QA FINDINGS                       | 03-02-82    | 2               | 05-24-82         | CR     | CLOSED          | NO        | 70124         |
| 1041     | EES (CYGNA) QA FINDINGS                       | 03-02-82    | 2               | 05-24-82         | CR     | CLOSED          | NO        | 70125         |
| 1042     | ANCO QA FINDINGS                              | 03-02-82    | 2               | 05-24-82         | CR     | CLOSED          | NO        | 70126         |
| 1043     | PIPE SUPPORTS 512/7R & 512/6R LOCATION        | 03-08-82    | 6               | 07-28-82         | CR     | CLOSED          | NO        | 70129         |
| 1044     | SMALL BORE LINES LOCATION                     | 03-08-82    | 6               | 08-11-82         | CR     | CLOSED          | NO        | 70130         |
| 1045     | SUPPORT 99/9R DIRECTION                       | 03-08-82    | 6               | 07-28-82         | CR     | CLOSED          | NO        | 70131         |
| 1046     | SUPPORTS 99/7R & 99/9R DIMENSION              | 03-08-82    | 6               | 07-28-82         | CR     | CLOSED          | NO        | 70122         |
| 1047     | SMALL BORE LINES LOCATION                     | 03-08-82    | 6               | 10-06-82         | CR     | CLOSED          | NO        | 70133         |
| 1048     | SUPPORT 99/101R LOCATION                      | 03-08-82    | 3               | 06-10-82         | CR     | CLOSED          | NO        | 70134         |
| 1049     | MAIN ANNUNCIATOR TYPEWRITER SPECTRA           | 03-08-82    | 9               | 07-23-82         | CR     | CLOSED          | NO        | 70135         |
| 1050     | LINE 279-8 INSULATION                         | 03-08-82    | 3               | 07-08-82         | CR     | CLOSED          | NO        | 70136         |
| 1051     | INSULATION SPEC FOR LINES 264-8 & 2519-8      | 03-08-82    | 3               | 06-07-82         | CR     | CLOSED          | NO        | 70137         |
| 1052     | WYLE LABORATORIES QA FINDINGS                 | 03-09-82    | 2               | 05-24-82         | CR     | CLOSED          | NO        | 70138         |
| 1053     | DIESEL GEN STARTING AIR RECEIVER TANK DAMPING | 03-09-82    | 3               | 07-09-82         | CR     | CLOSED          | NO        | 70139         |



STATUS OF PHASE I IDVP ITEMS

| FILE NO. | SUBJECT  | REV. 0 DATE | LATEST REV. NO. | LATEST REV. DATE | STATUS | ACTION REQ'D BY | PHY. MODS | PG&E TASK NO. |
|----------|--|-------------|-----------------|------------------|--------|-----------------|-----------|---------------|
| 1054     | DIESEL GEN STARTING AIR RECEIVER TANK ANALYSIS | 03-09-82    | 4               | 06-22-82         | CR     | CLOSED          | NO        | 70140         |
| 1055     | CONTAINMENT ANNULUS SPECTRA                    | 03-10-82    | 3               | 05-24-82         | CR     | CLOSED          | NO        | 70149         |
| 1056     | NO SIGNATURES ON SEVERAL PG&E CALCULATIONS     | 03-10-82    | 3               | 05-24-82         | CR     | CLOSED          | NO        | 70150         |
| 1057     | ANALYSIS 106 DIFFER FROM THE PG&E ANALYSIS     | 03-15-82    | 2               | 04-17-82         | CR     | CLOSED          | NO        | 70151         |
| 1058     | SMALL BORE PIPING LUG DESIGN                   | 03-15-82    | 6               | 09-21-82         | CR     | CLOSED          | NO        | 70152         |
| 1059     | SMALL BORE PIPE REPORT OVERSTRESS              | 03-15-82    | 6               | 09-21-82         | CR     | CLOSED          | NO        | 70153         |
| 1060     | PIPESD AND ADLPIPE CODES                       | 03-15-82    | 4               | 09-21-82         | CR     | CLOSED          | NO        | 70154         |
| 1061     | HVAC FAN S31 FABRICATION DRAWING               | 03-15-82    | 3               | 05-11-82         | CR     | CLOSED          | NO        | 70155         |
| 1062     | RLCA PIPING ANALYSIS 100-STRESS DIFFERENCE     | 03-15-82    | 4               | 11-08-82         | CR     | CLOSED          | NO        | 70156         |
| 1063     | RLCA PIPING ANALYSIS 107-STRESS DIFFERENCE     | 03-15-82    | 3               | 11-08-82         | CR     | CLOSED          | NO        | 70157         |
| 1064     | PG&E, QA FINDINGS                              | 03-15-82    | 1               | 05-24-82         | CR     | CLOSED          | NO        | 70158         |
| 1065     | PG&E, QA FINDINGS                              | 03-15-82    | 1               | 05-24-82         | CR     | CLOSED          | NO        | 70159         |
| 1066     | PG&E, QA FINDINGS                              | 03-15-82    | 1               | 05-24-82         | CR     | CLOSED          | NO        | 70160         |
| 1067     | URS/BLUME QA FINDINGS                          | 03-15-82    | 1               | 05-24-82         | CR     | CLOSED          | NO        | 70162         |
| 1068     | URS/BLUME QA FINDINGS                          | 03-15-82    | 1               | 05-24-82         | CR     | CLOSED          | NO        | 70163         |
| 1069     | VALVES LCV 113 AND LCV 115 UNSUPPORTED         | 03-15-82    | 9               | 07-15-83         | CR     | CLOSED          | YES       | 70164         |
| 1070     | HORIZONTAL SOIL SPRING CALC DIFFER BY 50%      | 03-15-82    | 3               | 07-22-82         | CR     | CLOSED          | NO        | 70165         |
| 1071     | RLCA PIPING ANALYSIS 109-OVERSTRESS            | 03-23-82    | 4               | 09-09-82         | CR     | CLOSED          | NO        | 70166         |
| 1072     | TURBINE-DRIVEN AUX FEEDWATER PUMP              | 03-23-82    | 3               | 09-10-82         | CR     | CLOSED          | NO        | 70167         |
| 1073     | AUX SALTWATER PUMP BOLT STRESSES               | 03-23-82    | 3               | 07-08-82         | CR     | CLOSED          | NO        | 70168         |
| 1074     | RLCA PIPING ANALYSIS 101-STRESS DIFFERENCE     | 03-23-82    | 6               | 01-05-83         | CR     | CLOSED          | NO        | 70169         |
| 1075     | SUPPORTS 5007-R & 18-5R DIRECTION              | 03-31-82    | 3               | 06-19-82         | CR     | CLOSED          | NO        | 70170         |
| 1076     | SUPPORT 55S-3R DIRECTION                       | 03-30-82    | 3               | 05-24-82         | CR     | CLOSED          | NO        | 70171         |



STATUS OF PHASE I IDVP ITEMS

| FILE NO. | SUBJECT  | REV. 0 DATE | LATEST REV. NO. | LATEST REV. DATE | STATUS | ACTION REQ'D BY | PHY. MODS | PG&E TASK NO. |
|----------|--|-------------|-----------------|------------------|--------|-----------------|-----------|---------------|
| 1077     | HVAC DUCT SUPPORT  | 04-06-82    | 8               | 10-22-82         | CR     | CLOSED          | NO        | 70173         |
| 1078     | VENTILATION SYSTEM LOGIC PANEL POV1, POV2  | 04-19-82    | 3               | 07-13-82         | CR     | CLOSED          | NO        | 70177         |
| 1079     | AUX BLDG - FUEL HANDLING STRUCTURE   | 04-19-82    | 6               | 07-23-82         | CR     | CLOSED          | NO        | 70178         |
| 1080     | RLCA PIPING ANALYSIS 103 - STRESS DIFFERENCE   | 04-22-82    | 3               | 02-15-83         | CR     | CLOSED          | NO        | 70179         |
| 1081     | RLCA PIPING ANALYSIS 104 - STRESS DIFFERENCE   | 04-22-82    | 3               | 02-15-83         | CR     | CLOSED          | NO        | 70180         |
| 1082     | VALVE FCV-95 ANALYSIS  | 04-22-82    | 3               | 07-01-82         | CR     | CLOSED          | NO        | 70181         |
| 1083     | HVAC VOLUME DAMPER 7A  | 04-22-82    | 5               | 09-10-82         | CR     | CLOSED          | NO        | 70182         |
| 1084     | RLCA PIPING ANALYSIS 102   | 05-14-82    | 4               | 02-15-83         | CR     | CLOSED          | NO        | 70187         |
| 1085     | RLCA PIPING ANALYSIS 105   | 05-14-82    | 4               | 02-15-83         | CR     | CLOSED          | NO        | 70188         |
| 1086     | RLCA PIPING ANALYSIS 108   | 05-14-82    | 3               | 02-15-83         | CR     | CLOSED          | NO        | 70189         |
| 1087     | HOT SHUTDOWN REMOTE CONTROL PANEL  | 05-14-82    | 4               | 06-23-82         | CR     | CLOSED          | NO        | 70190         |
| 1088     | COMPONENT CLG WATER HEAT EXCHANGER   | 05-14-82    | 8               | 04-14-83         | CR     | CLOSED          | NO        | 70191         |
| 1089     | PIPE SUPPORT 3/30A   | 05-21-82    | 3               | 06-19-82         | CR     | CLOSED          | NO        | 70199         |
| 1090     | PIPE SUPPORT 11/92SL   | 05-21-82    | 3               | 06-19-82         | CR     | CLOSED          | NO        | 70200         |
| 1091     | AUX BLDG - FUEL HANDLING BUILDING  | 05-21-82    | 6               | 08-10-82         | CR     | CLOSED          | NO        | 70201         |
| 1092*    | FUEL HANDLING BUILDING REEVALUATION<br>(includes files 990, 991, 1027, 1079, and 1091)           | 06-11-82    | 10              | 09-06-83         | CR     | CLOSED          | NO        | 70204         |
| 1093     | AUX BLDG - FAN RM AND VENTILATION RM   | 06-18-82    | 6               | 07-22-82         | CR     | CLOSED          | NO        | 70205         |
| 1094     | INTAKE STRUCTURE SOILS REVIEW  | 07-07-82    | 7               | 12-20-82         | CR     | CLOSED          | NO        | 70206         |
| 1095     | AUX BLDG - FLOOR RESPONSE SPECTRA  | 07-09-82    | 6               | 03-08-83         | CR     | CLOSED          | NO        | 70207         |
| 1096     | SUPPLY FAN S-31  | 07-09-82    | 6               | 02-25-83         | CR     | CLOSED          | NO        | 70208         |
| 1097*    | AUXILIARY BUILDING SEISMIC REEVALUATION<br>(includes files 920, 986, 1029, 1070, 1093, and 1132) | 07-13-82    | 6               | 09-08-83         | OIR    | IDVP            | NO        | 70209         |





STATUS OF PHASE I IDVP ITEMS

| FILE NO. | SUBJECT   | REV. 0 DATE | LATEST REV. NO. | LATEST REV. DATE | STATUS | ACTION REQ'D BY | PHY. MODS | PG&E TASK NO. |
|----------|---|-------------|-----------------|------------------|--------|-----------------|-----------|---------------|
| 1098*    | PIPING SEISMIC REEVALUATION<br>(includes files 961, 1021, 1058, 1059, 1060, 1104, 1115, 1126, 1137, 1141, 6001, and 6002)   | 07-14-82    | 11              | 09-08-83         | OIR    | IDVP            | YES       | 70210         |
| 1099     | CCW HX FIELD INSPECTION DEFICIENCY  | 08-04-82    | 6               | 02-25-83         | CR     | CLOSED          | NO        | 70211         |
| 1100     | HLA SOILS REVIEW - OD WATER STORAGE TANKS   | 08-16-82    | 3               | 11-11-82         | CR     | CLOSED          | NO        | 70215         |
| 1101     | HLA SOILS REVIEW - OD WATER STORAGE TANKS   | 08-16-82    | 6               | 12-03-82         | CR     | CLOSED          | NO        | 70216         |
| 1102     | HVAC DAMPER 7A  | 08-19-82    | 7               | 02-25-83         | CR     | CLOSED          | NO        | 70217         |
| 1103     | PIPE SUPPORTS ATTACHED TO AUXILIARY STEEL   | 08-31-82    | 9               | 04-15-83         | CR     | CLOSED          | NO        | 70218         |
| 1104     | RLCA PIPING ANALYSIS 110 LINES 4260 AND 3078  | 09-03-82    | 3               | 09-22-82         | CR     | CLOSED          | YES       | 70219         |
| 1105     | RLCA PIPING ANALYSIS 103 VALVES 8724A, 8726A, and 8728A   | 10-13-82    | 3               | 10-18-82         | CR     | CLOSED          | NO        | 70242         |
| 1106     | PIPING SAMPLES-NOZZLE LOADS AND VALVE ACCELERATIONS (includes file 1109)  | 11-01-82    | 8               | 06-23-83         | CR     | CLOSED          | YES       | 70285         |
| 1107     | PIPING ADDITIONAL SAMPLE 110  | 11-23-82    | 9               | 06-07-83         | CR     | CLOSED          | YES       | 70319         |
| 1108     | PIPING SAMPLE 110 DESIGN ANALYSIS 7-1   | 12-07-82    | 7               | 03-17-83         | CR     | CLOSED          | NO        | 70324         |
| 1109     | ADDITIONAL SAMPLE DESIGN ANALYSIS NOZZLE LOADS  | 12-07-82    | 3               | 12-10-82         | CR     | CLOSED          | NO        | 70325         |
| 1110     | CLASS 1 HVAC DUCT FROM FAN S-69 TO 4KV SWGR   | 12-08-82    | 6               | 03-18-83         | CR     | CLOSED          | NO        | 70326         |
| 1111     | PHASE II INDEPENDENT CALCULATIONS - PIPING AND PIPE SUPPORTS (This Phase II EOI was issued with an incorrect file number. File No. 1111 will be closed out and the EOI will be issued with a 6000 series file number) | 12-21-82    | 5               | 01-20-83         | CR     | CLOSED          | NO        | 70328         |
| 1112     | SOILS-INTAKE STRUCTURE  | 12-29-82    | 6               | 02-22-83         | CR     | CLOSED          | NO        | 70329         |
| 1113     | CCW PUMP VERIFICATION ANALYSIS  | 02-01-83    | 3               | 02-04-83         | CR     | CLOSED          | NO        | 70331         |
| 1114     | ASW-VIRTUAL WATER MASS CONSTRUCTION   | 02-15-83    | 3               | 03-14-83         | CR     | CLOSED          | NO        | 70335         |



STATUS OF PHASE I IDVP ITEMS

| FILE NO. | SUBJECT   | REV. 0 DATE | LATEST REV. NO. | LATEST REV. DATE | STATUS | ACTION REQ'D BY | PHY. MODS | PG&E TASK NO. |
|----------|---|-------------|-----------------|------------------|--------|-----------------|-----------|---------------|
| 1115     | PHASE I IND. CALCS-CLASS I LARGE BORE PIPE SUPPORTS | 02-16-83    | 3               | 02-25-83         | CR     | CLOSED          | NO        | 70336         |
| 1116     | MAIN STEAM ISOLATION VALVE FCV-41                   | 02-18-83    | 3               | 02-22-83         | CR     | CLOSED          | NO        | 70337         |
| 1117     | INSTRUMENT AC POWER PANEL NATURAL FREQUENCY         | 03-16-83    | 3               | 04-19-83         | CR     | CLOSED          | NO        | 70339         |
| 1118     | SHAKE TABLE TESTING-480V VITAL LOAD CENTER          | 03-19-83    | 6               | 04-15-83         | CR     | CLOSED          | NO        | 70341         |
| 1119     | SHAKE TABLE TESTING-DC DISTRIBUTION PANEL           | 03-19-83    | 3               | 04-15-83         | CR     | CLOSED          | NO        | 70342         |
| 1120     | CONDENSER CR-35 MOUNTING BOLTS                      | 03-22-83    | 6               | 05-07-83         | CR     | CLOSED          | NO        | 70343         |
| 1121     | HVAC COMPONENT-FILTER UNIT 39 ANCHOR BOLT           | 05-06-83    | 3               | 06-10-83         | CR     | CLOSED          | NO        | 70346         |
| 1122     | LARGE BORE PIPE SUPPORTS 10/70SL FREQUENCIES        | 05-12-83    | 4               | 08-02-83         | CR     | CLOSED          | NO        | 70347         |
| 1123     | INSTRUMENT TUBING SUPPORT                           | 05-13-83    | 3               | 07-13-83         | CR     | CLOSED          | NO        | 70348         |
| 1124     | AUXILIARY BUILDING SPECTRA GENERATION               | 05-14-83    | 6               | 07-25-83         | CR     | CLOSED          | NO        | 70349         |
| 1125     | HVAC COMPRESSOR CP35, 36 VERTICAL SPECTRA           | 05-20-83    | 3               | 06-09-83         | CR     | CLOSED          | NO        | 70350         |
| 1126     | PIPING - SIF APPLICATION                            | 05-20-83    | 3               | 06-25-83         | CR     | CLOSED          | NO        | 70351         |
| 1127     | HVAC SUPPLY FANS S-1, 2 FREQUENCY                   | 05-25-83    | 3               | 06-16-83         | CR     | CLOSED          | NO        | 70352         |
| 1128     | STATION BATTERY RACK STRUCTURAL BOLT                | 05-31-83    | 7               | 08-18-83         | CR     | CLOSED          | NO        | 70353         |
| 1129     | LARGE BORE PIPE SUPPORT 56S/3A                      | 06-03-83    | 3               | 06-28-83         | CR     | CLOSED          | NO        | 70354         |
| 1130     | COMPONENT COOLING WATER LUBE OIL FILTER             | 06-03-83    | 3               | 06-30-83         | CR     | CLOSED          | NO        | 70355         |
| 1131     | LARGE BORE PIPE SUPPORTS 58S/16V AND 63/26V         | 06-06-83    | 3               | 06-24-83         | CR     | CLOSED          | NO        | 70356         |
| 1132     | AUXILIARY BUILDING MEMBER EVALUATIONS               | 06-06-83    | 3               | 06-27-83         | CR     | CLOSED          | NO        | 70357         |
| 1133     | LARGE BORE PIPING ANALYSIS - VALVE 9003A MODELING   | 06-13-83    | 3               | 07-06-83         | CR     | CLOSED          | NO        | 70359         |
| 1134     | HVAC DUCT AND DUCT SUPPORT FREQUENCY                | 06-15-83    | 3               | 08-23-83         | CR     | CLOSED          | NO        | 70360         |
| 1135     | LARGE BORE PIPING ANALYSIS - VALVES LCV-113, 115    | 06-16-83    | 3               | 07-06-83         | CR     | CLOSED          | NO        | 70361         |



STATUS OF PHASE I IDVP ITEMS

| FILE NO. | SUBJECT  | REV. 0 DATE | LATEST REV. NO. | LATEST REV. DATE | STATUS   | ACTION. REQ'D BY | PHY. MODS | PG&E TASK NO. |
|----------|--|-------------|-----------------|------------------|----------|------------------|-----------|---------------|
| 1136     | COMPONENT COOLING WATER SURGE TANK BOLT AND SHELL STRESSES | 06-16-83    | 3               | 07-07-83         | CR       | CLOSED           | NO        | 70362         |
| 1137     | LARGE BORE PIPING ANALYSIS 4-101, VALVE WEIGHT             | 06-21-83    | 3               | 07-06-83         | CR       | CLOSED           | NO        | 70363         |
| 1138     | LARGE BORE PIPING ANALYSIS 9-108, SIF                      | 07-25-83    | 3               | 09-02-83         | CR       | CLOSED           | NO        | 70365         |
| 1139     | SMALL BORE PIPE SUPPORT 2159/2, CALCULATION                | 07-26-83    | 3               | 08-09-83         | CR       | CLOSED           | NO        | 70366         |
| 1140     | FIRE PUMP CORRECTIVE ACTION PROGRAM ANALYSIS SQE-7.1       | 07-29-83    | 4               | 08-30-83         | CR       | CLOSED           | YES       | 70367         |
| 1141     | SMALL AND LARGE BORE PIPING PROCEDURE P-11                 | 08-02-83    | 3               | 08-31-83         | CR       | CLOSED           | NO        | 70368         |
| 1142*    | SMALL BORE SUPPORT S1-8R, M-40 CALCULATION 6-301H          | 08-09-83    | 3               | 09-08-83         | CR       | CLOSED           | YES       | 70369         |
| 1143*    | HVAC DUCT SUPPORT CALCULATION HV-88                        | 08-16-83    | 6               | 09-08-83         | CR       | CLOSED           | NO        | 70370         |
| 1144*    | VENTS AND DRAINS DESIGN ANALYSES                           | 09-05-83    | 1               | 09-12-83         | PPRR/OIP | IDVP             | TBD       | 70373         |
| 3000     | HARDING LAWSON ASSOCIATES QA REPORT                        | 05-24-82    | 2               | 06-22-82         | CR       | CLOSED           | NO        | 70192         |
| 3001     | EES (CYGNA) QA REPORT                                      | 05-24-82    | 2               | 06-22-82         | CR       | CLOSED           | NO        | 70193         |
| 3002     | ANCO QA REPORT   | 05-24-82    | 2               | 06-22-82         | CR       | CLOSED           | NO        | 70194         |
| 3003     | WYLE LABORATORIES QA REPORT                                | 05-24-82    | 2               | 06-22-82         | CR       | CLOSED           | NO        | 70195         |
| 3004     | PG&E QA REPORT   | 05-24-82    | 2               | 06-22-82         | CR       | CLOSED           | NO        | 70196         |
| 3005     | URS/BLUME QA REPORT  | 05-24-82    | 2               | 06-22-82         | CR       | CLOSED           | NO        | 70197         |
| 3006     | CONTAINMENT ANNULUS STRUCTURE                              | 10-05-82    | 2               | 11-03-82         | CR       | CLOSED           | YES       | 70236         |
| 3007     | CONTAINMENT ANNULUS STRUCTURE                              | 10-05-82    | 2               | 11-03-82         | CR       | CLOSED           | YES       | 70237         |
| 3008     | CONTAINMENT ANNULUS STRUCTURE - WELD UNDERSIZED            | 11-23-82    | 2               | 12-22-82         | CR       | CLOSED           | YES       | 70317         |
| 3009*    | CONTAINMENT INTERIOR STRUCTURE - HOSGRI REPOSE             | 08-16-83    | 1               | 09-08-83         | PPRR/OIP | PG&E             | NO        | 70371         |



STATUS OF OPEN PHASE I EOIs  
IDENTIFIED BY THE IDVP

| EOI<br>FILE NO. | TITLE  | ACTION<br>REQ'D | IDVP<br>REPORT<br>STATUS | DCP ESTIMATED DELIVERY<br>DATE |                       |
|-----------------|--|-----------------|--------------------------|--------------------------------|-----------------------|
|                 |  |                 |                          | RESOLUTION<br>PACKAGE          | COMPLETION<br>PACKAGE |
| 1014*           | Containment Seismic Review<br>(includes files 977, 1009, 3006, 3007, and 3008)   | IDVP            | OIR                      | DONE                           | DONE                  |
| 1026*           | Turbine Building Seismic Review<br>(includes files 982, 984, 989, 1010, 1025, and 1028))                                     | IDVP            | OIR                      | DONE                           | DONE                  |
| 1097*           | Auxiliary Building Seismic Reevaluation<br>(includes files 920, 986, 1029, 1070, 1093,<br>and 1132)                          | IDVP            | OIR                      | DONE                           | DONE                  |
| 1098*           | Piping Seismic Reevaluation<br>(includes files 961, 1021, 1058, 1059, 1060,<br>1104, 1115, 6001, 6002, 1126, 1137, and 1141) | IDVP            | OIR                      | DONE                           | DONE                  |
| 1144*           | Vents and Drains Design Analyses   | IDVP            | PPRR/OIP                 | DONE                           | TBD                   |
| 3009*           | Containment Interior Structure - Hosgri Response   | Project         | PPRR/OIP                 | DONE                           | DONE                  |

LEGEND

TBD = To Be Determined





STATUS OF PHASE II IDVP ITEMS

| <u>FILE NO.</u> | <u>SUBJECT</u>   | <u>REV. 0 DATE</u> | <u>LATEST REV. NO.</u> | <u>LATEST REV. DATE</u> | <u>STATUS</u> | <u>ACTION REQ'D BY</u> | <u>PHY. MODS</u> | <u>PG&amp;E TASK NO.</u> |
|-----------------|--|--------------------|------------------------|-------------------------|---------------|------------------------|------------------|--------------------------|
| 6001            | PHASE II INDEPENDENT CALCULATIONS - PIPING AND PIPE SUPPORTS                             | 01-10-83           | 3                      | 01-13-83                | CR            | CLOSED                 | NO               | 70330                    |
| 6002            | REANALYSIS OF RUPTURE RESTRAINTS   | 02-04-83           | 3                      | 02-25-83                | CR            | CLOSED                 | NO               | 70334                    |
| 7001            | GEZ QA AUDIT & REVIEW REPORT - HVAC SYSTEM   | 10-11-82           | 2                      | 02-02-83                | CR            | CLOSED                 | NO               | 70262                    |
| 7002            | PG&E QA AUDIT & REVIEW REPORT - CONTAINMENT COMPONENT                                    | 10-11-82           | 6                      | 08-02-83                | CR            | CLOSED                 | NO               | 70263                    |
| 7003            | PG&E QA AUDIT & REVIEW REPORT - CONTAINMENT ISOLATION SYSTEM                             | 11-23-82           | 6                      | 03-09-83                | CR            | CLOSED                 | NO               | 70320                    |
| 7004            | QUADREX/PG&E QA AUDIT & REVIEW REPORT - THERMAL HYDRAULIC ANALYSIS                       | 11-29-82           | 5                      | 02-04-83                | CR            | CLOSED                 | NO               | 70321                    |
| 7005            | QUADREX QA AUDIT & REVIEW REPORT - EQUIP OUTSIDE CONTAINMENT ENVIR QUALIF                | 11-29-82           | 5                      | 02-04-83                | CR            | CLOSED                 | NO               | 70322                    |
| 7006            | PG&E/RRR QA AUDIT & REVIEW REPORT - RADIATION DOSAGE ANALYSIS                            | 11-29-82           | 2                      | 02-02-83                | CR            | CLOSED                 | NO               | 70323                    |
| 8001            | NSC ENVIRONMENTS - COMPUTER CODE (includes files 7004, 7005, 8003, 8006, 8033, and 8034) | 09-09-82           | 7                      | 06-02-83                | CR            | CLOSED                 | NO               | 70220                    |
| 8002            | NSC MASS-ENERGY RELEASE CALCULATION ENTRAINMENT  | 09-09-82           | 13                     | 02-25-83                | CR            | CLOSED                 | NO               | 70221                    |
| 8003            | NSC VALUE OF BLOWDOWN ENTHALPY FOR PRESSURE AND TEMPERATURE ANALYSIS                     | 09-09-82           | 9                      | 02-22-83                | CR            | CLOSED                 | NO               | 70222                    |
| 8004            | NSC INITIAL TEMPERATURES FOR PRESSURE AND TEMPERATURE ANALYSIS                           | 09-09-82           | 13                     | 02-25-83                | CR            | CLOSED                 | NO               | 70223                    |
| 8005            | ASSUMPTIONS FOR SUBMERGENCE ANALYSIS   | 09-09-82           | 10                     | 02-10-83                | CR            | CLOSED                 | NO               | 70224                    |



STATUS OF PHASE II IDVP ITEMS

| <u>FILE NO.</u> | <u>SUBJECT</u>                                     | <u>REV. 0 DATE</u> | <u>LATEST REV. NO.</u> | <u>LATEST REV. DATE</u> | <u>STATUS</u> | <u>ACTION REQ'D BY</u> | <u>PHY. MODS</u> | <u>PG&amp;E TASK NO.</u> |
|-----------------|--|--------------------|------------------------|-------------------------|---------------|------------------------|------------------|--------------------------|
| 8006            | NSC PRESSURE AND TEMPERATURE ANALYSIS INPUT DATA   | 09-09-82           | 9                      | 01-24-83                | CR            | CLOSED                 | NO               | 70225                    |
| 8007            | PIPE RESTRAINT 1030 - 14RT LOCATION                | 09-13-82           | 6                      | 03-10-83                | CR            | CLOSED                 | NO               | 70226                    |
| 8008            | PIPE RESTRAINT 1031-11RT LOCATION                  | 09-13-82           | 6                      | 03-10-83                | CR            | CLOSED                 | NO               | 70227                    |
| 8009            | AFWS DISCHARGE PIPING DESIGN PRESSURE              | 09-13-82           | 11                     | 06-03-83                | CR            | CLOSED                 | YES              | 70228                    |
| 8010            | AFW TURBINE THROTTLE VALVE                         | 09-13-82           | 12                     | 06-02-83                | CR            | CLOSED                 | YES              | 70229                    |
| 8011            | ELECTRICAL CABLE ENVIRONMENT QUALIFICATION         | 09-23-82           | 6                      | 02-25-83                | CR            | CLOSED                 | NO               | 70230                    |
| 8012            | POWER SUPPLIES TO CRVP EQUIPMENT                   | 09-23-82           | 11                     | 06-24-83                | CR            | CLOSED                 | YES              | 70231                    |
| 8013            | EMERGENCY DIESEL GEN TEST DATA                     | 09-23-82           | 10                     | 03-11-83                | CR            | CLOSED                 | NO               | 70232                    |
| 8014            | AFW SYSTEM CONTROL VALVE PIPE BREAK PROTECTION     | 09-23-82           | 10                     | 04-06-83                | CR            | CLOSED                 | NO               | 70233                    |
| 8015            | AFW SYSTEM FLOW MEASUREMENT                        | 09-27-82           | 10                     | 02-25-83                | CR            | CLOSED                 | NO               | 70234                    |
| 8016            | POWER SUPPLIES TO CRVP EQUIPMENT                   | 09-27-82           | 9                      | 03-28-83                | CR            | CLOSED                 | NO               | 70235                    |
| 8017            | HVAC CONTROL TRANSFER SWITCH ELECTRICAL SEPARATION | 10-04-82           | 9                      | 06-03-83                | CR            | CLOSED                 | YES              | 70238                    |
| 8018            | CLASS 1 QUALIFICATION OF FCV 37 AND FCV 38         | 10-04-83           | 8                      | 03-09-83                | CR            | CLOSED                 | NO               | 70239                    |
| 8019            | EQUIP FOR AFW PUMPS IN SAME FIRE ZONE 3-Q-2        | 10-05-82           | 6                      | 02-25-83                | CR            | CLOSED                 | NO               | 70240                    |
| 8020            | FIRE PROTECTION/SEPARATION CRVP SYSTEM             | 10-04-82           | 6                      | 04-07-83                | CR            | CLOSED                 | NO               | 70241                    |
| 8021            | FIRE PROTECTION/SEPARATION AFW SYSTEM              | 10-13-82           | 15                     | 06-03-83                | CR            | CLOSED                 | NO               | 70243                    |
| 8022            | KA SIZING OF 4KV CKT BREAKERS                      | 10-12-82           | 10                     | 04-12-83                | CR            | CLOSED                 | NO               | 70244                    |
| 8023            | 480V UNDER VOLTAGE FOR LOCA                        | 10-12-82           | 6                      | 03-16-83                | CR            | CLOSED                 | NO               | 70245                    |
| 8024            | 480V UNDER VOLTAGE FOR NORMAL OPERATION            | 10-12-82           | 6                      | 03-16-83                | CR            | CLOSED                 | NO               | 70246                    |



# STATUS OF PHASE II IDVP ITEMS

| FILE NO. | SUBJECT  | REV. 0 DATE | LATEST REV. NO. | LATEST REV. DATE | STATUS | ACTION REQ'D BY | PHY. MODS | PG&E TASK NO. |
|----------|--|-------------|-----------------|------------------|--------|-----------------|-----------|---------------|
| 8025     | 4KV AND 480V UNDER VOLTAGE AFTER LOCA                      | 10-12-82    | 6               | 03-16-83         | CR     | CLOSED          | NO        | 70247         |
| 8026     | 480V UNDER VOLTAGE FOR FULL LOAD                           | 10-12-82    | 6               | 03-16-83         | CR     | CLOSED          | NO        | 70248         |
| 8027     | AFW STEAM TRAP DESIGN CHANGE                               | 10-13-82    | 6               | 02-11-83         | CR     | CLOSED          | NO        | 70249         |
| 8028     | HELB EFFECTS ON AFW PUMP MOTORS                            | 10-14-82    | 6               | 03-09-83         | CR     | CLOSED          | NO        | 70250         |
| 8029     | HELB EFFECTS ON AFWS PT-434 AND PUMPS                      | 10-14-82    | 6               | 03-09-83         | CR     | CLOSED          | NO        | 70251         |
| 8030     | HELB EFFECTS ON AFWS PT-433 AND PUMPS                      | 10-14-82    | 6               | 03-09-83         | CR     | CLOSED          | NO        | 70252         |
| 8031     | HELB EFFECTS ON AFWS LCV113 AND LCV115                     | 10-14-82    | 6               | 03-09-83         | CR     | CLOSED          | NO        | 70253         |
| 8032     | LOSS OF HSP CNTL OF LCV 110,111,113,115 DUE TO FIRE        | 10-13-82    | 9               | 06-03-83         | CR     | CLOSED          | YES       | 70254         |
| 8033     | HELB SG BLOWDOWN MODEL NON CONSERVATIVE METHOD             | 10-14-82    | 6               | 02-25-83         | CR     | CLOSED          | NO        | 70255         |
| 8034     | HELB PT ANAL FOR AREA GE                                   | 10-14-82    | 8               | 02-25-83         | CR     | CLOSED          | NO        | 70256         |
| 8035     | SMOKE DETECTORS IN CRVP INTAKE DUCTS                       | 10-14-82    | 9               | 04-07-83         | CR     | CLOSED          | YES       | 70257         |
| 8036     | H2 LINE ENCLOSURES   | 10-14-82    | 6               | 02-25-83         | CR     | CLOSED          | NO        | 70258         |
| 8037     | GAP IN AFWS FIRE BARRIER DAMPER FD-24                      | 10-14-82    | 6               | 12-02-82         | CR     | CLOSED          | NO        | 70259         |
| 8038     | FIRE ZONE 3-Q-2 COMMUNICATION WITH FIRE ZONE 3-R           | 10-14-82    | 6               | 02-25-83         | CR     | CLOSED          | NO        | 70260         |
| 8039     | FIRE ZONES 12-A,B,C COMMUNICATION WITH FIRE ZONES 13-A,B,C | 10-14-82    | 6               | 02-25-83         | CR     | CLOSED          | NO        | 70261         |
| 8040     | SG WATER INVENTORY ASSUMPTION FOR SUBMERGENCE ANALYSIS     | 10-22-82    | 8               | 02-22-83         | CR     | CLOSED          | NO        | 70264         |
| 8041     | CRVP POWER TRANSFER SWITCH SEPARATION                      | 10-22-82    | 8               | 03-11-83         | CR     | CLOSED          | NO        | 70265         |
| 8042     | AFWS & CRVP 120VAC SOURCE SEPARATION                       | 10-22-82    | 8               | 02-09-83         | CR     | CLOSED          | NO        | 70266         |



STATUS OF PHASE II IDVP ITEMS

| <u>FILE NO.</u> | <u>SUBJECT</u>  | <u>REV. 0 DATE</u> | <u>LATEST REV. NO.</u> | <u>LATEST REV. DATE</u> | <u>STATUS</u> | <u>ACTION REQ'D BY</u> | <u>PHY. MODS</u> | <u>PG&amp;E TASK NO.</u> |
|-----------------|---|--------------------|------------------------|-------------------------|---------------|------------------------|------------------|--------------------------|
| 8043            | AFWS REDUNDANT POWER SUPPLY SEPARATION                | 10-22-82           | 8                      | 02-25-83                | CR            | CLOSED                 | NO               | 70267                    |
| 8044            | AFWS CABLE SPLICES IN CONTROL CIRCUITS                | 10-22-82           | 10                     | 04-07-83                | CR            | CLOSED                 | NO               | 70268                    |
| 8045            | DIESEL GEN CONTROL CIRCUIT SEPARATION                 | 10-22-82           | 8                      | 02-09-83                | CR            | CLOSED                 | NO               | 70269                    |
| 8046            | CRVP FANS: POWER AND CONTROL CIRCUIT SUPPLIES         | 10-22-82           | 6                      | 03-15-83                | CR            | CLOSED                 | NO               | 70270                    |
| 8047            | STEAM GENERATOR BLOWDOWN VALVES CLOSURE - RELAY 3AFWP | 10-22-82           | 6                      | 04-07-83                | CR            | CLOSED                 | NO               | 70271                    |
| 8048            | AFW HOSE STATION DESIGN CHANGE                        | 10-25-82           | 6                      | 02-11-83                | CR            | CLOSED                 | NO               | 70272                    |
| 8049            | AFW SYSTEM-PIPE BREAK IN LINE 594                     | 10-25-82           | 16                     | 05-09-83                | CR            | CLOSED                 | NO               | 70273                    |
| 8050            | CRVP SYSTEM MODERATE ENERGY LINE BREAKS               | 10-25-82           | 6                      | 03-15-83                | CR            | CLOSED                 | NO               | 70274                    |
| 8051            | AFW SYSTEM-PRESSURE TRANSMITTER PT-432 CLASSIFICATION | 10-25-82           | 6                      | 03-09-83                | CR            | CLOSED                 | NO               | 70275                    |
| 8052            | AFWS CLASS 1E INSTRUMENTS ENVIRONMENT QUALIFICATION   | 10-25-82           | 6                      | 02-25-83                | CR            | CLOSED                 | NO               | 70276                    |
| 8053            | CRVP SYSTEM RADIATION MONITORS CLASSIFICATION         | 10-25-82           | 7                      | 02-25-83                | CR            | CLOSED                 | NO               | 70277                    |
| 8054            | AFWS CABLE CODING AND SEPARATION                      | 10-25-82           | 6                      | 03-15-83                | CR            | CLOSED                 | NO               | 70278                    |
| 8055            | AFW PUMP DISCH PRESS IND.PI-52A, PI-53A SEPARATION    | 10-25-82           | 6                      | 03-11-83                | CR            | CLOSED                 | NO               | 70279                    |
| 8056            | CRVP SYSTEM - EQUIPMENT ENVIRONMENT QUALIFICATION     | 10-25-82           | 6                      | 02-25-83                | CR            | CLOSED                 | NO               | 70280                    |
| 8057            | AFW, CRVP CONTROL PANELS SEPARATION                   | 10-25-82           | 9                      | 06-24-83                | CR            | CLOSED                 | YES              | 70281                    |





STATUS OF PHASE II IDVP ITEMS

| FILE NO. | SUBJECT  | REV. 0 DATE | LATEST REV. NO. | LATEST REV. DATE | STATUS | ACTION REQ'D BY | PHY. MODS | PG&E TASK NO. |
|----------|--|-------------|-----------------|------------------|--------|-----------------|-----------|---------------|
| 8058     | AFWS LCVS ENVIRONMENT QUALIFICATION  | 10-29-82    | 6               | 03-09-83         | CR     | CLOSED          | NO        | 70282         |
| 8059     | AFWS AND CRVP CLASS 1E CIRCUIT SEPARATION                                  | 10-29-82    | 6               | 04-07-83         | CR     | CLOSED          | NO        | 70283         |
| 8060     | AFW PUMP FLOW LIMITING CONTROL   | 10-29-82    | 6               | 03-15-83         | CR     | CLOSED          | NO        | 70284         |
| 8061     | AFW & CRVP MOTORS STARTING CAPABILITY OF 80% VOLTAGE                       | 11-09-82    | 10              | 03-15-83         | CR     | CLOSED          | NO        | 70307         |
| 8062     | AFW CONTROL VALVES MAX. DIFF. PRESSURE                                     | 11-18-82    | 9               | 06-02-83         | CR     | CLOSED          | YES       | 70314         |
| 8063     | AFW PUMP OVERCURRENT RELAY SETTINGS  | 11-22-82    | 9               | 04-12-83         | CR     | CLOSED          | NO        | 70318         |
| 8064     | AFW SYSTEM COMPONENTS POM 110, 111, 113, AND 115 ENVIRONMENT QUALIFICATION | 02-15-83    | 6               | 04-07-83         | CR     | CLOSED          | NO        | 70338         |
| 8065     | JET IMPINGEMENT REVIEW DISCREPANCY   | 06-08-83    | 6               | 07-20-83         | CR     | CLOSED          | NO        | 70358         |
| 9001     | BOTTOM MOUNTED INSTR. WELD DEFICIENCIES                                    | 11-02-82    | 3               | 02-22-83         | CR     | CLOSED          | NO        | 70286         |
| 9002     | BOTTOM MOUNTED INSTR. WELD SIZING APPROVAL                                 | 11-02-82    | 3               | 02-09-83         | CR     | CLOSED          | NO        | 70287         |
| 9003     | SEAL TABLE FILLET WELD UNDERSIZING   | 11-02-82    | 3               | 01-17-83         | CR     | CLOSED          | NO        | 70288         |
| 9004     | THIMBLE GUIDE TUBES ULTRASONIC TESTING                                     | 11-02-82    | 3               | 01-17-83         | CR     | CLOSED          | NO        | 70289         |
| 9005     | WELDING PROCEDURES-WELDER'S REQUALIFICATION                                | 11-02-82    | 3               | 01-17-83         | CR     | CLOSED          | NO        | 70290         |
| 9006     | SEAL LEAK DETECTION TUBING MATERIAL DESCRIPTIONS                           | 11-02-82    | 3               | 02-22-83         | CR     | CLOSED          | NO        | 70291         |
| 9007     | BOTTOM MOUNTED INSTR. FILLET WELD UNDERSIZING                              | 11-02-82    | 3               | 02-25-83         | CR     | CLOSED          | NO        | 70292         |
| 9008     | CONTAINMENT EXTERIOR CONCRETE SURFACE FINISH                               | 11-02-82    | 3               | 01-17-83         | CR     | CLOSED          | NO        | 70293         |
| 9009     | BMI-VESSEL CONNECTION RADIOGRAPH REVIEWS                                   | 11-02-82    | 3               | 01-17-83         | CR     | CLOSED          | NO        | 70294         |
| 9010     | DOCUMENTATION OF WELDING PROCEDURE REVIEWS                                 | 11-02-82    | 3               | 01-17-83         | CR     | CLOSED          | NO        | 70295         |
| 9011     | RC PIPING TRAVELER, VISUAL EXAMINATION                                     | 11-02-82    | 3               | 01-17-83         | CR     | CLOSED          | NO        | 70296         |



STATUS OF PHASE II IDVP ITEMS

| <u>FILE NO.</u> | <u>SUBJECT</u>                                     | <u>REV. 0 DATE</u> | <u>LATEST REV. NO.</u> | <u>LATEST REV. DATE</u> | <u>STATUS</u> | <u>ACTION REQ'D BY</u> | <u>PHY. MODS</u> | <u>PG&amp;E TASK NO.</u> |
|-----------------|--|--------------------|------------------------|-------------------------|---------------|------------------------|------------------|--------------------------|
| 9012            | WELDING PROC., INTERPASS TEMP. MONITORING          | 11-02-82           | 3                      | 01-17-83                | CR            | CLOSED                 | NO               | 70297                    |
| 9013            | BMI SUPPORTS DISCREPANCIES                         | 11-02-82           | 3                      | 02-22-83                | CR            | CLOSED                 | NO               | 70298                    |
| 9014            | DOC. OF HALOGEN CONTENT OF PENETRANT               | 11-02-82           | 3                      | 01-17-83                | CR            | CLOSED                 | NO               | 70299                    |
| 9015            | BATCH PLANT CERT. DATE, CONCRETE STRENGTH REG      | 11-02-82           | 3                      | 01-17-83                | CR            | CLOSED                 | NO               | 70300                    |
| 9016            | ALUMINUM USED IN CONTAINMENT GROUT                 | 11-02-82           | 3                      | 01-17-83                | CR            | CLOSED                 | NO               | 70301                    |
| 9017            | RC CROSSOVER RESTRAINT BOLT MATERIAL & LOCK WASHER | 11-02-82           | 3                      | 01-17-83                | CR            | CLOSED                 | NO               | 70302                    |
| 9018            | WELDERS QUALIFICATIONS PER CODE REQUIREMENT        | 11-02-82           | 3                      | 01-17-83                | CR            | CLOSED                 | NO               | 70303                    |
| 9019            | DOCUMENTATION OF EXAMS PERFORMED ON WELDS          | 11-02-82           | 3                      | 02-25-83                | CR            | CLOSED                 | NO               | 70304                    |
| 9020            | INACCURATE INFO ON RADIOGRAPHIC INSP. REPORT       | 11-02-82           | 3                      | 01-17-83                | CR            | CLOSED                 | NO               | 70305                    |
| 9021            | CONTAINMENT INTERIOR CONCRETE SURFACE DEFECTS      | 11-02-82           | 3                      | 01-17-83                | CR            | CLOSED                 | NO               | 70306                    |
| 9022            | BMI TUBING WELDS-WELD PROCEDURES NOT MET           | 11-10-82           | 3                      | 02-10-83                | CR            | CLOSED                 | NO               | 70308                    |
| 9023            | RCS-WELD PROCEDURES NOT MET                        | 11-10-82           | 3                      | 01-17-83                | CR            | CLOSED                 | NO               | 70309                    |
| 9024            | RCS-RECORD OF FERRITE READINGS                     | 11-10-82           | 3                      | 02-22-83                | CR            | CLOSED                 | NO               | 70310                    |
| 9025            | BMI TUBING SUPPORTS DRILLED HOLES                  | 11-10-82           | 3                      | 02-09-83                | CR            | CLOSED                 | NO               | 70311                    |
| 9026            | RCS-LIQUID PENETRANT EXAM DOCUMENTATION            | 11-10-82           | 6                      | 03-09-83                | CR            | CLOSED                 | NO               | 70312                    |
| 9027            | BMI TUBING-LIQUID PENETRANT DOCUMENTATION          | 11-10-82           | 3                      | 01-17-83                | CR            | CLOSED                 | NO               | 70313                    |
| 9028            | WELD DOCUMENTATION-WELDER IDENTIFICATION           | 11-19-82           | 3                      | 01-17-83                | CR            | CLOSED                 | NO               | 70315                    |
| 9029            | RCS-DEFICIENT CONDITIONS ON PIPING                 | 11-19-82           | 3                      | 02-25-83                | CR            | CLOSED                 | NO               | 70316                    |



ATTACHMENT III

OUTSTANDING  
IDVP REQUESTS FOR INFORMATION

LEGEND

- \* One asterisk denotes a revision since the last report.
- \*\* Two asterisks denote an addition since the last report.



OUTSTANDING IDVP REQUESTS FOR INFORMATION

| <u>REQUEST NO.</u> | <u>DATE OF REQUEST</u> | <u>DESCRIPTION OF REQUEST</u>                              | <u>ESTIMATED DELIVERY DATE</u> | <u>RESPONSIBLE GROUP</u> |
|--------------------|------------------------|--|--------------------------------|--------------------------|
| RLCA-1126-1**      | 09-12-83               | Analysis 8-306 (ITR-61)                                    | 09/20/83                       | PIPING                   |
| RLCA-1136-1**      | 09-15-83               | Information for listed completion sample analyses (ITR-61) | TBD                            | PIPING                   |
| RLCA-1163**        | 09-15-83               | Clarification of CF-140-T1 (ITR-64)                        | TBD                            | CIVIL                    |
| RLCA-1165**        | 09-19-83               | Listed 3D calculations (ITR-55)                            | TBD                            | CIVIL                    |





## ATTACHMENT IV

### OPEN ITEMS

#### LEGEND

- \* Asterisk denotes item with revisions this reporting period.
- \*\* Status of piping issues in general are reflected in Tables 2 and 4.
- \*\*\* Status of civil/structural issues in general are reflected in Tables 3 and 4.
- 1. TASK: The number assigned by PGandE for tracking.
- 2. INITIATING DOCUMENT: The document which first identified the open item to the IDVP.
- 3. IDENT DATE: The date the problem was identified (year-month-day).
- 4. ECD: Estimated completion date.

Note 1: Task numbers are not necessarily sequential for this listing. All 70000 series task numbers are dedicated to IDVP items or OIs.

Note 2: The error class and percent complete for modifications are no longer applicable for the open item noted. The physical modifications are correlated with Open Item No. 37.



## STATUS OF PG&amp;E OPEN ITEMS

| TASK  | INITIATING DOCUMENT                                       | IDENT DATE | ECN              | DESCRIPTION   | STATUS DESCRIPTION OF RESOLUTION  | CONCLUSIVE STATEMENT OF RESOLUTION   | REFERENCE TO ITP PHASE I FINAL REPORT         | ERROR CLASS PER IDVP | % ANALYSIS COMPLETE | % MODIFICATIONS COMPLETE |
|-------|---|------------|------------------|---|---|--|---|----------------------|---------------------|--------------------------|
| 70098 | Semimonthly Status Report No. 7<br>Other Findings, Item 1 | 820212     | 830406<br>CLOSED | PG&E Open Item: Modeling of all annulus area valves was reviewed. Six were found to be modeled incorrectly.   | The initial concern addressed inappropriate modeling of valve eccentric masses at the pipe center line and all analyses were reviewed to locate modeling errors of this type. The Internal Technical Program includes review and reanalysis, as necessary, for other valve modeling issues such as extended structure stiffness, valve weights and location of the extended mass center of gravity. | New piping analyses have been performed. These analyses used the as-built configuration as input, and the valves were modeled in accordance with DCP Procedure P-11. All pipe stresses are within allowable values. This OI is closed; valve modeling for piping reevaluation is addressed in OI 37. | Section 2.2.1, 2.2.1.3.3.2, 2.2.2 2.2.2.3.1.2 | Note 2               | 100                 | NA                       |
| 70099 | Semimonthly Status Report No. 7<br>Other Findings, Item 2 | 820212     | 820521<br>CLOSED | PG&E Open Item: The digitization of the east-west translational Hosgr1 spectra for the 140 ft elevation in the auxiliary building has been found to contain an error. | All piping analyses were reviewed to identify affected piping. One analysis was found to need reanalysis. This piping analysis was rerun.   | Reanalysis is complete, and support redesign and qualification are complete. This item is closed.  | Section 2.1.2                                 | A                    | 100                 | 100                      |



## STATUS OF PG&amp;E OPEN ITEMS

| TASK  | INITIATING DOCUMENT                                    | IDENT DATE | ECO              | DESCRIPTION   | STATUS DESCRIPTION OF RESOLUTION   | CONCLUSIVE STATEMENT OF RESOLUTION  | REFERENCE TO ITP PHASE I FINAL REPORT | ERROR CLASS PER IDVP | % ANALYSIS COMPLETE | % MODIFICATIONS COMPLETE |
|-------|--|------------|------------------|---|--|---|---------------------------------------|----------------------|---------------------|--------------------------|
| 70100 | Semimonthly Status Report No. 7 Other Findings, Item 3 | 820212     | 830930           | PG&E Open Item: The method used to calculate raceway weights may have resulted in an underestimation of the weights of some conduits. A thorough reverification program for all raceway supports will be conducted. | A review of all safety-class raceway supports has been conducted. The supports either have been qualified by analysis or will be modified.                                       |   | Section 2.4                           | A                    | 100                 | ***                      |
| 70101 | Semimonthly Status Report No. 7 Other Findings, Item 4 | 820212     | 820315<br>CLOSED | PG&E Open Item: Review of all Unit 1 small bore piping has identified 42 supports requiring vertical restraint where only a single rod was utilized. Modification of these supports will be made.                   | All small bore piping single rod supports required to function as vertical restraints will be identified and modified to provide restraint to both upward and downward movement. | Forty-two single rod supports were found in locations which required vertical restraint and these supports have been modified to prevent uplift. This item is closed.   | Section 2.2.4.1.1                     | A                    | 100                 | 100                      |
| 70102 | Semimonthly Status Report No. 7 Other Findings, Item 5 | 820212     | 830514<br>CLOSED | PG&E Open Item: One valve list in the Hosgri report was not updated as required by a licensing commitment.  | A complete listing of all Design Class 1 active valves will be prepared and reviewed to ensure that the valves are qualified.  | DCM M-58 has been prepared and issued which identifies all active valves to be seismically qualified as well as corresponding allowable accelerations and natural frequencies. This OI is closed; the qualification of the valves is addressed in OI37. | Section 2.2.1 2.2.1.3.4 2.2.2.3.2.2   | A or B               | 100                 | NA                       |



STATUS OF PGand ITEMS

| TASK  | INITIATING DOCUMENT                                       | IDENT DATE | ECOD             | DESCRIPTION   | STATUS DESCRIPTION OF RESOLUTION   | CONCLUSIVE STATEMENT OF RESOLUTION   | REFERENCE TO ITP PHASE I FINAL REPORT        | ERROR CLASS PER IDVP | % ANALYSIS COMPLETE | % MODIFI- CATIONS COMPLETE |
|-------|---|------------|------------------|---|--|--|--|----------------------|---------------------|----------------------------|
| 70103 | Semimonthly Status Report No. 7<br>Other Findings, Item 6 | 820212     | 820420<br>CLOSED | PG&E Open Item:<br>Certain small bore piping spans have been identified as deviating from seismic criteria. Review and analysis will be performed to determine extent and significance. | A large sample of small bore piping has been reviewed and overspans identified. Analysis has been completed to identify those spans which may incur seismic stresses exceeding allowables. The percentage of spans in this class relative to the total population is 0.19%. Design instructions to add supports which would eliminate piping over-stress were issued. Verification of support qualifications associated with overspans is complete and all supports reviewed were found to comply with the original acceptance criteria. | This item is closed for the specific issue identified. However, the generic issue of small bore piping overspans is addressed in the Internal Technical Program. | Section 2.2.2, 2.2.2.3.3, 2.2.4, 2.2.4.3.2.2 | A                    | 100                 | 100                        |





## STATUS OF PG&amp;E ITEMS

| TASK   | INITIATING DOCUMENT                                       | IDENT DATE | ECO              | DESCRIPTION   | STATUS DESCRIPTION OF RESOLUTION   | CONCLUSIVE STATEMENT OF RESOLUTION  | REFERENCE TO ITP PHASE I FINAL REPORT                         | ERROR CLASS PER IDVP | % ANALYSIS COMPLETE | * MODIFICATIONS COMPLETE |
|--------|---|------------|------------------|---|--|---|---|----------------------|---------------------|--------------------------|
| 70104  | Semimonthly Status Report No. 7<br>Other Findings, Item 7 | 820212     | 830406<br>CLOSED | PG&E Open Item:<br>Piping review of the annulus revealed two thermal analyses which used incorrect modeling of supports.  | The two thermal analyses have been rerun and supports qualified. Also, all thermal analyses are being reviewed as part of the Internal Technical Program and those found to contain support modeling errors are being rerun and associated supports are being requalified.   | New design analyses have been performed. These analyses used the as-built configuration as input. All stresses are within allowable values. This OI is closed; the review of all other thermal analyses for the piping evaluation is addressed in OI 37.  | Section 2.2.1, 2.2.1.3.2.1, 2.2.2, 2.2.2.3.2.1 2.2.2.3.3      | Note 2               | 100                 | NA                       |
| 70105* | Semimonthly Status Report No. 7<br>Other Findings, Item 8 | 820212     | 830923           | PG&E Open Item:<br>Piping with supports attached to the containment internal structure above elevation 140 ft were dynamically analyzed using 140 ft containment interior spectra. In addition, piping, electrical raceways and supports attached to containment exterior pipeway were analyzed using containment exterior spectra. Further analysis is being performed to verify appropriateness of these assumptions. | Appropriate spectra have been developed. The new spectra have been compared to spectra used in the previous qualifications. Where qualifying spectra do not envelope the new spectra, analyses have been performed to qualify piping systems and electrical raceway to criteria. Modifications are not required. Completion is being documented. | The appropriate spectra have been developed. DCM C-17 includes Hosgri spectra for the containment interior above E1. 140' and for the pipeway. DCMs C-25 and C-30 include DDE and DE spectra for the interior structure above E1. 140'. The DDE and DE spectra for the containment exterior in DCMs C-25 and C-30 are to be used for the pipeway. | Section 2.2.1, 2.2.1.3.2.2, 2.2.2, 2.2.2.3.2.1, 2.2.2.3.3 2.4 | B                    | 100                 | NA                       |



## STATUS OF PG&amp;E OPEN ITEMS

| TASK  | INITIATING DOCUMENT                                     | IDENT DATE | ECD              | DESCRIPTION   | STATUS DESCRIPTION OF RESOLUTION   | CONCLUSIVE STATEMENT OF RESOLUTION   | REFERENCE TO ITP PHASE I FINAL REPORT                   | ERROR CLASS PER IDVP | % ANALYSIS COMPLETE | % MODIFICATIONS COMPLETE |
|-------|---|------------|------------------|---|--|--|---|----------------------|---------------------|--------------------------|
| 70106 | Semimonthly Status Report No. 7 Other Findings, Item 9  | 820212     | 830406<br>CLOSED | PG&E Open Item: One case of a pipe support design with fewer pipe lugs than required by design criteria, resulting in local pipe overstress, has been identified. | All welded pipe attachment designs are being reviewed and qualified or redesigned. Included in this review are local pipe stress effects.  | The pipe support identified has been modified to reflect the current piping analysis. This OI is closed; the review of all pipe supports against pipe lug design criteria for the piping reevaluation is addressed in OI 37.   | Section 2.2.3, 2.2.3.3.1, 2.2.4 2.2.4.3.1.4             | Note 2               | 100                 | NA                       |
| 70107 | Semimonthly Status Report No. 7 Other Findings, Item 10 | 820212     | 830406<br>CLOSED | PG&E Open Item: Seven analyses were identified for which the spectra sets used were not enveloped by the appropriate revised reoriented spectra.                  | The seven analyses have been rerun using appropriate spectra sets and all remaining piping analyses are being reviewed to assure use of appropriate spectra. Where required, analyses are being rerun. Modification are being performed as required. | New design analyses have been performed. The current design analyses used the appropriate spectra in accordance with DCP Procedures P-11 and P-29. This OI is closed; the review of the remaining analyses and qualification of the associated pipe supports for the piping reevaluation are addressed in OI 37. | Section 2.2.1, 2.2.1.3.2.2, 2.2.2 2.2.2.3.2.1 2.2.2.3.3 | Note 2               | 100                 | NA                       |
| 70108 | Semimonthly Status Report No. 7 Other Findings, Item 11 | 820212     | 820910<br>CLOSED | PG&E Open Item: Dynamic properties used in the seismic qualification of the plant exhaust vent will be reviewed.  | The plant vent design was reviewed. An appropriate model was developed. A dynamic analysis was performed.  | A dynamic analysis of the plant vent has been completed. The vent and its supports have been determined to meet criteria. This item is closed.   | None  | B                    | 100                 | NA                       |



## STATUS OF PG&amp;E OPEN ITEMS

| TASK   | INITIATING<br>DOCUMENT   | IDENT<br>DATE | ECD              | DESCRIPTION  | STATUS<br>DESCRIPTION OF RESOLUTION  | CONCLUSIVE<br>STATEMENT<br>OF RESOLUTION  | REFERENCE TO<br>ITP PHASE I<br>FINAL REPORT                              | ERROR<br>CLASS<br>PER IDVP | %<br>ANALYSIS<br>COMPLETE | * MODIFI-<br>CATIONS<br>COMPLETE |
|--------|--|---------------|------------------|--|--|---|--|----------------------------|---------------------------|----------------------------------|
| 70109* | Semimonthly<br>Status Report<br>No. 7<br>Other Findings<br>Item 12 | 820212        | 830916<br>CLOSED | PG&E Open Item:<br>Some masses were represented<br>incorrectly in the formulation<br>of the dynamic model<br>of the containment interior<br>structure used for generating<br>vertical response spectra for<br>the annulus structure. | Subsequent to this<br>concern, the annulus<br>structure was modified.<br>The modified structure<br>with correct masses was<br>modeled to generate<br>revised floor response<br>spectra. These spectra<br>were used for structure,<br>system, and component<br>qualification. | The revised<br>floor response<br>spectra, used<br>for qualifica-<br>tion, were<br>issued in DCM<br>C-17, Rev. 6.<br>This item is<br>closed.   | Section<br>2.1.1   | B                          | 100                       | NA                               |
| 70141  | Semimonthly<br>Status Report<br>No. 8<br>Open Item 13              | 820127        | 830406<br>CLOSED | PG&E Open Item:<br>Numerous discrepancies have<br>been identified between the<br>as-built piping configurations<br>and the piping isometric<br>drawings.   | Audits, drawing revisions<br>and, as necessary, plant<br>modifications are being<br>performed. Field as-<br>built checks are being<br>conducted to verify<br>design information.   | This OI is<br>closed. The<br>concerns related<br>to as-built<br>piping configu-<br>rations for the<br>piping reevalu-<br>ation are addres-<br>sed in the DCP<br>Corrective Action<br>Program for<br>piping and in<br>OI 37. | Section<br>2.2.1,<br>2.2.1.3.2.1,<br>2.2.2,<br>2.2.2.3.2.1,<br>2.2.2.3.3 | Note 2                     | 100                       | NA                               |



## STATUS OF PG&amp;E ITEMS

| TASK  | INITIATING<br>DOCUMENT                                | IDENT<br>DATE | ECD              | DESCRIPTION   | STATUS<br>DESCRIPTION OF RESOLUTION   | CONCLUSIVE<br>STATEMENT<br>OF RESOLUTION  | REFERENCE TO<br>ITP PHASE I<br>FINAL REPORT     | ERROR<br>CLASS<br>PER IDVP | %<br>ANALYSIS<br>COMPLETE | % MODIFI-<br>CATIONS<br>COMPLETE |
|-------|---|---------------|------------------|---|---|---|---|----------------------------|---------------------------|----------------------------------|
| 70142 | Semimonthly<br>Status Report<br>No. 8<br>Open Item 14 | 820224        | 820421<br>CLOSED | PG&E Open Item:<br>A deficiency in the small bore seismic anchor movement design criteria document was found during review & requalification of small bore piping for attached large bore piping revised seismic displacements. The instruction for projection of skewed lines into effective lengths for the appropriate planes resulted in greater span lengths than the true projected length. The instruction will be revised and all small bore piping reviewed and qualified. | The instruction was corrected. Small bore piping attached to dynamically analyzed large bore piping was reviewed and reanalyzed using correct projected span lengths.                 | Small bore piping attached to dynamically analyzed large bore piping has been reviewed and analyzed. No modifications were found to be required. This item is closed.   | Section 2.2.2                                   | C                          | 100                       | NA                               |
| 70143 | Semimonthly<br>Status Report<br>No. 9<br>Open Item 15 | 820309        | 830406<br>CLOSED | PG&E Open Item:<br>Documentation for qualification of certain small bore piping support standard details for bidirectional loading cannot be located. The existing standard details will be requalified.  | The standard support details have been qualified and modifications will be performed, if required. The effects of spectra revisions and insulation weight was included in the review. | The load capacity rating for small bore pipe support standard details has been performed. This OI is closed; the acceptance of installation of small bore piping for the piping reevaluation is addressed in OI 37. | Section 2.2.4,<br>bore pipe support 2.2.4.3.1.1 | Note 2                     | 100                       | NA                               |





## STATUS OF PG&amp;E OPEN ITEMS

| TASK   | INITIATING DOCUMENT                             | IDENT DATE | ECD              | DESCRIPTION   | STATUS DESCRIPTION OF RESOLUTION  | CONCLUSIVE STATEMENT OF RESOLUTION   | REFERENCE TO ITP PHASE I FINAL REPORT     | ERROR CLASS PER IDVP | % ANALYSIS COMPLETE | % MODIFICATIONS COMPLETE |
|--------|---|------------|------------------|---|---|--|---|----------------------|---------------------|--------------------------|
| 70144  | Semimonthly Status Report No. 9<br>Open Item 16 | 820309     | 830406<br>CLOSED | PG&E Open Item:<br>The existing file 44 Hosgri horizontal seismic coefficient for the auxiliary building at elevation 163 ft is 5 ft. It should be 8.5.   | The file 44 horizontal and vertical seismic coefficients have been verified for consistency with current spectra. Changes are being reviewed for effect on design and modifications performed, if required.   | The horizontal and vertical seismic coefficients have been verified for consistency with current spectra and the pertinent DCM. This OI is closed; the qualification of the affected piping and pipe supports for the piping reevaluation is addressed in OI 37. | Section 2.2.4, 2.2.4.3.1.1, 2.2.4.3.2.2   | Note 2               | 100                 | NA                       |
| 70145  | Semimonthly Status Report No. 9<br>Open Item 17 | 820309     | 830406<br>CLOSED | PG&E Open Item:<br>Seismic anchor movement (SAM) effects were not addressed for large bore PG&E design Class I lines that were installed by span criteria and attached to computer analyzed lines.  | All large bore piping have been analyzed by computer. The effects of SAM has been considered.   | All large bore Class I lines have been identified and reanalyzed by computer dynamic analysis techniques, which include the SAM effects. The OI is closed; the requalification of pipe supports for the piping reevaluation is addressed in OI 37.               | Section 2.2.1, 2.2.1.3.1.1                | Note 2               | 100                 | NA                       |
| 70146* | Semimonthly Status Report No. 9<br>Open Item 18 | 820309     | 830923           | PG&E Open Item:<br>Class I mechanical and HVAC equipment, piping and electrical conduits for the auxiliary saltwater system in the intake structure were qualified to the Hosgri ground response spectra instead of the floor response spectra. | Seismic analyses for auxiliary saltwater system piping and electrical conduit have been reviewed to assure that qualification is maintained. Qualification has been demonstrated for the auxiliary saltwater pumps, but is being verified by review of as-builts. Completion is being documented. | Correct floor response spectra have been developed. The auxiliary saltwater pumps have been analyzed to the correct spectra.   | Section 2.2.1, 2.2.1.3.2.2, 2.3, 2.4, 2.5 | A or B               | 100                 | NA                       |



STATUS OF PG&E OPEN ITEMS

| TASK   | INITIATING DOCUMENT                              | IDENT DATE | ECD              | DESCRIPTION   | STATUS DESCRIPTION OF RESOLUTION   | CONCLUSIVE STATEMENT OF RESOLUTION  | REFERENCE TO ITP PHASE I FINAL REPORT | ERROR CLASS PER IDVP | % ANALYSIS COMPLETE | % MODIFI- CATIONS COMPLETE |
|--------|--|------------|------------------|---|--|---|---------------------------------------|----------------------|---------------------|----------------------------|
| 70148* | Semimonthly Status Report No. 9<br>Open Item 19  | 820309     | 830923<br>CLOSED | PG&E Open Item:<br>The NRC considers that the 3D analysis of the containment polar crane shows that the results of the 2D non-linear analysis included in the Hosgri report are not conservative.   | The polar crane has been reanalyzed to assure that design complies with seismic criteria. The 3D analysis has identified areas that require strengthening. Modifications have been completed and are being documented.   | The 3D analysis of the polar crane has resulted in modifications which have been completed. | Section 2.1.1.5                       | A                    | 100                 | ***                        |
| 70147  | Semimonthly Status Report No. 9<br>Open Item 20  | 820309     | 831115           | PG&E Open Item:<br>The seismic analysis of the containment dome service crane utilized some results of the 3D nonlinear polar crane analysis. These analyses have not yet been submitted for NRC review.  | The dome service crane has been reanalyzed, using input from the polar crane analysis. This is not a fuel load item since the crane will be tied down and inoperable during fuel load.   | The dome service crane has been reanalyzed. Modifications are required.                     | Section 2.1.1.5                       | A                    | ***                 | ***                        |
| 70161* | Semimonthly Status Report No. 10<br>Open Item 21 | 820322     | 830930           | PG&E Open Item:<br>Calculations made by EDS for 14 in. HVAC duct support loadings used incorrect seismic response spectra in some cases. This may have resulted because the spectra provided by the DCP (shown in Appendix A of the EDS calculation file) inadvertently omitted designating the elevation 163 ft spectra as pertaining to the auxiliary building only. Apparently, EDS personnel mistakenly assumed that those spectra could be used for seismic loading at elevation 163 ft in the turbine building. | New response spectra at elevation 163 ft in the turbine building have been developed by the DCP. The HVAC duct and its supports have been re-analyzed for these new spectra. The turbine building has been checked for the new support loads resulting from the reanalyzed HVAC duct supports. Modifications to duct supports are in progress. |   | Section 2.5.3                         | A                    | ***                 | ***                        |



## STATUS OF PG&amp;E OPEN ITEMS

| TASK  | INITIATING<br>DOCUMENT                                 | IDENT<br>DATE | ECO    | DESCRIPTION   | STATUS<br>DESCRIPTION OF RESOLUTION   | CONCLUSIVE<br>STATEMENT<br>OF RESOLUTION  | REFERENCE TO<br>ITP PHASE I<br>FINAL REPORT                | ERROR<br>CLASS<br>PER IDVP | %<br>ANALYSIS<br>COMPLETE | % MODIFI-<br>CATIONS<br>COMPLETE |
|-------|--|---------------|--------|---|---|---|--|----------------------------|---------------------------|----------------------------------|
| 70172 | Semimonthly<br>Status Report<br>No. 11<br>Open Item 22 | 820405        | 830406 | PG&E Open Item:<br>CLOSED The reactor coolant system<br>pressurizer supports and the<br>component cooling water heat<br>exchanger were modeled in the<br>piping analyses as rigid.<br>Rigid modeling may not be<br>appropriate. | Review of the pressurizer<br>support determined the<br>stiffness to be $2.04 \times 10^8$<br>lb/in., which is<br>consistent with the<br>Diablo Canyon criteria<br>for modeling as rigid.<br>The analysis of piping<br>with the actual component<br>cooling water heat<br>exchanger stiffness<br>resulted in support load<br>increases but acceptable<br>pipe stress. Actions are<br>in progress to identify<br>all equipment that does<br>not qualify for rigid<br>modeling and to perform<br>reanalysis as required. | The stiffness of<br>the pressurizer<br>supports is con-<br>sistent with the<br>DCP criteria for<br>modeling as<br>rigid. The cur-<br>rent design<br>analysis con-<br>sidered the<br>flexibility of<br>the CCW heat ex-<br>changer by apply-<br>ing the displace-<br>ments of the HX<br>at the nozzle<br>in the seismic<br>anchor movement<br>analysis. All<br>piping stresses<br>are within allow-<br>able values.<br>This OI is<br>closed; the addi-<br>tional analyses<br>and requalifica-<br>tion of asso-<br>ciated piping<br>systems anchored<br>by equipment pre-<br>viously modeled<br>as rigid for the<br>piping reevalu-<br>ation are ad-<br>dressed in OI 37. | Section<br>2.2.1,<br>2.2.1.3.3.2,<br>2.2.2,<br>2.2.2.3.2.1 | Note 2                     | 100                       | NA                               |



STATUS OF PGandE OPEN ITEMS

| STATUS OF PENDING OPEN ITEMS |  |            |                  |   |   |  |                                       |                      |                     |                          |
|------------------------------|--|------------|------------------|---|---|--|---------------------------------------|----------------------|---------------------|--------------------------|
| TASK                         | INITIATING DOCUMENT                              | IDENT DATE | ECD              | DESCRIPTION   | STATUS DESCRIPTION OF RESOLUTION  | CONCLUSIVE STATEMENT OF RESOLUTION   | REFERENCE TO ITP PHASE I FINAL REPORT | ERROR CLASS PER IDVP | % ANALYSIS COMPLETE | % MODIFICATIONS COMPLETE |
| 70174                        | Semimonthly Status Report No. 12<br>Open Item 23 | 820412     | 830408<br>CLOSED | PG&E Open Item:<br>The Blume Internal Review has determined that several computer analyses were performed before it was required that all computer analyses be QA verified. Each such program is being investigated thoroughly.   | QA verification was either confirmed or provided for all runs of all programs used by URS/Blume for safety-related structures.  | Six out of 864 computer runs needed further QA verification. The small differences between the results of the original six runs and the corresponding verification runs were insignificant. This item is closed. | Appendix 1A                           | Deviation 100        |                     | NA                       |
| 70175*                       | Semimonthly Status Report No. 12<br>Open Item 24 | 820414     | 830930           | PG&E Open Item:<br>The Blume Internal Review has identified several questions concerning the turbine building analysis. These questions are related to the mathematical modeling and computer analysis of the building and to the effect of some of the Hosgri and post-TMI modifications on the building response.   | The DCP is reviewing each area of concern to determine its resolution. In addition, the DCP is performing parametric studies considered necessary to ensure that qualification is maintained. No modifications are required as a result of this OI. | Analysis is complete and is being documented.  | Section 2.1.4                         | Open item            | ***                 | ***                      |
| 70176                        | Semimonthly Status Report No. 12<br>Open Item 25 | 820420     | 830930           | PG&E Open Item:<br>The Blume Internal Review has identified questions related to the seismic analysis of the containment interior. These questions are insufficiently addressed in the existing documentation of the analyses, and relate to the mass, shear values, stiffness, and to the centers of mass and rigidity of the model as well as to the interpretation of some of the results. | The DCP is reviewing each area of concern. In addition, the DCP is performing parametric studies considered necessary to ensure that qualification is maintained.   |  | Section 2.1.1                         | Open Item            | ***                 | ***                      |





## STATUS OF PG&amp;E OPEN ITEMS

| TASK  | INITIATING<br>DOCUMENT                                 | IDENT<br>DATE | ECD              | DESCRIPTION  | STATUS<br>DESCRIPTION OF RESOLUTION  | CONCLUSIVE<br>STATEMENT<br>OF RESOLUTION   | REFERENCE TO<br>ITP PHASE I<br>FINAL REPORT | ERROR<br>CLASS<br>PER IDVP | %<br>ANALYSIS<br>COMPLETE | % MODIFI-<br>CATIONS<br>COMPLETE |
|-------|--|---------------|------------------|--|--|--|---|----------------------------|---------------------------|----------------------------------|
| 70183 | Semimonthly<br>Status Report<br>No. 13<br>Open Item 26 | 820504        | 820611<br>CLOSED | PG&E Open Item:<br>The Blume Internal Review has requested URS/Blume to revise the auxiliary building report to reflect the actual time history used in the analysis (20 rather than 24 seconds long) and to supplement the calculations to demonstrate the appropriateness of the truncated time-history.   | The auxiliary building report, "Diablo Canyon Nuclear Power Plant, Auxiliary Building Dynamic Seismic Analysis for the 7.5M Hosgri Earthquake", has to be revised to reflect the actual time-history used in the analysis performed by URS/Blume (20 rather than 24 seconds long). Calculations to determine the appropriateness of the truncated time-history were performed. The analysis was rerun using the 24-second time history. The results between the 24- and the 20- second time-histories were compared and found to be identical. | The report has been revised to reflect the actual time-history used. Calculations have been included in revision 1 of the calculation files which demonstrate that the truncated time-history produces an identical response spectrum to that of the original time-history. This item is closed. | Section 2.1.2                               | C                          | 100                       | NA                               |
| 70184 | Semimonthly<br>Status Report<br>No. 13<br>Open Item 27 | 820503        | 830418<br>CLOSED | PG&E Open Item:<br>The Blume Internal Review has identified a possible discrepancy in the correlation between intake structure input spectrum and floor response spectra. This may affect the intake structure crane analysis. It was also noted that the intake structure seismic analysis did not include the effects of a tsunami after possible seismic damage to the intake flow divider walls. | The DCP has developed floor response spectra for the intake structure and has analyzed the intake structure crane with these spectra. The effects of a tsunami on the intake structure have been reviewed and no modifications are needed for tsunami.   | The intake crane has been qualified with the correct floor response spectra and the intake structure has been reviewed for the effects of tsunami forces. No modifications were needed as a result of this open item.  | Section 2.1.5                               | C                          | 100                       | NA                               |



## STATUS OF PG&amp;E OPEN ITEMS

| TASK  | INITIATING DOCUMENT                              | IDENT DATE | ECO              | DESCRIPTION   | STATUS DESCRIPTION OF RESOLUTION   | CONCLUSIVE STATEMENT OF RESOLUTION  | REFERENCE TO ITP PHASE I FINAL REPORT        | ERROR CLASS PER IDVP | % ANALYSIS COMPLETE | % MODIFICATIONS COMPLETE |
|-------|--|------------|------------------|---|--|---|--|----------------------|---------------------|--------------------------|
| 70185 | Semimonthly Status Report No. 13<br>Open Item 28 | 830131     | 830418<br>CLOSED | PG&E Open Item:<br>An electrical design review has found that incorrect circuit breakers were supplied for certain 125 VDC circuits. 20,000 amp interrupting capacity breakers were specified, however 10,000 amp breakers were received.   | 20,000 amp interrupting capacity breakers were procured and will be installed.   | Replacement breakers have been installed that meet specifications.  | None   | A                    | 100                 | 100                      |
| 70186 | Semimonthly Status Report No. 13<br>Open Item 29 | 820507     | 830406<br>CLOSED | PG&E Open Item:<br>Pipe support spacing tables for noncomputer analyzed piping do not include (1) the effect of pipe insulation weight, or (2) piping greater than 4 in. diameter.  | New spacing tables which consider the weight of insulation have been prepared and the effect on piping and support design is being determined. Large bore piping will be reanalyzed by computer. Modifications, if required, are being made. | The pipe support spacing tables for non-computer analyzed Class 1 small bore piping (2" and smaller) have been verified and the appropriate DCM issued. Large bore pipe is computer analyzed as dictated by DCP procedure. This OI is closed; qualification of pipe supports, including the effect of insulation weight, is addressed in OI 37. | Section 2.2.1, 2.2.2, 2.2.2.3.3, 2.2.4.3.2.2 | Note 2               | 100                 | NA                       |
| 70198 | Semimonthly Status Report No. 14<br>Open Item 30 | 820521     | 830207<br>CLOSED | PG&E Open Item:<br>During the addition in 1979 of the control room pressurization system, the vital electrical power supply to the redundant control room heating, ventilation, and air conditioning (HVAC) system for each unit was changed. This change defeated the ability of the Unit 1 control room HVAC system to meet the single failure criteria if Unit 2 were not operating. | Transfer switches will be added which will allow system components to be supplied from either Unit 1 or Unit 2 power sources.  | This item is closed on the basis that the concern reported and addressed in EOI File 8012 is the same concern reported in File OI 30.   | None   | A                    | NA                  | NA                       |



STATUS OF PG&E OPEN ITEMS

| TASK   | INITIATING DOCUMENT                              | IDENT DATE | ECD              | DESCRIPTION   | STATUS DESCRIPTION OF RESOLUTION   | CONCLUSIVE STATEMENT OF RESOLUTION  | REFERENCE TO ITP PHASE 1 FINAL REPORT | ERROR CLASS PER IDVP | % ANALYSIS COMPLETE | % MODIFICATIONS COMPLETE |
|--------|--|------------|------------------|---|--|---|---------------------------------------|----------------------|---------------------|--------------------------|
| 70202  | Semimonthly Status Report No. 15<br>Open Item 31 | 820604     | 830518<br>CLOSED | PG&E Open Item:<br>The Blume Internal Review has identified certain items which require further investigation to verify the acceptability of welded pipe attachments at the main steam and feedwater piping anchor. The anchor is located on column line G. | Reanalysis of the main steam and feedwater piping anchor pipe attachments and welds will be performed. The pipe attachments and welds designs will be reviewed to determine compliance to seismic criteria. Modifications will be performed, if necessary.                                   | The as-built structural evaluation of the main steam and feedwater G-line anchor has been performed and concludes that the support is acceptable without modification.                | Section 2.2.3, 2.2.3.3.1              | A or B <sup>1</sup>  | 100                 | NA                       |
| 70203* | Semimonthly Status Report No. 15<br>Open Item 32 | 820607     | 830923           | PG&E Open Item:<br>Models and assumptions used in the analyses for the seismic qualification of the fuel handling building steel superstructure may have resulted in designs which do not totally satisfy all applicable criteria.                          | A study has been performed to determine what modifications are needed. The structure, with modifications, has been reanalyzed to assure conformance to criteria. Modifications have been completed. A final verification from as-builts has been completed and documentation is in progress. | Modification of the fuel handling building has been completed. The modifications include additional bracing in the walls and roof, with stronger connections throughout the building. | Section 2.1.3                         | A                    | 100                 | ***                      |
| 70212* | Semimonthly Status Report No. 19<br>Open Item 33 | 820813     | 830930           | PG&E Open Item:<br>A review of the Hosgrl qualification calculations for Class I HVAC duct supports identified a generic support type which apparently does not satisfy the applicable criteria.  | A review of all Class I HVAC duct support designs has been completed to determine their seismic adequacy. Modifications are being performed where necessary.   |   | Section 2.5.4                         | A                    | ***                 | ***                      |



## STATUS OF PG&amp;E ITEMS

| TASK   | INITIATING DOCUMENT                              | IDENT DATE | ECD              | DESCRIPTION   | STATUS DESCRIPTION OF RESOLUTION   | CONCLUSIVE STATEMENT OF RESOLUTION  | REFERENCE TO ITP PHASE I FINAL REPORT | ERROR CLASS PER IDVP | % ANALYSIS COMPLETE | % MODIFICATIONS COMPLETE |
|--------|--|------------|------------------|---|--|---|---------------------------------------|----------------------|---------------------|--------------------------|
| 70327* | Semimonthly Status Report No. 28<br>Open Item 34 | 821213     | 830930           | PG&E Open Item:<br>It has been postulated that under certain assumed failure modes the CCW system may not meet its licensing criteria.  | The DCP has provided information to the NRC pertaining to seismic qualification, basis for 64° ocean temperature, and maximum flow/single failure analysis request by the Staff.   | The NRC issued SSER No. 16 on August 26, 1983. This SSER accepted PG&E's resolution to this issue.                  |                                       | Open Item            | 99                  | 100                      |
| 70332* | Semimonthly Status Report No. 31<br>Open Item 35 | 830207     | 830916<br>CLOSED | PG&E Open Item:<br>Deficiencies have been identified in the PG&E STRUDL-II computer program. This general purpose program is used in applications such as platforms, base plates, pipe support frames, and raceway supports.        | The deficiencies in STRUDL-II have been evaluated to determine the impact on analyses that have been performed using this computer program. No physical modifications are required. This item has no safety significance.  | A representative sample has shown no significant impact on analyses using STRUDL-II. This item was closed 09/14/83. |                                       | B                    | 100                 | NA                       |
| 70333* | Semimonthly Status Report No. 31<br>Open Item 36 | 830207     | 830927           | PG&E Open Item:<br>A discrepancy has been identified between recently compiled heat loads for the 480V ac and 125V dc switchgear areas and loads used in the original design of the Class 1 ventilation system serving these areas. | The system has been modified so that the required environmental conditions will be met. In addition, all Class 1 HVAC systems are being reviewed for adequate documentation of heat loads. Completion is being documented. | New fans have been procured and installed to ensure that environmental conditions meet the design basis.            |                                       | A                    | 100                 | 100                      |





## STATUS OF PGandE OPEN ITEMS

| TASK   | INITIATING DOCUMENT                              | IDENT DATE | ECD              | DESCRIPTION  | STATUS DESCRIPTION OF RESOLUTION  | CONCLUSIVE STATEMENT OF RESOLUTION  | REFERENCE TO ITP PHASE I FINAL REPORT     | ERROR CLASS PER IDVP | % ANALYSIS COMPLETE | % MODIFICATIONS COMPLETE |
|--------|--|------------|------------------|--|---|---|---|----------------------|---------------------|--------------------------|
| 70340  | Semimonthly Status Report No. 35<br>Open Item 37 | 830406     | 830930           | <p>This is an administrative open item to document and track aspects of the piping review program. These aspects include the generic portions of discrepancies covered by the existing open items (OIs) and any other discrepancies not explicitly covered by existing EOIs. All discrepancies in the original piping designs have been addressed by the Diablo Canyon Project Corrective Action Program (CAP) implemented in August 1982.</p> <p>This OI has been initiated to document and track generic aspects of discrepancies found during the course of the piping review work, and to track the resolution and completion of the entire DCP CAP for piping. It is the intention of the DCP to close each of the other piping-related OIs (OI No. 1, 5, 7, 9, 10, 13, 15, 16, 17, 22, and 29) when resolution of the specific issues in each OI is completed. When the piping review program is complete, OI No. 37 will be closed.</p> | <p>The following piping-related OIs are considered closed because resolution of the specific issues in these OIs is completed: OI Nos. 1, 5, 7, 9, 10, 13, 15, 16, 17, 22, and 29.</p>              |   | Sections 2.2.1<br>2.2.2<br>2.2.3<br>2.2.4 | A                    | **                  | **                       |
| 70344  | Semimonthly Status Report No. 36<br>Open Item 38 | 830412     | 831031           | Two radiation monitors for the fuel handling building ventilation system do not fully comply with Regulatory Guide 1.52.   | Instrumentation needs to be seismically qualified, and wiring needs to be separated to comply with the regulatory guide.  | New instrument loops that comply with Regulatory Guide 1.52 are being installed. This is not a fuel load requirement.   |   | A                    | 100                 | 0                        |
| 70345* | Semimonthly Status Report No. 37<br>Open Item 39 | 830509     | 830916<br>CLOSED | Existing PGandE calculations indicate that some rupture restraint crushable bumpers inside the containment may not be of sufficient length to perform their intended design function.  | The DCP has reevaluated pipe rupture loads and the capacity of pipe rupture restraints including the crushable bumpers. The bumpers are adequate as designed. This item has no safety significance. | Containment rupture restraints were verified for compliance with DCM C-64, Rev. 0. The bumpers are adequate for absorbing pipe rupture energy. This item was closed 09/16/83. |   | A                    | 100                 | NA                       |



## STATUS OF PGAN OPEN ITEMS

| <u>TASK</u> | <u>INITIATING<br/>DOCUMENT</u>                         | <u>IDENT<br/>DATE</u> | <u>ECD</u> | <u>DESCRIPTION</u>  | <u>STATUS<br/>DESCRIPTION OF RESOLUTION</u>   | <u>CONCLUSIVE<br/>STATEMENT<br/>OF RESOLUTION</u>  | <u>REFERENCE TO<br/>ITP PHASE I<br/>FINAL REPORT</u> | <u>ERROR<br/>CLASS<br/>PER IDVP</u> | <u>%<br/>ANALYSIS<br/>COMPLETE</u> | <u>% MODIFI-<br/>CATIONS<br/>COMPLETE</u> |
|-------------|--|-----------------------|------------|---|---|--|--|-------------------------------------|------------------------------------|---|
| 70364       | Semimonthly<br>Status Report<br>No. 41<br>Open Item 40 | 830627                | 831031     | A review of all safety-related air-operated valves identified four (FCV-364, -365, -602, and -603) which do not entirely satisfy functional criteria. Specifically, upon loss of instrument air, the valves should fail "in position" and be operable for a limited time. | The review of all safety-related air-operated valves has been completed. Modifications for the four valves will be performed.   | Class I backup air supply is being added for four valves. This is not a fuel load requirement. |  | A                                   | 100                                | 0   |
| 70372*      | Semimonthly<br>Status Report<br>No. 44<br>Open Item 41 | 830822                | 830930     | This open item involves the adequacy of bolt tightening requirements and slip capacity of bolted connections (as stated in the manufacturer's catalog) in the track of galvanized Superstrut material used in support of Class I raceways.                                | Perform dynamic testing to demonstrate that representative support design and installations function satisfactorily for their intended service. Perform any modifications to the installed supports as dictated by the testing program. |  | Open Item  |                                     |                                    |   |

