

Michael J. Yox
Regulatory Affairs Director
Vogtle 3 & 4
Nuclear Development

Southern Nuclear
Operating Company, Inc.
7825 River Road
Waynesboro, GA 30830
Tel: 706.848.6459



Docket No.: 52-025

DEC 30 2016

ND-16-2837
10 CFR 52.99(c)(1)

U.S. Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555-0001

Southern Nuclear Operating Company
Vogtle Electric Generating Plant Unit 3
ITAAC Closure Notification on Completion of ITAAC 2.3.10.05a.i [Index Number 437]

Ladies and Gentlemen:

In accordance with 10 CFR 52.99(c)(1), the purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) of the completion of Vogtle Electric Generating Plant (VEGP) Unit 3 Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Item 2.3.10.05a.i [Index Number 437] for verifying that an inspection was performed and concludes that the seismic Category I equipment identified in VEGP Unit 3 Combined License (COL) Appendix C, Table 2.3.10-1 are located on the Nuclear Island. The closure process for this ITAAC is based on the guidance described in NEI 08-01, "Industry Guideline for the ITAAC Closure Process under 10 CFR Part 52," which was endorsed by the NRC in Regulatory Guide 1.215.

This letter contains no new NRC regulatory commitments. Southern Nuclear Operating Company (SNC) requests NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99.

If there are any questions, please contact David Woods at 706-848-6903.

Respectfully submitted,

Michael J. Yox
Regulatory Affairs Director Vogtle 3&4

MJY/hma/amm

Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC 2.3.10.05a.i [Index Number 437]

To:

Southern Nuclear Operating Company/ Georgia Power Company

Mr. D. A. Bost (w/o enclosures)
Mr. M. D. Meier
Mr. M. D. Rauckhorst (w/o enclosures)
Mr. D. H. Jones (w/o enclosures)
Ms. K. D. Fili
Mr. D. L. McKinney
Mr. D. L. Fulton
Mr. C. E. Morrow
Mr. M. J. Yox
Mr. D. Woods
Ms. A. L. Pugh
Ms. K. M. Stacy
Mr. A. S. Parton
Mr. W. A. Sparkman
Mr. J. P. Redd
Mr. D. R. Culver
Mr. F. H. Willis
Ms. A. C. Chamberlain
Document Services RTYPE: VND.LI.L06
File AR.01.02.06

cc:

Nuclear Regulatory Commission

Mr. W. Jones (w/o enclosures)
Ms. J. M. Heisserer
Mr. C. P. Patel
Mr. M. E. Ernestes
Mr. G. J. Khouri
Mr. J. D. Fuller
Mr. T. E. Chandler
Ms. S. E. Temple
Ms. P. Braxton
Mr. T. C. Brimfield
Mr. A. J. Lerch
Mr. C. J. Even
Ms. V. L. Ordaz

Oglethorpe Power Corporation

Mr. K. T. Haynes
Mr. R. B. Brinkman

Municipal Electric Authority of Georgia

Mr. J. E. Fuller
Mr. S. M. Jackson

Dalton Utilities

Mr. T. Bundros

WECTEC

Mr. C. A. Castell

Westinghouse Electric Company, LLC

Mr. R. Easterling (w/o enclosures)

Mr. G. Koucheravy (w/o enclosures)

Mr. F. Gill

Ms. L. Iller

Mr. J. Hopkins

Mr. D. Hawkins

Mr. C. F. Landon

Mr. M. Y. Shaqqo

Ms. S. DiTommaso

Mr. A. F. Dohse

Other

Mr. J. E. Hesler, Bechtel Power Corporation

Ms. L. Matis, Tetra Tech NUS, Inc.

Dr. W. R. Jacobs, Jr., Ph.D., GDS Associates, Inc.

Mr. S. Roetger, Georgia Public Service Commission

Ms. S. W. Kernizan, Georgia Public Service Commission

Mr. K. C. Greene, Troutman Sanders

Mr. S. Blanton, Balch Bingham

**Southern Nuclear Operating Company
ND-16-2837
Enclosure**

**Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC 2.3.10.05a.i [Index Number 437]**

ITAAC Statement

Design Commitment:

- 5.a) The seismic Category I equipment identified in Table 2.3.10-1 can withstand seismic design basis loads without loss of safety function.

Inspections, Tests, Analysis:

- i) Inspection will be performed to verify that the seismic Category I equipment identified in Table 2.3.10-1 is located on the Nuclear Island.

Acceptance Criteria:

- i) The seismic Category I equipment identified in Table 2.3.10-1 is located on the Nuclear Island.

ITAAC Determination Basis

Multiple ITAAC are performed to demonstrate that the equipment identified in VEGP Unit 3 Combined License (COL) Appendix C, Table 2.3.10-1 can withstand seismic design basis loads without loss of safety function.

This ITAAC requires an inspection be performed to verify that the Liquid Radwaste System (WLS) equipment (valves and level instruments) identified in Table 2.3.10-1 (Attachment A) are located on the Nuclear Island, which is a Seismic Category I structure. Subsequent ITAAC 2.3.10.05a.ii (Index Number 438) verify that the equipment is seismically qualified and ITAAC 2.3.10.05a.iii (Index Number 439) verify that the equipment is installed and seismically bounded for the as-built location (i.e., Nuclear Island). Completion of these multiple ITAAC will confirm the equipment can withstand seismic design basis loads without loss of its safety function.

The piping isometric drawings (References 5-8) and instrument and device location plan (Reference 4) which are issued for construction for the WLS equipment was visually inspected and each valve and level instrument listed in Attachment A was verified to be located on the nuclear island per design. The piping isometric drawings (References 5-8) which contain the locations of the valves and the level instrument locations shown on the instrument and device location plan (Reference 4) were compared to the Nuclear Island General Arrangement Plan at EI 66'-6", SV3-1010-P2-001 (Reference 3) and were verified to be located within the bounds of the column lines shown on the Nuclear Island General Arrangement Plan, thereby confirming that the equipment in Attachment A is located on the Nuclear Island.

The results of the inspections are documented in the Inspection Report (Reference 1) and conclude that the seismic Category I equipment identified in Table 2.3.10-1 is located on the Nuclear Island.

ITAAC Finding Review

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all ITAAC findings pertaining to the subject ITAAC and associated corrective actions. This review found that there are no relevant ITAAC findings associated with this ITAAC. The ITAAC completion review document number is included in the Vogtle Unit 3 ITAAC Completion Package for ITAAC 2.3.10.05a.i (Reference 2) and available for NRC inspection.

ITAAC Completion Statement

Based on the above information, SNC hereby notifies the NRC that ITAAC 2.3.10.05a.i was performed for VEGP Unit 3 and that the prescribed acceptance criteria are met.

Systems, structures, and components verified as part of this ITAAC are being maintained in their as-designed, ITAAC compliant condition in accordance with approved plant programs and procedures.

References (available for NRC inspection)

1. SV3-WLS-ITR-001, Revision 0, "Inspection Report Confirming Liquid Radwaste System (WLS) Seismic Category I Equipment is Located on the Nuclear Island, ITAAC 2.3.10.05a.i"
2. SVP_SV0_004533, Attachment 1, "Submittal of Inspections, Test, Analyses and Acceptance Criteria (ITAAC) Completion Package for Unit 3 ITAAC 2.3.10.05a.i [COL Index Number 437] (WLS System Seismic Category I Equipment Location)"
3. SV3-1010-P2-001, Revision 1, "Nuclear Island General Arrangement Plan At El. 66'-6"
4. SV3-1110-J2-001, Revision 1, "Containment Building Instrument and Device Location Plan El 71'-6" Areas 1 & 2"
5. SV3-WLS-PLW-731, Revision 1, "Liquid Radwaste System Containment Building Room 11202 (PXS A Components) Drain Line"
6. SV3-WLS-PLW-741, Revision 1, "Liquid Radwaste System Containment Building Room 11202 (PXS B Components) Drain Line"
7. SV3-WLS-PLW-74A, Revision 1, "Liquid Radwaste System Containment Building Room 11202 (PXS B Components) Drain Line"
8. SV3-WLS-PLW-750, Revision 2, "Liquid Radwaste System Containment Building Room 11104 Collected Drains to Containment Sump"

Attachment A

SYSTEM: Liquid Radwaste System (WLS)

Excerpt from COL Appendix C Table 2.3.10-1*

Equipment Name*	Tag No.*	Seismic Cat. I*	Piping Isometric or Instrument and Device Location Drawing	General Arrangement Drawing
WLS Containment Sump Level Sensor	WLS-034	Yes	SV3-1110-J2-001 Reference 4	SV3-1010-P2-001 Reference 3
WLS Containment Sump Level Sensor	WLS-035	Yes	SV3-1110-J2-001 Reference 4	SV3-1010-P2-001 Reference 3
WLS Containment Sump Level Sensor	WLS-036	Yes	SV3-1110-J2-001 Reference 4	SV3-1010-P2-001 Reference 3
WLS Drain from Passive Core Cooling System (PXS) Compartment A (Room 11206) Check Valve	WLS-PL-V071B	Yes	SV3-WLS-PLW-731 Reference 5	SV3-1010-P2-001 Reference 3
WLS Drain from PXS Compartment A (Room 11206) Check Valve	WLS-PL-V072B	Yes	SV3-WLS-PLW-731 Reference 5	SV3-1010-P2-001 Reference 3
WLS Drain from PXS Compartment B (Room 11207) Check Valve	WLS-PL-V071C	Yes	SV3-WLS-PLW-74A Reference 7	SV3-1010-P2-001 Reference 3
WLS Drain from PXS Compartment B (Room 11207) Check Valve	WLS-PL-V072C	Yes	SV3-WLS-PLW-741 Reference 6	SV3-1010-P2-001 Reference 3
WLS Drain from Chemical and Volume Control System (CVS) Compartment (Room 11209) Check Valve	WLS-PL-V071A	Yes	SV3-WLS-PLW-750 Reference 8	SV3-1010-P2-001 Reference 3
WLS Drain from CVS Compartment (Room 11209) Check Valve	WLS-PL-V072A	Yes	SV3-WLS-PLW-750 Reference 8	SV3-1010-P2-001 Reference 3