

NORMAN W. CURTIS
Vice President-Engineering & Construction
821-5381

SEP 11 1980

A0/2

Mr. Boyce H. Grier, Director
Region I
U.S. Nuclear Regulatory Commission
631 Park Avenue
King of Prussia, PA 19406

SUSQUEHANNA STEAM ELECTRIC STATION
IE BULLETIN 79-14
ER 100450 FILE 840-4
PLA-542

Docket Nos. 50-387
And 50-388

Dear Mr. Grier:

Our schedule for completion of Nuclear Class 1 Stress Reports has been revised as follows.

<u>Piping System</u>	<u>Stress Report Completion-Date</u>
Feedwater	December 29, 1980
RHR Shutdown Cooling	February 2, 1981
Core Spray	February 2, 1981
Standby Liquid Control	December 1, 1980
RWCU	February 2, 1981
HPCI Steam Supply	March 16, 1981
RCIC	March 16, 1981
MSIV Drain	December 1, 1980
MSIV Leakage Control	March 16, 1981
Instrumentation Lines	December 1, 1980
Head Vent	December 29, 1980
Head Spray	December 29, 1980

This supersedes the schedule provided in our letter PLA-439 dated January 17, 1980. The additional information required by IE Bulletin 79-14 will be submitted as it becomes available.

Very truly yours,



N. W. Curtis

RMH/mks



Mr. Boyce H. Grier
Page 2

cc: Director
Office of Inspection and Enforcement
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

Director
Division of Operating Reactors
Office of Nuclear Reactor Regulation
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

Mr. R. M. Gallo
U.S. Nuclear Regulatory Commission
P.O. Box 52
Shickshinny, PA 18655