

UNITED STATES OF AMERICA  
NUCLEAR REGULATORY COMMISSION

In the matter of )  
 )  
PENNSYLVANIA POWER & LIGHT COMPANY )  
 )  
and )  
ALLEGHENY ELECTRIC COOPERATIVE, INC. ) Docket No. 50-388  
 )  
 )  
(Susquehanna Steam Electric Station, )  
Unit 2) )

APPLICATION FOR AMENDMENT OF  
CONSTRUCTION PERMIT NO. CPPR-102  
TO EXTEND CONSTRUCTION COMPLETION DATE

1. Pennsylvania Power & Light Company and Allegheny Electric Cooperative, Inc. (hereinafter "Applicants") are the co-holders of Construction Permit No. CPPR-102 for the Susquehanna Steam Electric Station Unit 2.

2. Construction Permit No. CPPR-102 was issued November 2, 1973. The permit specified September 1, 1982 as the latest date for completion of construction.

3. In response to an application dated January 23, 1981, the Commission issued an order extending the construction completion date for Unit 2 to March 31, 1984. This order was issued February 28, 1981.

4. Subsequent to the Commission's order extending the construction completion date for Unit 2, delays in construction of the Unit have occurred. The primary reasons for these delays are as follows:

- a. Construction delays and lower than estimated productivity on Unit 2 resulting from concentrating substantial resources on the completion and startup of Unit 1.

8402140457 840210  
PDR ADOCK 05000388  
A PDR



10

[Faint, illegible text covering the majority of the page, possibly bleed-through from the reverse side.]


- b. Changes in plant design resulting from experience gained during the startup and operation of Unit 1.
- c. Delays in delivery of equipment and materials.
- d. More time than previously anticipated was required to implement changes in the scope of the project including increases in the amount of material and engineering required resulting in part from the accident at Three Mile Island Unit 2 and subsequent regulatory actions.

5. While Applicants currently forecast construction completion prior to March 31, 1984, this Application is being filed in the event additional delays occur.

6. For the reasons set forth above, Applicants respectively request pursuant to 10 CFR §50.55(b) that the Nuclear Regulatory Commission amend Construction Permit No. CPPR-102 to specify September 30, 1984 as the latest date for completion of Unit 2.

PENNSYLVANIA POWER & LIGHT COMPANY  
ALLEGHENY ELECTRIC COOPERATIVE, INC.

By:



Norman W. Curtis

Vice President,

Engineering & Construction-Nuclear  
Pennsylvania Power & Light Company

Date: February 10, 1984

Sworn to and subscribed  
before me, this 10<sup>th</sup> day  
of February, 1984.



Notary Public

MARTHA C. BARTO, Notary Public

Allentown, Lehigh County, Pa.

My Commission Expires Jan. 13, 1986



UNITED STATES OF AMERICA  
NUCLEAR REGULATORY COMMISSION

In the matter of )  
 )  
PENNSYLVANIA POWER & LIGHT COMPANY )  
 and )  
ALLEGHENY ELECTRIC COOPERATIVE, INC. ) Docket No. 50-388  
 )  
 )  
(Susquehanna Steam Electric Station, )  
Unit 2) )

APPLICATION FOR AMENDMENT OF  
CONSTRUCTION PERMIT NO. CPPR-102  
TO EXTEND CONSTRUCTION COMPLETION DATE

1. Pennsylvania Power & Light Company and Allegheny Electric Cooperative, Inc. (hereinafter "Applicants") are the co-holders of Construction Permit No. CPPR-102 for the Susquehanna Steam Electric Station Unit 2.
2. Construction Permit No. CPPR-102 was issued November 2, 1973. The permit specified September 1, 1982 as the latest date for completion of construction.
3. In response to an application dated January 23, 1981, the Commission issued an order extending the construction completion date for Unit 2 to March 31, 1984. This order was issued February 28, 1981.
4. Subsequent to the Commission's order extending the construction completion date for Unit 2, delays in construction of the Unit have occurred. The primary reasons for these delays are as follows:
  - a. Construction delays and lower than estimated productivity on Unit 2 resulting from concentrating substantial resources on the completion and startup of Unit 1.



100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

- b. Changes in plant design resulting from experience gained during the startup and operation of Unit 1.
- c. Delays in delivery of equipment and materials.
- d. More time than previously anticipated was required to implement changes in the scope of the project including increases in the amount of material and engineering required resulting in part from the accident at Three Mile Island Unit 2 and subsequent regulatory actions.

5. While Applicants currently forecast construction completion prior to March 31, 1984, this Application is being filed in the event additional delays occur.

6. For the reasons set forth above, Applicants respectively request pursuant to 10 CFR §50.55(b) that the Nuclear Regulatory Commission amend Construction Permit No. CPPR-102 to specify September 30, 1984 as the latest date for completion of Unit 2.

PENNSYLVANIA POWER & LIGHT COMPANY  
ALLEGHENY ELECTRIC COOPERATIVE, INC.  
By:

Norman W. Curtis  
Norman W. Curtis  
Vice President,  
Engineering & Construction-Nuclear  
Pennsylvania Power & Light Company

Date: February 10, 1984

Sworn to and subscribed  
before me, this 10th day  
of February, 1984.

Martha C. Barto  
Notary Public

MARTHA C. BARTO, Notary Public  
Allentown, Lehigh County, Pa.  
My Commission Expires Jan. 13, 1986



002

1950





UNITED STATES OF AMERICA  
NUCLEAR REGULATORY COMMISSION

---

In the matter of )  
 )  
PENNSYLVANIA POWER & LIGHT COMPANY )  
 )  
and )  
ALLEGHENY ELECTRIC COOPERATIVE, INC. ) Docket No. 50-388  
 )  
 )  
(Susquehanna Steam Electric Station, )  
Unit 2) )

APPLICATION FOR AMENDMENT OF  
CONSTRUCTION PERMIT NO. CPPR-102  
TO EXTEND CONSTRUCTION COMPLETION DATE

1. Pennsylvania Power & Light Company and Allegheny Electric Cooperative, Inc. (hereinafter "Applicants") are the co-holders of Construction Permit No. CPPR-102 for the Susquehanna Steam Electric Station Unit 2.
2. Construction Permit No. CPPR-102 was issued November 2, 1973. The permit specified September 1, 1982 as the latest date for completion of construction.
3. In response to an application dated January 23, 1981, the Commission issued an order extending the construction completion date for Unit 2 to March 31, 1984. This order was issued February 28, 1981.
4. Subsequent to the Commission's order extending the construction completion date for Unit 2, delays in construction of the Unit have occurred. The primary reasons for these delays are as follows:
  - a. Construction delays and lower than estimated productivity on Unit 2 resulting from concentrating substantial resources on the completion and startup of Unit 1.



- b. Changes in plant design resulting from experience gained during the startup and operation of Unit 1.
- c. Delays in delivery of equipment and materials.
- d. More time than previously anticipated was required to implement changes in the scope of the project including increases in the amount of material and engineering required resulting in part from the accident at Three Mile Island Unit 2 and subsequent regulatory actions.

5. While Applicants currently forecast construction completion prior to March 31, 1984, this Application is being filed in the event additional delays occur.

6. For the reasons set forth above, Applicants respectively request pursuant to 10 CFR §50.55(b) that the Nuclear Regulatory Commission amend Construction Permit No. CPPR-102 to specify September 30, 1984 as the latest date for completion of Unit 2.

PENNSYLVANIA POWER & LIGHT COMPANY  
ALLEGHENY ELECTRIC COOPERATIVE, INC.

By:




Norman W. Curtis  
Vice President,

Engineering & Construction-Nuclear  
Pennsylvania Power & Light Company

Date: February 10, 1984

Sworn to and subscribed  
before me, this 10<sup>th</sup> day  
of February 1984.



Notary Public

MARTHA C. BARTO, Notary Public

Allentown, Lehigh County, Pa.

My Commission Expires Jan. 13, 1986

SECRET

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

CONFIDENTIAL

