

Michael J. Yox Regulatory Affairs Director Vogtle 3 & 4 7825 River Road Waynesboro, GA 30830 706-848-6459 tel 410-474-8587 cell myox@southernco.com

JUN 3 0 2017

Docket Nos.: 52-025 52-026

> ND-17-1127 10 CFR 52.99(c)(3)

U.S. Nuclear Regulatory Commission Document Control Desk Washington, DC 20555-0001

> Southern Nuclear Operating Company Vogtle Electric Generating Plant Unit 3 and Unit 4 Notice of Uncompleted ITAAC 225-days Prior to Initial Fuel Load Item 2.2.03.11c.i [Index Number 212]

Ladies and Gentlemen:

Pursuant to 10 CFR 52.99(c)(3), Southern Nuclear Operating Company hereby notifies the NRC that as of June 21, 2017, Vogtle Electric Generating Plant (VEGP) Unit 3 and Unit 4 Uncompleted Inspection, Test, Analyses, and Acceptance Criteria (ITAAC) Item 2.2.03.11c.i [Index Number 212] has not been completed greater than 225-days prior to initial fuel load. The Enclosure describes the plan for completing ITAAC 2.2.03.11c.i [Index Number 212]. Southern Nuclear Operating Company will, at a later date, provide additional notifications for ITAAC that have not been completed 225-days prior to initial fuel load.

This notification is informed by the guidance described in NEI-08-01, *Industry Guideline for the ITAAC Closure Process Under 10 CFR Part 52*, which was endorsed by the NRC in Regulatory Guide 1.215. In accordance with NEI 08-01, this notification includes ITAAC for which required inspections, tests, or analyses have not been performed or have been only partially completed. All ITAAC will be fully completed and all Section 52.99(c)(3) ITAAC Closure Notifications will be submitted to NRC to support the Commission finding that all acceptance criteria are met prior to plant operation, as required by 10 CFR 52.103(g).

This letter contains no new NRC regulatory commitments.

If there are any questions, please contact David Woods at 706-848-6903.

Respectfully submitted,

Michael J. Yox Regulatory Affairs Director Vogtle 3 & 4 U.S. Nuclear Regulatory Commission ND-17-1127 Page 2 of 4

Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 3 and Unit 4 Completion Plan for Uncompleted ITAAC 2.2.03.11c.i [Index Number 212]

MJY/RAS/amw

U.S. Nuclear Regulatory Commission ND-17-1127 Page 3 of 4

Southern Nuclear Operating Company/ Georgia Power Company

Mr. D. A. Bost (w/o enclosures) Mr. M. D. Rauckhorst (w/o enclosures) Mr. M. D. Meier Mr. D. H. Jones (w/o enclosures) Mr. D. L. McKinney Mr. M. J. Yox Mr. D. L. Fulton Mr. J. D. Williams Mr. D. F. Woods Mr. F. H. Willis Ms. A. L. Pugh Mr. A. S. Parton Mr. W. A. Sparkman Mr. C. E. Morrow Ms. K. M. Stacv Mr. J. P. Redd Ms. A. C. Chamberlain Mr. D. R. Culver Document Services RTYPE: VND.LI.L06 File AR.01.02.06

cc:

To:

Nuclear Regulatory Commission

Mr. W. Jones (w/o enclosures) Ms. J. M. Heisserer Mr. C. P. Patel Mr. M. E. Ernstes Mr. G. J. Khouri Mr. T. E. Chandler Ms. S. E. Temple Ms. P. Braxton Mr. T. C. Brimfield Mr. A. J. Lerch Mr. C. J. Even Ms. V. L. Ordaz Mr. B. J. Davis

Oglethorpe Power Corporation

Mr. K. T. Haynes Mr. R. B. Brinkman

Municipal Electric Authority of Georgia

Mr. J. E. Fuller Mr. S. M. Jackson U.S. Nuclear Regulatory Commission ND-17-1127 Page 4 of 4

Dalton Utilities

Mr. T. Bundros

WECTEC

Mr. C. A. Castell

Westinghouse Electric Company, LLC

Mr. R. Easterling (w/o enclosures) Mr. G. Koucheravy (w/o enclosures) Mr. D. C. Durham (w/o enclosures) Ms. K. B. Chesko Mr. J. Hopkins Mr. D. Hawkins Mr. C. F. Landon Mr. M. L. Clyde Ms. S. DiTommaso Mr. A. F. Dohse

Other

Mr. J. E. Hesler, *Bechtel Power Corporation* Ms. L. Matis, *Tetra Tech NUS, Inc.* Dr. W. R. Jacobs, Jr., Ph.D., *GDS Associates, Inc.* Mr. S. Roetger, *Georgia Public Service Commission* Ms. S. W. Kernizan, *Georgia Public Service Commission* Mr. K. C. Greene, *Troutman Sanders* Mr. S. Blanton, *Balch Bingham* Mr. R. R. Newton, *SCANA* U.S. Nuclear Regulatory Commission ND-17-1127 Enclosure Page 1 of 4

Southern Nuclear Operating Company ND-17-1127 Enclosure

Vogtle Electric Generating Plant (VEGP) Unit 3 and Unit 4 Completion Plan for Uncompleted ITAAC 2.2.03.11c.i [Index Number 212] U.S. Nuclear Regulatory Commission ND-17-1127 Enclosure Page 2 of 4

ITAAC Statement

Design Commitment

11.c) The valves identified in Table 2.2.3-1 as having DAS control perform their active function after receiving a signal from the DAS.

Inspections/Tests/Analyses

i) Testing will be performed on the squib valves identified in Table 2.2.3-1 using real or simulated signals into the DAS without stroking the valve.

Acceptance Criteria

i) Squib valves receive an electrical signal at the valve electrical leads that is capable of actuating the valve after a signal is input to the DAS.

ITAAC Completion Description

Multiple ITAAC are performed to verify that the valves identified in Combined License (COL) Appendix C Table 2.2.3-1 (Attachment A) as having Diverse Actuation System (DAS) control perform an active function after receiving a signal from DAS. The subject ITAAC performs testing on the squib valves listed in Attachment A.

Testing is performed in accordance with Unit 3 and Unit 4 preoperational test procedures SV3-DAS-T1P-501 and SV4-DAS-T1P-501 (References 1 and 2, respectively) to verify that the valves identified in Attachment A as having DAS control perform an active function after receiving a signal from DAS. Testing is performed on the squib valves using real signals into the DAS without stroking the valve and ensuring the squib valves receive an electrical signal at the valve electrical leads that is capable of actuating the valve.

Each squib valve identified in Attachment A has the squib valve igniters replaced with test resistor fixtures. The squib valves are armed using the manual controls on the DAS panel and then actuated with the DAS controls. A multimeter along with a Data Acquisition (DAQ) system is used to measure both firing current and voltage. Containment temperature is also measured at multiple locations multiple times to correct test resistance to the maximum resistance expected during accident conditions. The minimum signal necessary to actuate the squib valves is specified in valve design information as at least 3.7 amperes for 10 milliseconds. The information recorded during testing of temperature, voltage, and firing current is utilized to confirm that a sufficient test signal is received at the squib valve.

The preoperational test results reports SV3-DAS-T2R-501 and SV4-DAS-T2R-501 (References 3 and 4, respectively) confirm that each squib valve, identified in the Attachment A, receives an electrical signal at the valve electrical leads that is capable of actuating the squib valve after a signal is input to the DAS.

References 1, 2, 3 and 4 are available for NRC inspection as part of the ITAAC 2.2.03.11c.i Completion Package (Reference 5).

U.S. Nuclear Regulatory Commission ND-17-1127 Enclosure Page 3 of 4

List of ITAAC Findings

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all findings pertaining to the subject ITAAC and associated corrective actions. This review found there are no relevant ITAAC findings associated with this ITAAC.

References (available for NRC inspection)

- 1. SV3-DAS-T1P-501, "Diverse Actuation System Preoperational Test Procedure"
- 2. SV4-DAS-T1P-501, "Diverse Actuation System Preoperational Test Procedure"
- 3. SV3-DAS-T2R-501, "Diverse Actuation System Preoperational Test Results Report"
- 4. SV4-DAS-T2R-501, "Diverse Actuation System Preoperational Test Results Report"
- 5. ITAAC 2.2.03.11c.i Completion Package

,

6. NEI 08-01, "Industry Guideline for the ITAAC Closure Process Under 10 CFR Part 52"

Attachment A

Excerpt from COL Appendix C Table 2.2.3-1

Equipment Name	Tag No.	Control PMS/ DAS
Containment Recirculation A Squib Valve	PXS-PL-V118A	Yes/Yes
Containment Recirculation B Squib Valve	PXS-PL-V118B	Yes/Yes
Containment Recirculation A Squib Valve	PXS-PL-V120A	Yes/Yes
Containment Recirculation B Squib Valve	PXS-PL-V120B	Yes/Yes
IRWST Injection A Squib Valve	PXS-PL-V123A	Yes/Yes
IRWST Injection B Squib Valve	PXS-PL-V123B	Yes/Yes
IRWST Injection A Squib Valve	PXS-PL-V125A	Yes/Yes
IRWST Injection B Squib Valve	PXS-PL-V125B	Yes/Yes