

JUN 3 0 2017

Michael J. Yox Regulatory Affairs Director Vogtle 3 & 4 7825 River Road Waynesboro, GA 30830 706-848-6459 tel 410-474-8587 cell myox@southernco.com

Docket Nos.: 52-025

52-026

ND-17-1169 10 CFR 52.99(c)(3)

U.S. Nuclear Regulatory Commission Document Control Desk Washington, DC 20555-0001

Southern Nuclear Operating Company
Vogtle Electric Generating Plant Unit 3 and Unit 4
Notice of Uncompleted ITAAC 225-days Prior to Initial Fuel Load
Item 2.5.01.03g [Index Number 517]

Ladies and Gentlemen:

Pursuant to 10 CFR 52.99(c)(3), Southern Nuclear Operating Company hereby notifies the NRC that as of June 21, 2017, Vogtle Electric Generating Plant (VEGP) Unit 3 and Unit 4 Uncompleted Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Item 2.5.01.03g [Index Number 517] has not been completed greater than 225-days prior to initial fuel load. The Enclosure describes the plan for completing ITAAC 2.5.01.03g [Index Number 517]. Southern Nuclear Operating Company will, at a later date, provide additional notifications for ITAAC that have not been completed 225-days prior to initial fuel load.

This notification is informed by the guidance described in NEI-08-01, *Industry Guideline for the ITAAC Closure Process Under 10 CFR Part 52*, which was endorsed by the NRC in Regulatory Guide 1.215. In accordance with NEI 08-01, this notification includes ITAAC for which required inspections, tests, or analyses have not been performed or have been only partially completed. All ITAAC will be fully completed and all Section 52.99(c)(3) ITAAC Closure Notifications will be submitted to NRC to support the Commission finding that all acceptance criteria are met prior to plant operation, as required by 10 CFR 52.103(g).

This letter contains no new NRC regulatory commitments.

If there are any questions, please contact David Woods at 706-848-6903.

Respectfully submitted,

Michael J. Yox // //
Regulatory Affairs Director Vogtle 3 & 4

U.S. Nuclear Regulatory Commission ND-17-1169 Page 2 of 4

Enclosure:

Vogtle Electric Generating Plant (VEGP) Unit 3 and Unit 4 Completion Plan for Uncompleted ITAAC 2.5.01.03g [Index Number 517]

MJY/RAS/amw

U.S. Nuclear Regulatory Commission

ND-17-1169

Page 3 of 4

To:

Southern Nuclear Operating Company/ Georgia Power Company

Mr. D. A. Bost (w/o enclosures)

Mr. M. D. Rauckhorst (w/o enclosures)

Mr. M. D. Meier

Mr. D. H. Jones (w/o enclosures)

Mr. D. L. McKinney

Mr. M. J. Yox

Mr. D. L. Fulton

Mr. J. D. Williams

Mr. D. F. Woods

Mr. F. H. Willis

Ms. A. L. Pugh

Mr. A. S. Parton

Mr. W. A. Sparkman

Mr. C. E. Morrow

Ms. K. M. Stacy

Mr. J. P. Redd

Ms. A. C. Chamberlain

Mr. D. R. Culver

Document Services RTYPE: VND.LI.L06

File AR.01.02.06

cc:

Nuclear Regulatory Commission

Mr. W. Jones (w/o enclosures)

Ms. J. M. Heisserer

Mr. C. P. Patel

Mr. M. E. Ernstes

Mr. G. J. Khouri

Mr. T. E. Chandler

Ms. S. E. Temple

Ms. P. Braxton

Mr. T. C. Brimfield

Mr. A. J. Lerch

Mr. C. J. Even

Ms. V. L. Ordaz

Mr. B. J. Davis

Oglethorpe Power Corporation

Mr. K. T. Haynes

Mr. R. B. Brinkman

Municipal Electric Authority of Georgia

Mr. J. E. Fuller

Mr. S. M. Jackson

U.S. Nuclear Regulatory Commission ND-17-1169 Page 4 of 4

Dalton Utilities

Mr. T. Bundros

WECTEC

Mr. C. A. Castell

Westinghouse Electric Company, LLC

Mr. R. Easterling (w/o enclosures)

Mr. G. Koucheravy (w/o enclosures)

Mr. D. C. Durham (w/o enclosures)

Ms. K. B. Chesko

Mr. J. Hopkins

Mr. D. Hawkins

Mr. C. F. Landon

Mr. M. L. Clyde

Ms. S. DiTommaso

Mr. A. F. Dohse

Other

Mr. J. E. Hesler, Bechtel Power Corporation

Ms. L. Matis, Tetra Tech NUS, Inc.

Dr. W. R. Jacobs, Jr., Ph.D., GDS Associates, Inc.

Mr. S. Roetger, Georgia Public Service Commission

Ms. S. W. Kernizan, Georgia Public Service Commission

Mr. K. C. Greene, Troutman Sanders

Mr. S. Blanton, Balch Bingham

Mr. R. R. Newton, SCANA

U.S. Nuclear Regulatory Commission ND-17-1169 Enclosure Page 1 of 3

Southern Nuclear Operating Company ND-17-1169 Enclosure

Vogtle Electric Generating Plant (VEGP) Unit 3 and Unit 4 Completion Plan for Uncompleted ITAAC 2.5.01.03g [Index Number 517] U.S. Nuclear Regulatory Commission ND-17-1169 Enclosure Page 2 of 3

ITAAC Statement

Design Commitment

3.g) The DAS signal processing cabinets are provided with the capability for channel testing without actuating the controlled components.

Inspections/Tests/Analyses

Channel tests will be performed on the as built system.

Acceptance Criteria

The capability exists for testing individual DAS channels without propagating an actuation signal to a DAS controlled component.

ITAAC Completion Description

Testing is performed in accordance with the Unit 3 and Unit 4 preoperational test procedures SV3-DAS-T1P-501 and SV4-DAS-T1P-501 (References 1 and 2, respectively) to verify that the as built Diverse Actuation System (DAS) signal processing cabinets are provided with the capability for channel testing without actuating the controlled components.

The preoperational test places channels in bypass and then simulates process variables exceeding setpoint and verifies no end device operation. The end device verification is done locally by measuring contact resistance or voltage on the actuating components. The channels are returned to normal and the next process variable is tested in a similar manner. This testing is repeated until the DAS variables have been tested.

The reports documenting the Unit 3 and Unit 4 preoperational test results, SV3-DAS-T2R-501 and SV4-DAS-T2R-50 (References 3 and 4, respectively), confirm that each DAS channel can be tested without propagating an actuation signal to a DAS controlled component.

References 1, 2, 3 and 4 are available for NRC inspection as part of the ITAAC 2.5.01.03g Completion Package (Reference 5).

List of ITAAC Findings

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all findings pertaining to the subject ITAAC and associated corrective actions. This review found there are no relevant ITAAC findings associated with this ITAAC.

U.S. Nuclear Regulatory Commission ND-17-1169 Enclosure Page 3 of 3

References (available for NRC inspection)

- 1. SV3-DAS-T1P-501, "Diverse Actuation System Preoperational Test Procedure"
- 2. SV4-DAS-T1P-501, "Diverse Actuation System Preoperational Test Procedure"
- 3. SV3-DAS-T2R-501, "Diverse Actuation System Preoperational Test Results Report"
- 4. SV4-DAS-T2R-501, "Diverse Actuation System Preoperational Test Results Report"
- 5. ITAAC 2.5.01.03g Completion Package
- 6. NEI 08-01, "Industry Guideline for the ITAAC Closure Process Under 10 CFR Part 52"