

JUN 30 2017

Docket Nos.: 52-025
52-026

ND-17-1136
10 CFR 52.99(c)(3)

U.S. Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555-0001

Southern Nuclear Operating Company
Vogtle Electric Generating Plant Unit 3 and Unit 4
Notice of Uncompleted ITAAC 225-days Prior to Initial Fuel Load
Item 2.2.03.08c.i.02 [Index Number 178]

Ladies and Gentlemen:


Pursuant to 10 CFR 52.99(c)(3), Southern Nuclear Operating Company hereby notifies the NRC that as of June 21, 2017, Vogtle Electric Generating Plant (VEGP) Unit 3 and Unit 4 Uncompleted Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Item 2.2.03.08c.i.02 [Index Number 178] has not been completed greater than 225-days prior to initial fuel load. The Enclosure describes the plan for completing ITAAC 2.2.03.08c.i.02 [Index Number 178]. Southern Nuclear Operating Company will, at a later date, provide additional notifications for ITAAC that have not been completed 225-days prior to initial fuel load.

This notification is informed by the guidance described in NEI-08-01, *Industry Guideline for the ITAAC Closure Process Under 10 CFR Part 52*, which was endorsed by the NRC in Regulatory Guide 1.215. In accordance with NEI 08-01, this notification includes ITAAC for which required inspections, tests, or analyses have not been performed or have been only partially completed. All ITAAC will be fully completed and all Section 52.99(c)(3) ITAAC Closure Notifications will be submitted to NRC to support the Commission finding that all acceptance criteria are met prior to plant operation, as required by 10 CFR 52.103(g).

This letter contains no new NRC regulatory commitments.

If there are any questions, please contact David Woods at 706-848-6903.

Respectfully submitted,



Michael J. Yox
Regulatory Affairs Director Vogtle 3 & 4

U.S. Nuclear Regulatory Commission
ND-17-1136
Page 2 of 4

Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 3 and Unit 4
Completion Plan for Uncompleted ITAAC 2.2.03.08c.i.02 [Index Number 178]

MJY/KJD/amw

To:

Southern Nuclear Operating Company/ Georgia Power Company

Mr. D. A. Bost (w/o enclosures)
Mr. M. D. Rauckhorst (w/o enclosures)
Mr. M. D. Meier
Mr. D. H. Jones (w/o enclosures)
Mr. D. L. McKinney
Mr. M. J. Yox
Mr. D. L. Fulton
Mr. J. D. Williams
Mr. D. F. Woods
Mr. F. H. Willis
Ms. A. L. Pugh
Mr. A. S. Parton
Mr. W. A. Sparkman
Mr. C. E. Morrow
Ms. K. M. Stacy
Mr. J. P. Redd
Ms. A. C. Chamberlain
Mr. D. R. Culver
Document Services RTYPE: VND.LI.L06
File AR.01.02.06

cc:

Nuclear Regulatory Commission

Mr. W. Jones (w/o enclosures)
Ms. J. M. Heisserer
Mr. C. P. Patel
Mr. M. E. Ernestes
Mr. G. J. Khouri
Mr. T. E. Chandler
Ms. S. E. Temple
Ms. P. Braxton
Mr. T. C. Brimfield
Mr. A. J. Lerch
Mr. C. J. Even
Ms. V. L. Ordaz
Mr. B. J. Davis

Oglethorpe Power Corporation

Mr. K. T. Haynes
Mr. R. B. Brinkman

Municipal Electric Authority of Georgia

Mr. J. E. Fuller
Mr. S. M. Jackson

Dalton Utilities

Mr. T. Bundros

WECTEC

Mr. C. A. Castell

Westinghouse Electric Company, LLC

Mr. R. Easterling (w/o enclosures)

Mr. G. Koucheravy (w/o enclosures)

Mr. D. C. Durham (w/o enclosures)

Ms. K. B. Chesko

Mr. J. Hopkins

Mr. D. Hawkins

Mr. C. F. Landon

Mr. M. L. Clyde

Ms. S. DiTommaso

Mr. A. F. Dohse

Other

Mr. J. E. Hesler, *Bechtel Power Corporation*

Ms. L. Matis, *Tetra Tech NUS, Inc.*

Dr. W. R. Jacobs, Jr., Ph.D., *GDS Associates, Inc.*

Mr. S. Roetger, *Georgia Public Service Commission*

Ms. S. W. Kernizan, *Georgia Public Service Commission*

Mr. K. C. Greene, *Troutman Sanders*

Mr. S. Blanton, *Balch Bingham*

Mr. R. R. Newton, *SCANA*

**Southern Nuclear Operating Company
ND-17-1136
Enclosure**

**Vogtle Electric Generating Plant (VEGP) Unit 3 and Unit 4
Completion Plan for Uncompleted ITAAC 2.2.03.08c.i.02 [Index Number 178]**

ITAAC Statement

Design Commitment

8.c) The PXS provides RCS makeup, boration, and safety injection during design basis events.

Inspections/Tests/Analyses

i) A low-pressure injection test and analysis for each CMT, each accumulator, each IRWST injection line, and each containment recirculation line will be conducted. Each test is initiated by opening isolation valve(s) in the line being tested. Test fixtures may be used to simulate squib valves.

2. Accumulators:

Each accumulator will be partially filled with water and pressurized with nitrogen. All valves in these lines will be open during the test. Sufficient flow will be provided to fully open the check valves.

Acceptance Criteria

i) The injection line flow resistance from each source is as follows:

2. Accumulators:

The calculated flow resistance between each accumulator and the reactor vessel is $\geq 1.47 \times 10^{-5}$ ft/gpm² and $\leq 1.83 \times 10^{-5}$ ft/gpm².

ITAAC Completion Description

Multiple ITAAC are performed to verify that the Passive Core Cooling System (PXS) provides Reactor Coolant System (RCS) makeup, boration, and safety injection during design basis events. This ITAAC performs a low-pressure injection test and an analysis on the injection lines between each accumulator (PXS-MT-01A/B) and the reactor vessel to calculate the flow resistance on each line.

Performance tests are conducted in accordance with Unit 3 and Unit 4 preoperational test procedures SV3-PXS-T1P-502 and SV4-PXS-T1P-502 (References 1 and 2, respectively) to demonstrate that the flow path from each accumulator to the reactor vessel has a flow resistance $\geq 1.47 \times 10^{-5}$ ft/gpm² and $\leq 1.83 \times 10^{-5}$ ft/gpm².

Each accumulator is initially filled with water while measuring the volume of water added and tank level to establish a volume versus level correlation. The test is accomplished by partially filling each accumulator with water and pressurizing with nitrogen, opening the associated accumulator discharge isolation valve, and blowing down each tank through the direct vessel injection flow path with all valves in these lines open, while measuring accumulator tank level and pressure during the test period. Sufficient flow is provided to fully open the check valves. The constant value for flow resistance is calculated based on the test duration, total head loss, and total volume change from the change in measured tank level, adjusted for measurement uncertainty, and compared to the acceptance criteria.

The Unit 3 flow resistance is calculated to be XXX ft/gpm² for the accumulator A, PXS-MT-01A, flow path and YYY ft/gpm² for the accumulator B, PXS-MT-01B, flow path. The Unit 4 flow resistance is calculated to be XXX ft/gpm² for the accumulator A, PXS-MT-01A, flow path and YYY ft/gpm² for the accumulator B, PXS-MT-01B, flow path. The Unit 3 and Unit 4 preoperational test results reports SV3-PXS-T2R-502 and SV4-PXS-T2R-502 (References 3 and 4, respectively) confirm that the calculated injection line flow resistance between each accumulator and the reactor vessel is $\geq 1.47 \times 10^{-5}$ ft/gpm² and $\leq 1.83 \times 10^{-5}$ ft/gpm².

References 1, 2, 3 and 4 are available for NRC inspection as part of the ITAAC 2.2.03.08c.i.02 Completion Package (Reference 5).

List of ITAAC Findings

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all findings pertaining to the subject ITAAC and associated corrective actions. This review found there are no relevant ITAAC findings associated with this ITAAC.

References (available for NRC inspection)

1. SV3-PXS-T1P-502, "Passive Core Cooling System Preoperational Test Procedure"
2. SV4-PXS-T1P-502, "Passive Core Cooling System Preoperational Test Procedure"
3. SV3-PXS-T2R-502, "Passive Core Cooling System Preoperational Test Results Report"
4. SV4-PXS-T2R-502, "Passive Core Cooling System Preoperational Test Results Report"
5. ITAAC 2.2.03.08c.i.02 Completion Package
6. NEI 08-01, "Industry Guideline for the ITAAC Closure Process Under 10 CFR Part 52"