

SSER

Task: Allegation A-146 and A-157

Reference Nos.: 4-84-A-06-41, 4-84-A-06-52

Characterization: It is alleged that deficiencies in Cadweld splicing records identified in NCR W3-6234 have not been properly dispositioned.

Assessment of Allegation: The NRC staff review of this matter indicated that as a result of concerns raised during the construction appraisal team (CAT) inspection in February and March of 1984, LP&L had reopened this nonconformance report (NCR).

The NCR was originally initiated on May 16, 1983 and contained several issues pertaining to Cadweld record deficiencies, uncertified Cadweld inspectors, and the implementation of Cadweld sampling procedures. The staff assessment of each item addressed in the NCR is as follows:

1. During the quality assurance (QA) Cadwelds record review, ^{of CAPS} Ebasco identified 90 Cadwelds with incomplete records, ^{of CAPS} which had been removed for testing or which were visual rejects. The replacement splice numbers for these 90 had not been recorded in the comments column of the daily Cadweld inspection reports (DCIR), as required by ^{of CAPS} Ebasco procedure W-SITP-4. The ^{of CAPS} allegor was apparently concerned as to whether the replacement Cadwelds were actually installed in facility concrete structures. X

^{CAPS} Ebasco researched the Cadweld records and verified that information provided in the QA records for preplacement inspection and release for concrete placement indicated that installation of 85 out of the 90 Cadwelds in question had been documented on the preplacement inspection data forms and that the Cadwelds passed visual inspection. X

8510030205 840615
PDR ADDCK 05000382
E PDR

The relevant Cadweld maps indicated that the remaining five, which had apparently been designated for cut out, had replacement splices installed. Based on this information, the NRC staff believes that the Cadwelds removed for testing or as visual rejects were replaced.

The NRC staff also reviewed the procedure used to verify the status of a Cadweld. A color coding system was used to designate splices to be accepted, those to be tested and those to be rejected. Maps were also made which generally reflected the location of all splices. The NRC staff found no evidence of missing splices.

2. This portion of the NCR addressed certification of J. A. Jones splice inspection personnel. (This issue is assessed in the allegation A-110/A-130/A-148).
3. This portion identified 43 Cadwelds that did not receive a final visual inspection by J. A. Jones inspectors. The NRC staff reviewed Attachment III to NCR W3-6234 and noted that 41 of the 43 Cadwelds' splices were production or sister splices that had been tensile tested and had met the minimum tensile strength requirements. The other two Cadwelds were installed in the containment shield building without having received final visual inspection by a certified inspector and were not removed for tensile testing. The final inspection of these two ^{splices} ~~welds~~ was made by a trainee with six months experience who had conducted 504 ^{splice} ~~preweld~~ and ^{splice} ~~postweld~~ inspections with no discrepancies. X

Based on these findings, the NRC staff concluded that the structural capability of the two Cadwelds was adequate, and that even though they were not visually inspected by a certified Level I inspector, there is ~~no~~ reason to question their adequacy. The fact that they did not receive a final visual inspection does, however, indicate that the procedures were not being followed in all cases. Nevertheless, the NRC staff believes that these two splices do not represent a reduction in structural capability. X

4. This portion discusses the numerous Cadwelds that did not receive a final visual inspection by Ebasco personnel as required by the specification. The NRC staff reviewed the daily Cadweld inspection reports and verified that these Cadwelds had received final visual inspection by certified J. A. Jones inspectors. These same daily Cadweld inspection reports were also reviewed by Ebasco QA personnel and found to be acceptable. Based on a review of a concrete preplacement checklist, all the Cadwelds in question were accepted for concrete placement. The NRC staff agreed with the acceptance of these Cadwelds. The NRC staff believes that while deviations the specified inspection procedures occurred, there is no indication that the quality of the specific Cadwelds was impaired by not having had another level of inspection at the final stage by Ebasco.

5. Three specific areas were addressed in this section of the NCR: (1) the required sampling procedures following visual rejection of a Cadweld, (2) the use of sister splices to allow splicers to remain qualified for the three months when they are not active in production splicing, and (3) the adequacy of the overall sampling program implemented for specific structures.

The NRC staff reviewed disposition of the concern that sampling frequency of Cadwelds for tensile testing was not resumed for all positions and bar sizes after a Cadweld was visually rejected. The requirement to resume tensile test sampling plan for all bar sizes and positions was imposed by an Ebasco specification and not by an NRC Regulatory Guide or an industry standard. The Ebasco specification further states that the splicing crew should be requalified should two visual rejects occur in 15 consecutive splicers. The NRC staff position regarding these issues is that a splice visually rejected should be replaced, but that no restart of the tensile test sampling plan or requalification of splicers is required as a result of a visual reject unless there are repeated visual rejects.

Based on ^{YAPS}

its review, the NRC staff concluded that the basis for the closure of the NCR was not adequate with respect to the Ebasco specification because the data presented in the NCR was not sufficient to determine if the tensile test sampling frequency was resumed after each visual reject. However, the staff also concluded that even if the sampling plan was not resumed, that fact did not constitute a violation of any NRC criterion. Regarding the issue of corrective action ^{for} rejected splices, a review of the records indicates that the rejection rate ^{is apparently} never exceeded one in fifteen, and was generally much lower. Thus, corrective action was never required. The NRC staff believes that the data on this concern should be reviewed relative to the Ebasco specification.

X

X

X

CAPS

The NRC staff also reviewed the concern over whether Cadwelders should use sister splices to remain qualified when they had ^{done} no production work for three months. The NRC staff does not disagree with this practice or with the disposition of the item by Ebasco. CAPS

X

The NRC staff attempted to review the Cadweld sampling program as applied to specific structures or structural elements, but the data have not been assembled as yet in this manner. Therefore, the sampling frequency required by the specification, as well as the ^{regulatory} commitments, ^{was} not verified as having been met.

to comply with the regulatory requirements

6. This ^{portion} ~~position~~ of the NRC discusses the fact that during the ^{1 CAPS} Ebasco QA record review, they found that some Cadwelds either were not addressed on a daily Cadweld inspection report or were not recorded on the Cadweld maps. The NRC staff was informed that subsequent to a sample QA review, a review of all J. A. Jones Cadweld records ^{completed} was performed by the Quality Assurance Installation Review Group, which estimated that 14,685 Cadwelds were installed. Of these, 39 have records to indicate that they were installed, although their exact location along the reinforcing bar cannot be identified. Information contained in the ^{records} preplacement lists verified that all 39 Cadwelds were installed, inspected and accepted in the concrete placement. This is judged to be acceptable to the NRC since the exact location of a splice is generally required only until it has been determined the splices have all met the strength requirements based on the samples tested. Nevertheless, knowing ^{the} location of each Cadweld would aid if its removal became necessary. X
X

Only 6 of the 14,685 Cadwelds on the Cadweld map were found not to have daily Cadweld inspection reports. All 6 Cadwelds were located in the ^{structures} reactor containment building. The NRC staff review of the Cadweld records and test results indicates that only 263 out of 14,685 Cadwelds were visually rejected. At this rejection rate, probably none of the six would have been rejected. Moreover, the six are widely distributed throughout the ~~facility~~ ^{interior structures} and even if defective, would not contribute to any significant understrength. ~~Even if~~ one had been a visual reject, test data indicate that even if an area twice as large as that used to reject splices ^{were} present, the splice would still meet the tensile test strength criterion.

Potential Violations: There is a violation of J. A. Jones procedure W-SITP-4, and the guidelines of NRC Regulatory Guide 1.10, which the project was using. Additionally, because of the failure to follow the procedures and maintain the records, LP&L is in violation of 10 CFR 50, Appendix B, Criterion V, which states that activities affecting quality shall be accomplished in accordance with prescribed procedures.

Actions Required: Prior to fuel loading, LP&L shall provide to the NRC staff the Cadweld data for the project in such a form that it can be readily compared to the Cadweld testing criteria. This will require that the Cadweld data be classified by building or structural element, such as the concrete basemat, NPIS walls not part of the RAB or FHB, and containment building interior structures. Additionally, the data shall be classified by test program type (production or sister), bar size, bar position and Cadwelder. Data shall be provided in each category on the sequence of splicing, on the total number of splices made on the, visual rejects, on production tests and failures, and on sister tests and failures. Data shall also be provided on welder qualification and requalification, including dates, bar size and bar position.

References

1. NCR W3-6234, nonconformance report on Cadwelds, May 16, 1983.
2. J. A. Jones procedure No. W-SITP-4, Revision 0, "Reinforced Steel-Handling, Storage, Installing, Cadwelding and Modification Inspection Procedures," October 3, 1975.
3. Ebasco Specification No. LOU-1564.79, Revision 0, "Mechanical Splicing of Concrete Reinforcing Steel," March 8, 1974.
4. U. S. AEC Regulatory Guide 1.10, Revision 1, "Mechanical (Cadweld) Splices in Reinforcing Bars of Category I Concrete Structures," January 2, 1973.

Statement Prepared By: _____
Li Yang Date

Reviewed By: _____
Team Leader Date

Reviewed By: _____
Site Team Leader(s) Date

Approved By: _____
Task Management Date