



Commonwealth Edison
One First National Plaza, Chicago, Illinois
Address Reply to: Post Office Box 767
Chicago, Illinois 60690 - 0767

August 18, 1986

Mr. Harold R. Denton
U.S. Nuclear Regulatory Commission
Office of Nuclear Reactor Regulation
Washington, DC. 20555

Subject: Dresden Station Units 2 and 3
Updated Appendix R Modification
Schedule
NRC Docket No. 50-237 and 50-249

Reference: Letter from J. R. Wojnarowski to H. R. Denton
dated March 12, 1986.

Dear Mr. Denton:

The referenced letter provided information relative to our Appendix R exemption requests (technical and schedular) currently under review by your staff. In addition, the letter transmitted our schedule for completion of outstanding Appendix R modifications, for which we've requested schedular extension pursuant to 10 CFR 50.12. This transmittal provides an updated schedule which supercedes that transmitted with the referenced letter.

The revised modification schedule is included in Attachments A (new modifications) and B (original modifications). Changes with respect to the previously transmitted schedule are indicated by revision bars.

If you have any questions regarding this transmittal, please contact this office.

One signed original and forty (40) copies of this letter and the attachments are provided for NRC use.

Very truly yours,

J. R. Wojnarowski
Nuclear Licensing Administrator

lm

Attachments

cc: R. Gilbert - NRR
NRC Resident Inspector - Dresden

1894K

8609040223 860818
PDR ADOCK 05000237
F PDR

*A006
1/1*

ATTACHMENT AAppendix R Fire Protection ModificationsDresden Station Unit 2New Modifications

<u>Modification</u>	<u>Completion Date</u>	<u>Remarks</u>
Fire Dampers	Next refueling Outage	
Installation of Fire Doors	9-01-85	Complete
Alternate Feeds to Reactor Pressure and Level Transmitters	Next refueling Outage ²	Outage related activity. May involve procurement of safety related instrumentation.
Access to Cold Shutdown Motor Operated Valves	9-1-86	Involves installation of galleries in high radiation areas.
HPCI Room Curbs	6-1-86	Complete
Alternate Access to Iso. Condenser Pipe Pipe Chase	Unit 2-Fall '84 Outage	Complete

ATTACHMENT AAppendix R Fire Protection ModificationsDresden Station Unit 3New Modifications

<u>Modification</u>	<u>Completion Date</u>	<u>Remarks</u>
Fire Dampers	Next Unit 2 refueling outage	Unit 3 outage- related activities will be completed during the Fall '85 Outage.
Relocate Local Control Station for MCC	Fall '85 Outage	Complete
Installation of Fire Doors	9-01-85	Complete
Alternate Feeds to Reactor Pressure and Level Transmitters	Unit 3 - Fall '87 Outage	Outage related activity. May involve procurement of safety related instrumentation.
Access to Cold Shutdown Motor Operated Valves	9-1-86	Involves installation of galleries in high radiation areas.
HPCI Room Curbs	6-1-86	Complete
Alternate Access to Iso. Condenser Pipe Pipe Chase	Unit 3-Fall '85 Outage	Complete

ATTACHMENT A

Appendix R Fire Protection Modifications

Dresden Station Unit 2/3

New Modifications

<u>Modification</u>	<u>Completion Date</u>	<u>Remarks</u>
Fire Detection and Suppression	Next Unit 2 refueling Outage	Installation will begin by 9-85.
Fire Barrier Pipe and Conduit Penetration	Next Unit 2 refueling Outage	Will involve access to high radiation areas.
Transfer Switch for DG 2/3 Cooling Water Pump	Next Unit 2 refueling Outage	Complete
Emergency Lighting	Next Unit 2 refueling Outage	
Fire Wrap of Conduit	Next Unit 2 refueling Outage	
Curbing in the Cribhouse	8-1-85	Complete

ATTACHMENT B

Appendix R Fire Protection Modifications

Dresden Station Unit 2

Original Modifications

<u>Modification</u>	<u>NRC Commitment</u>	<u>Remarks</u>
Alternate Feed to Inboard Iso. Condenser Valves	Next Refueling Outage	On Schedule
Access to Outboard Iso. Condenser Valves	Unit 2 - Fall '86 Outage	Complete
Auxiliary Cooling Water Supply to the CRD Pumps	Unit 2 - Fall '84 Outage	Complete
Local Reactor Pressure Indication	Unit 2 - Fall '84 Outage	Complete

ATTACHMENT BAppendix R Fire Protection ModificationsDresden Station Unit 3Original Modifications

<u>Modification</u>	<u>NRC Commitment</u>	<u>Remarks</u>
Alternate Feed to Inboard Iso. Condenser Valves	Unit 3 - Fall '85 Outage	Complete
Access to Outboard Iso. Condenser Valves	Unit 3 - Fall '85 Outage	Complete
Auxiliary Cooling Water Supply to the CRD Pumps	Unit 3 - Fall '85 Outage	Complete
Local Control and Isolation of DG 3 Fuel Oil Transfer Pump	Fall '83 Outage	Complete
Local Reactor Pressure Indication	Unit 3 - Fall '83 Outage	Complete

ATTACHMENT BAppendix R Fire Protection ModificationsDresden Station Units 2/3Original Modifications

<u>Modification</u>	<u>NRC Commitment</u>	<u>Remarks</u>
Installation of Fire Doors	4-1-84	Complete
CRD Pump Crosstie	Fall '84 Outage	Complete
Service Water Pump Local Control and Isolation	2-1-84	Complete
DG 2/3 Modifications	Next Unit 2 Refueling Outage	Complete, except for fire wrap.
Fire Detection Suppression	1-1-85	Complete