ACCESSION NBR:8210260466 DOC.DATE: 82/10/15 NOTARIZED: NO FACIL:50-389 St. Lucie Plant, Unit 2, Florida Power & Light Co.

DOCKET # 0500389

AUTH.NAME AUTHOR AFFILIATION

BLODGETT, T.H. Ebasco Services, Inc. (subs. of Enserch Corp.)

RECIPIENT AFFILIATION EISENHUT, D.G. Division of Licensing

SUBJECT: Forwards joint Ebasco & C-E task force engineering verification program weekly status summary for 821011-15.

DISTRIBUTION CODE: BOO1S COPIES RECEIVED:LTR _/ ENCL _/ SIZE:_______
TITLE: Licensing Submittal: PSAR/FSAR Amdts & Related Correspondence

NOTES:

	RECIPIENT		COPIE	S	RECIPIENT		COPI	ES
	ID CODE/NAME	-	LTTR	ENCL	ID CODE/NAM	Ξ ΄	LTTR	ENCL
	A/D LICENSNG		1	0	LIC BR #3 BC		1	0
	LIC BR #3 LA		1	0	NERSES, V.	01	1	1
INTERNAL:	ELD/HDS2		1	· 0			· . 1	1
	IE/DEP EPDS	35	1	1	IE/DEP/EPLB	36	· 3	3
	NRR/DE/AEAB		1	0	NRR/DE/CEB	11	1	1
	NRR/DE/EQB	13	3	3	NRR/DE/GB	28	2	2
	NRR/DE/HGEB	30	2	3	NRR/DE/MEB	18	1	1 .
	NRR/DE/MTEB	17	1	1	NRR/DE/QAB	21	1	1
	NRR/DE/SAB	24	1	1	NRR/DE/SEB	25	1	1
	NRR/DHFS/HFEE	340	1	1	' NRR/DHFS/LQB	32	1	1
•	NRR/DHFS/OLB		1	1	NRR/DHFS/PTR	B20	1	1
	NRR/DSI/AEB	26	ī	1	NRR/DSI/ASB	27	1	1
	NRR/DSI/CPB	10	ĩ	1	NRR/DSI/CSB	09	i	1
	NRR/DSI/ETSB		1	1	NRR/DSI/ICSB	16	1	1
	NRR/DSI/PSB	19	ĩ	1	NRR/DSI/RAB	22	1	1
	NRR/DSI/RSB	23	ĩ	ī	NRR/DST/LGB	33	1	1
	REG FILE	04	ī	i	RGN2	E 1	,5	2
	RM/DDAMI/MIB	,	ī	Ŏ	•		•	
EXTERNAL:	ACRS	41	6	6	BNL (AMDTS ON	LY)	1	1
•	DMB/DSS (AMD)	(8)	1	1	FEMA-REP DIV	39	1	1,
	LPDR	03	1	1	NRC PDR	02	1	1
	NSIC	05	1	. 1	NTIS		1	1

BOLKET #

บริยยนุวิยย์

ACCESSION STREETS ACCESSION BUC. NATE: 82/10/15 to Interest to Int

FA 16:36es 7 Mt. Lacyo Plat, Buik 2, florida Force & fisht to.

हों के हिल्ला है के कि कि कार्य के कार्य के कार्य के कार्य के कार्य के कार्य का कार्य का कार्य का कार्य के कार स्थान कार्य के कि कार्य के कि कि कार्य के कार्य के कार्य के कार्य के कार्य कार्य के कार्य कार्य के कार्य के का

Thater part to american the constitution of th

और विश्व हिल्ला है। इस्तर स्थान का उद्योग है। जा है। है। इस्तर स्थान स्थान स्थान है। इस्तर स्थान स्थान है। इस् उस्तर स्थान स्

FIGHRENIE BERRENESSENERS ENDER DER TVER VERBER __ BEG __ BERG __ BERG __ BERG __ BERG __ BERG __ BERG OF TENDER OF THE SERVICE OF THE SERVICE

2 . . 1 Jul

		Total Report			N R (X) 4
		4 1 % x x 3 1 X			
	Ř		()		Harris Addition to the contract of the contrac
ĭ	Ñ	IN anaximi vi	· //	T.	in the search of the search the
Ì	<u>t</u>	₹ k ₹ 4 _x 4'	"}	Ł	(16) N + 8 A 2 La 3 1 4 8 9 1
13	>}	TEZRER ZELLE SE	ľ		8.5
Î	1	1 x x x x x x x x x x x x x x x x x x x	A X	1	18 18 18 18 18 18 18 18 18 18 18 18 18 1
3	3	it is the second of the second	ž,	۲,	GA NOW
. 1	t	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	,		Let I tak & mak
r	t	R a sale N g N m s a	1	Ĺ	VR CIMP VEWNER
Ī	1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	ķ	_	1 th A Toplan
ī	ì	Se HAN HANGE	Ì	¥	And 1 年 年 日本 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
1	ř	CONTRACTOR OF STREET	ŧ	J.	A CONTRACT OF THE
	1	SA THE NEW YORK TO THE	la la	1	er a drawn and some
-	Ĩ	The Park Kar be with	ì	7	AND IN HER XI WE I I
ŝ	7	THE STATE OF THE S	ĝ	^	1 Park Red Notes
*	,	A STATE OF THE STA	ř	4	Variable Variable
1	ĥ	No SALVES IN A SE	, , ,	*	
,*	'A	17 €	l.	a, t	6 5 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
ا	*	\$10 P # 0	, L	1	es different land
			# T	1.	表表 「本本」 A right 本本 か. オ
8	t	Cylind Charles Land	j.	i, a	exitence eins
1	1	经产品 医乳腺 计第二次编译	1	н	CAN FOR THE WAY AND THE
ľ	1	Go अ.	1	¥	119:
Ä	Í.	etr	,	¥	GAR Dir.

Engineering Verification Task Force Ebasco Services Incorporated Two World Trade Center-15th Floor New York, N. Y. 10048

> October 15,1982 Ltr No. EVP-120/SL-2

Office of Nuclear Reactor Regulation

Attention: Mr Darrell G Eisenhut, Director

Division of Licensing

U S Nuclear Regulatory Commission

Washington, D. C. 20555

Dear Mr Eisenhut:

Re:

ST. LUCIE UNIT NO.2 DOCKET NO. 50-389

ENGINEERING VERIFICATION PROGRAM

WEEKLY STATUS SUMMARY FOR

PERIOD OCTOBER 11-OCTOBER 15,1982

Attached for your information is the Weekly Status Summary of the joint Ebasco and Combustion Engineering Task Force for the period October 11 through October 15,1982.

Very truly yours,

T H Blodgett

Joint Task Force Chairman


THB/rob Attachment

cc:

Robert E Uhrig, FPL w/att D L Christian, FPL w/att

B001

8210260466 821015 PDR ADDCK 05000389 R PDR



ENGINEERING VERIFICATION PROGRAM/SL-2 EBASCO TASK FORCE WEEKLY STATUS SUMMARY FOR PERIOD OCTOBER 11-OCTOBER 15,1982

- 1. The completed independent design package for the Main Steam Isolation Valve (Verification Item 7) was transmitted to Review Committee members October 11 via Federal Express for package completeness review. Committee approval to release existing design for ETF comparison is anticipated early in the week of October 18.
- 2. Review Committee authorization to release existing designs for ETF comparison was given to the Project Team on October 13 for the following verification items:

 a. Item 8 HEPA Filter for ECCS Area Ventilation System
 b. Item 5 Area Radiation Monitor GM-26-22
 Document transmittals to the ETF are expected to commence early next period.
- 3. Review Committee approval to release existing design for Tornado Missile Shield Door RA 109 (Verfication Item 6) did not make the ETF-requested date of October 13. Approval is now expected to be granted October 18.
- 4. Independent vs. existing design comparisons for the Hydrogen Recombiner (Item 4) and Control Room Emergency Cleanup System Valve (Item 3) are nearing completion. The last of the requested existing design documents were received for both items other than the foundation design drawing for Item 4, release of which was not requested until October 13.
- 5. The component boundaries for C-E Verification Items 1 (High Pressure Safety Injection Pump) and 2 (Safety Injection Tank Isolation Valve) are being expanded. The Ebasco Task Force will interface with the C-E Task Force for the performance of additional independent design activities.

ENGINEERING VERIFICATION PROGRAM/SL-2 C-E TASK FORCE WEEKLY STATUS SUMMARY OCTOBER 11-OCTOBER 15,1982

- 1. The EVP Review Committee, on October 14, authorized release of existing design information for the High Pressure Safety Injection Pump (C-E Verification Item 1). Comparison with the recently completed independent design package will begin as soon as this information is received from the Project Team.
- 2. Additional Ebasco/CE interface activity is planned for Items 1 and 2 (HPSI Pump & SIT Isolation Valve) prior to beginning the on-site verification phase. The additional work scope will include instrumentation/ electrical interface review, as well as component nozzle/piping loading analysis.

The C-E Task Force will start to assemble and transmit information to the Ebasco Task Force during the next report period.

3. Although not all existing design information has been received from the Project Team, comparison of the SIT Isolation Valve independent design is continuing.

·

TELEPHONE CONVERSATION LOG

ENGINEERING VERIFICATION PROGRAM - SL2

WEEK OF 10-11-82

DATE OF TELECON	PARTICIPATING ORGANIZATIONS	GENERAL SUBJECT OF TELECON	PREPARER OF TELECON RECORD
October 11	FPL/C-E	Task Force administrative and Review Committee planning	C-E EVP Task Force Mgr
October 13	C-E/Ebasco	Design package Review Committee action	C-E EVP Task Force Mgr
October 14	FPL/C-E	Review Committee approval of HPSI Pump independent design package	C-E EVP Task Force Mgr
October 14	C-E/Ebasco/FPL	Review Committee conference call re approval of Item 1 (HPSI Pump), Item 8 (HEPA Filter), and Item 5 (Area Radiation Monitor) independent design pkgs; additional C-E/Ebasco work scope related to Verif. Items 1 and 2	C-E EVP Task Force Mgr
October 14	C-E/Ebasco	Discussion of additional C-E/Ebasco work scope re Items 1 and 2	C-E EVP Task Force Mgr
		,	

,

ال المحادث الم المحادث المحادث

•