

REGULATOR INFORMATION DISTRIBUTION SYSTEM (IDS)

ACCESSION NBR: 8211020035 DOC. DATE: 82/10/28 NOTARIZED: NO DOCKET #  
 FACIL: 50-389 St, Lucie Plant, Unit 2, Florida Power & Light Co. 05000389  
 AUTH. NAME AUTHOR AFFILIATION  
 BLODGETT, T.H. Ebasco Services, Inc. (subs. of Enserch Corp.)  
 RECIP. NAME RECIPIENT AFFILIATION  
 EISENHUT, D.G. Division of Licensing

SUBJECT: Forwards minutes of Engineering Verification Program Task  
 Force Managers 821021 meeting w/util & C-E in New York, NY.

DISTRIBUTION CODE: B0015 COPIES RECEIVED: LTR 1 ENCL 1 SIZE: 3  
 TITLE: Licensing Submittal: PSAR/FSAR Amdts & Related Correspondence

NOTES:

	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL
	A/D LICENSG	1 0	LIC BR #3 BC	1 0
	LIC BR #3 LA	1 0	NERSES, V. 01	1 1
INTERNAL:	ELD/HDS2	1 0	IE FILE	1 1
	IE/DEP EPDS 35	1 1	IE/DEP/EPLB 36	3 3
	NRR/DE/AEAB	1 0	NRR/DE/CEB 11	1 1
	NRR/DE/EQB 13	3 3	NRR/DE/GB 28	2 2
	NRR/DE/HGEB 30	2 2	NRR/DE/MEB 18	1 1
	NRR/DE/MTEB 17	1 1	NRR/DE/QAB 21	1 1
	NRR/DE/SAB 24	1 1	NRR/DE/SEB 25	1 1
	NRR/DHFS/HFEB40	1 1	NRR/DHFS/LQB 32	1 1
	NRR/DHFS/OLB 34	1 1	NRR/DHFS/PTRB20	1 1
	NRR/DSI/AEB 26	1 1	NRR/DSI/ASB 27	1 1
	NRR/DSI/CPB 10	1 1	NRR/DSI/CSB 09	1 1
	NRR/DSI/ETSB 12	1 1	NRR/DSI/ICSB 16	1 1
	NRR/DSI/PSB 19	1 1	NRR/DSI/RAB 22	1 1
	NRR/DSI/RSB 23	1 1	NRR/DST/LGB 33	1 1
	<u>REG FILE</u> 04	1 1	RGN2	2 2
	RM/DDAMI/MIB	1 0		
EXTERNAL:	ACRS 41	6 6	BNL (AMDTS ONLY)	1 1
	DMB/DSS (AMDTS)	1 1	FEMA-REP DIV 39	1 1
	LPDR 03	1 1	NRC PDR 02	1 1
	NSIC 05	1 1	NTIS	1 1

TOTAL NUMBER OF COPIES REQUIRED: LTTR 55 ENCL 49



Engineering Verification Task Force  
Ebasco Services Incorporated  
Two World Trade Center-15th Floor  
New York, N. Y. 10048

October 28, 1982  
Ltr No. EVP-123/SL-2

Office of Nuclear Reactor Regulation  
Attention: Mr Darrell G Eisenhut, Director  
Division of Licensing  
U S Nuclear Regulatory Commission  
Washington, D. C. 20555

Dear Mr Eisenhut:

Re: ST. LUCIE UNIT NO. 2  
DOCKET NO. 50-389  
ENGINEERING VERIFICATION PROGRAM  
MINUTES OF MEETING

Attached for your information are the minutes of the October 21, 1982 meeting attended by the FPL, C-E and Ebasco Task Force Managers in New York.

Very truly yours,

*T H Blodgett*

T H Blodgett  
Joint Task Force Chairman

THB/rob  
Attachment

cc: Robert E Uhrig, FPL w/att  
D L Christian, FPL w/att

3001

8211020035 821028  
PDR ADDCK 05000389  
A PDR

## ENGINEERING VERIFICATION PROGRAM-SL2

## EVP TASK FORCE MANAGERS MEETING

DATE: October 21, 1982

LOCATION: Ebasco Services Incorporated Office, New York, N. Y.

## ATTENDEES:

Florida Power & Light Company

D L Christian - EVP Task Force Manager

Combustion Engineering, Inc

D D Miller - EVP Task Force Manager

Ebasco Services Incorporated

T H Blodgett - EVP Task Force Manager

A. DESIGN REVIEW PHASE1. VERIFICATION ITEMS 1 -2 (C-E)

- a. Continuing comparison of independent and existing designs for Item 2 (SIT Isolation Valve).
- b. Awaiting existing design information from Project Team necessary to start comparison with independent design for Item 1 (HPSI Pump).  
(Note - Partial receipt later on Oct 21).
- c. Status of additional workscope/C-E and Ebasco Task Force interface:
  - 1) ETF is determining actual extent of I & C, electrical, civil, and stress analysis interface inputs it will provide due to expansion of the component boundaries.
  - 2) The elementary wiring diagram generated by the C-E Task Force for Item 2 has been transmitted to the ETF (hand-delivered by Mr Miller at the meeting).
  - 3) Written authorization for the ETF to proceed with this additional work was provided by Mr Christian via letter dated Oct 20.

2. VERIFICATION ITEMS 3 - 8 (EBASCO)

- a. Expect comparison of independent vs existing designs to be completed during week of Oct 25 for Items 3 and 4 (Cntrl Rm Emergency Cleanup System Valve and the Hydrogen Recombiner).
- b. Design comparisons were started during week of Oct 18 for Items 5 and 8 (Area Radiation Monitor and HEPA Filter).  
The Project Team was authorized Oct 13 to release existing designs to the ETF. Not all the requested Item 8 existing design documents have been received.
- c. Project Team was authorized Oct 20 to release existing designs to ETF for Items 6 and 7 (Tornado Missile Shield Door and Main Steam Isolation Valve).

3. REVIEW COMMITTEE ACTION

- a. Review Committee action will be required, per EVP procedures, for resolution of any differences resulting from comparison of independent and existing designs for a specific item which cannot be resolved by the Task Force.
- b. The possibility of addressing all such unresolved items at a single Review Committee meeting was discussed. No decision was made since design comparison activities have not been completed for any of the eight items, and there is no way to estimate the number of differences which may require Review Committee action to resolve.

B. FIELD INSTALLATION VERIFICATION PHASE

1. Schedule for the on-site verification work was discussed.
2. The earliest possible time period for this work -- also taking into account scheduled testing activities by others at the Site -- appears to be November 8-20. Every effort will be made to complete the on-going independent design review phase of the program accordingly.
3. Electrical and I&C field installation verification activities with respect to the two C-E items will be handled by the ETF as part of the C-E/Ebasco interface.
4. The C-E Task Force has started preparation of basic field verification spread sheets for items 1 and 2.

C. MISCELLANEOUS

1. FINAL REPORT

Mr Miller was assigned responsibility for coordinating the EVP Joint Task Force Final Report, and will prepare a format outline for review/comments. A December 17 target date was set for Final Report completion.

2. UPCOMING MEETINGS

The next meeting of the Task Force Managers was tentatively scheduled for November 4 in Windsor.

