Distribution:

See attached sheet

DEC 8 1982

Docket No.: 50-389

APPLICANT: Florida Power and Light Company, (FP&L)

FACILITY: St. Lucie Plant, Unit 2

SUMMARY OF MEETING HELD WITH FP&L IN BETHESDA, MARYEAND ON SUBJECT:

NOVEMBER 30, 1982 REGARDING STATUS OF PLANT CONSTRUCTION

FP&L reported that they had recently completed {Phase I of their hot functional testing and their integrated leak rate testing program. for Unit 2 will be shipped to the site beginning December 1, 1982.

FP&L supplied a copy of their "Monthly Status Report". The report showed a critical path variance of - 14.0 weeks as of the end of November, 1982. FP&L stated that the core load date is now scheduled for the end of January, 1983.

FP&L raised concern about a potential problem that could jeopardize plant startup namely that the staff has not approved the implementation schedule for the fire protection hardware items. FP&L stated that they cannot meet a schedule to complete installation of the hardware items by 5% power (which is the current staff positions). The staff requested that FP&L submit a detailed installation schedule which would clearly indicate when certain hardware items will be installed and fully operated. FP&L agreed to submit the schedules within two weeks after which the staff will meet with FP&L to discuss a course of action to resolve this issue.

The staff noted that there may be about 32 license conditions and that this is much more than desired. Further action on the staff's and FP&L's part is needed to complete some of the items by careload in order to reduce this number.

FP&L planned to submit the results of their independent design keview program and their engineering design verification program by the first week in January, 1983. The staff stated that this date would not provide the staff adequate time to evaluate FP&L's submittal before issuing the license. The staff will assess the effort needed to make the evaluation and suggest a submittal date.

Original Signed By:

8212220153 821208 PDR ADDCK 05000389 A PDR	Victor Nerses, Project Manager Licensing Branch No. 3 Division of Licensing
	 ······································

							and the second s
OFFICES	i	ext page	DL:1-8#13	DECKBA3			
	i		July of the last	SKMidnton			

		<u> </u>		PECOPD C	CPV	l	L

NRC FORM 318 (10-80) NRCM 0240

5 1 35 L

ทาน ^{กา}กดูแลอรียฮดน้ำ โล

SIPLUCIE

Dr. Robert E. Uhrig, Vice President Advanced Systems and Technology Florida Power & Light Company P. O. Box 14000 Juno Beach, Florida 33408

Harold F. Reis, Esq. Lowenstein, Newman, Reis, Axelrad & Toll 1025 Connecticut Avenue, N.W. Washington, D. C. 20036

Norman A. Coll, Esq. Steel Hector & Davis 1400 Southeast First National Bank Building Miami, Flordia 33131

Mr. Martin H. Hodder 1131 N. E. 86th Street Miami, Flordia 33138

Resident Inspector
St. Lucie Nuclear Power Station
c/o U. S. Nuclear Regulatory Commission
7900 South AIA
Jensen Beach, Flordia 33457

Regional Adminstrator - Region II U. S. Nuclear Regulatory Commission 101 Marietta Street Suite 3100 Atlanta, Georgia 30303 ATTENDEES S.L. 2 NOVEMBER 30, 1982 MEETING IN BETHESDA, MD

- R. Purple
 T. Novak
 W. Johnston
 G. Knighton
 V. Nerses
 W. Derrickson
 K. Harris
- E. Dotson

MEETING SUMMARY

Document Control (50-389) NRC PDR · L PDR NSIC **TERA**

LB#3 Reading J. Lee G. Knighton
Project Manager V. Nerses
Attorney, OELD
E. L. Jordon
Regional Administrator, Region II
J. M. Taylor

PARTICIPANTS (NRC):

R. Purple T. Novak

W. Johnston

G. Knighton V. Nerses



, , ,