REGULATERY INFORMATION DISTRIBUTION SYSTEM (RIDS).

ACCESSION NBR:8010060253 DOC.DATE: 80/09/26 NOTARIZED: NO DOCKET #
FACIL:STN-50-528 Palo Verde Nuclear Station, Unit 1, Arizona Publi 05000528
STN-50-529 Palo Verde Nuclear Station, Unit 2, Arizona Publi 05000529
AUTH.NAME AUTHOR AFFILIATION
VAN BRUNT, E.E. Arizona Public Service Co.
RECIP.NAME RECIPIENT AFFILIATION
SPENCER, G.S. Region 5, San Francisco, Reactor Construction & Engineer

SUBJECT: Iterim deficiency rept re excessive shear stresses in concrete slabs supporting safety injection tanks 18,2A & 2B. Seismic loads on safety injection tank supports will be revaluated by C-E.Final rept to be submitted by 801231.

NOTES: Standardized Plant.

05000528 05000529

ACTION:	RECIPIENT ID CODE/NAME A/D LICENSNG LEE, J.	04 06	COPIE LATR i i		RECIF ID COD SCHWENC KERRIGA	E/NAME ER,A. 05	COPI LTTR 1 1	
INTERNAL:	AD/RCI/IE ASLBP/J.HARD EDO & STAFF HYD/GEO BR LIC QUAL BR NRC PDR PROC/IST REV REG FILE STANDRDS DEV	17 19 22 12 02 13 01 21	1 1 1 1 1 1 1	1 1 1 1 1 1 1	EQUIP G I&E MPA OELD GA BR	18 IUM FAC15 IUAL: BR11 09 20 21 14 ORD, W.IE	1 1 2 1 1 1	1 1 2 1 1 1 1 1
EXTERNAL:	ACRS NSIC	16 08	16	16 1	LPDR	03	i	1

OCT 8 1980

THE STATE OF STATE OF

The second secon

9661 to 12.18

ARIZONA NUCLEAR POWER PROJECT

Post Office Box 21666 Poenix, Arizona 85036



September 26, 1980 ANPP-16430-BSK/JAR

U. S. Nuclear Regulatory Commission Region V Walnut Creek Plaza - Suite 202 1990 North California Boulevard Walnut Creek, California 94596

Attention: Mr. G. S. Spencer, Chief

Reactor Construction and Engineering Support Branch

Subject:

A 50.55(e) Potentially Reportable Deficiency Relating to Excessive Shear Stresses in Units 1 and 2 Concrete Slabs Supporting the Safety Injection Tanks 1B, 2A

and 2B

Interim Report File: 80-019-026

Reference:

Telephone Conversation between R. Dodds and B. S. Kaplan

on August 28, 1980 (DER 80-24)

Dear Sir:

The NRC was notified of a potentially reportable deficiency in the referenced telephone conversation. At that time, it was estimated that a determination of reportability would be made within thirty (30) days.

Due to the extensive investigation and eval ation required, an interim report is attached. It is now expected that this information will be finalized by December 31, 1980, at which time a complete report will be submitted.

Very truly yours

E. E. Van Brunt, Jr. APS Vice President

Nuclear Projects


ANPP Project Director

EEVBJr/BSK:skc

Attachment

5,

80100@0253



"U. S. Nuclear Regulatory Commission Attention: Mr. G. S. Spencer, Chief ANPP-16430-BSK/JAR September 26, 1980 Page 2

CC: Victor Stello, Jr., Director
Office of Inspection and Enforcement
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

A. C. Gehr Snell & Wilmer

- R. L. Robb
- D. B. Fasnacht
- W. E. Ide
- J. M. Allen
- A. C. Rogers
- J. A. Brand
- W. H. Wilson
- W. G. Bingham
- W. J. Stubblefield
- J. E. Bashore
- R. M. Grant
- R. W. Welcher
- D. R. Hawkinson

INTERIM REPORT POTENTIAL REPORTABLE DEFICIENCY ARIZONA PUBLIC SERVICE COMPANY (APS) PVNGS UNITS #1 AND #2

I. Potential Problem

During final checking of the Containment Building calculations for the Elevation 100'-0" concrete slabs, it was discovered that the shear stresses in the concrete slabs supporting Safety Injection Tanks 1B, 2A and 2B exceed the Design Criteria allowable values due to high seismic forces. The concrete slabs were originally designed based on Safety Injection Tank support loads. This information was changed by Combustion Engineering after the slab design was issued for construction.

II. Approach To and Status Of Proposed Resolution

The present Safety Injection Tank seismic forces are the result of an analysis based on spring stiffnesses of a preliminary layout of the sturctural steel framing at Elevation 140'-0". The structural steel framing has since changed. The present steel framing plan at Elevation 140'-0" provides much greater stiffnesses at the upper lateral supports for the Safety Injection Tanks, thereby significantly reducing the seismic loads at the lower supports.

In addition to the above, the certified loads were based on a conservative seismic analysis using generic response spectrum curves. The use of Project response spectra curves will lower the resultant seismic loads.

It is our belief that using the actual spring stiffnesses of the current structural steel framing at Elevation 140'-0" and Project specific response spectra, the concrete slabs at Elevation 100'-0" will meet the Design Criteria allowable stress values.

The seismic loads on the Safety Injection Tank Supports will be reevaluated by Combustion Engineering using the actual spring stiffnesses of the current structural steel framing at Elevation 140'-0" and Project response spectra curves. Then the concrete slabs at Elevation 100'-0" will be reevaluated by Bechtel with the revised loads to see if they meet the Design Criteria allowable stress values.

The second secon 1 ! Interim Report Page 2

. III. <u>Projected Completion of Corrective Action and Submittal</u> Date of the Final Report

The Combustion Engineering/Bechtel analysis and final report is anticipated to be completed by December 31, 1980, at which time a final report will be submitted.

