



# Arizona Nuclear Power Project

P.O. BOX 52034 • PHOENIX, ARIZONA 85072-2034

U. S. Nuclear Regulatory Commission  
Region V  
1450 Maria Lane, Suite 210  
Walnut Creek, CA 94596-5368

August 29, 1985  
ANPP-33280-EEVB/TJB

1985 AUG 30 AM 8:56  
RECEIVED  
NRC  
REGION V I&E

Attention: Mr. D. F. Kirsch, Acting Director  
Division of Reactor Safety and Projects

Subject: Palo Verde Nuclear Generating Station (PVNGS)  
Unit 2  
Docket No. STN 50-529/85-10/02  
Inspection of Raceway Installations Units 1 and 2  
File: 85-019-026; D.4.33.2

Reference: Letter from E. E. Van Brunt, Jr. (ANPP) to D. F. Kirsch (NRC), dated  
June 12, 1985, (ANPP-32817)

Dear Sir:

In response to the subject violation regarding the verification of pull boxes, ANPP committed in the reference letter to specific actions directed toward preventing recurrences. At this time, Procedure Change Notice (PCN) 131 to WPP/QCI 251.0 has been issued, non-conformance reports (NCR) EC-5982, EC-5983 and EA-6125 have been worked and are closed, and electrical field engineer training on WPP/QCI 251.0 has been completed. The Unit 1 sample inspection of pull boxes has been finished and engineering is evaluating the results and will determine if further corrective actions are appropriate. The evaluation portion was completed on August 28, 1985.


As an additional measure, ANPP committed to perform a review of all electrical discipline Construction Inspection Planning (CIP) forms exhibited in the WPP/QCIs. The effort was to determine if any clarifications or enhancements were necessary to assure clear and concise documentation. This review and the related training are not complete. Therefore, we are advising you that the expected completion date of July 22, 1985 provided in the reference letter for the above commitment needs to be revised to September 3, 1985.

The in-depth review of all electrical WPP/QCIs, which necessitated a corresponding review of design documents, is complete; however, the need for this extension is to allow proper time for:

- Detailed discussion of proposed PCNs;
- Drafting and processing of PCNs for approval;
- Execution of personnel training on changes.

8509100318 850829  
PDR ADOCK 05000529  
G PDR

1/0  
IE-01




D. F. Kirsch  
Inspection of Raceway Installations Units 1 and 2  
ANPP-33280  
Page 2

Based on the review, twenty-four PCNs for twelve (12) WPP/QCIs have been issued. Currently, training on the CIP's and PCN's for Electrical Quality Control Engineers as well as Electrical Field Engineers is completed with the exception of twelve individuals who were on vacation, sick, etc. These people are scheduled to complete their training by September 3, 1985.

Completion of the personnel training on the CIP's and PCN's and the Unit 1 evaluation should complete ANPP actions committed to in response to this violation. This information was discussed with R. C. Sorenson of your staff on August 7, 1985, and found acceptable.

Very truly yours,



E. E. Van Brunt, Jr.  
Executive Vice President  
Project Director

EEVB/TJB/slh

cc: A. C. Gehr  
E. A. Licitra  
R. P. Zimmerman  
R. C. Sorenson  
J. Ball

