

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8407030238      DOC. DATE: 84/06/27      NOTARIZED: NO      DOCKET #  
 FACIL: 50-315 Donald C. Cook Nuclear Power Plant, Unit 1, Indiana &      05000315  
          50-316 Donald C. Cook Nuclear Power Plant, Unit 2, Indiana &      05000316  
 AUTH. NAME                      AUTHOR AFFILIATION  
 ALEXICH, M. P.                  Indiana & Michigan Electric Co.  
 RECIP. NAME                      RECIPIENT AFFILIATION  
 DENTON, H. R.                    Office of Nuclear Reactor Regulation, Director

SUBJECT: Requests schedule be extended to 840815 for installation of fire protection matl in areas outlined in 840608 ltr. Delay due to unavailability of finished matls to be provided by Thermal Science, Inc.

DISTRIBUTION CODE: A006S      COPIES RECEIVED: LTR 1 ENCL 0 SIZE: 2  
 TITLE: OR Submittal: Fire Protection

NOTES: 05000315  
          OL: 10/25/74 05000316  
          OL: 12/23/72

	RECIPIENT ID CODE/NAME	COPIES		RECIPIENT ID CODE/NAME	COPIES	
		LTR	ENCL		LTR	ENCL
	NRR ORB1 BC 01	3	3			
INTERNAL:	ELD/HDS3	1	0	IE FILE 06	1	1
	IE/WHITNEY, L	1	1	NRR FIORAVANT07	2	2
	NRR WAMBACH	1	0	NRR/DE/CEB 09	2	2
	NRR/DL DIR	1	1	<u>REG FILE 04</u>	1	1
	RGN3	1	1			
EXTERNAL:	ACRS 11	3	3	LPDR 03	2	2
	NRC PDR 02	1	1	NSIC 05	1	1
	NTIS	1	1			

TOTAL NUMBER OF COPIES REQUIRED: LTR 22 ENCL 20



# INDIANA & MICHIGAN ELECTRIC COMPANY

P.O. BOX 16631  
COLUMBUS, OHIO 43216

June 27, 1984  
AEP:NRC:0692T

Donald C. Cook Nuclear Plant Unit Nos. 1 and 2  
Docket Nos. 50-315 and 50-316  
License Nos. DPR-58 and DPR-74  
MODIFICATION TO AEP:NRC:0692Q

Mr. Harold R. Denton, Director  
Office of Nuclear Reactor Regulation  
U.S. Nuclear Regulatory Commission  
Washington, D.C. 20555

Dear Mr. Denton:

Our letter dated June 8, 1984 (AEP:NRC:0692Q) discussed delays in the delivery of Thermal Science Incorporated (TSI) materials from the manufacturer. Because of subsequent delays in these deliveries, we feel that we now need until August 15, 1984, to complete the installation of the fire protection material in those areas outlined in our June 8, 1984 letter. The delay from June 20, 1984, to the middle of August is the direct result of the inability of the vendor to supply the material in adequate quantities and of the proper quality. We continue to expedite the fabrication and delivery of these materials through constant surveillance of the fabrication process and by using our own drivers and rental trucks to transport the material from the supplier to the Cook Plant.

Thus far, our vendor has had difficulty meeting his scheduled commitments due to unavailability of finished materials. This has been especially true over the past few months. We are currently short approximately 38 sheets of this material which is required to complete items related to the June 20, 1984, commitment date.

We believe that the request to complete the installation by August 15, 1984, is a conservative request based on the current situation. It is our intention to continue to expedite the installation process as materials arrive. However, should the vendor fail to supply sufficient quantities or a proper quality material in a reasonable time frame, we will advise you accordingly.

8407030238 840627  
PDR ADDCK 05000315  
F PDR

A006  
/10



Handwritten scribbles and marks in the top right corner.

Main body of the page containing extremely faint and illegible text, possibly bleed-through from the reverse side of the paper.

This document has been prepared following Corporate procedures which incorporate a reasonable set of controls to insure its accuracy and completeness prior to signature by the undersigned.

Very truly yours,

  
M. P. Alexich <sup>98</sup> 6/27/84  
Vice President

th

Attachment

cc: John E. Dolan  
W. G. Smith, Jr. - Bridgman  
R. C. Callen  
G. Charnoff  
E. R. Swanson, NRC Resident Inspector - Bridgman

