

PWR CONSTRUCTION MILESTONES AND ACTIVITIES
FOR
HARRIS UNIT 1

Schedule Dates

<u>I-J Numbers</u>	<u>Start</u>	<u>Complete</u>	<u>Percent Complete</u>	<u>Actual Completion Date</u>
0 7805	2/1/84	4/1/84		
0 7810	5/1/82	5/1/84		
0 7520	2/1/80	10/1/82	9	
0 7730	3/1/82	12/1/83		
7730 7815	12/1/83	1/1/84		
0 7405	4/1/79	10/1/83	48	
0 7820		5/1/84		
0 7410	2/1/82			
0 7415		12/1/83		
0 7420	7/1/80	12/1/83		
0 7475		2/1/84		
0 7735	6/1/81	4/1/84		
0 7425		2/1/84		
0 7740	6/1/81	4/1/84		
0 7430		2/1/84		
0 7745		4/1/84		
0 7435		2/1/84		
0 7750		4/1/84		
0 7440		2/1/84		
0 7755		4/1/84		
0 7155	9/28/79	8/1/82	50	
7155 7445	5/1/80	11/1/83		
7803 7305	7/1/81	1/1/82		
7305 7825	1/1/82	10/1/82		
7310 7455	9/1/82	9/1/83		
7205 7510	3/1/81	11/1/83	17	
*0 7005			100	1/24/74
*7005 7015			100	10/15/74
*7015 7050			100	3/1/76
*7050 7060			100	1/27/78
*7060 7150	1/27/78	8/15/78	100	8/18/78
*7150 7160	8/15/78	11/1/78	100	11/1/78

* Indicates Major Milestones

x Indicates Change in Date

TOTAL PROJECT CONSTRUCTION COMPLETION PERCENTAGE 36.9%


**PWR CONSTRUCTION MILESTONES AND ACTIVITIES
 FOR
 HARRIS UNIT 1**

Schedule Dates

<u>I-J Numbers</u>	<u>Start</u>	<u>Complete</u>	<u>Percent Complete</u>	<u>Actual Completion Date</u>
*7160 7200	11/1/78	12/1/79	82	
*7200 7300	12/1/79	4/1/80	25	
*7300 7450	8/1/80	8/1/83		
*7450 7500	8/1/83	11/1/83		
*7500 7515	11/1/83	12/15/83		
*7515 7700	12/15/83	2/1/84		
*7700 7800	2/1/84	4/1/84		
*7800 7950	4/1/84	6/1/84		
*7950 7990	6/1/84	3/1/85		
7524 7525	6/1/83	1/1/84		
7628 7630	2/1/84	5/1/84		
7529 7530	6/1/83	1/1/84		
7623 7625	2/1/84	5/1/84		
7459 7460	6/1/83	1/1/84		
7638 7640	2/1/84	5/1/84		
7534 7535	6/1/83	1/1/84		
7643 7645	2/1/84	5/1/84		
7080 7170	1/1/81	12/1/81		
7446 7540	4/1/83	1/1/84		
7648 7650	2/1/84	5/1/84		
7544 7545	6/1/83	1/1/84		
7658 7660	2/1/84	5/1/84		
7055 7056	12/1/78	9/1/81	75	
7056 7085	11/1/81	11/1/82		
7301 7302	6/1/83	10/15/83		
7464 7465	6/1/83	1/1/84		
7663 7665	2/1/84	5/1/84		
7090 7105	1/1/81	10/1/83		
7105 7680	10/1/83	1/1/84		

* Indicates Major Milestones

x Indicates Change in Date



PWR CONSTRUCTION MILESTONES AND ACTIVITIES
FOR
HARRIS UNIT 1

Schedule Dates

<u>I-J Numbers</u>	<u>Start</u>	<u>Complete</u>	<u>Percent Complete</u>	<u>Actual Completion Date</u>
7633 7635	2/1/84	5/1/84		
0 7560	6/1/83	1/1/84		
7653 7655	2/1/84	5/1/84		
7351 7360	12/1/80	5/1/83		
0 7365	4/1/80	6/1/81		
7564 7565	6/1/83	1/1/84		
0 7280	9/1/80	12/1/82		
0 7449	5/1/80	8/1/82		
0 7570	6/1/83	1/1/84		
7245 7325	6/1/80	12/1/82		
7574 7575	6/1/83	1/1/84		
7025 7230	2/1/78	5/1/79	68	
7230 7335	8/1/80	12/1/82		
7674 7675	6/1/83	1/1/84		
7255 7340	8/1/80	12/1/82		
0 7685		1/1/84		
7125 7350	5/1/81	12/1/82		
0 7670		10/15/83		
0 7315	1/1/82	5/1/82		
0 7590		10/15/83		
7030 7345	5/1/82	11/1/82	44	
0 7690		10/15/83		
0 7115	2/20/78	10/1/82	42	
7115 7470	3/1/80	11/1/83	8	
7035 7235	6/1/78	3/1/79	72	
7235 7240	3/1/79	6/1/81	42	
7240 7355	6/1/80	12/1/83		
7040 7110	2/1/78	3/1/83	63	
7110 7505	N/S	6/1/83		
7505 7895	6/1/83	5/1/84		
7045 7111	4/20/78	9/1/79	84	
7111 7112	12/1/80	1/15/83		
7111 7113	7/1/80	4/1/82	9	

x Indicates Change in Date

**PWR CONSTRUCTION MILESTONES AND ACTIVITIES
 FOR
 HARRIS UNIT 2**

Schedule Dates

<u>I-J Numbers</u>		<u>Start</u>	<u>Complete</u>	<u>Percent Complete</u>	<u>Actual Completion Date</u>
0	7805	3/1/84	5/1/87		
0	7810	N/S	5/1/87		
0	7520	4/1/81	12/1/82	9	
0	7730	N/S	12/1/86		
7730	7815	12/1/86	1/1/87		
0	7405	10/1/84	2/1/87		
0	7820		5/1/87		
0	7410	4/1/85	12/1/85		
0	7415	3/1/84	2/1/87		
0	7420	6/1/84	2/1/87		
0	7475	4/1/84	2/1/87		
0	7735	6/1/82	4/1/87		
0	7425	8/1/84	2/1/87		
0	7740	N/S	4/1/87		
0	7430	1/1/85	2/1/87		
0	7745	N/S	4/1/87		
0	7435	N/S	2/1/87		
0	7750	N/S	4/1/87		
0	7440	N/S	12/1/86		
0	7755	N/S	4/1/87		
0	7155	9/28/79	7/1/82	50	
7155	7445	7/1/82	3/1/86		
7803	7305	9/1/84	5/1/85		
7305	7825	5/1/85	1/1/86		
7310	7455	4/1/84	11/1/86		
7205	7510	10/1/83	1/1/87		
*0	7005	1/4/74	1/21/74	100	1/24/74
*7005	7015	1/24/74	10/15/74	100	10/15/74
*7015	7050	10/15/74	3/1/76	100	3/1/76
*7050	7060	3/1/76	1/27/78	100	1/27/78
*7060	7150	1/27/78	2/1/80	88	
*7150	7160	2/1/80	6/1/81		

* Indicates Major Milestones

x Indicates Change in Date

TOTAL PROJECT CONSTRUCTION COMPLETION PERCENTAGE 3.7%

**PWR CONSTRUCTION MILESTONES AND ACTIVITIES
 FOR
 HARRIS UNIT 2**

Schedule Dates

<u>I-J Numbers</u>	<u>Start</u>	<u>Complete</u>	<u>Percent Complete</u>	<u>Actual Completion Date</u>
*7160 7200	6/1/80	4/1/83		
*7200 7300	4/1/83	9/1/83		
*7300 7450	9/1/83	8/1/86		
*7450 7500	8/1/86	11/1/86		
*7500 7515	11/1/86	12/15/86		
*7515 7700	2/15/86	2/1/87		
*7700 7800	2/1/87	4/1/87		
*7800 7950	4/1/87	6/1/87		
*7950 7990	6/1/87	3/1/88		
7524 7525	6/1/86	1/1/87		
7628 7630	2/1/87	5/1/87		
7529 7530	6/1/86	1/1/87		
7623 7625	2/1/87	5/1/87		
7459 7460	6/1/86	1/1/87		
7638 7640	2/1/87	5/1/87		
7534 7535	6/1/86	1/1/87		
7643 7645	2/1/87	5/1/87		
7080 7170	3/1/84	2/1/86		
7446 7540	5/1/86	8/1/86		
7648 7650	2/1/87	5/1/87		
7544 7545	6/1/86	1/1/87		
7658 7660	2/1/87	5/1/87		
7055 7056	6/1/81	3/1/85		
7056 7085	3/1/85	1/1/86		
7301 7302	8/1/86	12/15/86		
7464 7465	6/1/86	1/1/87		
7663 7665	2/1/87	5/1/87		
7090 7105	3/1/85	10/1/86		
7105 7680	10/1/86	1/1/87		

* Indicates Major Milestones

x Indicates Change in Date

147201

PWR CONSTRUCTION MILESTONES AND ACTIVITIES
FOR
HARRIS UNIT 2

Schedule Dates

<u>I-J Numbers</u>	<u>Start</u>	<u>Complete</u>	<u>Percent Complete</u>	<u>Actual Completion Date</u>
7633 7635	2/1/87	5/1/87		
0 7560	6/1/86	1/1/87		
7653 7655	2/1/87	5/1/87		
7351 7360	7/1/83	7/1/86		
0 7365	4/1/85	8/1/86		
7564 7565	6/1/86	1/1/87		
0 7280	12/1/83	2/1/86		
0 7449	4/1/80	8/1/82		
0 7570	6/1/86	1/1/87		
7245 7325	10/1/83	4/1/86		
7574 7575	6/1/86	1/1/87		
7025 7230	7/14/78	11/1/84	19	
7230 7335	6/4/84	2/1/86		
7674 7675	6/1/86	1/1/87		
7255 7340	10/1/83	2/1/86		
0 7685	6/1/86	1/1/87		
7125 7350	10/1/83	2/1/86		
0 7670	N/S	12/1/86		
0 7315	4/1/85	8/1/85		
0 7590	N/S	12/1/86		
7030 7345	5/1/85	11/1/85	5	
0 7690	N/S	12/1/86		
0 7115	2/20/78	3/1/82	42	
7115 7470	3/1/82	11/1/84		
7035 7235	4/1/82	4/1/83	3	
7235 7240	10/1/83	11/1/85		
7240 7355	11/1/85	2/1/87		
7040 7110	2/1/78	3/1/83	63	
7110 7505	3/1/83	6/1/83		
7505 7895	6/1/83	5/1/84		
7045 7111	4/20/78	5/1/80	84	
7111 7112	5/1/80	1/15/84		

x Indicates Change in Date



**PWR CONSTRUCTION MILESTONES AND ACTIVITIES
 FOR
HARRIS UNIT 3**

Schedule Dates

<u>I-J Numbers</u>	<u>Start</u>	<u>Complete</u>	<u>Percent Complete</u>	<u>Actual Completion Date</u>
0 7805	7/1/78	5/1/93		
0 7810		5/1/93		
0 7520	2/1/86	12/1/92		
0 7730	N/S			
7730 7815		5/1/93		
0 7405	2/1/86	2/1/93		
0 7820		N/S		
0 7410	2/1/88	12/1/93		
0 7415	7/1/86	2/1/93		
0 7420	2/1/86	2/1/93		
0 7475	12/1/86	2/1/93		
0 7735		4/1/93		
0 7425	6/1/87	2/1/93		
0 7740	6/1/80	4/1/93		
0 7430	1/1/88	2/1/93		
0 7745		4/1/93		
0 7435		2/1/93		
0 7750		4/1/93		
0 7440		2/1/93		
0 7755		4/1/93		
0 7155	3/1/91	7/1/91		
7155 7445	7/1/91	3/1/92		
7803 7305	1/1/90	9/1/90		
7305 7825	9/1/90	3/1/91		
7310 7455	9/1/89	3/1/91		
7205 7510	2/1/89	1/1/93		
*0 7005			100	1/24/74
*7005 7015			100	10/15/74
*7015 7050			100	3/1/76
*7050 7060			100	1/27/78
*7060 7150	12/1/85	8/1/86	1	
*7150 7160	8/1/86	11/1/86		

* Indicates Major Milestones

x Indicates Change in Date

TOTAL PROJECT CONSTRUCTION COMPLETION PERCENTAGE Less Than 1%


**PWR CONSTRUCTION MILESTONES AND ACTIVITIES
 FOR
 HARRIS UNIT 3**

Schedule Dates

<u>I-J Numbers</u>	<u>Start</u>	<u>Complete</u>	<u>Percent Complete</u>	<u>Actual Completion Date</u>
*7160 7200	11/1/86	4/1/89		
*7200 7300	4/1/89	9/1/89		
*7300 7450	9/1/89	8/1/92		
*7450 7500	8/1/92	11/1/92		
*7500 7515	11/1/92	12/15/92		
*7515 7700	12/15/92	2/1/93		
*7700 7800	2/1/93	4/1/93		
*7800 7950	4/1/93	5/1/93		
*7950 7990	6/1/93	3/1/94		
7524 7525	6/1/92	1/1/93		
7628 7630	2/1/93	5/1/93		
7529 7530	6/1/92	1/1/93		
7623 7625	2/1/93	5/1/93		
7459 7460	6/1/92	1/1/93		
7638 7640	2/1/93	5/1/93		
7534 7535	6/1/92	1/1/93		
7643 7645	2/1/93	5/1/93		
7080 7170	10/1/90	3/1/91		
7446 7540	5/1/92	1/1/93		
7648 7650	2/1/93	5/1/93		
7544 7545	6/1/92	1/1/93		
7658 7660	2/1/93	5/1/93		
7055 7056	2/1/85	3/1/87		
7056 7085	11/1/86	7/1/90		
7301 7302	8/1/92	12/15/92		
7464 7465	6/1/92	1/1/93		
7663 7665	2/1/93	5/1/93		
7090 7105	3/1/91	10/1/92		
7105 7680	10/1/92	1/1/93		

* Indicates Major Milestones

x Indicates Change in Date




1957

PWR CONSTRUCTION MILESTONES AND ACTIVITIES
FOR
HARRIS UNIT 3

Schedule Dates

<u>I-J Numbers</u>	<u>Start</u>	<u>Complete</u>	<u>Percent Complete</u>	<u>Actual Completion Date</u>
7633 7635	2/1/93	5/1/93		
0 7560	6/1/92	1/1/93		
7653 7655	2/1/03	5/1/93		
7351 7360	6/1/90	6/1/92		
0 7365	4/1/90	8/1/91		
7564 7565	6/1/92	1/1/93		
0 7280	2/1/89	2/1/92		
0 7449	4/1/80	8/1/82		
0 7570		1/1/93		
7245 7325	11/1/90	2/1/92		
7574 7575	6/1/92	1/1/93		
7025 7230	2/1/87	11/1/90	1	
7230 7335	11/1/90	2/1/92		
7674 7675	6/1/92	1/1/93		
7255 7340	11/1/90	2/1/92		
0 7685		1/1/93		
7125 7350	11/1/90	2/1/92		
0 7670		12/1/92		
0 7315	4/1/91	8/1/91		
0 7590		12/1/92		
7030 7345	5/1/91	11/1/91		
0 7690		12/1/92		
0 7115	2/20/78	4/1/80	42	
7115 7470	4/1/80	8/1/82		
7035 7235	4/1/88	8/1/89	3	
7235 7240	8/1/89	11/1/91		
7240 7355	11/1/91	2/1/93		
7040 7110	2/1/78	3/1/83	63	
7110 7505	3/1/83	6/1/86		
7505 7895	6/1/86	5/1/92		
7045 7111	4/20/78	5/1/80	84	
7111 7112	5/1/80	1/15/83		

x Indicates Change in Date



PWR CONSTRUCTION MILESTONES AND ACTIVITIES
 FOR
HARRIS UNIT 4

Schedule Dates

<u>I-J Numbers</u>	<u>Start</u>	<u>Complete</u>	<u>Percent Complete</u>	<u>Actual Completion Date</u>
0	7805	7/1/88		
0	7810		5/1/91	
0	7520	2/1/89		
0	7730		10/1/90	
0	7730		12/1/90	
7730	7815	12/1/90		
0	7405		5/1/91	
0	7405	1/1/87		
0	7820		11/1/90	
0	7820		5/1/91	
0	7410		5/1/91	
0	7410	1/1/89		
0	7415		9/1/89	
0	7415	6/1/87		
0	7420		11/1/90	
0	7420	1/1/87		
0	7475		11/1/90	
0	7475	7/1/87		
0	7735		11/1/90	
0	7735		4/1/91	
0	7425		11/1/90	
0	7740		4/1/91	
0	7430		4/1/91	
0	7745		11/1/90	
0	7745		4/1/91	
0	7435		4/1/91	
0	7435		11/1/90	
0	7750		4/1/91	
0	7440		11/1/90	
0	7755		4/1/91	
0	7155		4/1/91	
0	7155	7/1/88		
7155	7445		7/1/89	
7803	7305	7/1/89		
7305	7825	1/1/88		
7305	7825	9/1/88		
7310	7455		3/1/90	
7310	7455	9/1/88		
7205	7510		5/1/90	
7205	7510	8/1/87		
7205	7510	12/1/86		
7205	7510		11/1/90	
7205	7510		1/1/91	
*0	7005			
*0	7005		100	1/24/74
*7005	7015			
*7005	7015		100	10/15/74
*7015	7050			
*7015	7050		100	3/1/76
*7050	7060			
*7050	7060		100	1/27/78
*7060	7150			
*7060	7150	1/27/78		
*7060	7150		11/1/84	
*7150	7160			
*7150	7160	11/1/84		
*7150	7160		2/1/85	

* Indicates Major Milestones

x Indicates Change in Date

TOTAL PROJECT CONSTRUCTION COMPLETION PERCENTAGE Less Than 1%

**PWR CONSTRUCTION MILESTONES AND ACTIVITIES
 FOR
 HARRIS UNIT 4**

Schedule Dates

<u>I-J Numbers</u>	<u>Start</u>	<u>Complete</u>	<u>Percent Complete</u>	<u>Actual Completion Date</u>
*7160 7200	2/1/85	4/1/87		
*7200 7300	4/1/87	8/1/87		
*7300 7450	8/1/87	8/1/90		
*7450 7500	8/1/90	11/1/90		
*7500 7515	11/1/90	12/15/90		
*7515 7700	12/15/90	2/1/91		
*7700 7800	2/1/91	4/1/91		
*7800 7950	4/1/91	6/1/91		
*7950 7990	6/1/91	3/1/92		
7524 7525	6/1/90	1/1/91		
7628 7630	2/1/91	5/1/91		
7529 7530	6/1/91	1/1/91		
7623 7625	2/1/91	5/1/91		
7459 7460	6/1/90	1/1/91		
7638 7640	2/1/91	5/1/91		
7534 7535	6/1/90	1/1/91		
7643 7645	2/1/91	5/1/91		
7080 7170	7/1/85	12/1/86		
7446 7540	3/1/90	11/1/90		
7648 7650	2/1/91	5/1/91		
7544 7545	6/1/90	1/1/91		
7658 7660	2/1/91	5/1/91		
7055 7056	2/1/85	3/1/89		
7056 7085	3/1/89	1/1/91		
7301 7302	8/1/90	12/15/90		
7464 7465	6/1/90	1/1/91		
7663 7665	2/1/91	5/1/91		
7090 7105	1/1/89	10/1/90		
7105 7680	10/1/90	1/1/91		

* Indicates Major Milestones

x Indicates Change in Date

PWR CONSTRUCTION MILESTONES AND ACTIVITIES
FOR
HARRIS UNIT 4

Schedule Dates

<u>I-J Numbers</u>	<u>Start</u>	<u>Complete</u>	<u>Percent Complete</u>	<u>Actual Completion Date</u>
7633 7635	2/1/91	5/1/91		
0 7560		1/1/91		
7653 7655	2/1/91	5/1/91		
7351 7360	5/1/84	5/1/87		
0 7365	2/1/85	2/1/90		
7564 7565	6/1/90	1/1/91		
0 7280	2/1/87	2/1/90		
0 7449	4/1/80	8/1/82		
0 7570		1/1/91		
7245 7325	8/1/88	2/1/90		
7574 7575	6/1/90	1/1/91		
7025 7230	7/1/85	8/1/88	1	
7230 7335	8/1/88	2/1/90		
7674 7675	6/1/90	1/1/91		
7255 7340	8/1/88	2/1/90		
0 7685		1/1/91		
7125 7350	8/1/88	2/1/90		
0 7670		12/1/90		
0 7315	2/1/86	8/1/89		
0 7590		12/1/90		
7030 7345	1/1/88	3/1/89		
0 7690		12/1/87		
0 7115	2/20/78	3/1/80	42	
7115 7470	3/1/80	7/15/82		
7035 7235	1/1/86	1/1/88		
7235 7240	1/1/88	6/1/90		
7240 7355	6/1/90	2/1/91		
7040 7110	2/1/78	12/1/78	63	
7110 7505	12/1/78	6/1/82		
7505 7895	6/1/82	5/1/91		
7045 7111	4/20/78	5/1/80	84	
7111 7112	5/1/80	1/15/83		

x Indicates Change in Date

Handwritten notes and markings in the top right corner, including a date and some illegible text.

