

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8601140255 DOC. DATE: 86/01/06 NOTARIZED: NO DOCKET #  
 FACIL: 50-400 Shearon Harris Nuclear Power Plant, Unit 1, Carolina 05000400  
 AUTH. NAME AUTHOR AFFILIATION  
 ZIMMERMAN, S. R. Carolina Power & Light Co.  
 RECIP. NAME RECIPIENT AFFILIATION  
 DEWTON, H. R. Office of Nuclear Reactor Regulation, Director. (post 851125)

SUBJECT: Forwards addl info re initial plant test program, in response to 851030 request. FSAR Section 14.2.7 will be revised in future FSAR amend to provide justification for exception to Reg Guide 1.20, Position C.3.1.

DISTRIBUTION CODE: B001D COPIES RECEIVED: LTR 1 ENCL 1 SIZE: 24  
 TITLE: Licensing Submittal: PSAR/FSAR Amdts & Related Correspondence

NOTES:

RECIPIENT		COPIES		RECIPIENT		COPIES	
ID CODE/NAME		LTTR	ENCL	ID CODE/NAME		LTTR	ENCL
PWR-A ADTS		1	1	PWR-A PD2 PD		1	1
PWR-A EB		1	1	PWR-A EICSB		1	1
FO PWR-A FO3		1	1	PWR-A PD2 LA		1	1
BUCKLEY, B 01		2	2	PS PWR-A PS3		1	1
PWR-A RSB		1	1				
INTERNAL:							
ACRS	41	6	6	ADM/LFMB		1	0
ELD/HDS1		1	0	IE FILE		1	1
IE/DEPER/EPB 36		1	1	IE/DGAVT/GAB 21		1	1
NRR BWR ADTS		1	0	NRR PWR-A ADTS		1	0
NRR PWR-B ADTS		1	0	NRR ROE, M. L		1	1
NRR/DHFT/HFIB		1	1	NRR/DHFT/MTB		1	1
NRR/DSRO DIR		1	0	NRR/DSRO/RRAB		1	1
REG FILE 04		1	1	RGN2		3	3
RM/DDAMI/MIB		1	0				
EXTERNAL:							
24X		1	1	BNL (AMDTS ONLY)		1	1
DMB/DSS (AMDTS)		1	1	LPDR 03		1	1
NRC PDR 02		1	1	NSIC 05		1	1
PNL GRUEL, R		1	1				

TOTAL NUMBER OF COPIES REQUIRED: LTTR 41 ENCL 34

[illegible]

1. The first step in the process is to identify the problem or issue that needs to be addressed. This involves gathering information and understanding the context of the problem.

1. The first step in the process is to identify the problem. This involves gathering information about the situation and understanding the needs of the stakeholders involved.

*Journal of Interpersonal Violence* 26(10)br/>© The Author(s) 2011  
Reprints and permissions:  
<http://www.sagepub.com/journalsPermissions.nav>

100-443887-100

1. 1000 2. 1000 3. 1000 4. 1000 5. 1000 6. 1000 7. 1000 8. 1000 9. 1000 10. 1000 11. 1000 12. 1000 13. 1000 14. 1000 15. 1000 16. 1000 17. 1000 18. 1000 19. 1000 20. 1000 21. 1000 22. 1000 23. 1000 24. 1000 25. 1000 26. 1000 27. 1000 28. 1000 29. 1000 30. 1000 31. 1000 32. 1000 33. 1000 34. 1000 35. 1000 36. 1000 37. 1000 38. 1000 39. 1000 40. 1000 41. 1000 42. 1000 43. 1000 44. 1000 45. 1000 46. 1000 47. 1000 48. 1000 49. 1000 50. 1000 51. 1000 52. 1000 53. 1000 54. 1000 55. 1000 56. 1000 57. 1000 58. 1000 59. 1000 60. 1000 61. 1000 62. 1000 63. 1000 64. 1000 65. 1000 66. 1000 67. 1000 68. 1000 69. 1000 70. 1000 71. 1000 72. 1000 73. 1000 74. 1000 75. 1000 76. 1000 77. 1000 78. 1000 79. 1000 80. 1000 81. 1000 82. 1000 83. 1000 84. 1000 85. 1000 86. 1000 87. 1000 88. 1000 89. 1000 90. 1000 91. 1000 92. 1000 93. 1000 94. 1000 95. 1000 96. 1000 97. 1000 98. 1000 99. 1000 100. 1000

THE UNIVERSITY OF CHICAGO PRESS

[illegible]



Carolina Power & Light Company

JAN 06 1986

SERIAL: NLS-85-430

Mr. Harold R. Denton, Director  
Office of Nuclear Reactor Regulation  
United States Nuclear Regulatory Commission  
Washington, DC 20555

SHEARON HARRIS NUCLEAR POWER PLANT  
UNIT NO. 1 - DOCKET NO. 50-400  
INITIAL PLANT TEST PROGRAM

Dear Mr. Denton:

Carolina Power & Light Company hereby submits additional information concerning the Shearon Harris Nuclear Power Plant Initial Plant Test Program. The attached information is submitted in response to an NRC request for additional information transmitted by letter dated October 30, 1985.

If you have any additional questions or require further information, please contact me.

Yours very truly,

S. R. Zimmerman  
Manager

Nuclear Licensing Section

JHE/ccc (3071JDK)

Attachment

cc: Mr. B. C. Buckley (NRC)  
Mr. G. F. Maxwell (NRC-SHNPP)  
Dr. J. Nelson Grace (NRC-RII)  
Mr. Travis Payne (KUDZU)  
Mr. Daniel F. Read (CHANGE/ELP)  
Wake County Public Library

Mr. Wells Eddleman  
Mr. John D. Runkle  
Dr. Richard D. Wilson  
Mr. G. O. Bright (ASLB)  
Dr. J. H. Carpenter (ASLB)  
Mr. J. L. Kelley (ASLB)  
Mr. H. A. Cole

8601140255 860106  
PDR ADDCK 05000400  
A PDR



Boo1  
11



SHEARON HARRIS NUCLEAR POWER PLANT  
NRC QUESTION 640.2

FSAR Subsection 14.2.12.1.69, Reactor Internals Inspection Test Summary, should be reinstated or FSAR Subsection 14.2.7 should be modified to provide technical justification for exception to Regulatory Guide 1.20, Position C.3.1.

RESPONSE

FSAR Section 14.2.7 will be revised in a future FSAR amendment to provide justification for exception to Regulatory Guide 1.20, Position C.3.1. Attached are draft FSAR pages reflecting this change.

## 14.2.7 CONFORMANCE OF TEST PROGRAMS WITH REGULATORY GUIDES

The following applicable regulatory guides will be used as guidance in development of the initial test program:

- INSERT A →
- a) Regulatory Guide 1.20, Rev. 2, May, 1976, Comprehensive Vibration Assessment Program for Reactor Internals During Preoperational and Initial Startup Testing. | 22
  - b) Regulatory Guide 1.37, Rev. 0, March, 1973, Quality Assurance Requirements for Cleaning of Fluid Systems and Associated Components of Water-Cooled Nuclear Plants. | 22
  - c) Regulatory Guide 1.41, Rev. 0, March, 1973, Preoperational Testing of Redundant On-Site Electric Power Systems to Verify Proper Load Group Assignments. | 22
  - d) Regulatory Guide 1.52, Rev. 2, March, 1978, Design, Testing, and Maintenance Criteria for Engineered - Safety - Feature Atmosphere Cleanup System Air Filtration and Absorption Units of Light-Water-Cooled Nuclear Power Plants.
  - e) Regulatory Guide 1.68, Rev. 2, August, 1978, Initial Test Programs for Water-Cooled Nuclear Power Plants.
  - f) Regulatory Guide 1.68.2, Rev. 1, July, 1978, Initial Startup Test Program to Demonstrate Remote Shutdown Capability for Water-Cooled Nuclear Power Plants. | 22
  - g) Regulatory Guide 1.79, Rev. 1, September, 1975, Preoperational Testing of Emergency Core Cooling Systems for Pressurized Water Reactors with the following clarifications/exceptions: | 22

Reg. PositionClarifications/Exceptions

## C.1.b.(2)

The capability to realign valves for recirculation shall be tested for the plant. Test of a recirculation sump to demonstrate vortex control, acceptable pressure drops across suction lines and valves, and adequate NPSH will be conducted for the plant by model tests. CP&L will verify by appropriate physical examination and flow demonstration test that recirculation sump suction lines are not obstructed and that valves are properly installed.


INSERT A (PAGE 14.2.7-1)

Regulatory Position

C.3.1

Clarifications/Exceptions

CP&L commits to the inspection program of 3.1.3 which shall be done by NSSS vendor after Hot Functional Testing. NSSS vendor shall use vendor inspection procedure and transmit final data to CP&L for plant storage. No CP&L procedure applies.





SHEARON HARRIS NUCLEAR POWER PLANT  
NRC QUESTION 640.5.4.K  
DSER OI-208

FSAR Subsection 14.2.12.2.32, Steam Turbine-Driven Auxiliary Feedwater Pump Endurance Test, should be modified to test system operability for a two hour period under simulated loss of all AC power conditions (letter to all Westinghouse Systems OL applicants from D. F. Ross (NRC), dated March 10, 1980). This would include securing any area or component cooling systems which are powered from AC sources.

RESPONSE

Auxiliary Feedwater Design

The Shearon Harris AFW System consists of three pumps and subsystems. The two motor driven Auxiliary Feedwater Pumps are powered from their respective emergency buses. In the event of loss of the normal power source, power is supplied by the emergency diesel generators associated with these power buses.

The Steam Driven Auxiliary Feedwater Pump is supplied from two steam generators and taken from the main steam lines upstream of the MSIVs. The Turbine Steam Supply Valves are DC motor operated from redundant vital DC buses. The turbine trip and throttle valve requires solenoid actuation to allow a spring to close it. The power supply for the trip solenoid is 125 V DC, thereby maintaining only DC powered control for the steam driven pump. To allow remote opening of the turbine trip and throttle valve, a DC motor operator is provided. The Auxiliary Feedwater Pump Turbine is equipped with an electronic speed controller powered from a safety grade DC supply. Thus, loss of all AC power will not affect the capability of the Turbine Driven Pump to supply water to the steam generators.

The Steam Driven Auxiliary Feedwater Pump has a self contained lube oil system with attached shaft driven oil pump and oil cooler supplied from the first stage of the pump, discharging back into the suction of the pump. No AC power is required to operate the Steam Driven Auxiliary Feedwater Pump oil pump.

The Shearon Harris Auxiliary Feedwater Pumps (both steam driven and motor) are located in a large area on the 236 foot elevation of the Reactor Auxiliary Building in which excessive ambient temperatures and humidity will not exceed the design limits for safety related equipment in the area.

Auxiliary Feedwater Testing

During Hot Functional Testing, a simulated loss of AC power will be demonstrated. This test will align the 1B-SB diesel generator to 6.9 KV Emergency Bus 1B-SB and disable both 6.9 KV Emergency Buses 1A-SA and 1B-SB from the grid. Auxiliary Buses 1A, 1B, and 1C remain energized through the normal supply grid to allow Reactor Coolant Pump operation (simulated heat source). All non-essential loads are de-energized.

After the 1B-SB Diesel Generator is synchronized to the Emergency Bus 1B-SB, Emergency Bus 1A-SA is dropped - disabling Auxiliary Feedwater Motor Driven Pump 1A-SA. Auxiliary Feedwater Turbine Driven Pump is brought up using DC control power and Auxiliary Feedwater Motor Driven Pump 1B-SB is de-energized and racked out.



This test will demonstrate operation of the Auxiliary Feedwater Turbine Driven Pump under adverse lighting and communication conditions (see attached draft FSAR Section 14.2.12.1.83 for Turbine Driven Pump two hour run during simulated loss of on-site power).

After fuel load, the subject abstract on the Auxiliary Feedwater Turbine Driven Pump Endurance Test states that a 48 hour endurance test will be run. The two hour run (Section 5.2.5 of March 10, 1980 D. F. Ross (NRC) letter) will be done during HFT.

FSAR Subsection 14.2.12.2.32 will be modified to include a test method to measure and evaluate environmental (temperature and ambient) conditions around the Auxiliary Feedwater Pump to satisfy the acceptance criteria of 14.2.12.2.32.d.2.

The Harris design allows remote (MCB) operation from DC power supplies only and does not require local operation by operators. As stated in the Auxiliary Feedwater Design, the pumps are located in a large area (i.e., not enclosed in a separate room) and operation will not violate environmental qualification.



- 70. Gross Failed Fuel Detection System Test Summary
- 71. Essential Services Chilled Water System Test Summary
- 72. Stud Tensioner Hoist Load Test Summary
- 73. Polar Crane Test Summary
- 74. Feedwater Heater Drain, Level, and Bypass Control Systems Test Summary
- 75. Seismic Instrumentation Test Summary
- 76. Extraction Steam System Test Summary
- 77. Primary Sampling System Test Summary
- 78. Secondary Sampling System Test Summary
- 79. Loss of Instrument Air Test Summary
- 80. Containment Building Hot Penetration Testing
- 81. Simulated Loss of On-Site Power Test Summary

23 |

- 82. AC Distribution System Minimum Operating Voltage Test Summary

*83. Auxiliary Feedwater Turbine 2 Hour Run Test Summary*

There are certain prerequisites which apply in general to all preoperational tests. For convenience, these general prerequisites are listed here rather than included in each summary.

General Prerequisites:

- a) Construction is complete and the system is released for testing in accordance with the start-up manual.
- b) Required component testing, instrument calibrations, and system flushing/cleaning are complete.
- c) Required electrical power supplies, control circuits, and instrumentation are operational.
- d) Approved flow diagrams, logic diagrams, wiring diagrams, specifications, and vendors' technical data are available.
- e) For fluid systems, hydrostatic tests are complete.
- f) Communications have been established as required.



#### 14.2.12.1.83 Auxiliary Feedwater Turbine Pump Two Hour Run

##### a. Test Objectives

1. To demonstrate turbine driven pump and related AFW system operation on loss of all AC power to the AFW system.
2. To document component performance during a two hour run of the AFW system in a recirculation mode.
3. To monitor turbine bearing temperatures on plant computer and to ensure the parameters remain within design specifications.
4. To demonstrate remote control station will control turbine speed range of 2300-4100 RPM.

##### b. Prerequisites

1. All general prerequisites are met.
2. Condensate Storage Tank level within normal operating limits.
3. Service water system available as back-up to Condensate Storage Tank.
4. Steam available for operation of AFW turbine.
5. Hot Functional Testing in progress.
6. Simulated loss of on-site power test in progress.

##### c. Test Method

1. Start Turbine Driven Pump from MCB by opening IMS-70, IMS-72.
2. Monitor turbine bearing temperatures on plant computer.
3. Monitor pump speed on MCB.
4. Vary pump speed from MCB M/A station.

##### d. Acceptance Criteria

1. Pump starts from operator initiation signal on MCB.
2. MCB M/A station will vary pump speed over range of 2300 to 4100 RPM.
3. Bearing temperatures on turbine, read on computer, do not exceed 160°F.





SHEARON HARRIS NUCLEAR POWER PLANT  
NRC QUESTION 640.5.4.t  
DSER OI-202

FSAR Subsection 14.2.12.2.26, Natural Circulation Test Summary, should be modified to include monitoring of the depressurization rate resulting from the use of auxiliary spray in accordance with the Westinghouse Revised Special Low Power Testing Program as described in the letter from E. P. Rahe (Westinghouse) to H. R. Denton (NRC) dated July 8, 1981.

RESPONSE

In lieu of modifying FSAR Section 14.2.12.2.26, FSAR Section 14.2.12.2.22, Pressurizer Heaters and Spray Valves Capability Test Summary, will be modified to include monitoring of the depressurization rate resulting from the use of auxiliary spray. Attached are marked-up FSAR pages reflecting this change. These changes will be included in a future FSAR amendment.



4) The pressurizer pressure response, as the auxiliary spray valve is opened is within the allowable depressurization rate graphed in the Westinghouse NSSS Startup Manual.

2) The general prerequisites are met.

3) Vary charging flow to allow a 5 percent increase in pressurizer level and obtain subcooling data.

4) Initiate an RCS cooldown of 10F/hour to 552F and obtain subcooling data.

c) Test Method

1) With the pressurizer spray valves closed, all heaters are energized, and the time to reach a 2300 psig system pressure is measured and recorded.

2) With all pressurizer heaters de-energized, both spray valves are opened, and the time to reach a 2000 psig system pressure is measured and recorded.

3) With all pressurizer heaters de-energized, auxiliary spray valve is opened, and the time to reach 2000 psig system pressure is measured and recorded.

d) Acceptance Criteria

1) The pressurizer pressure response, as the heaters are energized, is within the allowable ~~range~~ <sup>pressurization rate</sup> graphed in the Westinghouse NSSS Start-up Manual.

2) The pressurizer pressure response, as the spray valves open, is within the allowable ~~range~~ <sup>depressurization rate</sup> graphed in the Westinghouse NSSS Start-up Manual.

3) The rate of change of pressurizer pressure with respect to the increase of pressurizer pressure and RCS temperature change is determined for natural circulation data.

14.2.12.2.23 Gross Failed Fuel Detection System Test Summary

a) Test Objective

1) To verify proper operation of the Gross Failed Fuel Detection System during power ascension.

b) Prerequisites

1) Power level is established to meet the test requirements.

2) The general prerequisites are met.

c) Test Method

1) At steady state power levels of 25 and 100 percent, verify that detector H.V. is at the setting determined during the initial preoperational setup.

2) At a power level of 100 percent, set the high alarm to  $2 \times 10^4$  CPM above the level established by the plant chemistry section, to be within technical specifications.



SHEARON HARRIS NUCLEAR POWER PLANT  
NRC QUESTION 640.7

FSAR Section 1.8, Regulatory Guide 1.68.3, should be modified to address the exception taken to Position C.10 as contained in the letter from M. A. McDuffie (CP&L) to H. R. Denton (NRC), dated November 15, 1983.

RESPONSE

FSAR Section 1.8, Regulatory Guide 1.68.3 will be modified to address the exception taken to Position C.10 in a future FSAR amendment. Attached is the marked-up draft FSAR page reflecting this change.

## Regulatory Guide 1.68.3 (REV 0) PREOPERATIONAL TESTING OF INSTRUMENT AND CONTROL AIR SYSTEMS

11

C.10 and

The SHNPP project will comply with this guide as described in Section 14.2.12 except for Regulatory Position C.11. Regulatory Position C.11 does not apply to SHNPP because of the design of the Instrument Air System. To overpressurize the system would require three failures; therefore, overpressurization is not a credible failure and applicable testing will not be done.

Regulatory Position C.10 does not apply to SHNPP because the instrument air system does not contain any single large loads which would cause a significant perturbation in the normal instrument air pressure.

SHEARON HARRIS NUCLEAR POWER PLANT  
NRC QUESTION 14A

FSAR Section 14.2.12.1, Section 14.2.12.2, Figure 14.2.11-1, and Figure 14.2.11-2 should be modified to include all test summaries contained in FSAR Subsection 14.2.12.

RESPONSE

FSAR Section 14.2.12.1, Section 14.2.12.2, and Figure 14.2.11-2 will be modified to include test summaries contained in FSAR Section 14.2.12 in a future FSAR amendment. No changes to FSAR Figure 14.2.11-1 are necessary. Attached are marked-up draft FSAR pages reflecting these changes.





## 14.2.12 INDIVIDUAL TEST DESCRIPTIONS

These summaries describe the various tests which are specified as preoperational tests and start-up tests in Regulatory Guide 1.68. Preoperational tests must be completed before fuel loading, and start-up tests must be completed after fuel loading. The scope and titles of these summaries may not in all cases correspond directly to the actual test procedures which will be used during the two test programs. Certain test procedures may include more than one test as described in these summaries, and in some cases, tests described in one summary may be covered under more than one procedure. The overall scope and content of the tests described in these summaries will be addressed in final procedures. It should be noted that all system acceptance tests are designated as preoperational tests, but only those tests listed in Section 14.2.12.1 must be completed prior to fuel loading. The test program will include those features designed to prevent or mitigate anticipated transients without scram (ATWS) that will be incorporated into the SHNPP design.


4.2.12.1 Preoperational Test Summaries

The following is an index of preoperational test summaries described in this Section:

1. Heat Tracing and Freeze Protection Test Summary
2. Main, Auxiliary and Start-Up Transformers Test Summary
3. 6.9 kV Switchgear Test Summary
4. 480 V AC Distribution Test Summary
5. 120 V ESF Uninterruptible AC System Test Summary
6. Class 1E DC System Test Summary
7. Normal Emergency AC/DC Lighting Systems Test Summary
8. Communications System Test Summary
9. Annunciator System Test Summary
10. Reactor Protection System Engineered Safety Features Actuation Logic Test Summary
11. Reactor Protection System Engineered Safety Features Actuation Response Time Test Summary
12. Piping Vibration Test Summary
13. Metal Impact Monitoring System Test Summary
14. Radiation Monitoring System Test Summary
15. Excore Nuclear Instrumentation System <sup>(NIS)</sup> Test Summary
16. Emergency Diesel Generator Test Summary

Amendment No. 23

17. Deleted
18. Fire Protection System Test Summary
19. Normal Service Water Test Summary
20. Emergency Service Water Test Summary
21. Compressed and Instrument Air Systems Test Summary
22. Reactor Coolant System Hydrostatic Test Summary
23. RTD/TC Cross Calibration Test Summary
24. Pressurizer Relief Tank (PRT) Test Summary
25. Safety Injection System Performance Test Summary
26. High-Head Safety Injection System Check Valve Test Summary
27. Safety Injection Accumulators<sup>2</sup> Test Summary
28. Residual Heat Removal System Cold Test Summary
29. Residual Heat Removal System Hot Test Summary
30. Containment Spray System Test Summary
31. Chemical and Volume Control ~~System~~<sup>4</sup> Cold Test Summary
32. Chemical and Volume Control System Hot Test Summary
- 23 | 33. Deleted
34. Auxiliary Feedwater System Test Summary
35. Fuel Handling Equipment System Test Summary
36. Fuel Pool Cooling and Cleanup<sup>A</sup> System Test Summary
37. Component Cooling Water System Test Summary
38. Gaseous Waste Processing System Test Summary
39. Solid Waste Processing System Test Summary
40. Liquid Waste Processing System Test Summary
41. Containment Isolation Test Summary
42. Containment Integrated Leak Rate Test and Structural Integrity Test Summary



SHNPP FSAR

- 43. Reactor Coolant System Hot Functional Test Summary
- 44. Piping Thermal Expansion and Dynamic Effects Test Summary
- 45. Deleted by Amendment 4  
Reserved
- 46. Deleted by Amendment 20 | 23
- 47. Pressurizer Pressure and Level Control Test Summary
- 48. Deleted by Amendment 23 | 23
- 49. Deleted by Amendment 4  
Reserved
- 50. Main Steam System Test Summary
- 51. Feedwater System Test Summary
- 52. Condensate System Test Summary
- 53. Turbine Generator Test Summary
- 54. Circulating Water System Test Summary
- 55. Condenser Vacuum and Condensate Makeup System Test Summary
- 56. Waste Processing Computer Test Summary
- 57. Containment Ventilation Test Summary
- 58. Plant HVAC Test Summary
- 59. Engineered Safety Features Integrated Test Summary
- 60. Process Computer Test Summary
- 61. Boron Recycle Test Summary
- 62. Refueling Water Storage Tank Test Summary
- 63. Primary Makeup Water System Test Summary
- 64. Rod Control System Test Summary
- 65. Passive Safety Injection System Check Valve Test Summary
- 66. Containment Recirculation Sump Test Summary
- 67. Containment Vacuum Relief Test Summary
- 68. Combustible Gas Control System Test Summary
- 69. Deleted



70. Gross Failed Fuel Detection System Test Summary
71. Essential Services Chilled Water System Test Summary
72. Stud Tensioner Hoist Load Test Summary
73. Polar Crane Test Summary
74. Feedwater Heater Drain, Level, and Bypass Control Systems Test Summary
75. Seismic Instrumentation Test Summary
76. Extraction Steam System Test Summary
77. Primary Sampling System Test Summary
78. Secondary Sampling System Test Summary
79. Loss of Instrument Air Test Summary
80. Containment Building Hot Penetration Testing
81. Simulated Loss of On-Site Power Test Summary

23 | 82. AC Distribution System Minimum Operating Voltage Test Summary

83. *Auxiliary Feedwater Turbine 2 Hour Run Test Summary*

There are certain prerequisites which apply in general to all preoperational tests. For convenience, these general prerequisites are listed here rather than included in each summary.

General Prerequisites:

- a) Construction is complete and the system is released for testing in accordance with the start-up manual.
- b) Required component testing, instrument calibrations, and system flushing/cleaning are complete.
- c) Required electrical power supplies, control circuits, and instrumentation are operational.
- d) Approved flow diagrams, logic diagrams, wiring diagrams, specifications, and vendors' technical data are available.
- e) For fluid systems, hydrostatic tests are complete.
- f) Communications have been established as required.



b) Prerequisites

- 1) The general prerequisites are met.
- 2) Sufficient unit auxiliary loads are operable with which to load the AC distribution system.

c) Test Method

- 1) Load the required AC distribution buses to 30 percent or more of each bus' normal continuous loading and measure/record the steady state voltage and loading.
- 2) With the required AC distribution buses loaded to 30 percent or more, install recorders on the string of buses that were analyzed by the AE to have the lowest voltage. Separately start a large Class 1E motor and a large non-Class 1E motor and record the voltages and loadings of the resulting transients.
- 3) Transmit the bus voltage and loading data taken in steps 1 and 2 above to the AE for evaluation and validation of the AE's analytical techniques and assumptions used in the bus loading analysis program.

d) Acceptance Criteria

- 1) None


14.2.12.2 Start-Up Test Summaries

The following is an index of start-up test summaries described in this Section:

1. Movable Incore Detector Test Summary
2. Rod Control and Position Indication System Test Summary
3. Rod Drive Mechanism Timing Test Summary
4. Rod Drop Time Measurement Test Summary
5. Reactor Coolant System Flow Measurement Test Summary
6. Reactor Coolant System Flow Cooldown Test Summary
7. Calibration of Nuclear Instrumentation Test Summary
8. Rod Control System Test Summary
9. Flux Distribution Measurement Test Summary
10. Core Performance Test Summary



11. Power Coefficient ~~and Power Defect~~<sup>2</sup> Measurement Test Summary
12. Control Rod Reactivity Worth Test Summary
13. Boron Reactivity Worth Test Summary
14. Automatic Rod Control Test Summary
15. Psuedo Rod Ejection Test Summary
16. Steam Generator Moisture Carryover Test Summary
17. Load Swing Test Summary
18. Large Load Reduction and Generator Trip From 100 Percent Power Test Summary
19. Turbine Trip From 100 Percent Power Test Summary
20. Remote Shutdown Test Summary
21. Loss of Offsite Power Test Summary
22. Pressurizer Heaters and Spray Valves Capability Test Summary
23. <sup>Gross</sup> Failed Fuel Detection <sup>System</sup> Test Summary
24. Pressurizer Continuous Spray Flow Verification Test Summary
25. Reactor Coolant System Leakrate Test Summary
26. Natural Circulation Test Summary
27. Main Steam and Feedwater Systems Test Summary
28. Shield Survey Test Summary
29. Loss of Feedwater Heater(s) Test Summary
30. Main Steam Isolation Valve Test Summary
31. Steam Generator Test for Condensation-Induced Water Hammer
32. <sup>Turbine</sup> Steam Driven Auxiliary Feed Pump Endurance Test
33. RTD Loop Bypass Flow Rate Verification Summary



SHEARON HARRIS NUCLEAR POWER PLANT  
Carolina Power & Light Company  
FINAL SAFETY ANALYSIS REPORT

INITIAL START-UP TEST SCHEDULE-(SHNPP)  
FIGURE 14.2.11-2



SHEARON HARRIS NUCLEAR POWER PLANT  
NRC QUESTION 14B

FSAR Appendix A should be modified to address all PSRB requests for additional information.

RESPONSE

FSAR Appendix A will be revised to address all PSRB requests for additional information in a future FSAR amendment.

1000



SHEARON HARRIS NUCLEAR POWER PLANT  
NRC QUESTION 14C

FSAR Subsection 14.2.12.1.46, Pressurizer Safety Valves Test Summary, should be reinstated or FSAR Subsection 14.2.7 should be modified to provide technical justification for exception to Regulatory Guide 1.68, Appendix A.1.a.(2)(i).

RESPONSE

FSAR Section 14.2.7 will be modified to provide justification for exception to Regulatory Guide 1.68, Appendix A.1.a.(2)(i). Attached is the marked-up draft FSAR page reflecting this change.

## 14.2.7 CONFORMANCE OF TEST PROGRAMS WITH REGULATORY GUIDES

The following applicable regulatory guides will be used as guidance in development of the initial test program:

- a) Regulatory Guide 1.20, Rev. 2, May, 1976, Comprehensive Vibration Assessment Program for Reactor Internals During Preoperational and Initial Startup Testing. | 22
- b) Regulatory Guide 1.37, Rev. 0, March, 1973, Quality Assurance Requirements for Cleaning of Fluid Systems and Associated Components of Water-Cooled Nuclear Plants. | 22
- c) Regulatory Guide 1.41, Rev. 0, March, 1973, Preoperational Testing of Redundant On-Site Electric Power Systems to Verify Proper Load Group Assignments. | 22
- d) Regulatory Guide 1.52, Rev. 2, March, 1978, Design, Testing, and Maintenance Criteria for Engineered - Safety - Feature Atmosphere Cleanup System Air Filtration and Absorption Units of Light-Water-Cooled Nuclear Power Plants.
- INSERT  
1 e) Regulatory Guide 1.68, Rev. 2, August, 1978, Initial Test Programs for Water-Cooled Nuclear Power Plants.
- f) Regulatory Guide 1.68.2, Rev. 1, July, 1978, Initial Startup Test Program to Demonstrate Remote Shutdown Capability for Water-Cooled Nuclear Power Plants. | 22
- g) Regulatory Guide 1.79, Rev. 1, September, 1975, Preoperational Testing of Emergency Core Cooling Systems for Pressurized Water Reactors with the following clarifications/exceptions: | 22

Reg. PositionClarifications/Exceptions

## C.1.b.(2)

The capability to realign valves for recirculation shall be tested for the plant. Test of a recirculation sump to demonstrate vortex control, acceptable pressure drops across suction lines and valves, and adequate NPSH will be conducted for the plant by model tests. CP&L will verify by appropriate physical examination and flow demonstration test that recirculation sump suction lines are not obstructed and that valves are properly installed.

[Faint, illegible text covering the majority of the page, possibly bleed-through from the reverse side.]



INSERT 1 (PAGE 14.2.7-1)

Regulatory Position

A.1.a.(2)(i)

Clarifications/Exceptions

Reactor Coolant System Safety Relief Valves will be vendor tested simulating ambient normal air temperature of containment and normal loop seal temperature water. The relief valves will be set in place just prior to Hot Functional Testing. No CP&L test to be written