DEC 1 0 1987

| orm | Page 1 | of | 1 |
|-------|--------|----|---|
| orm | SOSP-1 | | |
| insp_ | -2 11 | | |

| | | PROCEDURE AND INSTRUCTION R | EVIEW AND APPROVAL COVER SHEET | (for SPS |
|--|---|--|--|----------------------|
| | Unit | Procedure No. 2-Digit Title Tracking No. System | Pre-Openability | Revision No. |
| | 12 | 011 | ecklist . | |
| - | | AS APPROPRIATE: [] Permanent Change [] Temporary change (Expiration date if | | w procedure |
| - | Origi | nator list affected pages & forms: _All | NEW PROCEDURE | |
| 1 | , | ist pages affected <u>after</u> word processing: | New | |
| * t. * . : | 353 1 | ist pages affected after word processing. | 74440 | |
| 4 6 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 | 00101 | HATOR: Tim Czubakowski Date 512 | . P.O. Santiano | 25 511 |
| 774 | | System Engineering 5-17-8 | S IXI Signature | |
| _ | • | Technical Review Required? [V] Yes [X] Ho Initials of Responsible Section Supervisor | IXI Responsible-Section Superv | 5/17/88 isor Date |
| _ | ! | making determination: POPC Will SACCICE TO The Free DATE IPAL MANAGERS CONCURRENCE SIGNATURES DATE | (Signature AFTER any required T | echnical Review) |
| • | $\overline{\Box}$ | Assistant to Site Director | Derations (UZ Supt) | 5/24/88 |
| • | 図. | John McLamore 5/19/8 JSite Planning & Scheduling | Vendor Hanual Coordinator | |
| >} | II. | Site Services Manager | Fire Protection Engineer | • |
| | 図, | Manager of Site Licensing 5/23/ | | |
| -;; | ☐ ———————————————————————————————————— | Project Management Manager | RADCON Supervisor | |
| : | 図 | Project Engineer (DNE) S/5/10 | Security . | - |
| and the second of the second o | ম্ব্র্যু | Delegations Manager Styles | DE PEORS Supernisor | 5/19/88 |
| | П | 98-75 | П | |
| 77 | П | Materials & Procurement Svcs Mgr | Training Supervisor | |
| | . IXI. | Hinancial Services Hanager 1. C. Munie 5/25/8 | Section: <u>MAINTENAIVE</u> | 5/19/X |
| , | • | Hanager: Jackweel Support Service's wife Bequired? (PALYes [] No | · · · · · · · · · · · · · · · · · · · | Von (QUV) |
| | JXPC | Jarry Store 5/27 | Section: Amache and | 275 STATE |
| | FOF | Sive Quality Manager Date/ Instructions approved by a Section Superviso | Site Procedures Staff Sur mark the following approvals "NA. | |
| | | Review required? [Yes [] Ho 5/57 | Site Director (SDSPS) only | 613/88 |
| L., 1 | IA IA | PORT CITATION OF PORC MINORES No. Jose 5/31 | /88 | y) pate |
| L . | | Plant Hanager or PORC Minutes 16. Date | 0 | / |
| • | 2100p | Retention Period: Lifetime | Responsibility: Docu | ment Control |

BFN SDSP12.7 Page 1 of 1

HISTORY OF REVISION/REVIËW

| NO. | DATE | REVISED PAGES | | REASON FOR CURRENT REVISION . |
|-----|----------|---------------|---|---|
| 0 . | 06/13/88 | ALL. | 4 | This is a new procedure defining a process for recommending system operability. |

REV 0000

SYSTEM PRE-OPERABILITY CHECKLIST (SPOC)

1.0 PURPOSE

The purpose of this procedure is to provide a systematic method to ensure that all open work items and outstanding programmatic items affecting system operability are completed or dispositioned prior to recommending that a system be declared operable to support Browns Ferry Unit 2 Cycle 5 Restart.

2.0 SCOPE

This procedure applies to any system identified by the Return to Service Manager as requiring a System Pre-Operability Checklist (SPOC) for system operability.

3.0 REFERENCES

3.1 Requirements

NQAM Part II, Section 3.2, Paragraph 6.4.7

3.2 Interface Documents

BF-12.18, Unit PrestartUp Review

SDSP-3.1, Corrective Action Program

SDSP-3.7, Corrective Action

SDSP-6.3, Preventative Maintenance Scheduling and Tracking

SDSP-7.5, Outage Schedule, Schedule Control, and Outage Reports

SDSP-7.6, Maintenance Request and Tracking

SDSP-8.8, Conversion of Temporary Alteration to Permanent Plant Modification

SDSP-9.1, Processing Drawing Discrepancies

SDSP-12.1, Restart Test Program

SDSP-12.3, Plant Component Identification

PMI-12.12, Conduct of Operations

SDSP-15.2, Handling of Engineering Reports from the Office of Engineering

SDSP-17.2, Post-Modification Test Program

PMI-8.1, Temporary Alterations

BFEP-PI-88-04, Change Document Closure and System Plant Acceptance

SDSP-12.4, Return to Service and Closure of Modifications

REV 0000

4.0 DEFINITIONS

Operability - Any reference to operability in this procedure implicitly infers. "operable in accordance with Technical Specifications definitions". If no Tech. Spec. is applicable to a particular system, operability means capable of performing its required function in support of safe and efficient plant operation.

System Pre-Operability Checklist (SPOC) - A systematic method for verifying that all activities that affect system operability have been evaluated and dispositioned in accordance with approved plant procedures to support a recommendation for declaring a system operable.

5.0 BACKGROUND


Due to the length of the Cycle 5 outage currently in progress on Unit 2 and the large amount of work and outstanding issues that remain, a systematic method must be established to ensure that all items required for system operability have been addressed and dispositioned. The SPOC will establish the systematic process necessary for establishing confidence in returning a system to an operable status. The SPOC will be used to assist in the completion of BF-12.18.

6.0 INSTRUCTIONS

6.1 Initiating the System Pre-Operability Checklist

The System Pre-Operability Checklist (SPOC) has been developed to provide a systematic method for recording the completion status of items affecting a system in the following areas:

- ° Testing
- Modifications
- Maintenance
- Licensing
- Procedures
- Programmatic Issues
- Design
- Open Documentation
- System Configuration



6.1 ·(Continued)

REV 0000

The SPOC shall be completed for each system as determined by the Return to Service Manager. This section describes the initiation of the SPOC.

6.1.1 The Return to Service Manager shall:

Recommend a list of systems necessary to support the various restart milestones.

Set overall system priorities to support restart milestones

For each SPOC section, identify the Responsible Section Manager, from the organization designated for the SPOC section, who will countersign with the System Engineer on each section of the SPOC

6.1.2 The System Engineering Supervisor shall:

Identify responsible System Engineers for systems requiring a SPOC as determined by the Return to Service Manager. :

6.1.3 The System Engineer shall:

Initiate the SPOC for the system.


Identify uncompleted work affecting system operability required to be completed to support the SPOC.

6.1.4 The Responsible Section Manager should:

Designate a responsible Cognizant Individual to countersign with the System Engineer on the SPOC.

6.1.5 The Responsible Cognizant Individual shall:

Assist and advise the System Engineer in verifying completion of the required items pertaining to the completion of the SPOC section.



6.2 Execution of the SPOC

REV UDOO

The System Engineer is responsible for completion of the SPOC to support a system operability recommendation. Each specified Site Organization is responsible for completion of those items identified as restraints for completing a SPOC section. This section describes the process for executing the SPOC.

6.2.1 The System Engineer shall:

Monitor the completion of open items affecting system operability.

Sign and date sections of the SPOC when the requirement of the SPOC section has been satisfied.

Obtain the responsible Cognizant Individual's countersignature on the SPOC for the completed portions.

Provide, or request assistance to obtain, timely resolution of technical issues pertaining to the completion of open items.

Utilize the Return to Service Manager to meet scheduled completion of required open items.

6.2.2 The Responsible Cognizant Individual shall:

Assist the System Engineer in determination of status of items in the area under his cognizance.


Countersign with the System Engineer upon completion of the SPOC section indicating that the requirement of the SPOC section has been satisfied.

6.2.3 .The Return to Service Manager shall:

Monitor critical activity completion.

Initiate actions through existing organizations to complete activities affecting restart milestones.

Monitor SPOC completion to support restart milestones.



REV 0000

6.3 <u>Deferral of SPOC Items</u>

During the completion of the SPOC, the System Engineer may determine the need for deferral of an item, identified as required for system operability, to after system operability. The Return to Service Manager shall determine the criteria for allowing deferral of an item. This section describes the process for deferring an item.

6.3.1 If an item is requested to be deferred, the System Engineer shall:

Complete Attachment B, Operability Item Deferral Form, for the particular item.

Submit the completed form to the System Engineering Supervisor for review.

6.3.2 The System Engineering Supervisor shall:

Review and sign the Operability Item Deferral Form, Attachment B, if the deferral is justified.

Forward the signed Operability Item Deferral Form, Attachment B, to the Return to Service Manager for review and approval.

6.3.3 The Return to Service Manager shall:

Review the Item Deferral Form for schedule and restart milestone impacts.

| If the Item Deferral | The Return to Service Manager shall |
|----------------------|---|
| Is Approved | Sign and Date Attachment B and forward the Form to the System Engineer for processing of a schedule change request in accordance with SDSP-7.5. |
| Is Not Approved | Return the Attachment B to the System Engineer with reason for rejection. |

6.4 Completion of the SPOC

The completion of the SPOC constitutes a recommendation by the System Engineer for system operability. Upon completion, operations will review the SPOC and make a determination and declaration of system operability in accordance with Technical Specifications, if applicable, or in accordance with approved plant procedures if Technical Specifications do not apply. This section describes the completion of the SPOC.

6.4 (Continued)

REV 0000

6.4.1 The System Engineer shall:

Complete Parts I through VII of the SPOC in accordance with Section $\underline{6.2}$ of this procedure.

After Parts I through VII of the SPOC have been signed off as complete, complete Part VIII of the SPOC (Open Documentation) based upon the determination that all work required for system operability is complete or dispositioned.

After completion of Part VIII of the SPOC, forward the SPOC to the Operations Superintendent for completion of Part IX.

Assist Operations Section, as needed, to complete Part IX of the SPOC.

6.4.2 The Operations Superintendent shall:

Direct a Licensed Senior Reactor Operator (SRO) to complete Part IX of the SPOC.

6.4.3 The Licensed Senior Reactor Operator (SRO) shall:

Complete Part IX of the SPOC and the SPOC cover sheet.

Forward the SPOC to the Responsible System Engineer for completion.

6.4.4 The System Engineer shall:

Review the SPOC for completeness.

If acceptable, sign and date the SPOC cover sheet indicating a recommendation for system operability.

Note any outstanding Special Operating Conditions for system operability on the SPOC Special Operating Conditions Form SDSP-270.

Forward the SPOC and Form $\underline{SDSP-270}$ to the Technical Support Services Superintendent.

6.4 (Continued)

REV 0000

6.4.5 The Technical Support Services Superintendent shall:

Review the completed SPOC for adequacy and completeness.

Review the associated Special Operating Conditions relative to system operability. (Form SDSP-270)

Sign and date the SPOC cover sheet and Form SDSP-270 indicating concurrence with the System Engineer recommendations.

Forward the completed SPOC and Form $\underline{SDSP-270}$ to the Operations Superintendent.

6.4.6 The Operations Superintendent shall:

Review the SPOC and the recommendations for operability on Form SDSP-270.

Upon concurrence with the system operability recommendations, sign and date the SPOC cover sheet and Form SDSP-270.

Forward Form SDSP-270 to the Shift Operations Supervisor.

6.5 Recommendation of System Operability

Upon completion of the SPOC cover sheet, the Operations Superintendent shall communicate to the Licensed Shift Operation Supervisor (SOS) the recommendations for declaring the system operable. The Licensed SOS is then ultimately responsible for declaring system operability in accordance with PMI-12.12, Plant Operating Instructions, and Technical Specifications. The original SPOC shall be returned to System Engineer to be maintained in the system file.

7.0 RESPONSIBILITIES

System Engineer Supervisor

 Assign Responsible System Engineer for SPOC completion.

Responsible System Engineer

- Complete the SPOC for the assigned system in accordance with this procedure.
- Make recommendation for system operability based upon completion of the SPOC and review of open items against the system.

Responsible Cognizant Organizations

- Complete outstanding items identified as restraints for satisfying a SPOC section.
- Countersign upon completion of a SPOC section indicating that the requirement of the SPOC section has been completed.

7.0 RESPONSIBILITIES (Continued)

Operations Superintendent

Licensed SRO or RO

Technical Support Services Superintendent

Return to Service Manager

REV 0000

- Identify Licensed SRO or RO to complete Section IX of the SPOC.
- Review completed SPOC for concurrence with recommendations for operability.
- Complete Part IX of the SPOC
- Review the completed SPOC for completeness and adequacy and make recommendation for system operability.
- Recommend a list of systems necessary to support the various restart milestones.
- Identify Responsible Cognizant Section Managers required to cosign for the SPOC sections.
- Set overall system priorities to support restart milestones.
- Monitor critical activities and initiate actions for their completion.
- Review and approve requests for schedule deferrals of items originally required for system operability.

8.0 ATTACHMENTS AND FORMS

Attachment A, System Pre-Operability Checklist (SPOC)


Attachment B, Operability Item Deferral Form

Form SDSP-270, SPOC Special Operating Conditions Form

9.0 RECORD RETENTION

The System Pre-Operability Checklist (Attachment A) is not considered a Quality Assurance document however, the SPOC's shall be retained by System Engineering as non-permanent Non-QA records for a minimum of 2 years. The Operability Item Deferral Form (Attachment B) is not considered a Quality Assurance document and has no retention period. Form SDSP-270 shall be maintained by the SOS until such time that the Operations Superintendent determines that the Special Operating Conditions no longer apply or for a minimum of one year.

0759p




REV 0000

ATTACHMENT A

SYSTEM PRE-OPERABILITY CHECKLIST

SYSTEM NO. ______SYSTEM NAME_____


| PARTS I THROUGH VIII COMPLETE | | / " |
|--|---------------------------|------|
| | SYSTEM ENGINEER | DATE |
| PART IX COMPLETE | | / |
| | LICENSED SRO or RO | DATE |
| RECOMMENDATION FOR SYSTEM OPERABILITY | | , |
| | TSS SUPERINTENDENT | DATE |
| CONCURRENCE WITH . | | |
| RECOMMENDATION FOR SYSTEM | | 1 |
| OPERABILITY · | OPERATIONS SUPERINTENDENT | DATE |



Page 10
Att. Page 2 of 11
SDSP-12.7

RET 0000

| SYS | STEM NO. 11 | SYSTEM NAME | |
|-----|---|--------------------|------|
| ı. | TESTING | SYS. ENGR. COG. IN | DV. |
| 1. | The Restart Test results and/or the System Checklist for this system have been approved by the Joint Test Group. | RESTART | TEST |
| 2. | Any exceptions generated by the Restart Test are being tracked relative to the required completion milestones. | RESTART | TEST |
| 3. | Outstanding test exceptions against the Restart Test do not affect system operability. | , | |
| 4. | All outstanding Post- Modification Testing (PMT) and PMT test exceptions affecting system operability have been closed out. | POST-MOD | TEST |
| 5. | All ASME Section XI testing and Appendix J testing required for system operability has been completed. | MECH T | EST |




Page 11 Att. Page 3 of 11 SDSP-12.7

ATTACHMENT A (Cont'd).

REV 0000

| SYS: | rem no. | _ SYSTEM NAME | Ξ _ | | | |
|------|--|---------------|-----|-------------|----------|-----------------------|
| II. | MODIFICATIONS | S | YS. | ENGR. | cog. | INDV. |
| 1 | All ECN/DCNs affecting system operability that can be closed out, have been closed out in accordance with SDSP-12.4 (attach a listing of those modifications that affect system operability and have been closed out). | | | · · · · · | | CATIONS ENANCE |
| 2. | All ECN/DCNs affecting system operability that cannot be closed out, have been evaluated in accordance with Reference 3.1. | | | | | ICATIONS TENANCE |
| 3. | All outstanding modifications affecting this system, that do not directly affect system operability have an appropriate milestone identified for required completion. | | | | MAIN | CATIONS FENANCE SCHED |
| 4. | Temporary Alteration Control Forms a. All Temporary Alteration Control Forms (TACF's) that af system operability have been removed in accordance with SDS or PMI-8.1. | fect | | | <u> </u> | SUP SVCS |
| | b. Any TACF's that are required to remain on the system after system operability are tracked by the System Engineer. | | : | | TECH S | SUP SVCS |
| | | _ | | | - OPER | ATIONS |



REV 0000

Page 12 Att. Page 4 of 11 SDSP-12.7

| SYS' | TEM NO. | SYSTEM NAME | | | |
|------|--|-------------|-------------|------------------------------|--|
| III | . MAINTENANCE | | SYS. ENGR. | . COG. INDV. | |
| 1. | All Preventative Maintenance affecting system operability has been completed. | , | | MAINTENANCE | |
| 2. | All required Preventative Maintenance affecting this system has been scheduled in accordance with SDSP-6.3. | • | | MAINTENANCE | |
| 3. | All Maintenance Requests required for system operability have been closed out in accordance with <u>SDSP-7.6</u> (including proper post-maintenance testing). | | | MAINTENANCE MODIFICATIONS | |
| 4. | All outstanding Maintenance Requests identifying non-routine and/or significant maintenance activities that do not affect system operability are identified and tracked relative to the applicable completion milestone. | | | MAINTENANCE | |
| 5. | All NOI's that affect system operability have been dispositioned. | • | | MECH TECH | |

BLA 0000

Page 13 Att. Page 5 of 11 SDSP-12.7

| SYS | TEM NO. | SYSTEM NAME | |
|-----|---|--------------|---------------|
| IV. | LICENSING/COMMITMENTS | SYS. ENGR. | COG. INDV. |
| 1. | All NRC Commitments affecting system operability have been resolved by Site Licensing. | • | LICENSING |
| 2. | All Site Commitments affecting system operability have been closed by PORS. | | PORS |
| 3. | All NRC IE Inspection items that affect system operability have been resolved. | | LICENSING |
| 4. | All GE System Review items affecting system operability have been complete | | PORS |
| 5. | All Employee Concerns affecting syste operability have been dispositioned. | em | EMPL CONCERNS |
| 6. | All NSRS/NMRG items that affect syste operability have been closed. | em | PORS |
| 7. | All NSRB items that affect system operability have been closed. | | PORS |
| 8. | All INPO items that affect system operability have been closed. | | PLT MGR STAFF |
| 9. | Technical Specifications | | |
| | a. All outstanding Technical Specification changes required for system operability have been approved by the NRC and implement | | LICENSING |
| | b. All Technical Specification Interpretations outstanding against this system have been reviewed for impact on operabilit in the current plant condition. | | PORS |
| 10. | All Condition Adverse to Quality Repo (CAQR's) and Corrective Actions to CAQR's that affect system operability are dispositioned in accordance with SDSP-3.7. | • | PORS |

REV 0000

Page 14 Att. Page 6 of 11 SDSP-12.7

| SYS: | rem no. The s | YSTEM NAME | |
|------|--|------------|-------------|
| IV. | LICENSING/COMMITMENTS | SYS. ENGR. | COG. INDV. |
| 11. | All Corrective Actions Reports (CAR's) and Discrepancy Reports (DR's) that affect operability have been dispositi in accordance with <u>SDSP-3.1</u> . | oned | QA |
| 12. | All Significant Condition Reports (SCR and corrective actions for SCR's that affect system operability have been | 's) | PORS |
| | dispositioned SDSP-15 2 | | DNE |

Tennessee Valley Authority
Site Director Standard Practice
Browns Ferry Nuclear Plant

REV 0000

Page 15 Att. Page 7 of 11 SDSP-12.7

| SYS | TEM NO. | SYSTEM NAME | |
|-----|--|-------------|------------------------|
| v. | PROCEDURES | SYS. ENGR. | COG. INDV. |
| 1. | All procedures affecting system operability have received their required periodic review. | · _ x | SITE PROC STF |
| 2. | All procedures affecting system operability are issued in the applicable upgraded format. | | SITE PROC STF |
| 3. | All procedures affecting system operability have been revised to reflect the current plant configuration. | | OPERATIONS MAINTENANCE |
| .4. | All Surveillance Instructions required to be performed to establish system operability have been identifiand are scheduled to be performed act to their specified frequency. | ied | SI PLN & SCHD |
| 5. | All "once-per-cycle" Surveillance Instructions affecting system operab have been evaluated for re-performan- requirements. | | SI PLN & SCHD |


Tennessee Valley Author

Site Director Standard Practice
Browns Ferry Nuclear Plant

##A 0000

Page 16 Att. Page 8 of 11 SDSP-12.7

| SYS | TEM 1 | NO | SYSTEM NAME | |
|-----|--------------|---|-------------|------------|
| VI. | PRO | GRAMMATIC ISSUES | SYS. ENGR. | COG. INDV. |
| 1. | Desi | ign Baseline and Verification Prog | ram (DB&VP) | v r |
| | a. | The DB&VP System Evaluation Report (SYSTER) for the system has been issued. | t | DNE |
| | b. | Unverified assumptions made in th SYSTER that are required to be completed for system operability are dispositioned. | e | DNE . |
| | c. | Open items that affect system operability, identified in the SYSTER, have been dispositioned. | | DNE |
| | d. | Remaining open items generated by the SYSTER review are included in DB&VP Punchlist. | | DNE |
| 2. | impa affe | ironmental Qualification program acts have been evaluated and those ecting system operability have bee positioned. | | EQ PROGRAM |
| 3. | eva! | standing Electrical Issues have be luated and those affecting system rability have been dispositioned. | en | DNE |
| 4. | eva. | standing Seismic Issues have been luated and those affecting system rability have been dispositioned. | • | DNE |
| 5. | iss aff | standing Instrument Sensing Line ues have been evaluated and those ecting system operability have a dispositioned. | • | DNE |



Tennessee Valley Author
Site Director Standard Practice
Browns Ferry Nuclear Plant

REV 0000 -

Page 17 Att. Page 9 of 11 SDSP-12.7

| SYSI | EM N | 10. | SYSTEM NAME | | |
|------|------|---|-------------|------------------------|----------|
| VII. | DE | SIGN | SYS. ENGR. | COG | . INDV. |
| 1. | Syst | em Design Completion Statement | | • | |
| | a. | The System Design Completion State and System USQD have been issued this system in accordance with BFEP PI-88-04. | | <u>-</u> | DNE |
| | ъ. | Special requirements associated we the Design Completion Statement as System USQD that affect system operability have been disposition. | nd | 1 | DNE . |
| | c. | Outstanding items resulting from the generation of the System Desi Completion Statement are included on the DNE Punchlist. | | j | DNE : |
| 2. | DNE | Need Sheets | h | | = |
| | a. | DNE Need Sheets that affect system operability have been disposition | | | DNE |
| | ъ. | Outstanding DNE Need Sheets affecthis system are scheduled on the P2 system. | | <u>-</u> - | DŅE |
| 3. | affe | ving Discrepancies (DD's) that ect system operability have been | | DD : | PROGRAM |

Tennessee Valley Authorby
Site Director Standard Practice
Browns Ferry Nuclear Plant

REV OCCO

Page 18 Att. Page 10 of 11 SDSP-12.7

| SYSI | TEM NO · · | SYSTEM NAME | | | |
|------|--|-------------|------------|---|---|
| VII | . OPEN DOCUMENTATION | | SYS. ENGR. | • | |
| 1. | SPOC Parts I, II, III, IV, V, VI and have been completed. | vii . | | | |
| 2. | A punchlist identifying outstanding against the system is attached to th SPOC. The items have been reviewed it has been determined that they do affect operability of this system. | is and | | | • |

REV 0000

Page 19 Att. Page 11 of 11 SDSP-12.7

| SYS | TEM NO. | SYSTEM NAME | · · · · · · · · · · · · · · · · · · · |
|-----|--|------------------|--|
| ıx. | SYSTEM CONFIGURATION | | LICENSED SRO |
| 1. | The clearance log has been reviewed a clearances affecting equipment requisesystem operability have been cleared | red for | |
| 2. | Operations walkdown of the system has and items discovered during the walkd affect system operability have been of | lown that | |
| 3. | Component labeling has been completed in accordance with SDSP-12.3 . | i for the system | |
| 4. | The valve checklist (VCL) for the syswith exceptions dispositioned. | stem is complete | |
| 5. | The panel checklist (PCL) for the syswith exceptions dispositioned. | stem is complete | ·: |
| 6. | The electrical checklist (ECL) for the complete with exceptions disposition | | •••••••••••••••••••••••••••••••••••••• |
| 7. | The instrument checklist (ICL) for the complete with exceptions dispositions | • | |
| 8. | The system status file is up to date reviewed for any abnormal status. As status has been dispositioned. | | |
| 9. | The system status board reflects the of the system. | current status | |
| 10. | PMI-12.12 has been reviewed for additional will be required upon system operabilities. | | |
| | Required system drawings are legible | and available | |

Tennessee Valley Authority
Site Director Standard Practice
Browns Ferry Nuclear Plant

REV 0000

Page 20 Att. Page 1 of 1 SDSP-12.7

ATTACHMENT B

| OPERABILITY | TTEM | DEFERRAL | FORM |
|-------------|------|----------|--------|
| OLDWOTHILL | 1111 | DULUMM | 1 0101 |

| ITEM IDENTIFYING NUMBER | | | | |
|----------------------------|-------|------|--------------|---|
| DESCRIPTION: | 4 | • | | |
| | | | | |
| | | | | |
| | | | | |
| • . | • | | | |
| REQUEST FOR DEFERRAL TO: | · | | | |
| milestone | | | | |
| REASON FOR DEFERRAL: | | | | |
| • | | | | - |
| | | | • | |
| • | | | n y | |
| | | | | |
| | ** | | | |
| | | | | |
| | | | | |
| | , | | -• | |
| • | 4 | • | | |
| , | | | | |
| • | | | | |
| | | | | |
| SUBMITTED SYSTEM ENGINEER | | / | | |
| SIGNATURE | | DATE | PRINTED NAME | |
| REVIEWED . | | | • | |
| SYSTEM ENGINEER SUPERVISOR | | | | |
| . SIGNATURE | | | DATE | |
| APPROVED | | | | |
| RETURN TO SERVICE MANAGER | T. | | / DATE | |
| | | | | |

Page 21 SDSP-12.7

REV -0000

SAMPLE

Tennessee Valley Authority Browns Ferry Nuclear Plant Site Director Standard Practice

JUN 13 1988

Form Page 1 of 1 Form SDSP-270 SDSP-12.7

FORM SDSP-270

SPOC Special Operating Conditions

System Number ______ System Name ________

No Special Operating Conditions apply for this system ______

List any Special Operating Conditions applicable to this system and when these special conditions apply

System Engineer Date

TSS Superintendent Date

Operations Superintendent, Date

Retention Period - 1 year

Responsible Section - Operations *

0759p