

JUN 10 2019

Docket Nos.: 52-025  
52-026ND-19-0629  
10 CFR 52.99(c)(3)U.S. Nuclear Regulatory Commission  
Document Control Desk  
Washington, DC 20555-0001

Southern Nuclear Operating Company  
Vogtle Electric Generating Plant Unit 3 and Unit 4  
Notice of Uncompleted ITAAC 225-days Prior to Initial Fuel Load  
Item 2.3.10.11a [Index Number 878]

Ladies and Gentlemen:


Pursuant to 10 CFR 52.99(c)(3), Southern Nuclear Operating Company hereby notifies the NRC that as of June 4, 2019, Vogtle Electric Generating Plant (VEGP) Unit 3 and Unit 4 Uncompleted Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Item 2.3.10.11a [Index Number 878] has not been completed greater than 225-days prior to initial fuel load. The Enclosure describes the plan for completing this ITAAC. Southern Nuclear Operating Company will, at a later date, provide additional notifications for ITAAC that have not been completed 225-days prior to initial fuel load.

This notification is informed by the guidance described in NEI-08-01, *Industry Guideline for the ITAAC Closure Process Under 10 CFR Part 52*, which was endorsed by the NRC in Regulatory Guide 1.215. In accordance with NEI 08-01, this notification includes ITAAC for which required inspections, tests, or analyses have not been performed or have been only partially completed. All ITAAC will be fully completed and all Section 52.99(c)(1) ITAAC Closure Notifications will be submitted to NRC to support the Commission finding that all acceptance criteria are met prior to plant operation, as required by 10 CFR 52.103(g).

This letter contains no new NRC regulatory commitments.

If there are any questions, please contact Tom Petrak at 706-848-1575.

Respectfully submitted,

  
Michael J. Yox  
Regulatory Affairs Director Vogtle 3 & 4Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 3 and Unit 4  
Completion Plan for Uncompleted ITAAC 2.3.10.11a [Index Number 878]

MJY/RLB/sfr

U.S. Nuclear Regulatory Commission

ND-19-0629

Page 2 of 3

**To:**

**Southern Nuclear Operating Company/ Georgia Power Company**

Mr. R.G. West (w/o enclosures)

Mr. D. L. McKinney (w/o enclosures)

Mr. M. D. Meier (w/o enclosures)

Mr. D. H. Jones (w/o enclosures)

Mr. J. B. Klecha

Mr. G. Chick

Mr. M. J. Yox

Mr. A. S. Parton

Ms. K. A. Roberts

Mr. T. G. Petrak

Mr. W. A. Sparkman

Mr. C. T. Defnall

Mr. C. E. Morrow

Mr. J. L. Hughes

Ms. K. M. Stacy

Ms. A. C. Chamberlain

Mr. J. C. Haswell

Document Services RTYPE: VND.LI.L06

File AR.01.02.06

**cc:**

**Nuclear Regulatory Commission**

Mr. W. Jones (w/o enclosures)

Mr. F. D. Brown

Ms. J. M. Heisserer

Mr. C. P. Patel

Mr. G. J. Khouri

Ms. S. E. Temple

Mr. N. D. Karlovich

Mr. A. Lerch

Mr. C. J. Even

Mr. B. J. Kemker

Ms. N. C. Coovert

Mr. C. Welch

Mr. I. Cozens

Mr. J. Gaslevic

Mr. V. Hall

**Oglethorpe Power Corporation**

Mr. R. B. Brinkman

Mr. E. Rasmussen

**Municipal Electric Authority of Georgia**

Mr. J. E. Fuller

Mr. S. M. Jackson

**Dalton Utilities**

Mr. T. Bundros

U.S. Nuclear Regulatory Commission

ND-19-0629

Page 3 of 3

**Westinghouse Electric Company, LLC**

Dr. L. Oriani (w/o enclosures)

Mr. D. C. Durham (w/o enclosures)

Mr. M. M. Corletti

Ms. L. G. Iller

Ms. J. Monahan

Mr. J. L. Coward

**Other**

Mr. J. E. Hesler, *Bechtel Power Corporation*

Ms. L. Matis, *Tetra Tech NUS, Inc.*

Dr. W. R. Jacobs, Jr., Ph.D., *GDS Associates, Inc.*

Mr. S. Roetger, *Georgia Public Service Commission*

Ms. S. W. Kernizan, *Georgia Public Service Commission*

Mr. K. C. Greene, *Troutman Sanders*

Mr. S. Blanton, *Balch Bingham*

**Southern Nuclear Operating Company  
ND-19-0629  
Enclosure**

**Vogtle Electric Generating Plant (VEGP) Unit 3 and Unit 4  
Completion Plan for Uncompleted ITAAC 2.3.10.11a [Index Number 878]**

## **ITAAC Statement**

### **Design Commitment**

11.a) The Class 1E components identified in Table 2.3.10-1 are powered from their respective Class 1E division.

### **Inspections/Tests/Analyses**

Testing will be performed on the WLS by providing a simulated test signal in each Class 1E division.

### **Acceptance Criteria**

A simulated test signal exists at the Class 1E components identified in Table 2.3.10-1 when the assigned Class 1E division is provided the test signal.

## **ITAAC Completion Description**

Testing is performed on the Class 1E components (equipment) identified in the VEGP Unit 3 and Unit 4 COL Appendix C Table 2.3.10-1 (Attachment A) to demonstrate they are powered from their respective Class 1E division. This ITAAC performs testing on the Liquid Radwaste System (WLS) by providing a simulated test signal in each Class 1E division.

Class 1E power verification testing of the Protection and Safety Monitoring System (PMS) cabinets, that provide power to the components identified in Attachment A, is verified through ITAAC 2.5.02.05a component testing (Reference 1) and confirms the PMS cabinets are powered from their respective Class 1E division. Unit 3 and Unit 4 component test package work orders SNCXXXXXX and SNCYYYYYY (References 2 and 3, respectively) document completion of power verification activities from the PMS cabinets to the components identified in Attachment A. References 2 and 3 first verify that power supply cables/wiring are installed and terminated from the applicable PMS cabinet to the respective component identified in Attachment A using approved construction drawings and cable/wiring termination documentation. References 2 and 3 then confirm, via cable/wiring termination inspection documentation, that continuity testing is performed on each of the installed cables/wiring to confirm current flow within the installed cable/wiring. The combination of cable/wiring installation and termination verification, with the installed cable/wiring continuity testing, confirms that the components identified in Appendix A are powered from their respective Class 1E division.

The Unit 3 and Unit 4 component test package work orders (References 2 and 3, respectively) confirm that a simulated test signal exists at the Class 1E equipment identified in Table 2.3.10-1 when the assigned Class 1E division is provided the test signal.

References 2 and 3 are available for NRC inspection as part of Unit 3 and Unit 4 ITAAC Completion Packages (References 4 and 5).

## **List of ITAAC Findings**

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all findings pertaining to the subject ITAAC and associated corrective actions. This review found there are no relevant ITAAC findings

associated with this ITAAC.

**References (available for NRC inspection)**

1. ITAAC 2.5.02.05a Closure Notification
2. SNCXXXXXX, "WLS Component Power Verification Test – ITAAC: SV3-2.3.10.11a"
3. SNCYYYYYY, "WLS Component Power Verification Test – ITAAC: SV4-2.3.10.11a"
4. 2.3.10.11a-U3-CP-Rev 0, ITAAC Completion Package
5. 2.3.10.11a-U4-CP-Rev 0, ITAAC Completion Package
6. NEI 08-01, "Industry Guideline for the ITAAC Closure Process Under 10 CFR Part 52"

**Attachment A**

COL Appendix C Table 2.3.10-1

<b>Equipment Name*</b>	<b>Tag No.*</b>
WLS Auxiliary Building Radiologically Controlled Area (RCA) Floodup Level Sensor	WLS-400A
WLS Auxiliary Building RCA Floodup Level Sensor	WLS-400B

\* Excerpted from COL Appendix C Table 2.3.10-1