



GPU SERVICE CORPORATION

(a subsidiary of General Electric Corporation)

P.O. Box 480

Middletown, Pennsylvania 17057/717-944-7621

Three Mile Island
May 6, 1977
TMI-II-5352

United States Nuclear Regulatory Commission
Directorate of Regulatory Operations
Region 1
631 Park Avenue
King of Prussia, Pennsylvania 19406

Attn: Mr. R.T. Carlson, Chief
Facility Construction and Engineering

Subject: Three Mile Island Nuclear Generating
Station Unit-2
~~Submission of Scheduling Information~~

Reference: Docket No. 50-320

Gentlemen:

Enclosed herewith is the Milestone and Activity List
for TMI-2, status dated April 29, 1977, for the period ending
April 7, 1977.

Very truly yours,

W.T. Gunn
Project Site Manager

WTG/p
Enclosure

CC: R.C. Arnold
R.W. Heward, Jr. (2)
W.H. Lovelace
C.J. O'Neill
L. Narrow
File

45 6 17 11 AM 1977

RECEIVED NRC

7905110396

A

98 245

PWR CONSTRUCTION MILESTONES AND ACTIVITIES
FOR
THREE MILE ISLAND #2

DOCKET NO. 50-320
STATUS DATE 4/20/77

-J Numbers	Start	Comp.	%	I-J Numbers	Start	Comp.	%	I-J Numbers	Start	Comp.
	7805			*7060	7160			0	7570	5/77
	7810			*7160	7300			7055	7085	
	7520			*7300	7200			7633	7635	
	7730			*7200	7150			7090	7105	
730	7815			*7150	7450		100	0	7575	5/77
	7405		97	*7450	7500	5/77	0	7653	7655	
	7410			*7500	7515	5/77	0	7080	7170	
	7820		93	*7515	7600			0	7525	
	7415		91	*7600	7700			7245	7325	
	7835			*7700	7800			7025	7	
	7420		69	*7800	7950			7230	7335	
	7735			*7950	7990			0	7535	
	7475		84	0	7465		5/77	7255	7340	
	7425			7628	7630			7663	7665	
	7740			7060	7165			7125	7350	
	7430			7623	7625			0	7315	
	7745			7210	7260			0	7590	
	7435		82	0	7364			7030	7100	
	7750			7360	7365			7100	7345	
	7440		82	0	7675			0	7690	
020	7154			7638	7640			0	7280	
155	7445			7215	7265			7075	7095	
	7755			0	7530			7115	7470	
070	7130			7643	7645			7035	7235	
130	7595			7540				0	7765	
305	7825		93	7220	7270		100	7240	7355	
205	7510	8/77	78	0	7545			7040	7110	
310	7455		85	7648	7650			7110	7505	6/77
	7005			7658	7660			7505	7895	
005	7015			7225	7275			7045	7890	
015	7050			7105	7680		5/77	0	7620	
050	7060			7600	7695					

Indicates Major Milestones
imate
al

Plant Ready for Fuel Loading
Estimated Commercial Operation Start
Reported Construction % Complete

10/77
5/78
93.5