



UNITED STATES  
NUCLEAR REGULATORY COMMISSION  
REGION II  
101 MARIETTA STREET, N.W.  
ATLANTA, GEORGIA 30303

Report No. 50-364/79-08

Licensee: Alabama Power Company  
600 North 18th Street  
Birmingham, Alabama 35291

Facility Name: Farley Unit 2

Docket No. 50-364

License No. CPPR-86

Inspection at Farley Site near Ashford, Alabama

Inspector:

*A. G. Wagner*  
A. G. Wagner

*5/14/79*  
Date Signed

Approved by:

*R. D. Martin*  
for R. D. Martin, Section Chief, RONS Branch

*5/15/79*  
Date Signed

SUMMARY

Inspection on May 3-4, 1979

Areas Inspected

This routine, announced inspection involved 10 inspector-hours onsite in the area of preoperational test procedure witnessing.

Results

In the one area inspected, no apparent items of noncompliance or deviations were identified.

7907270043

422 061

## DETAILS

### 1. Persons Contacted

#### Licensee Employees

- \*W. Hairston, Plant Manager
- \*J. Woodard, Assistant Plant Manager
- \*D. Mansfield, Startup Superintendent
  - L. Ward, Startup Supervisor
  - K. Burr, Test Supervisor
- \*R. Hill, Operations QA
- \*J. Kale, Jr., Operations QA
- \*L. Bailey, Jr., Operations QA

\*Attended exit interview.

### 2. Exit Interview

The inspection scope and findings were summarized on May 4, 1979 with those persons indicated in Paragraph 1 above. There were no objections raised by the licensee regarding the findings.

### 3. Licensee Action on Previous Inspection Findings

Not inspected.

### 4. Unresolved Items

Unresolved items were not identified during this inspection.

### 5. Preoperational Test Witnessing

Parts of two preoperational tests were witnessed.

- a. 024-5-004 Diesel Generator 1-2A, 1C, 1B and 2C Response to LOSP and Safety Injection Signals, Unit 1 and Unit 2, approved 3-9-79.

No Comments.

- b. 024-5-001 Diesel Generator Load Sequencing Preoperational (Train A), approved 3-20-79.

During review of records data, the inspector noted that the recorder speed was less than the required value in paragraph 8.15.8 of the procedure. The speed requirement was reviewed by the licensee and

an approximate speed value was intended for use during test conduct. A test procedure modification request was processed to change the procedure to state the approximate speed required.

- c. 024-5-002 Diesel Generator 1-2A, 1C, 2C to Unit 2 Pre-op, approved 2-14-79.

No comments.

6. Plant Tours

The inspector toured portions of Unit 1 and 2 control logs and auxiliary building and auxiliary building.

No items of noncompliance or deviations were identified.