April 27, 1984

Docket Nos: 50-329 OM, OL and 50-330 OM, OL

MEMORANDUM FOR: Chairman Palladino Commissioner Gilinsky Commissioner Roberts Commissioner Asselstine Commissioner Bernthal

FROM: Darrell G. Eisenhut, Director Division of Licensing, NPR

SUBJECT: BOARD NOTIFICATION ON LIFTING OF STOP WORK ORDERS AND REGION III STAFFING CHANGES ON MIDLAND PLANT (BN 84-083)

In accordance with the NRC procedures for Board Notifications, the following information is being provided directly to the Commission for information. This information is applicable only to the Midland Plant, Units 1 and 2. The information is material and relevant to quality assurance/quality control issues before the Licensing Board in the OM-OL hearing. The appropriate Boards and parties are being informed by copy of this memorandum.

Board Notificiation 83-167, dated October 28, 1983, advised the Licensing Board that Consumers Power Company had issued nine stop work orders following its audit of the design document control system, stopping extensive safety-related activities at the Midland site on October 22, 1983. BN 84-019 dated February 2, 1984, reported the lifting of the stop work order for remedial soils work, and supplemental BN 84-023, dated February 14, 1984, reported the partial lifting of some of the other stop work orders. Enclosure 1 notes that the final stop work or er has now been lifted and identifies specific final release dates by the independent third-party overviewer (Stone and Webster) and by the Company. Accordingly, this is the final Board Notification regarding the status of the stop work orders. NRC followup inspections of the Company's Field Change Request/Field Change Notice (FCR/FCN) documentation will be performed later this year and discussed in Region III inspection reports to be provided to the Licensing Board and hearing parties.

8404230133

Enclosure 1 also describes (1) a recent Region III organizational change in which the Midland Section of the Office of Special Cases is transferred to the Division of Project and Resident Programs, and (2) increased resources for NRC inspections for the Midland Plant.

Darrell G. Eisenhut, Director Division of Licensing

> DIFTER DETSENAUT 4/26/84

Enclosure: C. Norelius memo dated 4/9/84

cc: SECY (2) OPE OGC EDO Parties to the Proceeding C. Bechhoefer, ASLB F. P. Cowan, ASLB J. Harbour, ASLB C. Koh1, ASLAB J. Buck, ASLAB T. Moore, ASLAB

\*NOTE: SEE PREVIOUS WHITE FOR CONCURRENCE

DL:LB #4	DL:LB #4	AD:L:DL	DL	
*DHood/hmc	*EAdensam	*TNovak	*RStark	
4/19/84	4/20/84	4/20/84	4/23/84	

# DISTRIBUTION LIST FOR BOARD NOTIFICATION

# Midland Units 1&2, Docket Nos. 50-329/330

Charles Bechhoefer, Esq. Ms. Lynne Bernabei James E. Brunner, Esq. Dr. John H. Buck Mr. Vonald C. Callen Gerald Charnoff, Esq. Myron M. Charry, P.C. Dr. Frederick P. Cowan Barton Z. Cowan, Esq. T. J. Creswell Gary J. Edles, Esq. Steve J. Galder, P.E. Dr. Jerry Har our Samuel A. Haubold, Esq. Mr. Wayne Hearn Dr. W. Reed Johnson Mr. James R. Kates Frank J. Kelley, Esq. Christine N. Kohl, Esq. Dr. J. Venn Leeds, 1r. Mr. Howard A. Levin Steven Lewis, Esq. Dr. Emmeth A. Luebke Mr. Wendell H. Marshall Marshall E. Miller, Esq. Michael I. Miller, Esq. Thomas S. Moore, Eig. William C. Potter, Jr. Mr. Paul Rau Harold F. Reis, 5.sq. Ms. Mary Sinclair Ms. Barbara Stimiris Frederick C. Williams, Esq.

Atomic Safety and Licensing Board Panel Atomic Safety and Licensing Appeal Panel Docketing and Service Section Document Management Branch

#### ACRS Members

Dr. Robert C. Axtmann Mr. Myer Bender Dr. Max W. Carbon Mr. Jesse C. Ebersole Mr. Harold Etherington Dr. William Kerr Dr. Harold W. Lewis Dr. J. Carson Mark Mr. William M. Mathis Dr. Dade W. Moeller Dr. Milton S. Plesset Mr. Jeremiah J. Ray Dr. David Okrent Dr. Paul C. Shewmon Dr. Chester P. Siess Mr. David A. Ward

# MIDLAND (For BNs)

Mr. J. W. Cook Vice President Consumers Power Company 1945 West Parnall Road Jackson, Michigan 49201

cc: Stewart H. Freeman Assistant Attorney General State of Michigan Environmental Protection Division 720 Law Building Lansing, Michigan 48913

> Ms. Julie Morrison Midland Daily News 124 McDonald Street Midland, Michigan 48640

Mr. R. B. Borsum Nuclear Power Generation Division Babcock & Wilcox 7910 Woodmont Avenue, Suite 220 Bethesda, Maryland 20814

Mr. Don van Farrowe, Chief Division of Radiological Health Department of Public Health P. O. Box 33035 Lansing, Michigan 48909

U.S. Nuclear Regulatory Commission Resident Inspector's Office Route 7 Midland, Michigan 48640

Mr. Paul A. Perry, Secretary Consumers Power Company 212 W. Michigan Avenue Jackson, Michigan 49201

Mr. Walt Apley c/o Mr. Max Clausen Battelle Pacific North West Labs SIGMA IV Building Battelle Blvd. Richland, Washington 99352 James G. Keppler, Regional Administrator U.S. Nuclear Regulatory Commission, Region III 799 Roosevelt Road Glen Ellyn, Illinois 60137

Mr. Ron Callen Michigan Public Service Commission 6545 Mercantile Way Lansing, Michigan 48909

Geotechnical Engineers, Inc. ATTN: Dr. Steven J. Poulos 1017 Main Street Winchester, Massachusetts 01890

Billie Pirner Garde Director, Citizens Clinic for Accountable Government Government Accountability Project Institute for Policy Studies 1901 Oue Street, N.W. Washington, D. C. 20009

Commander, Naval Surface Weapons Ctr. ATTN: P. C. Huang White Oak Silver Spring, Maryland 20910

Mr. L. J. Auge, Manager Facility Design Engineering Energy Technology Engineering Center P. O. Box 1449 Canoga Park, California 91304

Mr. Neil Gehring U.S. Corps of Engineers NCEED - T 7th Floor 477 Michigan Avenue Detroit, Michigan 48226 Mr. J. W. Cook

cc: Mr. I. Charak, Manager NRC Assistance Project Argonne National Laboratory 9700 South Cass Avenue Argonne, Illinois 60439

> ATTN: Clyde Herrick Franklin Research Center 20th & Race Streets Philadelphia, Pennsylvania 19103

Mr. Patrick Bassett Energy Division Norwest Bank Minneapolis, N.A. 8th and Marguette Minneapolis, Minnesota 554/3



UNITED STATES NUCLEAR REGULATORY COMMISSION REGION III 799 ROOSEVELT ROAD GLEN ELLYN, ILLINOIS 60137

# APR 9 1984

MEMORANDUM FOR:

D. G. Eisenhut, Director, Division of Licensing

FROM:

C. E. Norelius, Director, Division of Project and Resident Programs

SUBJECT:

RECOMMENDATION FOR NOTIFICATION OF LICENSING BOARD -FCR/FCN STOP WORK STATUS AND NRC MIDLAND STAFFING CHANGES

In accordance with present NRC procedures regarding Board notifications, the following information is being provided as constituting new information relevant and material to the Midland OM/OL proceedings.

### Design Control Stop Work Status

On January 31, 1984, Region III notified you of the status of the stop work orders regarding the design control (FCR/FCN) problems at Midland. On February 14, 1984, a Supplemental Board Notification (BN 84-023) forwarded this information to the Hearing Board. Following this notification the licensee lifted the remaining stop-works by area engineering discipline. On March 23, 1984, at 7:30 a.m., the final stop work was lifted. Attached you will find a copy of a matrix developed by Consumers Power Company that identifies key dates for various releases including Stone and Webster releases and CPCo final release.

As a result of the design control stop work orders and the resultant review of approximately 60,000 documents by Consumers Power Company, 12 nonconformance reports were issued. Attachment 2 identifies the nonconformance reports issued by number, engineering discipline, and a description of the nonconformance. The licensee has determined that the nonconformances have no significant impact con hardware.

The NRC staff plans to perform an inspection on the FCR/FCN area later this year to review the new design control system, problems identified by the licensee, and corrective actions taken. The Board will be informed of the results of this inspection via a copy of the inspection report when issued. This will complete all required followup action by the NRC.

Dupe 8405020262 PDR 5pp.

# D. G. Eisenhut

### NRC Staffing Status

The NRC staff assigned to perform inspections at the Midland facility has been increased this fiscal year. The increase is in accordance with the Region III staffing plan and is due to the backlog open inspection items and the increased inspection workload associated with "a Construction Completion Program.

The NRC now has three resident inspectors located at the Midland site, an additional three individuals in the Region III office assigned full time to the Midland project, and three inspection specialists from the Region III Division of Engineering who spend time onsite as needed. Additionally, an NRC Resident Site Supervisor has been selected for Midland and will report to the site in the near future.

NRC is in the process of approving a contract with a national laboratory for assistance with the technical inspection program at Midland, approximately two and one-half man-years of effort. In the interim, two Argonne contract engineers, formerly assigned to Zimmer, have been temporarily assigned to provide inspection assistance at Midland.

With the announced decision by the owners of the Zimmer plant to not complete it as a nuclear facility, Region III dissolved the Zimmer Section and the Office of Special Cases and transferred the Midland Section together with all its people to the Division of Project and Resident Programs (DPRP). The Director of the Office of Special Cases was reassigned as Chief, Projects Branch 1, DPRP, with responsibility for RIII plants under construction, including Midland.

We believe the increased NRC staffing will help to reduce the backlog of open inspection items and will enable RIII to better monitor the ongoing plant activities. The organization changes should have no impact on NRC inspection activities at Midland. No followup actions are required.

a Bert Dans

fr C. E. Norelius, Director Division of Project and Resident Programs

Enclosures: As stated

cc w/encls: J. G. Keppler 2

#### STOP WORK RELEASE SUMMARY STOP WORK ORDERS FSW-33 THROUGH 41

FSW-33	F3W-34	FSW-35	F5H-30	FSW-37	FSW-38	FSW-39	FSW-40	FSN-41
HVAC Zack & MPGAD- HVAC In- spection	MPQAD Hanger Reinspect.co	GEO Construc- tion Testing	Procurement	B&W Fabrica- tion, Instal- lation & In- spection (Utilizing BPCo Spec's & Dwgs.	Soils Q- Related Work Fabri- cation, In- stallation, construction & Inspection	Standish Fabrication Facility Fatrication Inspection	GSO Fabri- cation & Instalia- tion; MPOAD Inspection in support of GSO	Balance of Plant Q-relat- ed work includ- ing CCP Status Assess- ment & QVP Act.
N/A	N/A	N/A	Ann Arbor Procurescnta (Only) Veri- fied as not affected 11-3-83 11:20 a.m.	N/A	N/A	N/A	N/A	N/A .
12-9-83 6:10 p.m.	12-9-83 6:19 p.m.	12-9-83 6:20 p.m.	12-9-33 6:09 p.m.	12-9-83 6:20 p.m.	12-9-83 6:12 p.m.	12-9-83 6:21 p.m.	12-9-83 6:22 p.m.	12-9-83 6:21 p.m
1-20-84	1-20-84	1-20-84	1-20-84	1-20-84	1-20-84	1-20-84	1-20-84	Dwg only at Sta- tion 14 12-11-83 (Verbal) Dwg & Specs. DCC Sta- tions 14, 48a, båd & 55 12- 3-83 Print concept @ Sta- tion 59
	HVAC Zack & MPQAD- HVAC In- spection N/A N/A 12-9-83 6:10 p.m.	HVAC Zack & MPQAD- HVAC In- spection N/A N/A 12-9-83 6:10 p.m. 12-9-83 6:19 p.m.	HVAC Zack & MPQAD- HVAC In- spection MPOAD Hanger Reinspect.on GEO Construc- tion Testing   N/A N/A N/A   N/A N/A N/A   12-9-83 6:10 p.m. 12-9-83 6:20 p.m. 12-9-83 6:20 p.m.	HVAC Zack & MPQAD- HVAC Im- spection MPOAD Hanger Reinspect.on GEO Construc- tion Testing Procurement   N/A N/A N/A Ann Arbor Procurements (Only) Veri- fied as not affected 11-3-83 11:20 a.m. Procurement   12-9-83 12-9-83 12-9-83 12-9-33   6:10 p.m. 6:19 p.m. 12-9-83 6:20 p.m.	HVAC Zack & MPOAD- HVAC In- spectionMPOAD Hanser Reinspect.colGEO Construc- tion TestingProcurementBAW Fabrica- tion, Instal- lation & In- spection (Utilizing BPCo Spec's & & Dugs.N/AN/AN/AN/AAnn Arbor Procurements (Only) Veri- field as not affected 11:3-83 11:20 a.m.N/A12-9-83 6:10 p.m.12-9-83 6:19 p.m.12-9-83 6:20 p.m.12-9-83 6:20 p.m.12-9-83 6:20 p.m.	HVAC Zack & MPOAD- HVAC In- spectionMPOAD Hanger Reinspect.colGEO Construc- tion TestingProcurementB&W Fabrica- tion, Instal- lation & In- spection (Utilizing BPCo Spec's & & Dugs.Soils Q- Related Work Fabric- cation, In- stallation, construction & InspectionN/AN/AN/AN/AAnn Arbor Procurements (Only) Veri- field as not affected 11-3-83 11:20 a.m.N/AN/A12-9-83 6:10 p.m.12-9-83 6:19 p.m.12-9-83 6:20 p.m.12-9-83 6:20 p.m.12-9-83 6:20 p.m.12-9-83 6:20 p.m.	HVAC Zack A MPQAD Hanger ReinspectionMPQAD Hanger ReinspectionGEO Construction tion TestingProcurementBAW Fabrication, Installation tion, Installation & In- spection R Dwgs.Solis Q- Related Work Fabrication, In- stallation, In- stallation, InspectionStandish Fabrication Facility restingN/AN/AN/AN/AAnn Arbor Procuresenta (0tillizing BPCo Spec's A Dwgs.N/AN/AN/AN/AN/AN/AAnn Arbor Procuresenta (0tillizing BPCo Spec's at 100, 100, 100, 100, 100, 100, 100, 100	HVAC Zack A HPQAD Han, vr ReinspectionHPQAD Han, vr Reinspect. c 1GEO Construc- tion TestingProcurementHAW Fabrica- tion, Instal- lation & In- spectionSoils O- Related Work Fabric- cation, In- stallation, InspectionStandish FabricationGSO Fabri- cation & Installation, in support of GSON/AN/AN/AN/AAnn Arbor Procurescnts (Orly) Weri- filed as not 11:20 a.m.N/AN/AN/AN/A12-9-83 6:10 p.m.12-9-83 6:20 p.m.

Rev. 2 3-23-84 D A Taggart 200

PAGE 2

STOP WORK NO.	FSW-33	FS¥-34	PON-35	FSW-36	FSW-37	FSW-38	FSW- 39	PSW-40	FSW-41
PARTIAL RELEASE FOR Q-RELATED WORK ARCHIIECTURAL DOC'S	2-9-84 11:25 a.m. Ø Station 59 (FDDC)	1-20-84 11:17 s.m. g Station 59 (FDDC)	2-9-84 2:48 p.m. Ø Station 59 (FDDC)	1-20-84 11:16 a.m. # Station 59 (FDDC)	2-8-8% 3:%8 p.m. Ø Station 59 (FDDC)		1-20-84 11:15 a.m. 8 Station 59 (FDDC) NOTE: Fab- rication, Inspection, & related work in support of Soils re- leased via SWO FSW-38	1-20-84 11:18 a.m. # Station 59 (FDDC)	12-11-83 3:00 p.m Dwg only & Station 14 12-13-83 9:15 a.m. Dwg & Spec's DCC Sta- tions 14, 48a, bAd & 55 1-20-84 11:15 a.m All via work prin & Status Assess- ment Prin concept & Station 59 (FDDC)
STONE & WEBSTER CIVIL RELEASE	1-20-84	1-20-84	1-20-84	1-20-84	1-20-84	1-19-84	1-20-84	1-20-34	1-20-84
PARTIAL RELEASE FOR Q-RELATED WORK CIVIL DOC's	2-9-84 11:25 a.m. @ Station 59 (FDDC)	1-20-84 11:17 a.m. & Station 59 (FDDC)	2-9-84 2:48 p.m. @ Station 59 (FDDC)	1-20-84 11:16 a.m. @ Station 59 (FDDC)	2-8-84 3:48 p.m. Ø Station 59 (FDPC)	1-19-84 9:40 a.m. Soile DCC Stations 8,10,13,24 & 64	1-20-84 11:15 m.m. & Station 59 NOTE: Fabrication, Inspection, & related work in su- pport of Solls re- leased via SWO FSW-33	1-20-84 11:18 a.m. Ø Station 59 (FDDC)	1-20-84 11:15 am
STONE & WEBSTER I & C RELEASE	1-24-84	1-24-84	1-24-84	1-24-84	1-24-84	1-24-84	1-24-84	1-24-84	1-24-84

Rev. 2 3-2 3-84 D A Taggart

12	

STOP WORK NO	F3W-33	FSW-34	FSW-35	FSW-36	FSW-37	FSW-19	FSW-39	FSW-40	FSH-41
PARTIAL RELEASE FOR Q-RELATED WORK I&C DOC's*	2-9-84 11-25 a.m. Ø Station 59 (FDD	1-24-84 12:32 p.m. f Station 59 (FDDC)	2-9-84 2:48 p.m. @ Station 59 (FDDC)	1-24-84 12:30 p.m. @ Station 59 (PPDC)	2-8-84 3:48 p.m. @ Station 59 (FDDC)	(Soils G Series to support Civil Soils released 1-24-84 £ 11:55 a.m.	1-24-84 12:32 p.m. @ Station 59 (FDBC)	1-24-84 12:33 p.m. Ø Station 59 (FDDC)	1-24-84 12:35 a.m
STONE & WEBSTER Electrical Release	1-26-84	1-26-84	1-26-84	1-26-84	1-26-84	1-26-84	1-26-84	1-26-84	1-26-84
PARTIAL RELEASE FOR Q-RELATED WORK ELECTRICAL DOC'S.	2-9-84 11:25 a.m. Ø Station 59 (FDDC)	1-26-84 2:36 p.m. Ø Station 59 (FDDC)	2-9-84 2:48 p.m. @ Station 59 (FDDC)	1-26-84 2:37 p.m. Ø Station 59 (7DDC)	2-8-84 3:48 p.m. Ø Station 59 (FDDC)	2-6-84 1:20 p.m. Stations 8 & 10	1-26-84 2:38 p.m. # Station 59 (FDDC)	1-26-84 2:39 p.m. # Station 59 (FDDC)	1-26-84 2:12 p. e Statio 59 (FDDC
STONE & WEBSTER MECHANICAL RELEASE	2-8-84	2-8-84	2-8-84	2-8-81	2-8-84	2-8-84	2-8-84	2-8-84	2-8-84
PARTIAL RELEASE FOR Q-RELATED WORK MECHANICAL DOC'S	2-9-84 11:25 a.m. @ Station 59 (FDDC)	2-8-34 3:47 p.m. Ø Station 79 (FDDC)	2-9-84 2:48 p.m. @ Station 59 (FDDC)	2-8-84 3:47 p.m. Ø Station 59 (FDDC)	2-8-84 3:48 p.m. @ Station 59 (FDDC)	3-23-84 7:30 a.m. # Stations 5 & 10	2-8-84 3:48 p.m. @ Station 59 (FDDC)	2-8-E4 3:49 p.m. Ø Station 59 (FDDC)	2-8-84 3:45 p.m Ø Station 59 (FDDC)
FINAL COMPLETE RELEASE	2-9-94 11:25 a.m.	2-8-84 3:47 p.m.	2-9-84 2:48 p.m.	2-8-14 3-47 p.m.	2-8-84 3:48 p.m.	Soils Pri- mary re- lease 1-19-Ph 9:40 .a.	2-8-84 3:48 p.m.	2-8-84 3:49 p.m.	2-8-84 3:45 p.m.

\*NOTE: G Series documents were included @ I & C Doc's, G-Doc were released in conjunction as when the discipline was released starting 1-24-84.

1

Rev. 2 3-23-84 D A Taggart



Midland Project: PO Box 1963, Midland, MI 48640 . (517) 631-8650

February 23, 1984

Mr J J Harrison Chief, Midlan<sup>A</sup> Section Region III Nuclear Regulatory Commission 799 Roosevelt Road Glen Ellyn, IL 60137

MIDLAND ENERGY CENTER GWO 7020 NCR'S FROM THE FCR/FCN REVIEW FOR SWO'S File: 0505.2 UFI: 03\*05\*06 Serial: CSC-7367 0460.3 73\*10\*03 0250 99\*04

Per your request, attached is a summary of the NCR's identified as a result of the recent FCR/FCN review.

DLQ/DDJ/klp

cc: JEKarr, CIO RAWells, MPQAD BHPeck, MEC NIReichel, MEC RJCook, NRC Site

Deen L Quamme Sile Manager Midland Project To

Distribution (See below)

FROM DATaggart, Midland

DATE February 21, 1984

SUBJECT MIDLAND ENGRGY CENTER PROJECT - IDENTIFIED NCR'S FROM THE FCR/FCN REVIEW FOR SWO'S Consumers Power Company

DAT-21-84

cc KJGill, Midland PDMila.10, Midland BMPalmer, Midland

Attached for your information please find a summary of the NCR's which were identified as a result of the recent FCR/FCN review. Should you have any specific questions regarding these items please feel free to contact Pat Milano.

DISTRIBUTION:

RAWells, Midland DLQuamme, Midland HPLeonard, Midland JKMeisenheimer, Midland WRBird, P-14-418A JLWood, Midland GEParker, Midland RCSember, Midland NReichal, Midland DPerry, Midland

\*.\*............

# NCRs From FCR/FCN Review For SWOs

No 2171 - ---

· . · ·

	NCR#	Discipline	Nonconformance
1.	C-00913	Mechanical	Penetrations drilled and rebar cut in isolation valve pit wall and Turbine Building wall w/o prior Project approval, as required by Spec C-231.
2.	C-00024	I&C	Contrary to note on Drawing J-3150(Q) Instrument Support, 2LT-3976BB2, 10- cated 4" east of required location. Tolerance was only ±2".
3.	C-00933	Electrical	Wire number change to blue conductor of cable OBB6601B proposed by FCN E-5298. FCN was not clearly dis- approved by Project Engineering and thus, the disapproved change was incorporated into Drawing E-900. E-900 calls for wire tag now to be "6". Drawing E-37 identifies wire number as "5G1".
4.	C-00934 (Replaced by NCR C	Electrical	FCN E-5744 revised sizes of terminal boxes 2J1109 and 2J1110 from 30"x20"x8" to 30"x30"x8". However, FCN not attached to Drawing E-46 at time of installation and thus, wrong box size could be installed. NCR C-01012 written on the same problem which superceded this NCR.
5.	C-00935	Electrical	Drawing E-791 provides dimensional plans for raceway supports. E-748 provides dimension sections for raceway supports. FCR E-639 was not incorporated into Drawings E-748(Q), Sheets 1 & 2. Dimensions on E-741(Q) do not agree with E-748(Q) sht 1. Proposed connection details on FCR- E-639 for E748, Sh. 2, were disapproved Status of supports indeterminate.
6	H_00133_77	(HVAC)	FCR C-3638 written against detail 7/C 902 at one specific location. The FCR was dispositioned to be a revision for all locations. However, the FCR was not attached to Drawing C-902.

	NCR	Discipline	Nonconformance
7.	H-00134-ZZ	Civil (HVAC)	Same as H-00133-ZZ but for different hanger.
8.	H-00135-22	Civil (HVAC)	Same as H-00133-ZZ but for different hanger.
9.	H-00175-22	Civil (HVAC)	FCN C924 never incorporated into Drawing C-953(Q) as so stated in dis- position.
10.	H-00176-22	Civil (HVAC)	FCN C-878 never incorporated into Drawing C-935(Q) as so stated in disposition.

\*\*\*\*

-----