



UNITED STATES
ATOMIC ENERGY COMMISSION
DIVISION OF COMPLIANCE
REGION II - SUITE 818
230 PEACHTREE STREET, NORTHWEST
ATLANTA, GEORGIA 30303

TELEPHONE: 526-4537

JUN 17 1969

J. P. O'Reilly, Chief, Inspection and Enforcement
Branch, Division of Compliance, Headquarters

FLORIDA POWER CORPORATION (CRYSTAL RIVER UNIT 3)
LICENSE NO. CPPR-51, DOCKET NO. 50-302

The attached report of an inspection of the subject facility by our inspector on June 3-4, 1969, is forwarded for information. No items of nonconformance were noted.

Construction has proceeded very slowly with the major activities limited to excavation and backfill. A regional strike involving all construction workers, which is now in its third week, has stopped all site construction. We understand from a recent discussion with the licensee that the strike should end sometime during the week of June 23.

In reviewing the project QA program, our inspector learned that the licensee has no QA manual as such. However, the licensee did state that procedures are being developed and will be on hand prior to beginning any type of work; these procedures will become part of the complete QA manual. Our inspector was favorably impressed with the QC and work procedures that were developed for the pending concrete work.

13/OK 6/18/69

JN

GLK

GBZ

LK

Crbb

CO:II:WCS

Enclosure:
CO Report No. 50-302/69-3
(Bryant)

W. C. Seidle
Senior Reactor Inspector

cc: E. G. Case, DRS
R. S. Boyd, DRL (2)
S. Levine, DRL (6)
D. J. Skovholt, DRL (3)
L. Kornblith, Jr., CO

R. W. Kirkman, CO:I
B. H. Grier, CO:III
D. I. Walker, CO:IV
R. W. Smith, CO:V
REG Files

8003040

766

9 2862

Q

gnd

DIVISION OF COMPLIANCE MONTHLY REPORT, JUNE 1969

50-302/303
Florida Power Corporation (Crystal River) - A routine inspection of site construction activities was conducted on June 3 and 4. Construction has progressed slowly due to water penetration through the foundation grout curtain. Water leakage has necessitated building a cofferdam around the nuclear service sea water pump area. A cofferdam will also be required for the spent fuel pit. Construction has not passed beyond the excavation and backfilling stage.