

NONCONFORMANCE - REPORT LOG & STATUS BOOK

12. 5-2-75
 REPORT DATE 2-3-75, 3-3-75, 4-7-75
 PAGE COMPL. _____
 O.C. ENG. SIGN _____

1. PROJECT NO. 7220

NCR NO.	3. ORIG. DATE	4. PREPARED BY	5. NONCONFORMANCE DESCRIPTION/REMARKS	STATUS					
				6. ROUTE	7. DATE XMTD	8. DATE RETD	9. DATE CLOSED	10. CLOSED BY	
268	1-17-75	J.C.Aldridge	C-38. Beam connectors damaged, shipment C-14 1.201	Field	1-30-75	2-13-75			
269	1-20-75	A.L.Boulden	C-111. Liner Plate X-Ray of repair not available 1.109	Field	1-29-75	4-10-75	4-10-75	A. L. Boulden	
270	1-21-75	J.C.Aldridge	C-38. Damaged beams, nine each, shipment C-15 1.201	Field	2-3-75	2-13-75			
271	1-21-75	C.F.Clark	C-111. Welding procedures P1-F(A-CO ₂) 1.109	Field	1-22-75	4-10-75	5-7-75	A.L.Boulden	
272	1-21-75	C.F.Clark	C-111. Leak noted at Knuckle Plate, Lamination 1.109	Field	No	1-22-75	1-29-75	B.Lussier	
273	1-21-75	R.A.Moray	Bulk Material. 1/2" & 5/8" Round bars, 7220-F-11452	Field	No	1-24-75	5-29-75	R.A.Moray	
274	1-22-75	J.C.Aldridge	C-38. Material shipped without release 1.201	M.S. Field	No	1-24-75	1-28-75	R.A.Moray	
275	1-27-75	R.A.Moray	M-201. M-104A ITT-Grinnell marking of X-Rayed joints nor per M-201 ASME 4.192	Field	2-7-75	2-28-75			
276	1-28-75	J.P.Betts	C-39. Rebars cut of do not match Dwg C-324 Rev 10. 1.103	Field	1-29-75	2-7-75	2-10-75	L.R.Albert	
277	1-29-75	R.A.Moray	M-104A. Improper G-3210 Form ASME, 4.104	M.S. Field	No	2-4-75	4-18-75	R. A. Moray	
278	1-29-75	R.A.Moray	M-104A. Improper G-3210, X-Rays improper, Code Data Name Plate. ASME, 4.124	M.S. Field	No	2-4-75	4-18-75	R. A. Moray	
279	1-30-75	C.F.Clark	C-111. Liner Plate radius out of tolerance after concreting 1.109	Field	1-31-75	2-7-78	2-3-75	L. R. Albert	

8006180732

NONCONFORMANCE - REPORT LOG & STATUS BOOK

12.

REPORT DATE 3-3-75 4:25 5-2-75

PAGE COMPL. _____

O.C. ENG. SIGN _____

1. PROJECT NO. 7220

2. CR NO.	3. ORIG. DATE	4. PREPARED BY	5. NONCONFORMANCE DESCRIPTION/REMARKS	6. STATUS				
				6. ROUTE	7. DATE XMTD	8. DATE RETD	9. DATE CLOSED	10. CLOSED BY
292	2-25-75	R. A. Moray	C-38. Documentation not Rcd for welding studs 1.101/1.201	M.S.	No	2-28-75	3-17-75	R.A.Moray
293	2-25-75	R. A. Moray	C-39. Rebar does not conform to anyvd drawings 1.103	Field	3-3-75	4-9-75	4-11-75	R. A. Moray
294	2-26-75	L.R.Albert	C-231. Curing temp below Spec on 6th day of cure, CC(593.5) e 1.105	Field	3-3-75	5-16-75	5-19-75	L.R.Albert
295	3-3-75	A. Boos	C-231. Aux. Bldg Slab placed without required rebars 1.203	Field	3-3-75	3-24-75	4-8-75	L. R. Albert
296	3-4-75	A. Boos	C-231. Aux Bldg wall missing one bar 1.203	Field	No	3-4-75	5-15-75	D.C.Thompson
297	3-5-75	R. A. Moray	M-104A. Two spools with same number ASME 4.134	Field	3-13-75	4-10-75		
298	3-10-75	A. Boos	C-231. Aux Bldg walls, rebar lengths vary from requirements 1.203	Field	3-11-75	3-24-75	3-24-75	L.R.Albert
299	3-13-75	R.A.Moray	C-38. Documentation on ASTM A-325 Bolts/Nuts 1.101/1.201	M.S.	No	4-1-75	4-7-75	R. A. Moray
300	3-26-75	R. L. Bowren	C-38. Damaged Beam upon receipt inspection. 1.201	Field	4-10-75	4-21-75		
301	4-2-75	R. A. Moray	C-38. Damaged Beams, Shipment C-21 1.201	Field	4-10-75	4-21-75		
302	4-2-75	R.A.Moray	C-38. Damaged Beam, Shipment C-23	Field	4-10-75	4-21-75		
303	4-7-75	R. A. Moray	M-104A. Spool fab sheet not Engineering approved. ASME 4.134	Field	5-5-75			

NONCONFORMANCE - REPORT LOG & STATUS BOOK

12.

REPORT DATE
PAGE COMPLETE
Q.C. ENGINEER SIGNATURE

1. PROJECT NO. 7220

CR NO.	3. ORIG. DATE	4. PREPARED BY	5. NONCONFORMANCE DESCRIPTION/REMARKS	STATUS					
				6. ROUTE	7. DATE XMTD	8. DATE RETD	9. DATE CLOSED	10. C	
04	4-7-75	R. A. Moray	M-104A. Spool marking differs from reader sheet markings ASME 4.114	M.S. 4-8-75	No	4-11-75	5-12-75	R. A.	
05	4-9-75	R. L. Bowren	FIP G-4. Storage on Steam Generator 2E-51A. ASME 4.021	Field 4-9-75					
06	4-9-75	L.R. Albert	C-231. Concrete temperature, A(600)a' 1.205	Field 4-9-75	4-11-75	5-16-75	5-19-75	L.R. Albert	
07	4-9-75	R. A. Moray	M-204. Fittings, F-10577, AEO-328, Marking and Documentation. ASME	M.S. 4-11-75	No	4-18-75	=		
08	4-17-75	R. A. Moray	M-104A. Reader sheet has incorrect spool numbers. ASME 4.114	M.S. 4-21-75	No	4-22-75	5-12-75	R. A. Moray	
09	4-23-75	L. R. Albert	C-230. Batch Plant qualification past due. 1.105, 1.205	Field 4-23-75	5-7-75				
10	4-28-75	R. A. Moray	C-38. Damaged Beam, Shipment C-24 1.201	Field 4-28-75	5-1-75	5-16-75			
11	4-30-75	R. A. Moray	C-38. Beams shipped, not on Shipping List 1.201	M.S. 5-1-75	No	5-12-75	5-12-75	R. A. Moray	
12	4-30-75	R. A. Moray	C-38. Damaged Beams, Shipment C-25 1.201	Field 5-1-75	5-5-75	5-27-75			
13	5-2-75	J.W. Miller	C-38. Beam material tensile strength over ASTM A-36 limit 1.201	Field 5-2-75	5-2-75 =	5-27-75	5-29-75	L.R. Albert	
14	5-29-75	R.A. Moray	C-38. Beams, Shipment C-27 without weight or orientation marking 1.201	Field 5-30-75					
15	5-29-75	R.A. Moray	C-38. Damaged Beams, Shipment C-26 1.201	Field 5-30-75					

NONCONFORMANCE REPORT

1. PAGE 1 OF 24
 14. NCR NO. 271
 25. DISPOSITION CONCURRENCE
 REQUEST SUBJECT REPAIR USE AS IS DOC
 PROJECT FIELD ENGINEER: J. Wolfenbarger 4-10-75
 PROJECT FIELD QC ENGINEER: J. Wolfenbarger 3-31-75
 PROJECT FIELD QC ENGINEER: J. Wolfenbarger 4-10-75
 AUTHORIZED INSPECTOR: _____ DATE: _____

2. DRAWING/PART NO. Specs. 7220-C-111
 3. ITEM DESCRIPTION Liner Plate
 4. SERIAL NUMBER N/A
 5. PURCHASE ORDER NO. N/A
 6. CONTRACTOR/LOCATION N/A
 7. PROJECT NO. 07220
 8. ITEM LOCATION Containment #1 & #2
 9. STARTUP SYSTEM NO. N/A
 10. QC FIELD INSPECTION PLAN NO. N/A
 11. ASME CODE ITEM YES NO
 12. REPORTED BY C.F. Clark
 13. VALIDATED BY J. Wolfenbarger
 14. REPLACEMENT PART NO. N/A
 15. REPLACEMENT SERIAL NO. N/A
 16. SOURCE Construction
 DATE 1/21/75
 DATE 1-21-75

18. ROUTING INSTRUCTIONS: ROUTE TO FIELD ENGINEERING ROUTE TO MATERIAL SUPERVISOR

19. NONCONFORMING CONDITION: Certain Areas of the Containment liners have been welded with a combination of two welding procedures, (i.e.) the base or seal pass is made with procedure Pl-AC-LH and the balance of weld deposit being made with procedures Pl-F(A-2) 1,2,3. This is contrary to Spec. 7220-C-111, para 7.2.2. AND Pl-F-CO₂ (STRUCTURAL) 4/1/75

"Q" No 1,109 HOLD TAGS 2 APPLIED BY MAN WAY UNIT #14 #2

20. FIELD DISPOSITION FIELD RECOMMENDATION/ROUTE TO PROJECT ENGINEERING

Use as is. Although the use of a combination of welding procedures is contrary to the specification, there is no detrimental effect to weld quality or structural integrity. The specification intent was to minimize numbers of procedures used so as to better control and monitor welder performance and to enable more precise applications of proper frequency of NDE. (see Sheet 2)

21. FIELD DISPOSITION RESULTS:
 22. ENGINEERING DISPOSITION RESULTS:

22. ENGINEERING DISPOSITION: Project Engineering concurs with Field Recommendation to use as is. The subject welds are acceptable because of the following: ASME Section IX requirements are that a single welding procedure specification (WPS) be prepared for each type of weldment. Contrary to this requirement, combinations of two WPSs were used in making the subject weldments. The welding processes which are represented by the

23. ENGINEERING DISPOSITION RESULTS: Procedure qualification records reviewed with Specification 7220-C-279 on 4/24/75. Calibration 4/24/75. Revised Spec. Received 4/7/75.

24. IS DESIGN CHANGE REQUIRED NO YES, SEE ATTACHED:
 DRAWING _____ REV. _____ DCR _____
 SPEC. C-111 REV. 7 ADD. _____

26. REJECTED MATERIAL DISPOSITION RETURN TO SUPPLIER SCRAP
 REMARKS _____

27. QC ACCEPTANCE
 QC ENGINEER: J. Wolfenbarger 3/7/75
 AUTHORIZED INSPECTOR: _____ DATE: _____

(Block 20 continued)

Further, ASME Section IX paragraph QW 201 specifically allows combinations of procedures and processes in the same weld joint. These procedural combinations will be covered in another procedure combining the Shielded Metal Arc (SMA) and Flux Core Arc Welding (FCAW) processes. Since no essential variables of either process or procedure have changed, the issuance of a new procedure is simplified and does not require testing or re-qualifications. Thus, the new Welding Procedure Specification will only reference previously run Procedural Qualification Reports (PQR's). The MF&QCS & Project Engineering groups have already begun the procedural modification process and assure us our situation is not adverse to weld quality.

TC Valenzuela 1-22-75
 Welding may continue based on TWX #4 dated 1-22-75 from
 M. Butterworth of MF&QCS to EE Felton.

T Valenzuela 1-22-75

Block 22 cont.:

combinations of WPSs used can, in accordance with ASME Section IX, be combined into single WPSs. Therefore, the weldments have met the technical requirements of ASME Section IX, but the proper documentation was not available. To correct the nonconformance, new WPSs permitting the subject welding have been prepared by MF&QCS, and are being issued. In order to clarify the requirements for WPSs, Specification C-111 will be revised to delete Section 7.2.2, and ASME Section IX shall govern.

Bobby L. Boyler 3-19-75

J. B. Kruke 3-21-75

J-2777



BECHTEL MIDL

BECHTEL SF

910-372-7961 BECHTEL CORP SF CLG 310-266-9497
TWX 4 1/22/75 0920
BECHTEL CORP
MIDLAND MICH
ATTN: E. E. FELTON

SUBJECT: COMBINATION OF WELDING PROCEDURES
JOB NO. 7220.
PER YOUR REQUEST, AS AN INTERIM MEASURE, THE
FOLLOWING WELDING PROCEDURES MAY BE USED IN
COMBINATION WITH P1-A-C-LH (STRUCTURAL) REV. 0 IN
ACCORDANCE WITH ASME SECTION IX, QW 201.3
P1-F(CO2)-2 REV. 0; P1-F(CO2) STRUCTURAL, REV. 0
P1-F(CO2)-1, -2, 3U-4, REV. 0, EXCEPT 3U REV. 1
COMBINATION PROCEDURES OF THESE PROCESSES
ARE AT THIS TIME BEING PREPARED AND WILL BE
FORWARDED AS SOON AS POSSIBLE.

MIKE BUTTERWORTH

PROCEDURE CONTROL

MF&QCS

CHG 7220 7ND-8

BE/301-2

9L

BECHTEL MIDL

JOB 7220	ICOURING	FC MGR.	F SUP	FF ENG	AP ENG	CUST - SCR	AREA C-1	AREA C-2	AREA AUX	AREA T - G-1	AREA T - G-2	AREA YARD	AREA MECH	CIV SUP	CIV ENG	MICH SUP	MICH ENG	ELEC SUP	ELEC ENG	CC	QA	WELD	ADM - ACCT	PURCH	SUBCON	FA - SAFETY	LABOR REL	EPCO	TRF	TICKLER	INT DATE

UCR
271 Pg 3 of 4

RECEIVED

Telephone call

BY T. Valoyano OF _____
 TO B. Straiton OF MFQCS
 DATE Jun 22 1975 TIME _____
 SUBJECT NCR-271 JOB NO. 7220

ROUTE Connolly
Langfin
Hick's

I questioned the words in M. Butterworth's TWX of 1-22-75 on combinations of procedures wherein the words "Except 3u Rev 1" are used. Dick indicated these words meant P-1-F (A-CO₂) 1, 2, 3u, 4 were approved all Rev 0 and 3u was approved also for Rev 1. Therefore Rev 1 can be used with PI-AcLA.

NCR 271 P 4 of 4

RECEIVED

JAN 24 1975

BECKETT POWER CORP.
JOB 7220
D-2788



Connelly J

Copies
~~4~~ R. C. Bertossa

Telephone call

BY R. C. Sommerfeld (RCS-015-030) OF MF&QCS - Ann Arbor E. E. Felton

TO R. W. Straiton OF MF&QCS SFHO J. Hink

DATE January 22, 1975 TIME _____ R. W. Straiton

SUBJECT Midland Units 1 & 2 T. Valenzano
Combined Process Welding Procedures
for Liner Plate Welds
File: 7220-Civil 7220

While transmitting the Projects request for preparation of Welding Procedures utilizing cellulosic and low hydrogen electrodes in combination with flux-cored electrodes, Mr. Straiton was inadvertently told to combine P1-A-c-Lh (Structural) with the flux-cored procedures. This should have been P1-A-c-Lh without the (Structural) designation.

He authorized me to inform T. Valenzano and J. Hink of his intent to utilize P1-A-c-Lh for development of the combined process procedures. This is a modification of his TWX to E. E. Felton/T. Valenzano of January 21, 1975.

R. C. Sommerfeld
R. C. Sommerfeld
Materials Engineering Supervisor

RCS:id

JAN 27 R. L. BOWREN

BERNIE

NONCONFORMANCE REPORT

2. DRAWING/PART NO. Bulk Material List
 ITEM DESCRIPTION 50 pc of 100 pc 1/2" round bar & 5/8" round bar QC Hold Area
 4. SERIAL NUMBER Ht. D82021 & Y88283 respectively N/A
 5. PURCHASE ORDER NO. 7220-F-11452
 6. CONTRACTOR/LOCATION J. T. Ryerson Detroit, Michigan
 7. PROJECT NO. 07220
 8. SYSTEM LOCATION QC Hold Area
 9. STARTUP SYSTEM NO. N/A
 10. QC FIELD INSPECTION PLAN NO. B-1-R-25 Rev. 0
 11. ASME CODE ITEM YES NO
 12. REPORTED BY R. A. Moray DATE 1/21/75
 13. VALIDATED BY [Signature] DATE 1-21-75
 14. REPLACEMENT PART NO. N/A
 15. REPLACEMENT SERIAL NO. N/A
 16. REPLACEMENT SOURCE Vendor

1. PAGE 1 OF 2
 14. NCR NO. 273
 25. DISPOSITION CONCURRENCE
 REWORK REJECT REPAIR USE AS IS DDG
 PROJECT FIELD ENGINEER [Signature] DATE 1-24-75
 PROJECT FIELD QC ENGINEER [Signature] DATE 1-24-75
 AUTHORIZED INSPECTOR [Signature] DATE

18. ROUTING INSTRUCTIONS: ROUTE TO FIELD ENGINEERING ROUTE TO MATERIAL SUPERVISOR
19. NONCONFORMING CONDITION:
- The 1/2" round bar requires the following in order to meet the conditions of the P. O. 7220-F-11452.
 - Certified Materials Tests Report to include tensile properties and bend test results.
 - "Statement of Conformance."
 - Tagging needs to include size and length of pieces, number of pieces, heat number and manufacturing mill.
 - 1 pc. is damaged - bent.

20. FIELD DISPOSITION FIELD RECOMMENDATION/ROUTE TO PROJECT ENGINEERING

Material Supervisor to obtain missing documentation from vendor for items 1-a, b, c and 2-a, b, c as listed in block 19. Items 1-d and 2-d listed in block 19 will have bent portions cut away and rejected. Estimated implementation date is 3-1-75. R. Moray 1/23/75

21. FIELD DISPOSITION RESULTS:

Fifty pcs of 1/2" round bar painted white stripes at less than 1" centers along its length and released for use in non-P application. [Signature] 1-24-75

22. ENGINEERING DISPOSITION

24. IS DESIGN CHANGE REQUIRED NO YES, SEE ATTACHED:
 DRAWING REV. _____ DCN _____
 SPEC REV. _____ ADD. _____

26. REJECTED MATERIAL DISPOSITION RETURN TO SUPPLIER SCRAP
 REMARKS _____

23. ENGINEERING DISPOSITION RESULTS:

27. ACCEPTANCE [Signature] DATE 5-27-75
 ENGINEER _____ DATE _____
 AUTHORIZED INSPECTOR _____ DATE _____

10098-1

White Copy - Originator
 Canary Copy - Field Engineer
 Pink Copy - PQAE
 Goldrod Copy - QC

QC-G3-2

RECEIVED

NONCONFORMANCE REPORT (CONT'D)

Block No. 19 Continued.

2. The 5/8" round bar requires the following in order to meet the conditions of the P.O. 7220-F-11452.

- a. Certified Material Test Reports to include tensile properties and bend test results.
- b. "Statement of Conformance."
- c. Tagging needs to include heat number and manufacturing mill.
- d. 2 pcs. are damaged - bent.

Nonconformance noted during receipt inspection. 2 Hold tags applied.

Block 20 (continued)

Fifty (50) pieces x 40' of 1/2" dia. round bar to be used as non-Q and released for use by painting with white stripes at no less than 2 feet centers along its length per FPG-5 Rev. 0

Richard Dato 4/29/75

Block 21 Continued

a. Certified material test reports received and are acceptable.

b. Statement of Conformance received and is acceptable.

c. Tagging information received and material is now properly tagged. Person originally sent d. test portions have been returned and some of the tags have been bent in error.

Note: Heat Nos are:

3/8" - C1247

1/2" - C0392

W. J. [Signature]

White Copy - Originator
 Canary Copy - Field Engineer
 Pink Copy - PGAE
 Goldenrod Copy - QC

NONCONFORMANCE REPORT

1. PAGE 1 OF X 2	14. NCR NO. 294
25. DISPOSITION CONCURRENCE	
REWORK	REJECT
REPAIR	USE AS IS
<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
PROJECT FIELD ENGINEER <i>[Signature]</i>	DATE 5-16-75
PROJECT FIELD QC ENGINEER <i>[Signature]</i>	DATE 5-16-75
AUTHORIZE INSPECTOR <i>[Signature]</i>	DATE 5-16-75

2. DRAWING/PART NO. 7220-C-231-Q	REV. 6	7. PROJECT NO. 07220	12. REPORTED BY <i>[Signature]</i> L. R. Albert	DATE 2/26/75
3. ITEM DESCRIPTION Cont. #2 Cover Slab		8. ITEM LOCATION Reactor Building #2		
4. SERIAL NUMBER N/A		9. STARTUP SYSTEM NO. N/A		
5. PURCHASE ORDER NO. N/A		10. QC FIELD INSPECTION PLAN NO. C-231-4-482 Rev. 0		
6. CONTRACTOR/LOCATION		11. ASME CODE ITEM <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		
18. ROUTING INSTRUCTIONS: <input checked="" type="checkbox"/> ROUTE TO FIELD ENGINEERING		<input type="checkbox"/> ROUTE TO MATERIAL SUPERVISOR		
19. NONCONFORMING CONDITION:		16. REPLACEMENT SERIAL NO. N/A		
		17. SOURCE Construction		

Specification 7220-C-231-Q Rev. 6 Section 13.2.4 requires that concrete surface temperatures be maintained at no less than 50°F during the curing period. Contrary to the above, recording thermometers in the cover slab concrete indicated temperatures of 40° and 45° during the sixth day of curing. Nonconformance noted during routine QC surveillance. "Q" No. is 1.105.

One Tag applied.

20. FIELD DISPOSITION FIELD RECOMMENDATION/ROUTE TO PROJECT ENGINEERING

Use as is. The lowest concrete temperature recorded was 40°F which occurred during the 6th day of curing. This condition was discovered at 8:30 a.m. on the 7th day of curing. The heaters were immediately readjusted and the curing period was extended to insure that all of the affected concrete (Cont. #2 cover slab - approx. from azimuth 220° to 342°) received Continued on Sheet 2

22. ENGINEERING DISPOSITION
Temperatures below 50° (and above freezing) during curing of fresh concrete have no detrimental effect on the concrete. It merely extends the curing time required to reach a specified strength. The curing period was extended to compensate for the lower temperature and, hence, Engineering concurs with Field Recommendation to use as is. *RLR 5-1-75*
J. P. Hink 5-1-75

21. FIELD DISPOSITION RESULTS:
23. ENGINEERING DISPOSITION RESULTS:

4. IS DESIGN CHANGE REQUIRED NO YES, SEE ATTACHED:

DRAWING _____ REV. _____ DCN _____

PEC. _____ REV. _____ ADD. _____

26. REJECTED MATERIAL DISPOSITION RETURN TO SUPPLIER SCRAP

REMARKS

27. QC ACCEPTANCE
[Signature]
QC ENGINEER **5/19/75**
DATE

AUTHORIZED INSPECTOR _____ DATE _____

ORIGINATOR

NONCONFORMANCE REPORT (CONT'D)

Block 20 Continued

the required 7 days at 50° F. Wet burlap continually covered the slab and at no time was the concrete exposed to freezing temperatures. Concrete surface temperatures of 40° and 45° will have no detrimental effect on the durability or strength of the concrete.

Asant
2/3/75



RECEIVED

NONCONFORMANCE REPORT

2. DRAWING/PART NO. 7220-C-282 (Q)		REV. 4	7. PROJECT NO. 07220	12. REPORTED BY A. Boos	DATE 3/3/75	1. PAGE 1 OF 1	14. NCR NO. 296
3. ITEM DESCRIPTION Reinforcing Steel		8. ITEM LOCATION Aux. Bldg.		13. VALIDATED BY <i>[Signature]</i>	DATE 3/4/75	25. DISPOSITION CONCURRENCE	
4. SERIAL NUMBER N/A		9. STARTUP SYSTEM NO. N/A		15. REPLACEMENT PART NO. N/A		REWORK	
5. PURCHASE ORDER NO. N/A		10. QC FIELD INSPECTION PLAN NO. C-231-2-313 Rev. 2		16. REPLACEMENT SERIAL NO. N/A		RETEST	
6. CONTRACTOR/LOCATION N/A		11. ASME CODE ITEM YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		17. SOURCE Construction		REPAIR	
18. ROUTING INSTRUCTIONS: <input checked="" type="checkbox"/> ROUTE TO FIELD ENGINEERING						USE AS IS	
						DOC	

[Signature] 3-4-75
PROJECT FIELD ENGINEER
DATE

[Signature] 3-4-75
PROJECT ENGINEER
DATE

[Signature]
PROJECT FIELD QC ENGINEER
DATE

[Signature]
AUTHORIZED INSPECTOR
DATE

19. NONCONFORMING CONDITION: The referenced drawing specifies that the horiz. reinforcing for wall 27 shall be #8 bars 12" on center. One (1) #8 horizontal dowel has been omitted on the east face of the 7.4 wall line below elevation 584'. This will produce a 24" spacing in the #8 horiz. wall reinforcing for the south face of wall 27. "Q" # 1.203.

A. J. Boos 3/4/75

20. FIELD DISPOSITION FIELD RECOMMENDATION/ROUTE TO PROJECT ENGINEERING

Drill a hole for the missing dowel in the 7.4 line wall. Fill the hole with non-shrink grout (EMBECCO 636) and set the required dowel. The embedment length of the dowel shall be in accordance with Table 36 of drawing C-211 (Q) Rev. 4.

21. FIELD DISPOSITION RESULTS:

Hole drilled and dowel grouted as per mfg Recommendation and Dwg C-211 and Spec C-2319. QC-C5 attached to FIP C-231-2-397a

[Signature] 4-3-75

22. ENGINEERING DISPOSITION

A. J. Boos 3/4/75

23. ENGINEERING DISPOSITION RESULTS:

24. IS DESIGN CHANGE REQUIRED NO YES, SEE ATTACHED:

DRAWING _____ REV. _____ DCN _____

SPEC _____ REV. _____ ADD _____

26. REJECTED MATERIAL DISPOSITION RETURN TO SUPPLIER SCRAP

REMARKS

27. QC ACCEPTANCE

[Signature] 5-15-75
QC ENGINEER
DATE

[Signature]
AUTHORIZED INSPECTOR
DATE

10098-1

White Copy - Originator
Canary Copy - Field Engineer
Pink Copy - PQAE
Goldenrod Copy - QC

QC-G3-2

RECHTEL

NONCONFORMANCE REPORT

2. DRAWING/PART NO. Spec. M-201		REV. 5	7. PROJECT NO. 07220		12. AUTHORIZED BY <i>R. A. Moray</i>	DATE 4/2/75	1. PAGE 1 OF 1	14. NCR NO. 304		
3. ITEM DESCRIPTION Pipe Spool		8. ITEM LOCATION QC Hold Area		13. VALIDATED BY <i>R. A. Moray</i>	DATE 4/7/75	25. DISPOSITION CONCURRENCE				
4. SERIAL NUMBER 2GCB-25-S611-5-4		9. STARTUP SYSTEM NO. N/A		15. REPLACEMENT PART NO. N/A		REWORK	REJECT	REPAIR	DISP AS IS	DOC
5. PURCHASE ORDER NO. 7220-M-104A		10. QC FIELD INSPECTION PLAN NO. M-104A-R-9		16. REPLACEMENT SERIAL NO. N/A		PROJECT FIELD ENGINEER <i>J. Marshall</i>		DATE 4-11-75		X
6. CONTRACTOR/LOCATION ITT Crinnell/Kernersville, N.C.		11. ASME CODE ITEM <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		17. SOURCE Vendor		PROJECT FIELD QC ENGINEER <i>J. Y. Carlson</i>		DATE 4-18-75		

18. ROUTING INSTRUCTIONS: ROUTE TO FIELD ENGINEERING ROUTE TO MATERIAL SUPERVISOR

19. NONCONFORMING CONDITION:
Form G-321-D for P.O. 7220-M-104A requires vendor to supply radiographic verification reports. The radiographic verification reports (Reader Sheets) supplied for spool 2-GCB-25-S611-5-4 (MR-78-59) welds A & B read 2-GCB-25-5611-5-4 A & 2GCB-25-5611-5-4 B. The verification reports therefore do not correspond with identification markings on the spool or spool dwg. Nonconformance noted during receipt inspection.
"O" No. is 4.114. Unit 2. 1 Hold Tag applied. (Ref. Log by Sheet 7144)

20. FIELD DISPOSITION FIELD RECOMMENDATION/ROUTE TO PROJECT ENGINEERING

Contract fabricator to provide correct radiographic reports and insure they correspond with identification markings on spool. *J. Marshall 4-11-75*

21. FIELD DISPOSITION RESULTS:
Rec'd verification reports as received and are acceptable. J. Marshall 5-6-75

22. ENGINEERING DISPOSITION

23. ENGINEERING DISPOSITION RESULTS:

24. IS DESIGN CHANGE REQUIRED <input type="checkbox"/> NO <input type="checkbox"/> YES, SEE ATTACHED:	26. REJECTED MATERIAL DISPOSITION <input type="checkbox"/> RETURN TO SUPPLIER <input type="checkbox"/> SCRAP	27. DATE OF ACCEPTANCE <i>J. Marshall</i> DATE 5-17-75
DRAWING _____ REV. _____ DCN _____	REMARKS	ENGINEER <i>J. Marshall</i> DATE 5-4-75
SPEC _____ REV. _____ ADD. _____		AUTHORIZED INSPECTOR <i>J. Marshall</i> DATE

RECEIVED

NONCONFORMANCE REPORT

2. DRAWING/PART NO. 7220-C-230	REV. 5	7. PROJECT NO. 07220	12. REPORTED BY L. R. Albert	DATE 4/9/75
3. ITEM DESCRIPTION Concrete		8. ITEM LOCATION Placement No. A(609)a'	13. VALIDATED BY <i>J. L. Hinkley</i>	DATE 4-9-75
4. SERIAL NUMBER N/A		9. STARTUP SYSTEM NO. N/A	14. REPLACEMENT PART NO. N/A	REV.
5. PURCHASE ORDER NO. N/A		10. QC FIELD INSPECTION PLAN NO. C-231-3-502	16. REPLACEMENT SERIAL NO. N/A	
6. CONTRACTOR/LOCATION Champion - Midland		11. ASME CODE ITEM <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	17. SOURCE Subcontractor	

1. PAGE 1 OF 2	14. NCR NO. 306			
25. DISPOSITION CONCURRENCE				
REWORK	REJECT	REPAIR	USE AS IS	DOC
			<input checked="" type="checkbox"/>	
PROJECT FIELD ENGINEER <i>J. L. Hinkley</i>		DATE 5-16-75		
FIELD ENGINEER <i>J. L. Hinkley</i>		DATE 5-6-75		
PROJECT FIELD QC ENGINEER <i>J. L. Hinkley</i>		DATE 5-10-75		
AUTHORIZED INSPECTOR		DATE		

19. NONCONFORMING CONDITION:
 Spec. 7220-C-230 Rev. 5 in the cold weather concreting temperature chart in Section 11.1 specifies that mass concrete deposited in the forms during cold weather when the ambient air temperature is between 31° and 45° shall have a temperature range from 45° - 65°. Contrary to the above 8 CU YDs. of concrete with a temperature of 67° while ambient temperature was 42° was placed in A(609)a'. Placement A(609)a' has a least dimension greater than 2½' and contains 102 CU YDs. Nonconformance noted during routine QC testing of concrete during placement. "Q" No. 1.205. **1 QC HOLD TAG AFFIXED**

20. FIELD DISPOSITION FIELD RECOMMENDATION/ROUTE TO PROJECT ENGINEERING

Field recommends "Use As Is" based on the following rationale:

- The temperature was only 2° over the upper limit allowed by the referenced Specification.
- The 8 cu. yds. which failed was the first concrete to be deposited in the form. Corrective action was taken as evidenced by the test taken on the next 8 cu. yd.

21. FIELD DISPOSITION RESULTS:

22. ENGINEERING DISPOSITION
 The higher placement temperature will tend to increase shrinkage, setting rate, and water demand while reducing slump, durability and strength. A 2°F temperature difference for 8 c.y. will not have an appreciable effect on any of these factors. Engineering concurs with Field Recommendation to use as is. *Rel 5-1-75*
J. L. Hinkley 5-1-75

23. ENGINEERING DISPOSITION RESULTS:

24. IS DESIGN CHANGE REQUIRED NO YES, SEE ATTACHED:

DRAWING _____ REV. _____ DCN _____

SPEC _____ REV. _____ ADD. _____

26. REJECTED MATERIAL DISPOSITION RETURN TO SUPPLIER SCRAP

REMARKS

27. QC ACCEPTANCE
J. L. Hinkley
 QC ENGINEER
 DATE
5/9/75

AUTHORIZED INSPECTOR _____ DATE _____

White Copy - Originator
 Canary Copy - Field Engineer
 Pink Copy - PQAE
 Goldenrod Copy - QC

BLOCK 20 CONT.

load of concrete, within the specification limit. ^{which was}

3. The 8 cu. yd. in question represents only 8% of the total concrete placement.

4. The temperature of the 8 cu. yds. in question was 62° at the truck discharge.

AG Bar 4/10/75



BECHTEL

NONCONFORMANCE REPORT

1. PAGE 1 OF 1	14. NCR NO. 308
25. DISPOSITION CONCURRENCE	
REWORK	REJECT
REPAIR	USE AS IS
DDC	
PROJECT FIELD ENGINEER	DATE
<i>[Signature]</i>	4/22/75
PROJECT FIELD QC ENGINEER	DATE
<i>[Signature]</i>	5-4-75
AUTHORIZED INSPECTOR	DATE

2. DRAWING/PART NO. Spec. 7: 20-M-201	REV. 5	7. PROJECT NO. 07220	12. REPORTED BY R. A. Moray	DATE 4/17/75
3. ITEM DESCRIPTION Pipe Spools	8. ITEM LOCATION QC Hold Area	13. VALIDATED BY <i>[Signature]</i>	DATE 4/17/75	
4. SERIAL NUMBER See Block 19	9. STARTUP SYSTEM NO. N/A	15. REPLACEMENT PART NO. N/A	REV.	
5. PURCHASE ORDER NO. 7220-M-104A	10. QC FIELD INSPECTION PLAN NO. M-104A-R-10	16. REPLACEMENT SERIAL NO. N/A		
6. CONTRACTOR/LOCATION ITT Grinnel/Kernersville, N.C.	11. ASME CODE ITEM <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	17. SOURCE Vendor		

18. ROUTING INSTRUCTIONS:
 ROUTE TO FIELD ENGINEERING
 ROUTE TO MATERIAL SUPERVISOR

19. NONCONFORMING CONDITION:
 Form G-321-D for P.O. M-104A requires vendor to supply radiographic verification reports. The radiographic verification report (Reader Sheet) supplied for 1-HCB-20-S612-3-3 (MR-66-15) Weld C reads 1-HCB-20-5612-3-3 and report supplied for 2-GCB-25-S611-3-4 (MR-78-19) Weld A reads 2-GCB-25-5611-3-4. The verification reports do not correspond with identification markings on the spool or spool drawing. Nonconformance noted during receipt inspection. "Q" No's. are 4.114 and 4.124. Unit 2 and 1. 2 Hold tags applied.

20. FIELD DISPOSITION
 FIELD RECOMMENDATION/ROUTE TO PROJECT ENGINEERING

*Vendor to supply corrected reading sheets to conform to marking on pipe spools
 J.C. Teltman
 Proj. Engineer of Field P.O.
 4/22/75*

21. FIELD DISPOSITION RESULTS:
Corrected Reader Sheets received and accepted by field 5-6-75

22. ENGINEERING DISPOSITION

23. ENGINEERING DISPOSITION RESULTS:

24. IS DESIGN CHANGE REQUIRED
 NO
 YES, SEE ATTACHED:

DRAWING _____ REV. _____ DCN _____
 SPEC. _____ REV. _____ ADD. _____

26. REJECTED MATERIAL DISPOSITION
 RETURN TO SUPPLIER
 SCRAP

REMARKS

27. QC ACCEPTANCE
 FIELD A
 FIELD B

QC ENGINEER
[Signature]
 AUTHORIZED INSPECTOR
 DATE 5-4-75

BEHNS

NONCONFORMANCE REPORT

1. PAGE 1 OF 1	14. NCR NO. 311			
25. DISPOSITION CONCURRENCE				
WORK	REJECT	REPAIR	USE AS IS	QC
				X
PROJECT FIELD ENGINEER <i>JCU Jones</i>		DATE 5-9-75		
PROJECT ENGINEER <i>A. Moray</i>		DATE 5-7-75		
PROJECT FIELD QC ENGINEER		DATE		
AUTHORIZE INSPECTOR		DATE		

2. DRAWING/PART NO. Spec. C-38	REV. 5	7. PROJECT NO. 07220	12. REPORTED BY A. A. Moray	DATE 4/29/75
3. ITEM DESCRIPTION Aux. Bldg. Beams	8. ITEM LOCATION OC Hold Area	9. STARTUP SYSTEM NO. N/A	13. VALIDATED BY <i>A. Moray</i>	DATE 4-30-75
4. SERIAL NUMBER See Block 19	10. QC FIELD INSPECTION PLAN NO. C-38-R-47	14. REPLACEMENT PART NO. N/A	15. REPLACEMENT SERIAL NO. N/A	REV.
5. PURCHASE ORDER NO. 7220-C-38 C-25	11. ASME CODE ITEM <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	16. SOURCE Vendor		
6. CONTRACTOR/LOCATION Ingalls Iron Works/Verona, Pa.				

18. ROUTING INSTRUCTIONS: ROUTE TO FIELD ENGINEERING ROUTE TO MATERIAL SUPERVISOR

19. NONCONFORMING CONDITION: Form G-321-D and Shop Inspectors Release TWX both refer to and certify material on Shipping List C-25. The following three (3) beams were received with shipment C-25 but were not included on the Shipping List C-25. "Q" No. is 1.201. 3 Hold Tags Applied.

421B9

439B10

401B21

20. FIELD DISPOSITION FIELD RECOMMENDATION/ROUTE TO PROJECT ENGINEERING

Material Supervisor to obtain corrected Shipping List C-25 listing above beams. Material Supervisor also will obtain TWX from Shop Inspectors showing above beams were released for shipment. J.C. Fisher 5/4/75

21. FIELD DISPOSITION RESULTS: Revised Shipping List and release TWX received for subject beams.

22. ENGINEERING DISPOSITION

23. ENGINEERING DISPOSITION RESULTS

24. IS DESIGN CHANGE REQUIRED NO YES, SEE ATTACHED:

DRAWING _____ REV. _____ DCN _____

SPEC. _____ REV. _____ ADD. _____

26. REJECTED MATERIAL DISPOSITION RETURN TO SUPPLIER SCRAP

REMARKS

27. QC ACCEPTANCE

A. Moray 5-10-75

QC ENGINEER DATE

AUTHORIZED INSPECTOR DATE

10098-1

White Copy - Originator
 Canary Copy - Field Engineer
 Pink Copy - PGAE
 Goldenrod Copy - QC

QC-G3-2

NONCONFORMANCE REPORT

1. PAGE 1 OF 1	14. NCR NO. 313
25. DISPOSITION CONCURRENCE	
REWORK	REJECT
REPAIR	USE AS IS
DATE	DATE
<i>J. Calabrese</i>	5-28-75
PROJECT FIELD ENGINEER	DATE
<i>M. P. ...</i>	5/16/75
PROJECT ENGINEER	DATE
<i>J. ...</i>	5-27-75
PROJECT FIELD QC ENGINEER	DATE
AUTHORIZE INSPECTOR	DATE

2. DRAWING/PART NO. Spec. 7220-C-38	1. REV. 6	7. PROJECT NO. 7220	12. REPORTED BY <i>James D. Miller</i>	DATE 5-2-75
3. ITEM DESCRIPTION Structural Steel Beam(s)	8. ITEM LOCATION QC HOLD AREA Auxiliary Building	13. VALIDATED BY <i>J. ...</i>	DATE 5/4/75	
4. SERIAL NUMBER Heat No. H4 53	9. STARTUP SYSTEM NO. N/A	15. REPLACEMENT PART NO. N/A	REV.	
5. PURCHASE ORDER NO. 7220-C-38	10. QC FIELD INSPECTION PLAN NO. N/A	16. REPLACEMENT SERIAL NO. N/A		
6. CONTRACTOR/LOCATION Ingalls Iron Works, Verona, PA.	11. ASME CODE ITEM <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	17. SOURCE Vendor		

18. ROUTING INSTRUCTIONS: ROUTE TO FIELD ENGINEERING ROUTE TO MATERIAL SUPERVISOR

19. NONCONFORMING CONDITION: In accordance with 7220-C-38, Rev. 6 the applicable specification for structural steel specifies ASTM-A-36. Certified mill test report for subject heat number (H43353) states tensile strength to be 81,290 psi which exceeds the allowable specified tensile strength range which is 58,000-80,000 psi. Nonconformance noted during document review. Q-Number is 1.201.

One tag applied.

20. FIELD DISPOSITION FIELD RECOMMENDATION/ROUTE TO PROJECT ENGINEERING

David Palmer 5-2-75

21. FIELD DISPOSITION RESULTS:

22. ENGINEERING DISPOSITION

Use as is. The mill test report for the heat gives an elongation of 24.5%, which passes the 20% minimum in ASTM A-36. Thus, the material elongation properties have not been detrimentally affected by the 1.6% additional tensile strength, and are acceptable.

Therefore, the material is acceptable for use. *R.L. Bryden 5-15-75*
J. ... 5/15/75

23. ENGINEERING DISPOSITION RESULTS:

27. QC ACCEPTANCE

[Signature] 5/29/75

DATE

AUTHORIZED INSPECTOR

DATE

24. IS DESIGN CHANGE REQUIRED NO YES, SEE ATTACHED:

DRAWING REV. DCN

SPEC. REV. ADD.

26. REJECTED MATERIAL DISPOSITION RETURN TO SUPPLIER SCRAP

REMARKS

RECEIVED

NONCONFORMANCE REPORT

1. PAGE 1 OF 1	14. NCR NO. 314
25. DISPOSITION CONCURRENCE	
REWORK	REJECT
REPAIR	USE AS IS
DOC	
PROJECT FIELD ENGINEER	DATE
PROJECT ENGINEER	DATE
PROJECT FIELD QC ENGINEER	DATE
AUTHORIZED INSPECTOR	DATE

2. DRAWING/PART NO. Spec. 7220-C-38	REV. 6	7. PROJECT NO. 07220	12. REPORTED BY R. A. Moray	DATE 5/29/75
3. ITEM DESCRIPTION (4) Aux. Bldg. Beams	8. ITEM LOCATION Sasse Rd. Laydown Area		13. VALIDATED BY	DATE 5/29/75
4. SERIAL NUMBER See Block 19	9. STARTUP SYSTEM NO. N/A		15. REPLACEMENT PART NO. N/A	REV.
5. PURCHASE ORDER NO. 7220-C-38 C-27	10. QC FIELD INSPECTION PLAN NO. C-38-R-49		16. REPLACEMENT SERIAL NO. N/A	
6. CONTRACTOR/LOCATION Ingalls Iron Works/Verona, Pa.		11. ASME CODE ITEM <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	17. SOURCE Vendor	

18. ROUTING INSTRUCTIONS: ROUTE TO FIELD ENGINEERING ROUTE TO MATERIAL SUPERVISOR

19. NONCONFORMING CONDITION: Specification 7220-C-38 Rev. 6 paragraph 7.5 states, "The weight of all members 6,000 lbs. and heavier shall be clearly stenciled thereupon and together with an orientation north or east." Contrary to the above, beams 516B1^F, 516B2^F, 520B7^G and 520B8^G are all listed as weighing more than 6,000 lbs. on shipping notice C-27 but they are not marked with their weight or orientation. Nonconformance noted during receipt inspection. "Q" No. is 1.201. hold tags applied.

20. FIELD DISPOSITION FIELD RECOMMENDATION/ROUTE TO PROJECT ENGINEERING

21. FIELD DISPOSITION RESULTS:

22. ENGINEERING DISPOSITION

23. ENGINEERING DISPOSITION RESULTS:

24. IS DESIGN CHANGE REQUIRED NO YES, SEE ATTACHED:

DRAWING _____ REV. _____ DCN _____

SPEC. _____ REV. _____ ADD. _____

26. REJECTED MATERIAL DISPOSITION RETURN TO SUPPLIER SCRAP

REMARKS

27. QC ACCEPTANCE

QC ENGINEER _____ DATE _____

AUTHORIZED INSPECTOR _____ DATE _____

White Copy - Originator
 Canary Copy - Field Engineer
 Pink Copy - PQAE
 Goldenrod Copy - QC

RECEIVED

NONCONFORMANCE REPORT

1. PAGE 1 OF 1 14. NCR NO. 315

2. DRAWING/PART NO. Specification 7220-C-38	REV. 6	7. PROJECT NO. 07220	12. REPORTED BY R. A. Moray	DATE 5/29/75
3. ITEM DESCRIPTION (2) Aux. Bldg. Beams	8. ITEM LOCATION QC Hold & Sasse Road	9. STARTUP SYSTEM NO. N/A	13. VALIDATED BY	DATE 5-21-75
4. SERIAL NUMBER 413B1 ^E and 424B3 ^E	10. QC FIELD INSPECTION PLAN NO. C-38-R-48	11. ASME CODE ITEM <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	15. REPLACEMENT PART NO. N/A	REV.
5. PURCHASE ORDER NO. 7220-C-38 C-26	16. REPLACEMENT SERIAL NO. N/A	17. SOURCE Vendor	25. DISPOSITION CONCURRENCE	
6. CONTRACTOR/LOCATION Ingalls Iron Works/Verona, Pa.				REWORK
18. ROUTING INSTRUCTIONS: <input checked="" type="checkbox"/> ROUTE TO FIELD ENGINEERING <input type="checkbox"/> ROUTE TO MATERIAL SUPERVISOR				REJECT
19. NONCONFORMING CONDITION: Beam 413B1 ^E has a bent stiffener plate. Beam 424B3 ^E has two (2) bent angles with cracked welds. Damage noted during receipt inspection. "Q" No. is 1.201. _____ hold tags applied.				REPAIR
				USE AS IS
				DOC
				PROJECT FIELD ENGINEER
				DATE
				PROJECT ENGINEER
				DATE
				PROJECT FIELD ENGINEER
				DATE
				AUTHORIZED INSPECTOR
				DATE

20. <input type="checkbox"/> FIELD DISPOSITION <input checked="" type="checkbox"/> FIELD RECOMMENDATION/ROUTE TO PROJECT ENGINEERING	21. FIELD DISPOSITION RESULTS:

22. ENGINEERING DISPOSITION	23. ENGINEERING DISPOSITION RESULTS:

24. IS DESIGN CHANGE REQUIRED <input type="checkbox"/> NO <input type="checkbox"/> YES, SEE ATTACHED:	26. REJECTED MATERIAL DISPOSITION <input type="checkbox"/> RETURN TO SUPPLIER <input type="checkbox"/> SCRAP	27. QC ACCEPTANCE
DRAWING _____ REV. _____ DCN _____	REMARKS _____	QC ENGINEER _____ DATE _____
SPEC. _____ REV. _____ ADD. _____		AUTHORIZED INSPECTOR _____ DATE _____

White Copy - Originator
 Canary Copy - Field Engineer
 Pink Copy - PQAE
 Goldenrod Copy - QC

022
 4. ISSUE DATE
 02/27/75
 5. QAD PREPARED BY:
 R. Sevo
 9. DISCUSSED WITH
 J. Connolly
 P. Schmanski

1. PROJECT/DEPT./CONTRACTOR
 07220 - Midland
 WORK PLAN DATE
 02/28/75
 2. POINT OF ORIGIN
 FIELD
 OFFICE
 7. CHECKLIST ITEM
 25.3
 8. WHERE FOUND
 Champion Files

10. CONTROLLING DOCUMENT, SECTION, PARAGRAPH, ETC.
 Champion Quality Assurance Manual, Rev. 3

11. QUOTATION
 Section VII Document Control
 "The issuance and receipt of instructions are controlled by the assignment of a document control number. All such documents are recorded on a log sheet Maintenance of a log sheet is the responsibility of the Plant Supervisor."
 Section XVIII Quality Assurance Records
 "All data and correspondence relative to Quality Assurance shall be filed under the proper heading and logged. These logs and files shall be available for the

12. DISCREPANCY DESCRIPTION
 Contrary to the above; (a) a log sheet is not being maintained by the Plant Supervisor. (b) Correspondence relative to Quality Assurance is not logged. (c) Copy of audit logs as of 12/10/73 are not available at the jobsite for review.
 Continued.

13. RECOMMENDED CORRECTIVE ACTION
 a. Prepare and maintain log sheet as required.
 b. Log data and correspondence relative to Quality Assurance.
 c. Make audit logs as of 12/10/73 available at the jobsite.

14. SCHEDULED COMPLETION DATE
 03/31/75
 15. RESPONSIBILITY FOR CORRECTIVE ACTION
 J. P. Connolly

16. CORRECTIVE ACTION TAKEN
 Champion has submitted for approval Rev. 3 of their QA Manual. This revision adds a Document Control Log Form to their QA Manual. Copies of the audit logs are now available at the jobsite.

17. DATE COMPLETED
 -5-75
 18. SUBMITTED BY RESPONSIBLE AUTHORITY
 J. P. Connolly PFX/E

19. CORRECTIVE ACTION VERIFIED BY OAE
 Gary L. Richardson JQAE
 20. DATE
 5/15/75

Block No. 11 Continued.

audit by contractor "

Section XIX Audits

"..... A copy of the audit logs will be kept at the jobsite for review".

QUALITY AUDIT FINDING

055 (25-2-1)

AUDIT DATE

3/31/75

ACTIVITY

1

DEPARTMENT/SELLER Midland 1 & 2		Job No. 07220	TYPE OF AUDIT Construction	<input checked="" type="checkbox"/> FIELD <input type="checkbox"/> OFFICE	AUDITOR G. Richardson
AGENDA ITEM 1	CHECKLIST ITEM 10	WHERE FOUND U. S. Testing Files		DISCUSSED WITH	
CONTROLLING DOCUMENT, SECTION, PARAGRAPH, ETC. U. S. Testing QA Manual, Rev. 3			SAME AS #.		

- 17.1 Conditions adverse to quality shall be promptly identified and reported These conditions shall be corrected as soon as practicable
- 19.1 A comprehensive system of planned and documented audits shall be carried out quarterly Deficient areas shall be re-audited until corrective actions have been accomplished.

FINDING

1. An audit report dated 11/7/74 identified a deficiency in the storage of records. No corrective action to resolve this problem has been taken and the area has not been re-audited.
2. The last audit was conducted on 11/7/74. That audit (No. 4) covered a period of four months rather than the specified three months. Audit No.5 should have been accomplished early in February.

CORRECTIVE ACTION

Instruct U. S. Testing to conduct an audit within 30 days and take action to assure that future audits will be accomplished quarterly. Also instruct U. S. Testing to initiate timely action to correct deficiencies which are identified during these audits.

SCHEDULE COMPLETION DATE 5/2/75	RESPONSIBILITY FOR CORRECTIVE ACTION PFOCE
------------------------------------	---

An internal audit was performed by US Testing on April 11, 1975. E.J. Zadina, the US Testing auditor, stated that a new audit schedule would assure that audits are performed quarterly. He also stated that deficiencies uncovered during audits would be closed out and verified in a timely manner.

COMPLETED 5-5-75	SUBMITTED BY RESPONSIBLE AUTHORITY <i>[Signature]</i> PFOCE
CORRECTIVE ACTION VERIFIED BY [Signature]	DATE 5/1/75

QUALITY AUDIT FINDING

AUDIT DATE	05/06/75
ASST ITEM	N/A

OBJECT/DEPARTMENT/SELLER M...nd 1 & 2, Job No. 07220		TYPE OF AUDIT Construction	<input checked="" type="checkbox"/> FIELD <input type="checkbox"/> OFFICE	AUDITOR G. Richardson
SEND TO 1	CHECKLIST ITEM 8	WHERE FOUND QC Files	DISCUSSED WITH J. Connolly	
CONTROLLING DOCUMENT, SECTION, PARAGRAPH, ETC. FIM G-5, Rev. 0			NAME ASS.	

NOTATION

Para. 3.3.3 "Purchased items which do not require release by Bechtel PID may require quality verification documents The documentation requirements will be designated in the P.O. and shall be itemized on the Field Receiving Inspection Plan. Documents received shall be reviewed for compliance with the requirements of the technical specifications and procurement documents."

FINDING

Contrary to the above the Field Inspection Plan C-66-R for receiving materials to Spec. 7220-C-66 does not itemize the required material test reports and there is no evidence of review of compliance by a QCE. The same condition was also noted for FIP C-233A-R-1 which is used to receive materials purchased to Spec. 7220-C-233.

The two package checked:
 C-66, MRR AEO 636
 C-233, MRR AEO 316

NOTE: Spec. 7220-C-66 is no longer in use at this site. Therefore revision of the FIP is not necessary.

CORRECTIVE ACTION

- For C-66 materials review all material test reports for compliance.
- For C-233 review MRR AEO 316 for compliance and revise the FIP or utilize FIP B-1-R to receive non shop inspected materials from this P.O. as these materials also appear on the bulk items list.
- Assure that this condition has not occurred elsewhere by reviewing FIP's used to receive other non shop inspected items.

SCHEDULE COMPLETION DATE 06/06/75	RESPONSIBILITY FOR CORRECTIVE ACTION PFOCE
--------------------------------------	---

CORRECTIVE ACTION TAKEN

COMPLETED

SUBMITTED BY RESPONSIBLE AUTHORITY

CORRECTIVE ACTION VERIFIED BY QAE	DATE
-----------------------------------	------

QUALITY AUDIT FINDING

058 (14-1-1)

AUDIT DATE

05/06/75

N/A

N/A

DEPARTMENT/SELLER Division 1 & 2, Job No. 07220		TYPE OF AUDIT Construction	<input checked="" type="checkbox"/> FIELD <input type="checkbox"/> OFFICE	AUDITOR G. Richardson
NDA ITEM 1	CHECKLIST ITEM 11	WHERE FOUND QC and Maintenance files		DISCUSSED WITH G. Butler D. Martin
CONTROLLING DOCUMENT, SECTION, PARAGRAPH, ETC. #QCNM SF/PSP #11, Rev. 0			SAME AS 1. Field Proc. FPG-3, Rev. 2	

PSP #11, para. 2.2 "A storage and storage maintenance package is prepared by the MSE on permanent plant equipment in accordance with the storage and storage maintenance procedure."
 The storage ... package consists of Form FPG-3, F-1.....

Field Proc. FPG-3 "The MSE is responsible for indicating established requirements on associated forms."
 para. 3.0

para. 5.1 "The MSE enters storage requirements on Form FPG-3, F-1".

Contrary to the above no FPG-3, F-1 Form has been prepared for materials purchased to Specification 7220-C-2. This material includes trumpet assemblies and sem. rigid sheathing.

- CORRECTIVE ACTION**
1. Prepare a F-1 Form for the above item and assure present storage is adequate.
 2. Review existing F-1 Forms to assure the above condition does not occur elsewhere.

SCHEDULE COMPLETION DATE 06/20/75	RESPONSIBILITY FOR CORRECTIVE ACTION Project Superintendent	
CORRECTIVE ACTION TAKEN (Blank)		
% COMPLETED (Blank)	SUBMITTED BY RESPONSIBLE AUTHORITY (Blank)	CORRECTIVE ACTION VERIFIED BY QAE (Blank)
		DATE (Blank)

Route To	This Copy For
GSKeeley	SHHowell
HWSlager	WEKessler (2)
CQHills	TCCooke
	JMilandin
	WFHolub
	GLRichardson
	Subject File



CONSUMERS POWER
Nonconformance
Report No QE-48

File 16.3.6
Issue Date May 9, 1975
Project Midland 1 & 2
File Title NCR's on Bechtel
Quality Control

This Nonconformance Report is Issued To:

Mr. J. P. Connolly
Bechtel Project Field Quality Control
Engineer

who is responsible for corrective action.

Prepared By [Signature] Date 5-9-75
Approved By [Signature] Date 5/9/75
Written Reply Requested By Date 6-6-75
Corrective Action Requested By Date 6-6-75

Nonconformance Description and Supporting Details: (1) Specification C-208, Rev. 4 section 7.3.2 states "A slump measurement shall be made for every 35 cubic yards or fraction thereof of concrete produced for Class I structures." For concrete placements CC(652.75)a' and CC(621.0)a', 56 cubic yards of concrete was placed between slump measurements. (2) The C12-1 form (In-Process Concrete Test Report) for CC(652.75)a' indicates one air meter and one thermometer was used in the field for testing. However, at least three air meters and two thermometers were used in the field. One air meter and one thermometer was needed at the pump discharge. One air meter and one thermometer was needed at the truck discharge. Also, the QC inspector noted on the C12-1 form an air meter change after obtaining 7.5% and 6.5% air with the original air meter. Limits on air content are 3.0%-6.0%.
AEC Reportable Yes No See Procedure 9 (For Nuclear Projects Only)

Stop Work Necessary Yes No See Procedure 16 - Stop Work No _____


Recommended Corrective Action: (a) For item (1) above, receive an Engineering evaluation of the acceptability of the concrete placed without the required slump measurement. No additional corrective action is necessary, because it has already been covered in letter C-208-56 from Bechtel to U.S. Testing, concerning concrete testing frequencies and test locations. The written reply to this item is requested with the Engineering evaluation. (b) For item (2) above, take corrective action to preclude these occurrences. Written reply and corrective action requested for both
Corrective Action Taken: _____
by June 6, 1975.

1 Verification of Corrective Action Required Yes No

1 Method of Verification:

1 Nonconformance Closure Confirmed By _____
Date _____

1 To be completed at time of closure by Consumers Power QA Services.

Route To	This Copy For		File
GSKeeley	SHHowell	 CONSUMERS POWER Nonconformance Report No <u>OF-49</u>	<u>16.3.4 & 16.3.6</u>
HWSlager	WEKessler (2)		Issue Date <u>May 22, 1975</u>
CQHills	TCCooke		Project <u>Midland 1 & 2</u>
	JMilandin		File Title <u>NCR's on Bechtel</u>
	WFHolub		<u>Construction & Quality Contr</u>
	GLRichardson		

This Nonconformance Report is Issued To:

Mr. J. F. Newgen
Bechtel Project Superintendent

Mr. J. P. Connolly
Bechtel Project Field Quality Control
Engineer
who is responsible for corrective action.

Prepared By D. W. E. [Signature] Date 5-22-75

Approved By [Signature] Date 5/22/75

Written Reply Requested By Date 6-23-75

Corrective Action Requested By Date 6-23-75

Nonconformance Description and Supporting Details: Additional emphasis on concrete testing frequencies and locations were expanded beyond Specifications C-208 and C-230, in letter C-208-56 dated March 19, 1975, to U.S. Testing. Item 1 in this letter states in part "The point of record testing for concrete slump, air content, and temperature is at the truck discharge...". Item 5 in this letter states "Slump, air content, and temperature tests taken at the batch plant must always be backed-up with a record test at the truck discharge". Contrary to items 1 and 5, no slump or air content tests were taken at the truck discharge for concrete placement A(589)b, four cubic yards of A-1 mix.

AEC Reportable Yes No See Procedure 9 (For Nuclear Projects Only)

Stop Work Necessary Yes No See Procedure 16 - Stop Work No _____

Recommended Corrective Action: (a) Receive an Engineering evaluation of the acceptability of the concrete placed without the record tests being run. The written reply to this item is requested with the Engineering evaluation.
(b) Implement the requirements emphasized in Letter C-208-56 to preclude repetition.

¹ Corrective Action Taken:

¹ Verification of Corrective Action Required Yes No

¹ Method of Verification:

¹ Nonconformance Closure Confirmed By _____
Date _____

¹ To be completed at time of closure by Consumers Power QA Services.

NONCONFORMANCE - REPORT LOG & STATUS BOOK

12. 5-2-75
 REPORT DATE 2-3-75, 3-3-75, 4-75
 PAGE COMPL. _____
 O.C. ENG. SIGN _____

1. PROJECT NO. 7220

2. NCR NO.	3. ORIG. DATE	4. PREPARED BY	5. NONCONFORMANCE DESCRIPTION/REMARKS	6. STATUS				
				6. ROUTE	7. DATE XMTD	8. DATE RETO	9. DATE CLOSED	10. CLOSED BY
268	1-17-75	J.C.Aldridge	C-38. Beam connectors damaged, shipment C-14 1.201	Field	1-30-75	2-13-75		
269	1-20-75	A.L.Boulden	C-111. Liner Plate X-Ray of repair not available 1.109	Field	1-29-75	4-10-75	4-10-75	A. L. Boulden
270	1-21-75	J.C.Aldridge	C-38. Damaged beams, nine each, shipment C-15 1.201	Field	2-3-75	2-13-75		
271	1-21-75	C.F.Clark	C-111. Welding procedures P1-F(A-CO ₂) 1.109	Field	1-22-75	4-10-75	5-7-75	A.L.Boulden
272	1-21-75	C.F.Clark	C-111. Leak noted at Knuckle Plate, lamina on 1.109	Field	No	1-22-75	1-29-75	R.Lussier
273	1-21-75	R.A.Moray	Bulk Material. 3/4" & 5/8" Round bars, 7220-F-11452 1-22-75	Field	No	1-24-75	5-29-75	R.A.Moray
274	1-22-75	J.C.Aldridge	C-38. Material shipped without release 1.201	M.S. Field	No	1-24-75	1-28-75	R.A.Moray
275	1-27-75	R.A.Moray	M-201. M-104A ITT-Grinnell marking of X-Rayed joints nor per M-201 ASME 4.192 1-28-75	Field	2-7-75	2-28-75		
276	1-28-75	J.P.Betts	C-39. Rebars cut of do not match Dwg C-324 Rev 10. 1.103	Field	1-29-75	2-7-75	2-10-75	L.R.Albert
277	1-29-75	R.A.Moray	M-104A. Improper G-321D Form ASME, 4.104 1-30-75	M.S. Field	No	2-4-75	4-18-75	R. A. Moray
278	1-29-75	R.A.Moray	M-104A. Improper G-321D, X-Rays improper, Code Data Name Plate. ASME, 4.124 1-30-75	M.S. Field	No	2-4-75	4-18-75	R. A. Moray
279	1-30-75	C.F.Clark	C-111. Liner Plate radius out of tolerance after concrete 1.109	Field	1-31-75	2-7-78	2-6-75	L.R.Albert

NONCONFORMANCE - REPORT LOG & STATUS BOOK

12. REPORT DATE 3-3-75 ~~4-11-75~~ ~~5-2-75~~
 PAGE COMPL. _____
 O.C. ENG. SIGN _____

1. PROJECT NO. 7220

CR NO.	3. ORIG. DATE	4. PREPARED BY	5. NONCONFORMANCE DESCRIPTION/REMARKS	STATUS				
				6. ROUTE	7. DATE XMTD	8. DATE RETD	9. DATE CLOSED	10. CLOSED BY
292	2-25-75	R. A. Moray	C-38. Documentation not Rcd for welding studs 1.101/1.201	M.S.	No	2-28-75	3-17-75	R.A.Moray
293	2-25-75	R. A. Moray	C-39. Rebar does not conform to any drawings 1.103	Field	3-3-75	4-9-75	4-11-75	R. A. Moray
294	2-26-75	L.R.Albert	C-231. Curing temp below Spec on 6th day of cure, CC(593.5) e 1.105	Field	3-3-75	5-16-75	5-19-75	L.R.Albert
295	3-3-75	A. Boos	C-231. Aux. Bldg Slab placed without required rebars 1.203	Field	3-3-75	3-24-75	4-8-75	L. R. Albert
296	3-4-75	A. Boos	C-231. Aux Bldg wall missing one bar 1.203	Field	No	3-4-75	5-15-75	D.C.Thompson
297	3-5-75	R. A. Moray	11-104A. Two spools with same number ASME 4.134	Field	3-13-75	4-10-75		
298	3-10-75	A. Boos	C-231. Aux Bldg walls, rebar lengths vary from requirements 1.203	Field	3-11-75	3-24-75	3-24-75	L.R.Albert
299	3-13-75	R.A.Moray	C-38. Documentation on ASTM A-325 Bolts/Nuts 1.101/1.201	M.S.	No	4-1-75	4-7-75	R. A. Moray
300	3-26-75	R. L. Bowren	C-38. Damaged Beam upon receipt inspection. 1.201	Field	4-10-75	4-21-75		
301	4-2-75	R. A. Moray	C-38. Damaged Beams, Shipment C-21 1.201	Field	4-10-75	4-21-75		
302	4-2-75	R.A.Moray	C-38. Damaged Beam, Shipment C-23 1.201	Field	4-10-75	4-21-75		
303	4-7-75	R. A. Moray	11-104A. Spool fab sheet not Engineering approved. ASME 4.134	Field	5-5-75			

NONCONFORMANCE - REPORT LOG & STATUS BOOK

12.

REPORT DATE	5-2-75
PAGE COMPL.	_____
Q.C. ENG. SIGN	_____

1. PROJECT NO 7220

2. CR NO.	3. ORIG. DATE	4. PREPARED BY	5. NONCONFORMANCE DESCRIPTION/REMARKS	7. STATUS				
				6. ROUTE	7. DATE XMTD	8. DATE RETD	9. DATE CLOSED	10. CLOSED BY
304	4-7-75	R. A. Moray	M-104A. Spool marking differs from reader sheet markings ASME 4.114	M.S. 4-8-75	No	4-11-75	5-12-75	R. A. Moray
305	4-9-75	R. L. Bowren	FIP G-4 ⁵ . Storage on Steam Generator 2E-51A. ASME 4.021	Field 4-9-75				
306	4-9-75	L.R.Albert	C-231. Concrete temperature, A(600)a' 1.205	Field 4-9-75	4-11-75	5-10-75	5-19-75	L.R.Albert
307	4-9-75	R. A. Moray	M-204. Fittings, F-10577, AEO-328, Marking and Documentation. ASME	M.S. 4-11-75	No	4-18-75	=	
308	4-17-75	R. A. Moray	M-104A. Reader sheet has incorrect spool numbers. ASME 4.114	M.S. 4-21-75	No	4-22-75	5-12-75	R. A. Moray
309	4-23-75	L. R. Albert	C-230. Batch Plant qualification past due. 1.105, 1.205	Field 4-23-75	5-7-75			
310	4-28-75	R. A. Moray	C-38. Damaged Beam, Shipment C-24 1.201	Field 4-28-75	5-1-75	5-16-75		
311	4-30-75	R. A. Moray	C-38. Beams shipped, not on Shipping List 1.201	M.S. 5-1-75	No	5-12-75	5-12-75	R. A. Moray
312	4-30-75	R. A. Moray	C-38. Damaged Beams, Shipment C-25 1.201	Field 5-1-75	5-5-75	5-27-75		
313	5-2-75	J.W.Miller	C-38. Beam material tensile strength over ASTM A-36 limit 1.201	Field 5-2-75	5-2-75 =	5-27-75	5-29-75	L.R.Albert
314	5-29-75	R.A.Moray	C-38. Beams, Shipment C-27 without weight or orientation marking 1.201	Field 5-30-75				
315	5-29-75	R.A.Moray	C-38. Damaged Beams, Shipment C-26 1.201	Field 5-30-75				

NONCONFORMANCE REPORT

1. PAGE 1 OF 24
 14. NCR NO. 271
 25. DISPOSITION CONCURRENCE
 PROJECT FIELD ENGINEER: J. W. Lawrence 4-10-75
 PROJECT FIELD QC ENGINEER: J. W. Lawrence 4-10-75

2. DRAWING PART NO. Specs. 7220-C-111
 3. ITEM DESCRIPTION Liner Plate
 4. SERIAL NUMBER N/A
 5. PURCHASE ORDER NO. N/A
 6. CONTRACTOR/LOCATION N/A
 7. PROJECT NO. 07220
 8. ITEM LOCATION Containment #1 & #2
 9. STARTUP SYSTEM NO. N/A
 10. QC FIELD INSPECTION PLAN NO. N/A
 11. ASME CODE ITEM YES NO
 12. REPORTED BY C.F. Clough
 13. VALIDATED BY J. W. Lawrence
 14. REPLACEMENT PART NO. N/A
 15. REPLACEMENT SERIAL NO. N/A
 16. SOURCE Construction
 DATE 1/21/75
 DATE 1-21-75

18. ROUTING INSTRUCTIONS: ROUTE TO FIELD ENGINEERING ROUTE TO MATERIAL SUPERVISOR

19. NONCONFORMING CONDITION: Certain Areas of the Containment liners have been welded with a combination of two welding procedures, (i.e.) the base or seal pass is made with procedure Pl-AC-LH and the balance of weld deposit being made with procedures Pl-F(A-CO₂) 1,2,3. This is contrary to Spec. 7220-C-111, para 7.2.2.
 AND Pl-F-CO₂ (STRUCTURAL) 4/1/75

Q No 1,109 HOLD TAGS 2 APPLIED BY MAN WAY UNIT #14 1/2

20. FIELD DISPOSITION FIELD RECOMMENDATION/ROUTE TO PROJECT ENGINEERING

Use as is. Although the use of a combination of welding procedures is contrary to the specification, there is no detrimental effect to weld quality or structural integrity. The specification intent was to minimize numbers of procedures used so as to better control and monitor welder performance and to enable more precise applications of proper frequency of NDE. (see Sheet 2)

21. FIELD DISPOSITION RESULTS:

22. ENGINEERING DISPOSITION

Project Engineering concurs with Field Recommendation to use as is. The subject welds are acceptable because of the following: ASME Section IX requirements are that a single welding procedure specification (WPS) be prepared for each type of weldment. Contrary to this requirement, combinations of two WPSs were used in making the subject weldments. The welding processes which are represented by the

23. ENGINEERING DISPOSITION RESULTS:
 Procedure qualification records reviewed with Specification 7220-C-27A on 4/24/75. 4/30/75
 Revised Spec. Received 5/7/75

24. IS DESIGN CHANGE REQUIRED NO YES, SEE ATTACHED:
 DRAWING C-111 REV. 7 DCN
 SPEC C-111 REV. 7 ADD.

26. REJECTED MATERIAL DISPOSITION RETURN TO SUPPLIER SCRAP
 REMARKS

27. QC ACCEPTANCE
 QC ENGINEER: J. W. Lawrence 5/7/75
 AUTHORIZED INSPECTOR: DATE

- White Copy - Originator
- Canary Copy - Field Engineer
- Pink Copy - PCAE
- Goldenrod Copy - QC

(Block 20 continued)

Further, ASME Section IX paragraph QW 201 specifically allows combinations of procedures and processes in the same weld joint. These procedural combinations will be covered in another procedure combining the Shielded Metal Arc (SMA) and Flux Core Arc Welding (FCAW) processes. Since no essential variables of either process or procedure have changed, the issuance of a new procedure is simplified and does not require testing or re-qualifications. Thus, the new Welding Procedure Specification will only reference previously run Procedural Qualification Reports (PQR's). The MF&QCS & Project Engineering groups have already begun the procedural modification process and assure us our situation is not adverse to weld quality.

T. Valyans 1-22-75
 Welding may continue based on TWX #4 dated 1-22-75 from
 M. Butterworth of MF&QCS to EE Felton.

T. Valyans 1-22-75

Block 22 cont.:

combinations of WPSs used can, in accordance with ASME Section IX, be combined into single WPSs. Therefore, the weldments have met the technical requirements of ASME Section IX, but the proper documentation was not available. To correct the nonconformance, new WPSs permitting the subject welding have been prepared by MF&QCS, and are being issued. In order to clarify the requirements for WPSs, Specification C-111 will be revised to delete Section 7.2.2, and ASME Section IX shall govern.

Richard L. Boyler 3-19-75
J. B. Krule 3-21-75

J-2777



BECHTEL MIDL

BECHTEL SF

910-372-7961 BECHTEL CORP SF CLG 810-266-9497
TWX 4 1/22/75 0920
BECHTEL CORP
MIDLAND MICH
ATTN: E. E. FELTON

SUBJECT: COMBINATION OF WELDING PROCEDURES
JOB NO. 7220.

PER YOUR REQUEST, AS AN INTERIM MEASURE, THE FOLLOWING WELDING PROCEDURES MAY BE USED IN COMBINATION WITH P1-A-C-LH (STRUCTURAL) REV. 0 IN ACCORDANCE WITH ASME SECTION IX, QW 201.3 P1-F(CO2)-2 REV. 0; P1-F(CO2) STRUCTURAL, REV. 0; P1-F(CO2)-1, -2, -3U-4, REV. 0, EXCEPT 3U, REV. 1. COMBINATION PROCEDURES OF THESE PROCESSES ARE AT THIS TIME BEING PREPARED AND WILL BE FORWARDED AS SOON AS POSSIBLE.

MIKE BUTTERWORTH

PROCEDURE C
MF&QCS
CHG 7220 7ND-8
BE/301-2
@L

BECHTEL M DL

JOB 7220	EC MGR.	FF ENG	AP ENG	COST - ECR	AREA C-1	AREA C-2	AREA AUX	AREA T - G-1	AREA T - G-2	AREA YARD	AREA MECH	CIV SUP	CIV ENG	MICH SUP	MICH ENG	ELEC SU	ELEC ENG	CC	QA	WELD	ADM - ACCT	PURCH	SURCON	FA - SAFETY	LABOR RELA	CPCO	TRK	TE	TICKLER

WCR 271 Pg 3 of 4

RECEIVED

Telephone call

BY T. Valbyano OF _____
 TO R. Stratton OF MEQCS
 DATE Jun 22 '75 TIME _____
 SUBJECT NCR-271 JOB No. 7220

ROUTE Connolly
Langtin
Hick's

I questioned the words in M. Butterworth's TWX of 1-22-75 on combinations of procedures wherein the words "Except 3u Rev 1" are used. Dick indicated these words meant P.I.F (A-CO₂) 1, 2, 3u, 4 were approved all Rev 0 and 3u was approved also for Rev 1. Therefore Rev 1 can be used with P.I.A.C.L.A.

NCR 271 23494

DEFINITIVE
R

JAN 24 1975

SECURITY POWER CORP.
JOB 7220
D-2788



Connolly J

Telephone call

Copies
~~XXXX~~ R. C. Bertosa

BY R. C. Sommerfeld (RCS-015-030) OF MF&QCS - Ann Arbor E. E. Felton

TO R. W. Straiton OF MF&QCS SFHO J. Hink

DATE January 22, 1975 TIME _____ R. W. Straiton

SUBJECT Midland Units 1 & 2 T. Valenzano
Combined Process Welding Procedures
for Liner Plate Welds
File: 7220-Civil JOB NO. 7220

While transmitting the Projects request for preparation of Welding Procedures utilizing cellulosic and low hydrogen electrodes in combination with flux-cored electrodes, Mr. Straiton was inadvertently told to combine P1-A-c-Lh (Structural) with the flux-cored procedures. This should have been P1-A-c-Lh without the (Structural) designation.

He authorized me to inform T. Valenzano and J. Hink of his intent to utilize P1-A-c-Lh for development of the combined process procedures. This is a modification of his TWX to E. E. Felton/T. Valenzano of January 21, 1975.

R. C. Sommerfeld
R. C. Sommerfeld
Materials Engineering Supervisor

RCS:id

JAN 27 R. L. POWREN

REVISED

NONCONFORMANCE REPORT

1. PAGE 1	14. NCR NO.
OF 2	273
25. DISPOSITION CONCURRENCE	
REWORK	REJECT
REPAIR	USE AS IS
DDC	
PROJECT FIELD ENGINEER	
DATE	
PROJECT FIELD ENGINEER	
DATE	
PROJECT FIELD ENGINEER	
DATE	
PROJECT FIELD ENGINEER	
DATE	

2. DRAWING/PART NO. Bulk Material List	REV.	7. PROJECT NO. 07220	12. REPORTED BY R. A. Moray	DATE 1/21/75
3. ITEM DESCRIPTION 100 pc 1/2" round bar & 50 pc 5/8" round bar	ITEM LOCATION QC Hold Area	13. VALIDATED BY K. Connolly	DATE 1-21-75	
4. SERIAL NUMBER Ht. D82021 & Y88283 respectively	9. STARTUP SYSTEM NO. N/A	14. REPLACEMENT PART NO. N/A	REV.	
5. PURCHASE ORDER NO. 7220-F-111452	10. QC FIELD INSPECTION PLAN NO. B-1-R-2	15. REPLACEMENT SERIAL NO. N/A		
6. CONTRACTOR/LOCATION J. T. Ryerson Detroit, Michigan	11. ASME CODE ITEM Rev. 0	17. SOURCE Vendor	<input type="checkbox"/> YES	
			<input checked="" type="checkbox"/> NO	
18. ROUTING INSTRUCTIONS: <input type="checkbox"/> ROUTE TO FIELD ENGINEERING <input type="checkbox"/> ROUTE TO MATERIAL SUPERVISOR				

19. NONCONFORMING CONDITION:

1. The 1/2" round bar requires the following in order to meet the conditions of the P. O. 7220-F-111452.

a. Certified Materials Tests Report to include tensile properties and bend test results.

b. "Statement of Conformance."

c. Tagging needs to include size and length of pieces, number of pieces, heat number and manufacturing mill.

d. 1 pc. is damaged - bent.

Continued on Page 2

20. <input checked="" type="checkbox"/> FIELD DISPOSITION	<input type="checkbox"/> FIELD RECOMMENDATION/ROUTE TO PROJECT ENGINEERING
Material Supervisor to obtain missing documentation from vendor for items 1-a, b, c and 2-a, b, c as listed in block 19. Items 1-d and 2-d listed in block 19 will have bent portions cut away and rejected. Estimated implementation date is 3-1-75. <i>K. Note 1/23/75</i>	
22. ENGINEERING DISPOSITION	

21. FIELD DISPOSITION RESULTS:

*Fifty pcs of 1/2" round bar pointed at both ends at less than 90 degrees along its length and released for use in 200-psi application. *R. A. Moray 1-24-75**

23. ENGINEERING DISPOSITION RESULTS:

24. IS DESIGN CHANGE REQUIRED	<input type="checkbox"/> NO	26. REJECTED MATERIAL DISPOSITION	<input type="checkbox"/> RETURN TO SUPPLIER
	<input type="checkbox"/> YES, SEE ATTACHED:		<input type="checkbox"/> SCRAP
DRAWING _____	REV. _____	OCN _____	REMARKS _____
SPEC _____	REV. _____	ADD. _____	

27. QC ACCEPTANCE	DATE
<i>R. A. Moray</i>	5-24-75
ENGINEER	
AUTHORIZED INSPECTOR	DATE

SECRET

Block No. 19 Continued.

- 2. The 5/8" round bar requires the following in order to meet the conditions of the P.O. 7220-F-11452.
 - a. Certified Material Test Reports to include tensile properties and bend test results.
 - b. "Statement of Conformance."
 - c. Tagging needs to include heat number and manufacturing mill.
 - d. 2 pcs. are damaged - bent.

Nonconformance noted during receipt inspection, 2 Hold tags applied.

Block 20 (continued)

Fifty (50) pieces x 40' of 1/2" dia. round bar to be used as non-Q and released for use by painting with white stripes at no less than 2 feet centers along its length per FPG-5 Rev. 0.

Richard Diste 4/29/75

Block 21 Continued

a. Certified material test reports received and are acceptable.

b. Statement of Conformance received and is acceptable.

c. Tagging information received and material is now properly tagged. Reason originally sent

d. Bent portions have been cut away and reworked. Documentation for heat # Y82283

Note: Heat Nos are:

3/8" - C1247

1/2" - C0392

Handwritten signatures and dates: 5/28/75, 5/29/75, 5/29/75

NONCONFORMANCE REPORT

2. DRAWING/PART NO. 7220-C-231-Q	REV. 6	7. PROJECT NO. 07220	12. REPORTED BY L. R. Albert	DATE 2/26/75
3. ITEM DESCRIPTION Cont. #2 Cover Slab		8. ITEM LOCATION Reactor Building #2	13. VALIDATED BY <i>J. H. Smith</i>	
4. SERIAL NUMBER N/A		9. STARTUP SYSTEM NO. N/A	14. REPLACEMENT PART NO. N/A	
5. PURCHASE ORDER NO. N/A		10. QC FIELD INSPECTION PLAN NO. C-231-4-482 Rev. 0	15. REPLACEMENT SERIAL NO. N/A	
6. CONTRACTOR/LOCATION		11. ASME CODE ITEM <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	16. SOURCE Construction	

1. PAGE 1 OF X 2	14. NCR NO. 294
25. DISPOSITION CONCURRENCE	
REWORK	REJECT
REPAIR	USE AS IS
<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
<i>B. J. Johnson</i> PROJECT FIELD ENGINEER	5-16 DATE
<i>J. H. Smith</i> PROJECT ENGINEER	5-16-75 DATE
<i>J. H. Smith</i> PROJECT FIELD QC ENGINEER	5-16 DATE
AUTHORIZE INSPECTOR	DATE

18. ROUTING INSTRUCTIONS: ROUTE TO FIELD ENGINEERING ROUTE TO MATERIAL SUPERVISOR

19. NONCONFORMING CONDITION: Specification 7220-C-231-Q Rev. 6 Section 13.2.4 requires that concrete surface temperatures be maintained at no less than 50°F during the curing period. Contrary to the above, recording thermometers in the cover slab concrete indicated temperatures of 40° and 45° during the sixth day of curing. Nonconformance noted during routine QC surveillance. "Q" No. is 1.105.

One Tag applied.

20. FIELD DISPOSITION FIELD RECOMMENDATION/ROUTE TO PROJECT ENGINEERING

Use as is. The lowest concrete temperature recorded was 40°F which occurred during the 6th day of curing. This condition was discovered at 8:30 a.m. on the 7th day of curing. The heaters were immediately readjusted and the curing period was extended to insure that all of the affected concrete (Cont. #2 cover slab - approx. from azimuth 220° to 342°) received Continued on Sheet 2

21. FIELD DISPOSITION RESULTS:

22. ENGINEERING DISPOSITION: Temperatures below 50° (and above freezing) during curing of fresh concrete have no detrimental effect on the concrete. It merely extends the curing time required to reach a specified strength. The curing period was extended to compensate for the lower temperature and, hence, Engineering concurs with Field Recommendation to use as is. RCR 5-1-75
J. H. Smith 5-1-75

23. ENGINEERING DISPOSITION RESULTS:

24. IS DESIGN CHANGE REQUIRED NO YES, SEE ATTACHED:

DRAWING _____ REV. _____ DCN _____

SPEC. _____ REV. _____ ADD. _____

26. REJECTED MATERIAL DISPOSITION RETURN TO SUPPLIER SCRAP

REMARKS _____

27. QC ACCEPTANCE *L. R. Albert* 5/10/75
QC ENGINEER _____ DATE _____


AUTHORIZED INSPECTOR _____ DATE _____

ORIGINATOR

Block 20 Continued

the required 7 days at 50° F. Wet burlap continually covered the slab and at no time was the concrete exposed to freezing temperatures. Concrete surface temperatures of 40° and 45° will have no detrimental effect on the durability or strength of the concrete.

Asant
3/3/75



RECEIVED

NONCONFORMANCE REPORT

2. DRAWING/PART NO. 7220-C-282 (Q)		REV. 4	7. PROJECT NO. 07220	12. REPORTED BY A. Boos <i>A.J. Boos</i>	DATE 3/3/75	14. NCR NO. 296	
3. ITEM DESCRIPTION Reinforcing Steel		8. ITEM LOCATION Aux. Bldg.		13. VALIDATED BY <i>A.J. Boos</i>	DATE 3/4/75	25. DISPOSITION CONCURRENCE	
4. SERIAL NUMBER N/A		9. STARTUP SYSTEM NO. N/A		15. REPLACEMENT PART NO. N/A		PROJECT FIELD ENGINEER <i>A.J. Boos</i> 3-4-75 DATE	
5. PURCHASE ORDER NO. N/A		10. QC FIELD INSPECTION PLAN NO. C-231-2-313 Rev. 2		16. REPLACEMENT SERIAL NO. N/A		PROJECT FIELD QC ENGINEER <i>A.J. Boos</i> 3-4-75 DATE	
6. CONTRACTOR/LOCATION N/A		11. ASME CODE ITEM <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		17. SOURCE Construction		AUTHORIZE INSPECTOR DATE	
18. ROUTING INSTRUCTIONS <input checked="" type="checkbox"/> ROUTE TO FIELD ENGINEERING <input type="checkbox"/> ROUTE TO MATERIAL SUPERVISOR							

19. NONCONFORMING CONDITION: The referenced drawing specifies that the horiz. reinforcing for wall 27 shall be #8 bars 12" on center. One (1) #8 horizontal dowel has been omitted on the east face of the 7.4 wall line below elevation 584'. This will produce a 24" spacing in the #8 horiz. wall reinforcing for the south face of wall 27. "Q" # 1.203.

A.J. Boos 3/4/75

20. <input checked="" type="checkbox"/> FIELD DISPOSITION <input type="checkbox"/> FIELD RECOMMENDATION/ROUTE TO PROJECT ENGINEERING		21. FIELD DISPOSITION RESULTS:	
Drill a hole for the missing dowel in the 7.4 line wall. Fill the hole with non-shrink grout (EMBECCO 636) and set the required dowel. The embedment length of the dowel shall be in accordance with Table 36 of drawing C-211 (Q) Rev. 4.		Hole Drilled and Dowel grouted as per mfg Recommendation and Dwg C-211 and Spec C-2319. GC-C5 attached to FIP C-231-2-397a <i>Paula C. Thompson 4-3-75</i>	
22. ENGINEERING DISPOSITION		23. ENGINEERING DISPOSITION RESULTS:	

A.J. Boos 3/4/75

24. IS DESIGN CHANGE REQUIRED <input type="checkbox"/> NO <input type="checkbox"/> YES, SEE ATTACHED:		26. REJECTED MATERIAL DISPOSITION <input type="checkbox"/> RETURN TO SUPPLIER <input type="checkbox"/> SCRAP		27. QC ACCEPTANCE	
DRAWING _____ REV. _____ DCN _____		REMARKS _____		QC ENGINEER <i>Paula C. Thompson</i> 5-15-75 DATE	
SPEC _____ REV. _____ ADD _____				AUTHORIZE INSPECTOR _____ DATE _____	

10098-1

White Copy - Originator
 Canary Copy - Field Engineer
 Pink Copy - PQAE
 Goldenrod Copy - QC

QC-G3-2

RECEIVED

NONCONFORMANCE REPORT

1. PAGE 1 OF 1	14. NCR NO. 304			
25. DISPOSITION CONCURRENCE				
REWORK	REJECT	REPAIR	USE AS IS	QC
				X
PROJECT FIELD ENGINEER		DATE		
<i>[Signature]</i>		4-11-75		
AUTHORIZE INSPECTOR		DATE		
<i>[Signature]</i>		4-18-75		

2. DRAWING/PART NO. Spec. M-201	REV. 5	7. PROJECT NO. 07220	12. REQUESTED BY R. A. Moray	DATE 4/2/75
3. ITEM DESCRIPTION Pipe Spool	8. ITEM LOCATION QC Hold Area	11. ASME CODE ITEM N/A	13. VALIDATED BY <i>[Signature]</i>	DATE 4/4/75
4. SERIAL NUMBER 2GCB-25-S611-5-4	9. STARTUP SYSTEM NO. N/A	15. REPLACEMENT PART NO. N/A	14. REV.	
5. PURCHASE ORDER NO. 7220-M-104A	10. QC FIELD INSPECTION PLAN NO. M-104A-R-9	16. REPLACEMENT SERIAL NO. N/A	17. SOURCE Vendor	
6. CONTRACTOR/LOCATION ITT Grinnell/Kernersville, N.C.	11. ASME CODE ITEM <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO			
18. ROUTING INSTRUCTIONS: <input type="checkbox"/> ROUTE TO FIELD ENGINEERING <input checked="" type="checkbox"/> ROUTE TO MATERIAL SUPERVISOR				

19. NONCONFORMING CONDITION:
Form G-321-D for P.O. 7220-M-104A requires vendor to supply radiographic verification reports. The radiographic verification reports (Reader Sheets) supplied for spool 2-GCB-25-S611-5-4 (MR-78-59) welds A & B read 2-GCB-25-5611-5-4 A & 2GCB-25-5611-5-4 B. The verification reports therefore do not correspond with identification markings on the spool or spool dwg. Nonconformance noted during receipt inspection.
"O" No. is 4.114. Unit 2. 1 Hold Tags applied. (Ref. Logday Sheet 7144)

20. FIELD DISPOSITION
 FIELD RECOMMENDATION/ROUTE TO PROJECT ENGINEERING
Contact fabricator to provide correct radiographic reports and ensure they correspond with identification markings on spool of item 4-11-75

21. FIELD DISPOSITION RESULTS:
Based on verification reports received and no radiographic reports 5-6-75

22. ENGINEERING DISPOSITION

23. ENGINEERING DISPOSITION RESULTS:

24. IS DESIGN CHANGE REQUIRED
 NO
 YES, SEE ATTACHED:

DRAWING _____ REV. _____ DCN _____
SPEC _____ REV. _____ ADD. _____

26. REJECTED MATERIAL DISPOSITION
 RETURN TO SUPPLIER
 SCRAP

REMARKS

27. OF AGGREGANCE
DATE 5-17-75
DATE 5-4-75

RECEIVED

NONCONFORMANCE REPORT

1. PAGE 1 OF 2	14. NCR NO. 376
25. DISPOSITION CONCURRENCE	
REWORK	REJECT
REPAIR	USE AS IS
	QC
PROJECT FIELD ENGINEER <i>[Signature]</i> 5-16-75 DATE	
PROJECT FIELD ENGINEER <i>[Signature]</i> 5-6-75 DATE	
PROJECT FIELD QC ENGINEER <i>[Signature]</i> 5-16-75 DATE	
AUTHORIZED INSPECTOR DATE	

2. DRAWING/PART NO. 7220-C-230	REV. 5	7. PROJECT NO. 07220	12. REPORTED BY L. R. Albert	DATE 14/9/75
3. ITEM DESCRIPTION Concrete	8. ITEM LOCATION Placement No. A(609)a'	13. VALIDATED BY <i>[Signature]</i>	DATE 4-9-75	
4. SERIAL NUMBER N/A	9. STARTUP SYSTEM NO. N/A	14. REPLACEMENT PART NO. N/A	REV.	
5. PURCHASE ORDER NO. N/A	10. QC FIELD INSPECTION PLAN NO. C-231-3-502	16. REPLACEMENT SERIAL NO. N/A		
6. CONTRACTOR/LOCATION Champion - Midland	11. ASME CODE ITEM <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	17. SOURCE Subcontractor		

18. ROUTING INSTRUCTIONS: ROUTE TO FIELD ENGINEERING ROUTE TO MATERIAL SUPERVISOR

19. NONCONFORMING CONDITION:
 Spec. 7220-C-230 Rev. 5 in the cold weather concreting temperature chart in Section 11.1 specifies that mass concrete deposited in the forms during cold weather when the ambient air temperature is between 31° and 45° shall have a temperature range from 45° - 65°. Contrary to the above 8 CU YDs. of concrete with a temperature of 67° while ambient temperature was 42° was placed in A(609)a'. Placement A(609)a' has a least dimension greater than 2½' and contains 102 CU YDs. Nonconformance noted during routine QC testing of concrete during placement. "Q" No. 1.205. 1 QC HOLD TAG AFFIXED

20. FIELD DISPOSITION FIELD RECOMMENDATION/ROUTE TO PROJECT ENGINEERING

Field recommends "Use As Is" based on the following rationale:

1. The temperature was only 2° over the upper limit allowed by the referenced Specification.
2. The 8 cu. yds. which failed was the first concrete to be deposited in the form. Corrective action was taken as evidenced by the test taken on the next 8 cu. yd.

22. ENGINEERING DISPOSITION
 The higher placement temperature will tend to increase shrinkage, setting rate, and water demand while reducing slump, durability and strength. A 2°F temperature difference for 8 c.y. will not have an appreciable effect on any of these factors. Engineering concurs with Field Recommendation to use as is. *[Signature]* 5-1-75

21. FIELD DISPOSITION RESULTS:

23. ENGINEERING DISPOSITION RESULTS:

24. IS DESIGN CHANGE REQUIRED NO YES, SEE ATTACHED:

DRAWING _____ REV. _____ DCN _____

SPEC. _____ REV. _____ ADD. _____

26. REJECTED MATERIAL DISPOSITION RETURN TO SUPPLIER SCRAP

REMARKS _____

27. QC ACCEPTANCE *[Signature]* 5/10/75
 QC ENGINEER DATE

AUTHORIZED INSPECTOR _____ DATE _____

10098-1

White Copy - Originator
 Canary Copy - Field Engineer
 Pink Copy - PGAE
 Goldenrod Copy - QC

QC-63-2


BLOCK 20 CON'T.

load of concrete, ^{which was} within the specification limit.

3. The 8 cu. yd. in question represents only 8% of the total concrete placement.

4. The temperature of the 8 cu. yds. in question was 62° at the truck discharge.

A. J. Boer 4/10/75



BECHTEL

NONCONFORMANCE REPORT

1. PAGE 1 OF 1	14. NCR NO. 308			
25. DISPOSITION CONCURRENCE				
REWORK	REJECT	REPAIR	USE AS IS	DOC
PROJECT FIELD ENGINEER		DATE		
<i>[Signature]</i>		4/22/75		
PROJECT FIELD QC ENGINEER		DATE		
<i>[Signature]</i>		5-9-75		
AUTHORIZE INSPECTOR		DATE		
<i>[Signature]</i>				

2. DRAWING/PART NO. Spec. 7220-M-201	REV. 5	7. PROJECT NO. 07220	12. REPORTED BY R. A. Moray	DATE 4/17/75
3. ITEM DESCRIPTION Pipe Spools	8. ITEM LOCATION QC Hold Area		13. VALIDATED BY <i>[Signature]</i>	DATE 4/17/75
4. SERIAL NUMBER See Block 19	9. STARTUP SYSTEM NO. N/A		15. REPLACEMENT PART NO. N/A	
5. PURCHASE ORDER NO. 7220-M-104A	10. QC FIELD INSPECTION PLAN NO. M-104A-R-10		16. REPLACEMENT SERIAL NO. N/A	
6. CONTRACTOR/LOCATION ITT Grinnel/Kernersville N.C.	11. ASME CODE ITEM <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		17. SOURCE Vendor	
18. ROUTING INSTRUCTIONS: <input type="checkbox"/> ROUTE TO FIELD ENGINEERING <input checked="" type="checkbox"/> ROUTE TO MATERIAL SUPERVISOR				

19. NONCONFORMING CONDITION: Form G-321-D for P.O. M-104A requires vendor to supply radiographic verification reports. The radiographic verification report (Reader Sheet) supplied for 1-HCB-20-S612-3-3 (MR-66-15) Weld C reads 1-HCB-20-5612-3-3 and report supplied for 2-GCB-25-S611-3-4 (MR-78-19) Weld A reads 2-GCB-25-5611-3-4. The verification reports do not correspond with identification markings on the spool or spool drawing. Nonconformance noted during receipt inspection. "Q" No's. are 4.114 and 4.124. Unit 2 and 1. 2 Hold tags applied.

20. FIELD DISPOSITION FIELD RECOMMENDATION/ROUTE TO PROJECT ENGINEERING

Vendor to supply corrected reading sheets to conform to markings on pipe spools
N.C. Tithon
Proj. Engineer of Field Proc.
4/22/75

21. FIELD DISPOSITION RESULTS:

Corrected Reader Sheets received and accepting
Accepted by [Signature]
4/22/75

22. ENGINEERING DISPOSITION

23. ENGINEERING DISPOSITION RESULTS:

24. IS DESIGN CHANGE REQUIRED NO YES, SEE ATTACHED:

DRAWING _____ REV. _____ DCN _____

SPEC. _____ REV. _____ ADD. _____

26. REJECTED MATERIAL DISPOSITION RETURN TO SUPPLIER SCRAP

REMARKS

27. QC ACCEPTANCE

[Signature] 5/12-75

QC ENGINEER DATE

[Signature] 5-2-75

AUTHORIZED INSPECTOR DATE

- White Copy - Originator
- Canary Copy - Field Engineer
- Pink Copy - PQAE
- Goldenrod Copy - QC

BECHTEL

NONCONFORMANCE REPORT

2. DRAWING/PART NO. Spec. C-38		REV. 5	7. PROJECT NO. 07220		12. REPORTED BY R. A. Moray	DATE 4/29/75	1. PAGE 1 OF 1	14. NCR NO. 311
3. ITEM DESCRIPTION Aux. Bldg. Beams			8. ITEM LOCATION QC Hold Area		13. VALIDATED BY [Signature]	DATE 4-30-75	25. DISPOSITION CONCURRENCE	
4. SERIAL NUMBER See Block 19			9. STARTUP SYSTEM NO. N/A		15. REPLACEMENT PART NO. N/A		REWORK	REJECT
5. PURCHASE ORDER NO. 7220-C-38 C-25			10. QC FIELD INSPECTION PLAN NO. C-38-R-47		16. REPLACEMENT SERIAL NO. N/A		REPAIR	USE AS IS
6. CONTRACTOR/LOCATION Ingalls Iron Works/Verona, Pa.			11. ASME CODE ITEM <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		17. SOURCE Vendor		SCRAP	DATE 5-9-75
18. ROUTING INSTRUCTIONS: <input type="checkbox"/> ROUTE TO FIELD ENGINEERING			<input checked="" type="checkbox"/> ROUTE TO MATERIAL SUPERVISOR		PROJECT FIELD ENGINEER [Signature]		DATE 5-9-75	DATE 5-9-75
19. NONCONFORMING CONDITION:			Form G-321-D and Shop Inspectors Release TWX both refer to and certify material on Shipping List C-25. The following three (3) beams were received with shipment C-25 but were not included on the Shipping List C-25.					

"Q" No. is 1.201. 3 Hold Tags Applied.

421B9

439B10

401B21

20. FIELD DISPOSITION FIELD RECOMMENDATION/ROUTE TO PROJECT ENGINEERING

Material Supervisor to obtain corrected Shipping List C-25 listing above beams. Material Supervisor also will obtain TWX from Shop Inspector showing above beams were released for shipment. J.C. Fillion 5/6/75

21. FIELD DISPOSITION RESULTS:
Print Shipping list and release TWX received for subject beams.

22. ENGINEERING DISPOSITION

23. ENGINEERING DISPOSITION RESULTS:

24. IS DESIGN CHANGE REQUIRED <input type="checkbox"/> NO <input type="checkbox"/> YES, SEE ATTACHED:	26. REJECTED MATERIAL DISPOSITION <input type="checkbox"/> RETURN TO SUPPLIER <input type="checkbox"/> SCRAP	27. QC ACCEPTANCE [Signature] 5-12-75
DRAWING _____ REV. _____ DCN _____	REMARKS _____	QC ENGINEER _____ DATE _____
SPEC. _____ REV. _____ ADD. _____		AUTHORIZED INSPECTOR _____ DATE _____

- White Copy - Originator
- Canary Copy - Field Engineer
- Pink Copy - PQAE
- Goldenrod Copy - QC

RECHITE

NONCONFORMANCE REPORT

1. PAGE 1 OF 1	14. NCR NO. 314				
1. DISPOSITION CONCURRENCE					
REWORK	REJECT	REPAIR	USE	IS	DOC.
PROJECT FIELD ENGINEER	DATE				
PROJECT ENGINEER	DATE				
PROJECT FIELD QC ENGINEER	DATE				
AUTHORIZE INSPECTOR	DATE				

2. DRAWING/PART NO. Spec. 7220-C-38	REV. 6	7. PROJECT NO. 07220	12. REPORTED BY R. A. Moray	DATE 5/29/75
3. ITEM DESCRIPTION (4) Aux. Bldg. Beams	8. ITEM LOCATION Sasse Rd. Laydown Area	9. STARTUP SYSTEM NO. N/A	13. VALIDATED BY	DATE 5/27/75
4. SERIAL NUMBER See Block 19	10. QC FIELD INSPECTION PLAN NO. C-38-R-49	15. REPLACEMENT PART NO. N/A	REV.	
5. PURCHASE ORDER NO. 7220-C-38 C-27	11. ASME CODE ITEM <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	16. REPLACEMENT SERIAL NO. N/A	17. SOURCE Vendor	
6. CONTRACTOR/LOCATION Ingalls Iron Works/Verona, Pa.				

18. ROUTING INSTRUCTIONS: ROUTE TO FIELD ENGINEERING ROUTE TO MATERIAL SUPERVISOR

19. NONCONFORMING CONDITION: Specification 7220-C-38 Rev. 6 paragraph 7.5 states, "The weight of all members 6,000 lbs. and heavier shall be clearly stenciled thereupon and together with an orientation north or east." Contrary to the above, beams 516B1^F, 516B2^F, 520B7^G and 520B8^G are all listed as weighing more than 6,000 lbs. on shipping notice C-27 but they are not marked with their weight or orientation. Nonconformance noted during receipt inspection. "Q" No. is 1.201. hold tags applied.

20. <input type="checkbox"/> FIELD DISPOSITION <input type="checkbox"/> FIELD RECOMMENDATION/ROUTE TO PROJECT ENGINEERING	21. FIELD DISPOSITION RESULTS:

22. ENGINEERING DISPOSITION	23. ENGINEERING DISPOSITION RESULTS:

24. IS DESIGN CHANGE REQUIRED <input type="checkbox"/> NO <input type="checkbox"/> YES, SEE ATTACHED:	26. REJECTED MATERIAL DISPOSITION <input type="checkbox"/> RETURN TO SUPPLIER <input type="checkbox"/> SCRAP	27. QC ACCEPTANCE
DRAWING _____ REV. _____ DCN _____	REMARKS _____	QC ENGINEER _____ DATE _____
SPEC. _____ REV. _____ ADD. _____		AUTHORIZED INSPECTOR _____ DATE _____

10098-1

White Copy - Originator
 Canary Copy - Field Engineer
 Pink Copy - PQAE
 Goldenrod Copy - QC

QC-G3-2

RECEIVED

NONCONFORMANCE REPORT

1. PAGE 1 OF 1 14. NCR NO. 315

2. DRAWING/PART NO. Specification 7220-C-38	REV. 6	7. PROJECT NO. 07220	12. REPORTED BY R. A. Moray	DATE 5/29/75	25. DISPOSITION CONCURRENCE <table border="1"> <tr><th>REWORK</th><th>REJECT</th><th>REPAIR</th><th>USE AS IS</th><th>DOC.</th></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> </table>	REWORK	REJECT	REPAIR	USE AS IS	DOC.					
REWORK	REJECT	REPAIR	USE AS IS	DOC.											
3. ITEM DESCRIPTION (2) Aux. Bldg. Beams	8. ITEM LOCATION QC Hold & Sasse Road	9. STARTUP SYSTEM NO. N/A	13. VALIDATED BY	DATE 5-21-75											
4. SERIAL NUMBER 418B1 ^E and 424B3 ^E	10. QC FIELD INSPECTION PLAN NO. C-3S-R-48	15. REPLACEMENT PART NO. N/A	16. REPLACEMENT SERIAL NO. N/A	REV.											
5. PURCHASE ORDER NO. 7220-C-38 C-26	11. ASME CODE ITEM <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	17. SOURCE Vendor	PROJECT FIELD ENGINEER _____ DATE _____												
6. CONTRACTOR/LOCATION Ingalls Iron Works/Verona, Pa.	18. ROUTING INSTRUCTIONS: <input checked="" type="checkbox"/> ROUTE TO FIELD ENGINEERING <input type="checkbox"/> ROUTE TO MATERIAL SUPERVISOR		PROJECT ENGINEER _____ DATE _____												

15. NONCONFORMING CONDITION: Beam 418B1^E has a bent stiffener plate. Beam 424B3^E has two (2) bent angles with cracked welds. Damage noted during receipt inspection. "Q" No. is 1.201. _____ hold tags applied.

20. FIELD DISPOSITION FIELD RECOMMENDATION/ROUTE TO PROJECT ENGINEERING

21. FIELD DISPOSITION RESULTS:

22. ENGINEERING DISPOSITION

23. ENGINEERING DISPOSITION RESULTS:

24. IS DESIGN CHANGE REQUIRED NO YES, SEE ATTACHED:

26. REJECTED MATERIAL DISPOSITION RETURN TO SUPPLIER SCRAP

27. QC ACCEPTANCE

DRAWING _____ REV. _____ DCN _____

SPEC. _____ REV. _____ ADD. _____

REMARKS _____

QC ENGINEER _____ DATE _____

AUTHORIZED INSPECTOR _____ DATE _____

White Copy - Originator
 Canary Copy - Field Engineer
 Pink Copy - PQAE
 Goldenrod Copy - QC

QUALITY ASSURANCE DISCREPANCY REPORT

053
 4. ISSUE DATE
 02/27/75
 5. QAD PREPARED BY:
 R. Sevo
 9. DISCUSSED WITH
 J. Connolly
 P. Schmanski

1. PROJECT/DEPT./CONTRACTOR
 07220 - Midland
 WORK PLAN DATE
 02/28/75
 7. CHECKLIST ITEM
 25.3

2. POINT OF ORIGIN
 FIELD
 OFFICE
 8. WHERE FOUND
 Champion Files

10. CONTROLLING DOCUMENT, SECTION, PARAGRAPH, ETC.
 Champion Quality Assurance Manual, Rev. 3

11. QUOTATION
 Section VII Document Control
 "The issuance and receipt of instructions are controlled by the assignment of a document control number. All such documents are recorded on a log sheet Maintenance of a log sheet is the responsibility of the Plant Supervisor."
 Section XVIII Quality Assurance Records
 "All data and correspondence relative to Quality Assurance shall be filed under the proper heading and logged. These logs and files shall be available for the

12. DISCREPANCY DESCRIPTION
 Continued.
 Contrary to the above; (a) a log sheet is not being maintained by the Plant Supervisor. (b) Correspondence relative to Quality Assurance is not logged.
 (c) Copy of audit logs as of 12/10/73 are not available at the jobsite for review.

13. RECOMMENDED CORRECTIVE ACTION
 a. Prepare and maintain log sheet as required.
 b. Log data and correspondence relative to Quality Assurance.
 c. Make audit logs as of 12/10/73 available at the jobsite.

14. SCHEDULED COMPLETION DATE 03/31/75
 15. RESPONSIBILITY FOR CORRECTIVE ACTION
 J. P. Connolly

16. CORRECTIVE ACTION TAKEN
 Champion has submitted for approval Rev. 3 of their QA Manual. This revision adds a Document Control Log Form to their QA Manual. Copies of the audit logs are now available at the jobsite.

DATE COMPLETED -5-75
 18. SUBMITTED BY RESPONSIBLE AUTHORITY
 J. P. Connolly
 19. CORRECTIVE ACTION VERIFIED BY QAE
 Gary L. Rehder LQAE
 20. DATE
 5/15/75

Block No. 11 Continued.

audit by contractor"

Section XIX Audits

"..... A copy of the audit logs will be kept at the jobsite for review".

QUALITY AUDIT FINDING

055 (25-2-1)

AUDIT DATE

3/31/75

AS ITEM

1

DEPARTMENT/SELLER Midland 1 & 2 Job No. 07220		TYPE OF AUDIT Construction	<input checked="" type="checkbox"/> FIELD <input type="checkbox"/> OFFICE	AUDITOR G. Richardson
AS ITEM 1	CHECKLIST ITEM 10	WHERE FOUND U. S. Testing Files	DISCUSSED WITH	
CONTROLLING DOCUMENT, SECTION, PARAGRAPH, ETC. U. S. Testing QA Manual, Rev. 3			SAME AS #	

17.1 Conditions adverse to quality shall be promptly identified and reported
These conditions shall be corrected as soon as practicable

19.1 A comprehensive system of planned and documented audits shall be carried out quarterly Deficient areas shall be re-audited until corrective actions have been accomplished.

FINDING

- An audit report dated 11/7/74 identified a deficiency in the storage of records. No corrective action to resolve this problem has been taken and the area has not been re-audited.
- The last audit was conducted on 11/7/74. That audit (No. 4) covered a period of four months rather than the specified three months. Audit No.5 should have been accomplished early in February.

CORRECTIVE ACTION

Instruct U. S. Testing to conduct an audit within 30 days and take action to assure that future audits will be accomplished quarterly. Also instruct U. S. Testing to initiate timely action to correct deficiencies which are identified during these audits.

SCHEDULE COMPLETION DATE 5/2/75	RESPONSIBILITY FOR CORRECTIVE ACTION PFOCE
------------------------------------	---

CORRECTIVE ACTION TAKEN

An internal audit was performed by US Testing on April 11, 1975. E.J. Zadina, the US Testing auditor, stated that a new audit schedule would assure that audits are performed quarterly. He also stated that deficiencies uncovered during audits would be closed out and verified in a timely manner.

AS COMPLETED 5-5-75	SUBMITTED BY RESPONSIBLE AUTHORITY <i>[Signature]</i> PFOCE	DATE 5/5/75
------------------------	--	----------------

QUALITY AUDIT FINDING

057 (14-1-1)

AUDIT DATE	05/06/75
AAS ITEM NO.	N/A

PROJECT DEPARTMENT/SELLER Misc. 1 & 2, Job No. 07220		TYPE OF AUDIT Construction	<input checked="" type="checkbox"/> FIELD <input type="checkbox"/> OFFICE	AUDITOR G. Richardson
AGENDA ITEM 1	CHECKLIST ITEM 8	WHERE FOUND QC Files		DISCUSSED WITH J. Connolly
CONTROLLING DOCUMENT, SECTION, PARAGRAPH, ETC. FIM G-5, Rev. 0			SAME AS 1.	

NOTATION

Para. 3.3.3 "Purchased items which do not require release by Bechtel PID may require quality verification documents The documentation requirements will be designated in the P.O. and shall be itemized on the Field Receiving Inspection Plan. Documents received shall be reviewed for compliance with the requirements of the technical specifications and procurement documents."

FINDING

Contrary to the above the Field Inspection Plan C-66-R for receiving materials to Spec. 7220-C-66 does not itemize the required material test reports and there is no evidence of review of compliance by a QCE. The same condition was also noted for FIP C-233A-R-1 which is used to receive materials purchased to Spec. 7220-C-233.

The two package checked: NOTE: Spec. 7220-C-66 is no longer in use at this site. Therefore revision of the FIP is not necessary.

C-66, MRR AEO 636
C-233, MRR AEO 316

CORRECTIVE ACTION

1. For C-66 materials review all material test reports for compliance.
2. For C-233 review MRR AEO 316 for compliance and revise the FIP or utilize FIP B-1-R to receive non shop inspected materials from this P.O. as these materials also appear on the bulk items list.
3. Assure that this condition has not occurred elsewhere by reviewing FIP's used to receive other non shop inspected items.

SCHEDULE COMPLETION DATE 06/06/75	RESPONSIBILITY FOR CORRECTIVE ACTION PFOCE
--------------------------------------	---

COMPLETED	SUBMITTED BY RESPONSIBLE AUTHORITY	CORRECTIVE ACTION VERIFIED BY QAE	DATE
-----------	------------------------------------	-----------------------------------	------

QUALITY AUDIT FINDING

AUDIT IDENTITY 18	058 (14-1-1)
AUDIT DATE	05/06/75
QA ITEM 19	N/A

PROJECT DEPARTMENT/SELLER 1	TYPE OF A. J. I. T. 2	<input checked="" type="checkbox"/> FIELD <input type="checkbox"/> OFFICE	AUDITOR 6
Midland 1 & 2, Job No. 07220	Construction		G. Richardson
QA ITEM 3	CHECKLIST ITEM 4	WHERE FOUND 5	DISCUSSED BY 7
1	11	QC and Maintenance files	G. Butler D. Martin
CONTROLLING DOCUMENT, SECTION, PARAGRAPH, ETC. 8		SAME AS #. 9	
#QCNM SF/PSP #11, Rev. 0		Field Proc. FPG-3, Rev. 2	

QUOTATION
10

PSP #11, para. 2.2 "A storage and storage maintenance package is prepared by the MSE on permanent plant equipment in accordance with the storage and storage maintenance procedure."
The storage ... package consists of Form FPG-3, F-1..... .

Field Proc. FPG-3 "The MSE is responsible for indicating established requirements on associated forms."
para. 3.0

para. 5.1 "The MSE enters storage requirements on Form FPG-3, F-1".

FINDING
11

Contrary to the above no FPG-3, F-1 Form has been prepared for materials purchased to Specification 7220-C-2. This material includes trumpet assemblies and sem. rigid thing.

CORRECTIVE ACTION
12

1. Prepare a F-1 Form for the above item and assure present storage is adequate.
2. Review existing F-1 Forms to assure the above condition does not occur elsewhere.

SCHEDULE COMPLETION DATE 13	RESPONSIBILITY FOR CORRECTIVE ACTION 14
06/20/75	Project Superintendent

CORRECTIVE ACTION TAKEN 15	COMPLETED 16
	SUBMITTED BY RESPONSIBLE AUTHORITY 17

CORRECTIVE ACTION VERIFIED BY QA 18	DATE
--	------

Route To	This Copy For
GSKeeley	SHHowell
HWSlager	WEKessler (2)
CQHills	TCCooke
	JMilandin
	WFHolub
	CLRichardson
	Subject File



CONSUMERS POWER
 Nonconformance
 Report No QF-48

File 16.3.6
 Issue Date May 9, 1975
 Project Midland 1 & 2
 File Title NCR's on Bechtel Quality Control

This Nonconformance Report is Issued To:
 Mr. J. P. Connolly
 Bechtel Project Field Quality Control
 Engineer
 who is responsible for corrective action.

Prepared By [Signature] Date 5-9-75
 Approved By [Signature] Date 5/9/75
 Written Reply Requested By Date 6-6-75
 Corrective Action Requested By Date 6-6-75

Nonconformance Description and Supporting Details: (1) Specification C-208, Rev. 4 section 7.3.2 states "A slump measurement shall be made for every 35 cubic yards or fraction thereof of concrete produced for Class I structures." For concrete placement CC(652.75)a' and CC(621.0)a', 56 cubic yards of concrete was placed between slump measurements. (2) The C12-1 form (In-Process Concrete Test Report) for CC(652.75)a' indicates one air meter and one thermometer was used in the field for testing. However, at least three air meters and two thermometers were used in the field. One air meter and one thermometer was needed at the pump discharge. One air meter and one thermometer was needed at the truck discharge. Also, the QC inspector noted on the C12-1 form an air meter change after obtaining 7.5% and 6.5% air with the original air meter. Limits on air content are 3.0%-6.0%.
 AEC Reportable Yes No See Procedure 9 (For Nuclear Projects Only)

Stop Work Necessary Yes No See Procedure 16 - Stop Work No _____

Recommended Corrective Action: (a) For item (1) above, receive an Engineering evaluation of the acceptability of the concrete placed without the required slump measurement. No additional corrective action is necessary, because it has already been covered in letter C-208-56 from Bechtel to U.S. Testing, concerning concrete testing frequencies and test locations. The written reply to this item is requested with the Engineering evaluation. (b) For item (2) above, take corrective action to preclude these occurrences. Written reply and corrective action requested for both
 Corrective Action Taken: _____ by June 6, 1975.

Verification of Corrective Action Required Yes No

Method of Verification: _____

Nonconformance Closure Confirmed By _____
 Date _____

To be completed at time of closure by Consumers Power QA Services.

Route To	This Copy For
GSKeeley	SNHowell
HWSlager	WEKessler (2)
CQHills	TCCooke
	JMilandin
	WFHolub
	GLRichardson



Consumers Power
Nonconformance
Report No OF-49

File 16.3.4 & 16.3.6
Issue Date May 22, 1975
Project Midland 1 & 2
File Title NCR's on Bechtel
Construction & Quality Control

Subject File

This Nonconformance Report is Issued To:
Mr. J. F. Newgen
Bechtel Project Superintendent
Mr. J. P. Connolly
Bechtel Project Field Quality Control
Engineer
who is responsible for corrective action.

Prepared By Daniel E. Homan Date 5-22-75
Approved By J. P. Connolly Date 5/22/75
Written Reply Requested By Date 6-23-75
Corrective Action Requested By Date 6-23-75

Nonconformance Description and Supporting Details: Additional emphasis on concrete testing frequencies and locations were expanded beyond Specifications C-208 and C-230, in letter C-208-56 dated March 19, 1975, to U.S. Testing. Item 1 in this letter states in part "The point of record testing for concrete slump, air content, and temperature is at the truck discharge...". Item 5 in this letter states "Slump, air content, and temperature tests taken at the batch plant must always be backed-up with a record test at the truck discharge". Contrary to items 1 and 5, no slump or air content tests were taken at the truck discharge for concrete placement A(589)b, four cubic yards of A-1 mix.

AEC Reportable Yes No See Procedure 9 (For Nuclear Projects Only)

Stop Work Necessary Yes No See Procedure 16 - Stop Work No _____

Recommended Corrective Action: (a) Receive an Engineering evaluation of the acceptability of the concrete placed without the record tests being run. The written reply to this item is requested with the Engineering evaluation.
(b) Implement the requirements emphasized in Letter C-208-56 to preclude repetition.

¹ Corrective Action Taken:

¹ Verification of Corrective Action Required Yes No

¹ Method of Verification:

¹ Nonconformance Closure Confirmed By _____
Date _____

¹ To be completed at time of closure by Consumers Power QA Services.