

G/712-8-4

Inter-Office Memorandum

*JGK*  
*For info.*  
*Plz return*  
*Ref*



Date January 23, 1979

Subject Three Mile Island Nuclear Station Unit 2 -  
Startup Test Program History and Delay Analysis

To Mr. R. C. Arnold ✓

*will be*  
*11/14 - 12/30*  
*an addendum*  
*prepared to cover*  
Location Parsippany  
TMI-2/4022

Enclosures:

- (1) Summary Chronology of TMI-2 In Plant Activities; 2/8/78 through 11/16/78
- (2) TMI-2 Test Program Chronology Bar Chart
- (3) Power/Mode Histogram of TMI-2, 2/1/78 through 11/16/78
- (4) List of Delays to TMI-2 Test Program Due to Problems Encountered (2/1/78 - 11/16/78)
- (5) Test Program Critical Path Assuming Main Steam Safety Valves Function Properly - Worst Case
- (6) Test Program Critical Path Assuming Main Steam Safety Valves Function Properly - Most Optimistic

-----

This is in response to your request for a detailed analysis of the TMI-2 Startup Test Program and delays thereto which have caused interruptions to the schedule.

The GPUSC Startup and Test Scheduling Engineer, Tom Faulkner, and I reviewed the Met-Ed TMI-2 Shift Foreman's Log and the GPUSC Startup and Test Shift Test Engineer's Log for the period 2/8/78 through 11/16/78 and developed a summary chronology, Enclosure (1), which lists the major activities as they occurred. From this chronology, a TMI-2 Test Program Chronology Bar Chart, Enclosure (2), was developed. This chart graphically displays the Test Program as it actually occurred along with problems which were encountered. (Note that the original Test Program Schedule envisioned a 120 day program. This was based on the TMI-1 Test Program experience and did provide some minimal amount of time for delays. Various conditions can be expected to cause delays during any startup program. I have attempted to select only those equipment problems which caused, or could have caused, delays in the TMI-2 Test Program.)

Enclosure (3) is a Power/Mode Histogram for your information.

On Enclosure (2) I have indicated in bold lines what I believe to be the actual critical path between 2/1/78 and 11/16/78. For clarity, I have chosen not to indicate on this critical path those problems which occurred during any test phase if they, by themselves, only amounted to a few days delay at a time. In these cases, the critical path is shown to continue along the test phase path.

POOR ORIGINAL

8001160 571


January 23, 1979

Enclosure (4) is a listing of those problems shown on Enclosure (2) along with my evaluation of the period of time delay actually associated with each problem and the potential delay it, by itself, would have caused had it not been entirely or partially included under an umbrella of other problems at the same time.

Enclosures (5) and (6) project critical path scenarios predicting what I believe would have been the course of events had we not experienced the Main Steam Safety Valve problem and subsequent retrofit modification. In these cases, the inadequacy of the steam line steam hammer restraints, discovered in mid-1978, and the notification by B&W of potential loose parts (orifice rod assemblies and burnable poison rod assemblies) in the reactor internals and subsequent rectification, would have had a much more serious impact on our Test Program schedule. Enclosure (5) shows a "Worst Case" scenario and Enclosure (6) shows a "Most Optimistic" scenario. The results of these studies show that, because of problems encountered in the Test Program other than the safety valve failure, the safety valve problem itself was solely responsible for a period of delay on the order of 20 to 39 days. An explanation of these hypothetical critical paths and the actual critical path is attached to the respective enclosures.

The following persons have been consulted in performing this review:

J. J. Barton - GPUSC TMI-2 Project Manager  
T. Faulkner - GPUSC Startup and Test Scheduling Engineer  
A. S. Dam - B&R TMI-2 Project Manager  
W. R. Cobean - B&R, Vice President  
R. W. Heward, Jr. - GPUSC Manager of Nuclear Projects



R. C. Cutler

RCC/brh

CC:J. J. Barton (w/encls.)

W. R. Cobean     "  
A. S. Dam        "  
R. W. Heward    "  
W. H. Hirst     "  
R. J. Toole      "  
T. Faulkner     "

POOR ORIGINAL

Enclosure (1)

SUMMARY CHRONOLOGY OF

TMI-2

IN PLANT ACTIVITIES

2/8/78 THROUGH 11/16/78

POOR ORIGINAL

ACTIVITY

<u>FEB</u>	<u>1968</u>		<u>Days</u>
8		Normal preparations for fueling - Reactor Vessel filled (Received NRC Operating License)	1/3
9		} MEC working on fuel transfer carriages to support fuel load	1
10			1
11	6		1st Fuel assem. in core
12			
13			
14		Last Fuel assem. in core Commence preparations for Rx head installation	
15			
		Core barrel installation complete	
16		Rx head installation begins	

POOR ORIGINAL



ACTIVITY

FEB		ACTIVITY	PAGE
17	6	Rx head installed, not torqued	2/26/65
		Rx head bolt torquing begins	
18	5	Rx head installation complete Commenced RCS fill & vent & CRDM coupling	
19		Started installing incore closures	
		Completed coupling APSR's	
20		Completed torquing all incore closures	
		Energized pressurizers for loop fill	
		RCS filled - to be vented	
21		Commenced venting CRD's & RCS instrumentation	
22		Completed venting CRD's at low RCS temp./pressure Begin raising RCS temp./pressure	
23			
24		Began running RCP's. Noted noise on LPWM. B&W advised secure pumps until analyzed. Pumps out of service caused slower heatup rate	
25		Restarted RCP's and heated up to <200°F Commenced CRD Functional testing	1/3 2/3

POOR ORIGINAL

ACTIVITY

778	5	Completed venting CRD's at RCS temp. <200°F, >400 psig Commenced filling OTSG for secondary side hydro re-test	2/3
26			
27		Pressurized A&B OTSG's to 900 psig - Manways/Handholes satisfactory, other packing & seat leaks noted Pressurized A&B OTSG's to 950 psig, noted leaks, vented OTSG to fix leaks	1/3
28		Continued CRD Functional Testing	
<u>MAR</u>			
1		RCP operational tests completed CRD Functional Testing Completed, Start CRD Trip Tests	
2			
3		Completed CRD Trip Tests, Raising RCS pressure for hydro	1/3
4		Commenced RCS hydro, completed inspection, noted leaks, commenced depres- surization (Cooldown & drain to fix RCP Seal injection Grayloc flange leaks)	1
5		Grayloc flanges fixed, commence RCS fill	1
6		Fill & vent in progress	

POOR ORIGINAL

## ACTIVITY

MAR	5		
	7	Completed CRDM Venting	1
	8	Discovered gland steam leaks. Secured F.W. Heating, gland steam RCS maintained <200% to fix (can't heat up)  Commenced gland steam leak repair	1
	9	Found caustic leaking from N <sub>2</sub> header in Aux. Bldg. & into bleed tanks Commenced cleanup mode. Completed gland steam leak repair	1
	10	Completed cleanup of Caustic (NaOH) in RC Bleed Tanks  Commence heat-up to Mode 4	2/3
	4	Reach Mode 4, first time	
	11	Rx Bldg. Personnel Access Hatch door seal failed. (Can't change mode 'till fixed) - Tested Sat. at 2230, recommenced heat-up	2/3
	12	Chemistry problems with RCS for high sodium - cleaning up two make-up demineralizers	1
	13	Commenced heat-up Reached Mode 3, first time RCP 2A Clutch failure, all pumps secured, plant coasting down	1
	14	Installed anti-rotation 'I' beam on RCP 2A  Lost aux. boiler, causing F.W. out of spec. Commence operating on 3 RCP's	
	15	Draining OTSG due to high phosphates Commenced heat-up	1/3
	3	Noise noted in OTSG. Cooled down, depressurized, for instrumentation routing repair	1/3

POOR ORIGINAL

ACTIVITY

MAR	4	Plant cooldown continues	1
	5		
16			1
		(Also looked at RCP-2A during this period)	
17		COMPLETED OTSG INSTRUMENTATION REPAIRS	1
		Commenced fill & vent	
18		Completed venting CRD's B&W doing RCP-2A pump shaft runouts & motor checks & seal replacement	1
19		Completed work on 2A & blocked it. Commenced heating & pressurizing RCS	1
		Continued heat-up	
20	4		1
21	3	CRD Rod tests performed	1
		Cooled slightly to fix RCP-1A seismic restraint which bottomed out	
22		Commenced Pressurizer Spray test @ 532°F, 1400 psig (Continuing CRD testing) Made other repairs	2/3
23		Completed group rod drop testing	1
		RCP flow measurements with 3 RCP's conducted, completed.	
24		Depressurizing & cooling down due to leaking Conax connectors	1/3

POOR ORIGINAL

ACTIVITY

DATE	TIME	ACTIVITY	STATUS
MAR	4		
25	5	Completed Conax connector replacement, tightening	1
26	1 4 3	Commenced heat-up	1
27		Started pulling rods to criticality	1/3
28	2	Initial Criticality Achieved, first time Commenced preparations for zero power physics testing	
29	3	Start reactimeter checkout Complete reactimeter checkout Ran all rods out critical boron concentration test MEC ES testing-fuse blew on 2-IV inverter, Rx trip, ES actuation, (Pressuriser Electromatic Relief Valve Lifted) NaOH contaminated RCS Commenced cleanup of RCS	1/3
30		Discovered Cl <sup>-</sup> in RCS due to NaOH contamination, commence plant cooldown	1
31		Cooldown, cleanup continues	1
APR	5		
1		Breakdown vacuum to repair aux. steam leak in Unit 1 Satisfactorily tested repaired inverter Torqued OTSG conax connectors	1
2		RCS cleanup continues Begun heating up aux. steam line from Unit 1 Continue flushing Na <sup>+</sup> from MU & DH systems	1

POOR ORIGINAL

ACTIVITY

DATE	ACTIVITY	REMARKS
APR 5		
3	Discovered DH-V-186B/RC-V-149 problems preventing proper pressurizer Spray operation, thus slowing down RCS cleanup progress	1
	Started venting CRDM's, RC-V-149 problems resolved CRDM venting to clean CRDM's of Na continues	
4		1
	Complete CRDM venting Condensate & Feedwater cleanup in process	
5		1
	Lost one Aux. Boiler causing F.W. to cool down, delaying F.W. cleanup progress	
6		1
	Started F.W. heating again after Aux. Boiler was fixed	
	Continuing F.W. cleanup	
7	RCS heat-up in progress	1
		1/3
8	Re-established prerequisites for zero power physics testing Zero Power Physics Testing (ZPPT) in progress	
	Group 8 Rod Worth Measurements completed	
	Preparing for Stock Rod Worth Measurements	
9	Questionable Reactimeter results discovered	
	Replaced card in reactimeter - prepare for checkout	1/3
10	Reactimeter still unsat.	1
	NI-3 & 4 swapped on reactimeter - prepare for checkout (Spare reactimeter rec'd on site)	
11	New reactimeter demonstrates same unsat. characteristics Continued ZPPT while attempting to resolve reactimeter problems	1

POOR ORIGINAL

ACTIVITY

DATE	TIME	ACTIVITY	STATUS
APR 12	3	ZPPT continues	
	2		
	3		
	2		
	3		
	2		
13	3	ZPPT continues	
	2		
	3		
	2		
	3		
	2		
14	2	ZPPT continues	
	3		
	2		
	1		
	1		
15	3	Verified & rechecked reactimeter results from control room	
	2		
	1		
	3	ZPPT continues	
	2		
	3		
16	2	NI cable uncton box discovered to have bad connector causing some unsat. reactimeter readings. Problem was corrected.	
	3		
	2		
	3	ZPPT continues	
	2		
	3		
17	2	ZPPT continues	
	3		
	2		
	3	Completed ZPPT	
	2		
	3	Begin 0-15% power escalation/testing - Rx Trip @ 2.5% power on	1/3
18	2	Power/Imbalance/Flow	
	1	7	
		9	
		15	Power escalation testing in progress
	1	7	Rx trip when blowing down suction strainer on Condensate Pump (tripped on high pressure)
19	3		1/3
	2	Improper sampling procedure caused delay in recovery	
	1	10	Power Escalation Testing in progress
		15	Completed turbine data for W
	1	7	RPS Channel C manually tripped due to bad NI Rx tripped on Hi flux, Channel D (NI-8)
20	3		
	1		Delay in recovery due to NI-8 again
	3		1/3
	1	15	Power Escalation in progress

POOR ORIGINAL



ACTIVITY

DATE	TIME	ACTIVITY	STATUS
APR 1	15	Turbine Generator synchronized to grid for first time ( 105 MWe)	2/3
21		15% Power Testing continues	
22	3	Leakage noted at B OTSG Conax connectors Performed Loss of Offsite Power Test	
		Delay in recovery due to NI again	
23	1 15 20 30	T.G. back on line ( 100 MWe), Completed 0-15% Testing (W/3 RCP's) Begin 15-40% escalation/testing Rx trip on NI power spike, rapid cooldown, M.S. relief valve excessive blowdown, ES actuation on low pressure, NaOH injection, bellows liners blown from M.S. relief valve discharge stacks.	1/3
24	4 5	Cooldown & investigation in progress Inspection found Conax connectors leaking - will depressurize to repair. Also found tube leaks in 3A FW heater	1
25		RCS cleanup in progress	1
26		Drained 3A FW heater for repair	1
27		RCS cleanup continuing	1
28		RCS depressurized for Conax repair, discovered oil leaks on RCP-13 Motor Began working Conax connectors  Continuing to investigate bellows liner problem	1
29		RCS cleanup in progress	

POOR ORIGINAL



ACTIVITY

APR	5	Preparing for RCP-2A Clutch replacement	1
30		Bellows liners evaluated-all horizontals & verticals to be replaced	1
<u>MAY</u>			
1		Replaced Conax connectors seals where needed Moved RCP-2A clutch into R.B.	1
2		Torqued all Conax connectors Continued to work M.S. relief valve discharge lines	1
3		Continued to work M.S. relief valve discharge lines	1
4		Commenced F.W. heating Unit 1 Lost Aux. Boiler - couldn't maintain temp. on 1 boiler, delayed F.W. cleanup	1
5		Unit 1 now at 75% - extraction steam available for F.W. heat-up Completed RCP-2A motor checks, ran water	1
6		Completed RCP-2A motor/pump coupling RCS fill/vent valve lineup in progress	1
7		Started filling & venting RCS Filled pressurizer, started drawing bubble Started venting CRD's	1
8		Completed initial CRD venting Functionally tested RCP-2A sat.	1
7		Found Conax connectors leaking, torqued to stop leaks	1

POOR ORIGINAL

ACTIVITY

MAY

5

Started second vent & flush of CRD's

9

Found Conax connectors leaking, commenced cooldown/depressurization to repair

1

Removed nuts from Conax connectors, applied Molykote & retorqued  
Completed venting CRD's, commenced raising RCS pressure

10

Continued to flush CRD's at pressure

1

Completed venting CRD's

11

Discovered Purge Valve AH-V-4A could not close

1

MEC working on repair to AH-V-4A  
Continuing F.W. cleanup, checking out RCP operations, etc.

12

1

AH-V-4A repaired & tested

13

Mode 4 prerequisites completed

1

4

3

RCP-2A upper oil reservoir leaked empty. Splash shield drain lines clogged, oil spill to 280' el. in D-ring. Started cooldown, depressurization to fix.

14

4

5

Fixed RCP-2A backstop filter gasket, added new oil  
Oil cleanup in progress

1

15

Oil cleanup in progress. Also fixing oil leaks on RCP-2B motor & flushing oil drain lines

1

Oil leaks fixed, drain lines cleaned

16

Found leaks reversed on four RCP oil pumps caused reverse rotation  
Fixed leads, commenced plant heat up

1

4

3

Began Post F.C., pre-critical testing w/4 RCP's not previously performed

17

POOR ORIGINAL

ACTIVITY

MAY 3

Page

18 Completed 4 pump testing (pre-requisite to return to criticality)  
Commenced M.S. relief valve testing 2/3

19 1

20 1

21 1

22 1

23 1

24 1

25

POOR ORIGINAL

26 Continued Support of M.S. relief valve testing  
Rec'd J & W letter indicating ASRA problem potential if plant is  
run on less than 3 RCP's. 1

ACTIVITY

<u>MAY</u>	3	Continued testing M.S. relief valves	
	3		
27	4	Discontinued valve testing and cooled down to work M.S. valves	1
	5		
28			1
29			1
30		(M.S.-R-4A is installed in M.S.-R-1A location) Commenced heat up of RCS	1
	4		
	3		
31		Started M.S. valve testing	1
<u>JUNE</u>		Continued M.S. valve testing	
1			1
2			1
3			1
4		Discontinued M.S. valve testing, commenced cooldown	
	4		
	5		

POOR ORIGINAL

ACTIVITY

DATE	ACTIVITY	DURATION
JUNE 5 5	Plant cooled down and holding pending resolution to M.S. relief valve evaluation	1
6		1
7		1
8	Commenced cooldown for Rx Head removal in anticipation of removing ORA's & installing BPRA Holddown devices	1
9		1
10		1
11 7 6	Vessel head bolts detensioned	1
12		1
13	Rx head removed	1

POOR ORIGINAL

ACTIVITY

JUNE 6

Core plenum removed  
preparations for incore work

564

14

1

All 40 ORA's removed

15

1

16

All BPA holddown devices installed, verification in progress

1

Commercial plenum installation

17

1

18

1

(Firming up plans to modify M.S. lines for new valves)

19

1

Rx head installed, not torqued

20

1

All M.S. valves removed from steamlines

21

1

22

Rx vessel was overflowed without head torqued, spilled boric acid over  
vessel flange & C-rings- preparing to lift head & clean up

1

?

POOR ORIGINAL

ACTIVITY

JUNE 5

DELA

23

1

24

1

25

1

Crouse commenced to make modifications to M.S. lines.

26

1

*who?*

27

1

28

1

29

1

30

1

JULY

1

POOR ORIGINAL



ACTIVITY

JULY 6

Continue modifications to M.S. lines

Pages

1

3

1

4

1

5

6

1

7

1

8

1

9

1

POOR ORIGINAL



ACTIVITY

JULY 6

Continue M.S. line modifications

2000

11

1

12

1

13

1

14

1

15

1

7

16

5 Rx Head Tensioned

1

17

(Functionally tested cable room halon system sat.)

1

18

1

19

1

POOR ORIGINAL

ACTIVITY

JULY 5

Continue M.S. line modifications

20

1

21

1

22

1

23

1

24

1

25

1

26

1

27

1

28

1

POOR ORIGINAL

ACTIVITY

Expenditures

JULY 5 Continue M.S. line modifications

29

1

30

1

31

1

AUG.

1

1

2

1

3

1

4

1

5

1

POOR ORIGINAL

ACTIVITY

AUG. 5

Continue M.S. line modifications

2011

7

1

8

(Conducted retest of RR-P-1B/C/D-Sat.(License condition))

1

9

1

10

11

1

12

1

13

POOR ORIGINAL

14

Crouse begins work on new M.S. line hangers

1

ACTIVITY

AUG. 3

Continue M.S. line modifications

2007

16

1

17

1

18

1

19

1

20

1

21

Begin preparations for M.S. hydro

1

22

1

23

1

Completed M.S. safety valve modifications

24

Began hydro of M.S. lines. Valve gags did not hold.

1

POOR ORIGINAL

ACTIVITY

AUG. 5 Continued working on hydro gag problems

25 1

26 M.S. relief valve gags re-installed for hydro. Completed Sat. commenced draining OTSG's & Steam lines.

1

27 Crouse continues M.S. line insulation & new hangers. Completed restoration of secondary after hydro Commence heat up for lift testing.

1

28 4  
3  
1

29 Started lifting M.S. safety with hydro set Started lifting valves with steam pressure to check blowdown

1

30 Continued safety valve testing

1

31 Completed safety valve testing & removed all gags Performed full flow & coast down tests of RCS Commenced cooldown for M.S. hanger installation (continuation)

1

SEP. Hanger installation continues

1

Hanger installation continues

2

POOR ORIGINAL

ACTIVITY

SEP. 5

Hanger installation continues

3

1

4

1

5

1

6

1

7

1

8

Cleaning up feedwater to spec.

1

9

Commenced plant heat up

1

10

Continue plant heat up

1

11

RC-V-1 won't open to spray pressurizer

POOR ORIGINAL



ACTIVITY

SEP.	Time	ACTIVITY	Count
	3	Continuing cooldown	
12	5	Begin repairing RC-V-3	1
13		Commenced heat up, RCS filled & vented	1
	7	CRDM venting completed	
14	4	RC-V-3 tested OK	1
	3	Found steam leak on 'B' E.F. recirc line - cracked fitting not isolatable	
	1		
	4	Commence cooldown to fix.	
15	5		1
16	7	Repair completed, commence heat up	1
	4		
	3		
17	7	Continue heat up to power	1
	2	Performed reaccimeter testing Sat.	
	1		
	10		
18	15	T.G. on line (100 MWe) Begin 15% with 4 RCP's	2/3
19	7	Performed 15% power testing	
	7	Performed shutdown outside control room test	
	3		
		ICS being tuned, 15% data reviewed prior to power escalation	
	1	15 Back on line (183 MWe)	
20	20	Rx trip on Hi Press due to lost cond. & F.W. pumps when blowing down cond. booster pump.	2/3
	3	Recover from trip	
	1	15 Turbine on line	

POOR ORIGINAL



ACTIVITY

DATE	TIME	ACTIVITY	REMARKS
SEP. 1	15	Rx trip due to F.W. instability in startup range (Tripped on Hi pressure)	
	21	2 Recover from trip	1/3
	10	Turbine on line	
	30	Progressed thru startup range, settled out oscillations	
	34	Reducing power for 30% Turbine trip test	
	30	30% Turbine trip test	
	22	15 Manually tripped reactor to commence cooldown for work outage	
	2		
	3	Experiencing problems backflushing co-pump strainers	1/3
	4	Also fixing MSR crossover piping steam leaks (fermenite) and	
	5	leaking conax connectors and bad RTD in RCS hot leg.	
	23		1
	24	4 Commence heat up	1
	25	18 Discovered steam leaks in M.S. cross under piping due to vibration	1
	3	Rx trip on Hi pressure due to CO pump trip when reducing load to fix leak.	
		Steam leak repaired	
	26	2 Recover from trip	
	20	T.G. back on line	
		FW-P-18 has broken ICS controller, FW-P-1A, Hi vibration	1
		Can't escalate in power until resolved.	
	27	15 FW-P-1A coupled, tested Sat.	
	20	Commence power escalation to 40%	
	27	25 Keeping F.W. in spec. as power increases	1
	28	40 40% power testing commences	
	29	Repaired FW-P-18 controller	
		40% testing in progress	

POOR ORIGINAL

ACTIVITY

2/3

SEP. 1 40

30 40% testing in progress

OCT.

1 40% testing in progress

2 40% testing in proress

3 40% testing in progress, unable to close condensate pump section valve for strainer backflushing.

4 Both F.W. strings in service  
40% testing in progress

5 40% Rx trip test performed  
3 Commenced cooldown for work outage

4 Working CO pump suction valve & strainer problem

2/3

Inspecting main condenser

6

1

Inspecting main condenser

7

1

Inspecting main condenser

8

5

1

POOR ORIGINAL

ACTIVITY

OCT.	Time	Activity	Page
5			
9	4	Commence F.W. clean up & RCS heat up	1
10	3		
10	4	Noted leak in Conax connector	1
	5	Commenced cooldown to fix.	
11	1	RC-V-1 would not operate	1
	1	Completed conax repairs	
	1	Completed CROM venting, begin heat-up	
	4	Completed electrical repair of RC-V-1	
12	1		1
	2		
	1:10	Turbine on line	
	21	RC-V-1 inoperable	
13	15		
	2	Found & fixed loose connection on RC-V-1	1
	1:20	Turbine on line	
14	1:26		
	3	Rx trip on low pressure following turbine trip	1
		Recover from trip	
	2		
	1:20	Turbine on line	
15	40	Experiencing F.W. p oscillations & Fe plugging Co pump strainers	
		Resetting M.S. safety valves	
		Heater Drain system being fine tuned	
16		ICS tuning continues	
	1	Perform 4th RCP trip from 40%	1
	40		
17	30	All 40% power testing completed.	
	3:15	Repeat 30% turbine trip to collect missing data due to inst. problem	
	1:40	With last test	
	1:15	Commence power escalation to 75% power	
	40		
	1:45	Increasing power at rate controlled by Grid. Polished reactors	

POOR ORIGINAL

ACTIVITY

OCT. 1

Power escalation in progress  
50 (Fe 10 system limiting escalation rate.)

18

52 Uncovered leak in FW-V-17A Body  
HD drain tank level controller problem has 1 HD pump out of service, further  
53 delaying escalation rate

1/3

57

19

58 HP level control valve fixed, both HD pumps back in service  
Blown packing on MU-V-17 (Switched to bypass valve)  
63

1/3

20

67

75 Turbine trip due to phase comparison relay on generator output  
15

1/3

21

20

35

55

63 Turbine trip-repeat of above

15

20

38

70

1

22

75 Holding Stable for equilibrium xenon

23

Commenced 75% power testing

24

25

26

POOR ORIGINAL

ACTIVITY

OCT. 1 75 Completed 75% power testing

27 Received TWG approval to escalate to 100% plateau with intermediate testing at 90%

90 Noted vibrations on turbine generator exciter bearing No. 9, took turbine off line

28 Commenced work on exciter bearing

8

29 3 0 Experienced ratchet trip of CRD rods of group 5 when reducing power

Continuing to repair exciter bearing

(Repair of RC-V-1 in progress - replaced operator gear box)

30

Replaced faulty relay on CRD's which had caused ratchet trip

Continue work on exciter bearing repair

31

NOV. 2 Completed repair of exciter bearing.

1 15 Replaced gaskets on exciter cooling lines.

70

2

90 (Experienced condensate booster pump trip on low pressure, Rx run back to 33% and recovered.)

Commenced 90% power testing.

3

3

Rx trip on high pressure after operator inadvertantly turned off power supply to condensate polishing system tripping condensate booster and feedwater pumps

Repaired RC-V-1 limit switch

4

Repairs completed, returned critical

POOR ORIGINAL

ACTIVITY

NOV. 1 15 Returned to power operations, began escalation to 90%

5 90 Waiting for xenon equilibrium

5

Commenced 90% data collection.

7 3 0 Rx trip on variable low press. after heater drain pump tripped causing feedwater pump trip, low press. caused NaOH injection.

RC-V-1 again needs repair - operator to be changed out.

11/7 trip evaluation in progress

8 Decision made to begin turbine screen outage on 11/11 in parallel with plant cleanup.

9 MS-V-26A yoke found broken (probably caused excessively low press. and resultant NaOH injection on 11/7)  
RCS cleanup in progress

Commenced RCS cooldown  
Replaced gaskets on exciter cooling lines.

10 5

Turbine screen outage in progress

11

12

15 (EFW ball reducer cut from line for replacement)

POOR ORIGINAL

ACTIVITY

NOV. 5 0 Turbine screen removal outage continues

14

15

16

~~What of~~

See 3/13/79 memo  
for completion

42  
25  
—  
57

POOR ORIGINAL



Analysis of Actual Critical Path Shown on Enclosure (2)

1. Completing NRC Operating License pre-requisites delayed issuance of the license by 8 days. The Operating License is required before fuel load can begin.
2. Fuel transfer mechanism problems experienced at the onset of fuel loading is not shown on the critical path. Although it was a factor causing the fuel loading activity to be extended longer than it might otherwise need to have been, fuel loading was, in fact, completed in the number of days allotted.
3. The Reactor Coolant Pump 2A clutch failure which occurred on 3/13/78, caused a delay of 6 days of pre-critical testing. After 3/19/78, the test program was resumed with only 3 of 4 Reactor Coolant Pumps in operation. This resulted in additional pre-critical testing on 5/15-16 to complete test requirements with four pumps in operation. Installation of the repaired clutch in early May was accomplished in parallel with the repair of the bellow liners and therefore did not affect the critical path.
4. Steam Generator Instrumentation "Conax" fitting leaks have been a continuous problem throughout the test program. Generally, the leaks occurred due to pressure/temperature cycles of the system caused either purposely or inadvertently. Therefore, in many cases, this problem arose in parallel with another problem and I am considering, for the purpose of this review, only 9 out of a possible 23 delay days attributable to these fittings.
5. We have experienced three inadvertent sodium hydroxide safety injections into the Reactor Core. One on 3/29/78 caused a delay of 8 days to the zero power physics testing. This first injection recovery delay was further compounded by chloride contamination of the Reactor Coolant System due to the use of impure Sodium Hydroxide chemicals. The second injection on 4/23/78 is not considered critical path because of the overriding bellow liners recovery program which also resulted from the 4/23/78 transient. The third injection on 11/7/78 caused a direct critical path delay of 4 days to the power escalation to 100% activity before it was decided to commence turbine screen removal. On 11/11/78, therefore, the screen outage became controlling.
6. Nuclear Instrumentation/Reactimeter problems caused an approximate 8 day delay to zero power physics testing and 3 more days during 15% power testing.
7. Various Condensate System Strainer/Pump Suction Valve problems caused further delays to 15% power testing (2 days) and power escalation testing (9 days) and was the prime reason for an eight day work outage performed in October. Problems in this area caused several plant trips.



8. Although failure of the Main Steam Safety Valves to function properly on 4/23/78 was the root cause of safety injection, I am considering only that period of time from 5/18/78 through 9/1/78 (105 days) as being critical path due to safety valves. The reason for this is because, even if the valves had functioned properly on 4/23, the valve discharge line bellow liners would have failed and the time it took to fix them, from 4/23 to 5/10 (17 days) was controlling at that point. A subsequent problem with oil leaking from two Reactor Coolant Pump motors caused an additional 3 day delay before plant operations could resume to the point of discovering that the safety valves could not be adjusted or modified to function properly.
9. Removal of the Reactor Internals Orifice Rod Assemblies and Burnable Poison Rod Assemblies was not critical path since it was performed completely in parallel with the steam line modifications.
10. In September 1977, it was discovered that Main Steamline snubbers were not provided to accommodate steam hammer vibrations. Apparently when Gilbert Associates (GAI) performed a steam hammer analysis for TMI-1, it was decided that GAI should also do a similar analysis for TMI-2 because, at that time, B&R did not have the in house capability to do it themselves. In that same year, Section 9.3 of the TMI-2 FSAR was written indicating that:

"In the Main Steam System, special attention was given to the dynamic effects of the fast closure of the turbine stop valves on the piping between the steam generators and the turbine steam chest. Hydraulic snubbers are provided to minimize steam hammer while allowing normal system thermal movement." (Subsection 3.9.1.1, 2nd paragraph.)


These words were written prior to the analysis based on the assumption that due to the similarity of piping arrangements between Units 1 and 2, snubbers would be required on Unit 2, as on Unit 1, for the suppression of steam hammer effects. The actual steam hammer analysis was to be performed at some later date after B&R finalized the Main Steam piping arrangement and the location and sizing of thermal and seismic pipe supports and transmitted that information to GAI. For reasons unknown, there are no records of either the agreement to have GAI do the steam hammer analysis or of B&R ever having transmitted the required design information to GAI. As a result of this apparent oversight, no steam hammer snubbers were designed or provided for in the early days of the project. The lack of such snubbers was first noted by inspection during Hot Functional Testing in September 1977.

Since 1972, B&R has developed the in house capability of performing steam hammer analysis, so upon discovery of this omission, B&R was directed to proceed with the analysis and design of additional snubbers as required. Because fuel loading and startup testing was scheduled for late 1977 and early 1978, B&R was also requested to calculate the maximum power level the Unit could safely be operated at without having the new snubbers installed in the event lead time for material procurement became critical. B&R subsequently estimated that power level to be about 30%. (B&R Letter 3984-GP, 9/13/77 and Project Change Notice 2457 refer.)

POOR ORIGINAL

POOR ORIGINAL


1978



ACTUAL CRITICAL PATH SHOWING PROBLEMS AS INTERRUPTIONS TO THE TEST PROGRAM PATH.

1978

POOR ORIGINAL



ACTUAL CRITICAL PATH (Simplified)



B&R performed the steam hammer analysis using as the basis for the analysis a 150 milliseconds turbine stop valve closure time. That information was received verbally from Westinghouse on 9/6/77, with confirmation from Westinghouse by memorandum of the same date. The memo also included a flow vs. closure time curve purported to be typical of these valves which tended to support the use of 150 milliseconds in that the closure was fairly linear with respect to flow decrease. The results of this analysis showed the need for additional snubbers on steam line piping in the Turbine Building area. (Existing restraints provided for dead weight, thermal and seismic loads were found to be capable of accommodating the added steam hammer loads in the steamlines routed through the Control Building Area, except for one seismic restraint with a PSA-35/35 kip snubber which was upgraded with a PSA-35/50 kip snubber.)

Material for these new snubbers was received on site and installation commenced around 3/1/78. Installation was completed by 4/15/78, prior to reaching that point in the Test Program requiring power levels in excess of 30%. Therefore, these snubbers never became controlling on the critical path.

In January 1978, the General Office Review Board (GORB) reviewed the steam hammer analysis snubber problem described above and concluded that since the analysis, design and installation was on an expedited basis at the end of construction, an independent review of B&R's efforts was warranted in view of the importance of the snubbers. Met-Ed was requested to perform this review.

Meanwhile, B&R had been attempting to justify the use of an increased turbine stop valve closure time of about 200-250 milliseconds (which B&R had seen for some other plants) in order to demonstrate additional conservatism in the snubber design because one of the snubbers in the Control Building Area was marginally capable of sustaining the calculated loads and increased power levels without snubbers installed were being sought. To do so, B&R requested Westinghouse to check the information previously provided (150 milliseconds) to see if actual test data was available. Westinghouse prepared a flow vs. closing time curve and telecopied it to B&R on 4/25/78. This curve, based on test data, differed from the previously received "typical" curve in that it no longer showed a linear relationship between time and flow. Various interpretations of this curve demonstrated closure times anywhere between 50 to 150 milliseconds.

On 5/17/78, when Met-Ed first met with B&R to review the steam hammer work as requested by the GORB, this new curve was discussed. No agreement was reached as to the most appropriate closure time to use in the steam hammer analysis at that time. During the next several weeks it was concluded that, based on the new curve, an effective valve closure time to use for an appropriately conservative steam hammer analysis of the main steamlines should be 50 milliseconds vs. 150 milliseconds actual closure time used in the previous analysis. Met-Ed made this recommendation to GPU on 6/12/78 (GEM 2544) and GPU forwarded the recommendations to B&R (TMI-II/7025, 6/28/78) requesting an evaluation of the effects of

the new closure time. On 7/18/78 B&R discussed with GPU the results of some limited re-analysis using the 50 milliseconds closure time. This re-analysis showed that the loads on the main steam seismic snubbers in the Control Building Area increase by about 50%, which was in excess of their rated capacity in most cases. B&R recommended that additional snubbers be purchased while they completed the analysis and design of new or upgraded restraints. (The steam hammer snubbers in the Turbine Building previously installed were found to be acceptable without modification.) Again, B&R recommended limiting plant operations to no more than 30% power until the restraints were modified. (At this point in time, however, the plant was shut down for modifications to the steamlines for new safety valves.) These recommendations were forwarded to GPU by letter on 7/26/78 (4249-GP).

The new seismic snubbers were subsequently designed, fabricated and delivered to the site by 8/14/78. Installation was not completed by the time the Main Steamline/Safety Valve modifications were completed on 9/1, so the balance of the installation became critical path and caused an additional 7 day delay to the Test Program. (It should be noted that the snubber installation required the steamlines and surrounding work areas to be cool, so no plant power operations could have taken place in parallel.)

The following Field Change Requests and Engineering Change memos describe the modified or added steam hammer snubbers and seismic snubbers:

Turbine Building - FCR 2457.1  
- ECM 5899, 5948

Control Building Area - FCR 2457.2  
ECM 9047, 9052, 9053, 9062, 9071

11. After completion of the Main Steam Line restraint installation, the plant was returning to power operations for resumption of the Test Program when the plant experienced problems with pressurizer spray valves and also discovered an unisolable crack in a fitting in an Emergency Feedwater line that serves to route water to a steam generator recirculation line. These two problems caused an additional critical path delay of 6 days.
12. The failure of a Turbine Generator Exciter Bearing during power escalation testing on 10/27 caused another 4 day delay after completion of the 75% power plateau testing.

-----

Considering the aforementioned problems to be equipment problems causing, or having the potential to cause, delays to a normal Test Program, it can be seen that these problems, taken in series, could have caused a delay of about 365 days. In the sequence of occurrence, however, the net delay is about 201 days.

POOR ORIGINAL

Delays to TMI-2 Test Program Due to Problems  
Encountered  
(2/1/78 thru 11/16/78)

---

	<u>Delay Days</u>	
	<u>Actual</u>	<u>Potential</u>
1. Operating License Pre-requisites	8	8
2. Lack of Main Steam Line Restraints for Steam Hammer Forces (affected S-II portion of lines in Turbine Bldg.)	0	12 <sup>(1)</sup>
3. Inadequate Main Steam Line restraints for Steam Hammer Forces based on "new" criteria (affected S-I portion of lines in Control Bldg. Area)	7	71 <sup>(2)</sup>
4. Fuel Transfer Mechanism Problems	0	3
5. Reactor Coolant Pump (2A) Clutch Failure	8	16 <sup>(3)</sup>
6. Steam Generator Instrumentation Fitting Leaks	9	23
7. Sodium Hydroxide Injection Transients	12	31
8. Nuclear Instrumentation Problems	11	11
9. Condensate System Strainer Blowdown problems	11	13
10. Main Steam Safety Valve Problems	105	120
11. Safety Valve Discharge Bellow Liner Failures	17	17
12. Reactor Coolant Pump (2A/B) Motor Oil Leaks	3	3
13. Reactor Internals potential loose parts	0	26
14. Pressurizer Spray Valve problems	3	4
15. EFW Fitting failure in Steam Generator recirculation line	3	3
16. Turbine Generator Exciter bearing failure	<u>4</u>	<u>4</u>
Totals	201	365

Footnotes:

1. Assumes 30% power level exceeded by 4/3/78 based on original schedule.
2. Assumes power level was greater than 30% on 6/28/78 when concern was discovered and plant operations were immediately terminated.
3. Assumes delay time for clutch removal and reinstallation plus 2 extra test days after reinstallation.

Analysis of Test Program Critical Path Assuming Main Steam Safety Valves Function Properly - Worst Case

Referring to the attached Test Program Chronology Bar Chart, it can be seen that, making the above assumptions, events up to 5/13/78 would have remained the same except that the Sodium Hydroxide Safety injection of 4/23/78 would not have occurred. Cleanup from that injection, however, was not critical path. After 5/13/78, plant testing would have resumed with all four Reactor Coolant Pumps back in operation. (Reinstallation of the clutch was done in parallel with bellow liner repairs.)

On 5/26/78 B&W notified GPU of potential loose parts in the core based on recently discovered failures at another plant. Based on the severity of the consequences of such an event, we would undoubtedly have decided not to continue plant operations until the problem was resolved. The Orifice Rods were subsequently removed and hold down devices installed on Burnable Poison Rod Assemblies in an expeditious manner, so it can be assumed that the least delay possible to the Test Program would have been 26 days as shown.


About a week later, on 6/28 as events actually occurred, GPU concluded that the steamlines were in jeopardy and again would have terminated operations (since lower than 30% power level testing had already been completed) until adequate supports were installed. This would have caused another direct delay to the program of 71 days.

All other problems actually encountered are considered to have happened at one point or another during plant testing, possibly in the sequence shown on the critical path.

The end result shows that, had events occurred as described above, we would have been 5 days into the Turbine Screen Removal Outage on 10/26/78 rather than 11/16/78. In other words, under this scenario, the Test Program would have been 20 days shorter.



1978



**TMI-2 TEST PROGRAM CHRONOLOGY**

**PROBLEMS ENCOUNTERED DURING TMI-2 TEST PROGRAM**

POOR ORIGINAL

CRITICAL PATH ASSUMING SAFETY VALVES WERE NOT A PROBLEM AND THAT WHEN BEW NOTIFIED GPU OF POTENTIAL PROBLEM WITH ORA/B-RAS, WE HAD MET OR EXCEEDED THE ESTIMATED OPERATING HOURS ALLOWABLE BEFORE ANTI-CRACKED INT OPE.

ASSUMES GPU LETTER OF 6/28 CAUSES B&R TO CONCLUDE THAT PLANT SHOULD NOT OPERATE OVER 30% POWER UNTIL CONCERN IS EVALUATED. ON 7/17 B&R FINISHED EVALUATION AND CONCLUDED PROBLEM WAS REAL.

Analysis of Test Program Critical Path Assuming Main Steam Safety Valves Function Properly - Most Optimistic

Referring to the attached Test Program Chronology Bar Chart, it can be seen that, making the above assumptions, events up to 5/18/78 would have remained the same except that the Sodium Hydroxide Safety injection of 4/23/78 would not have occurred. Cleanup from that injection, however, was not critical path. After 5/13/78, plant testing would have resumed with all four Reactor Coolant Pumps back in operation. (Reinstallation of the clutch was done in parallel with bellow liner repairs.)


On 5/26/78 B&W notified GPU of potential loose parts in the core based on recently discovered failures at another plant. Based on the severity of the consequences of such an event, we would undoubtedly have decided not to continue plant operations until the problem was resolved. The Orifice Rods were subsequently removed and hold down devices installed on Burnable Poison Rod Assemblies in an expeditious manner, so it can be assumed that the least delay possible to the Test Program would have been 26 days as shown.

Since the assumption is made here that the Main Steam Safety Valve problem did not exist, it is reasonable to also assume that greater emphasis would have been placed on the steamline restraint problem at an earlier point in time. Recognizing the fact that, after 5/26/78, the plant was into an extended outage, we would have taken extraordinary steps to resolve the restraint problems at the same time. Therefore, assuming this problem was identified as controlling on about 6/2/78, the critical path would have been shortened by about 19 days from the "worst case" scenario described on Enclosure (5) due to the parallel activities. The restraint installation would then have been completed on about 8/12/78.

All other problems actually encountered are considered to have happened at one point or another during plant testing, possibly in the sequence shown on the critical path.

The end result shows that, had events occurred as described above, we would have been 5 days into the Turbine Screen Removal Outage on 10/8/78 rather than 11/16/78. In other words, under this scenario, the Test Program would have been 39 days shorter.

1978




CRITICAL PATH ASSUMING SAFETY VALVES WERE NOT A PROBLEM AND THAT WHEN B&W NOTIFIED GPU OF THE POTENTIAL PROBLEM WITH ORA/BPA'S, WE HAD MET OR EXCEEDED THE RECOMMENDED MAX. OPERATING HOURS ALLOWED BEFORE ANTICIPATED SHUT OFF.

ASSUMES HANGER PROBLEM WAS RECOGNIZED EARLY (APPROX. 6:2) BECAUSE ENGINEERING EMPHASIS ON SAFETY VALVE PROBLEM DID NOT EXIST ALLOWING MORE TIME TO CONSIDER THE AFFECT OF DIFFERENT TURBINE VALVE CLOSURE TIMES.

POOR ORIGINAL

1978



1978


POOR ORIGINAL



1978

FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC

### TMI-2 TEST PROGRAM CHRONOLOGY



### PROBLEMS ENCOUNTERED DURING TMI-2 TEST PROGRAM

