

U.S. ENERGY RESEARCH AND DEVELOPMENT ADMINISTRATION  
QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION

1. PROJECT TITLE AND LOCATION

THREE MILE ISLAND NUCLEAR STATION UNIT 2  
MIDDLETOWN, PA

2. PERSON TO BE CONTACTED:

Mr. R.W. Heward, Jr., Proj. Mgr.  
GPU Service Corporation  
260 Cherry Hill Road  
Parsippany, New Jersey 07054

3. DESIGNED POWER OUTPUT

- A. THERMAL CAPACITY OF REACTOR
- B. ELECTRICAL CAPACITY OF PLANT, GROSS
- C. ELECTRICAL CAPACITY OF PLANT, NET

MEGAWATTS  
CURRENT  
2772.0  
959.0  
906.0

MEGAWATTS

PROJECTED  
2772.0  
959.0  
906.0

4. COST DATA

- A. NUCLEAR PRODUCTION PLANT  
(FPC UNIFORM SYSTEM OF ACCOUNTS)

ESTIMATED COST  
(IN THOUSANDS-\$)

- 1. LAND AND LAND RIGHTS
- 2. STRUCTURES AND IMPROVEMENTS
- 3. REACTOR PLANT EQUIPMENT
- 4. TURBOGENERATOR
- 5. ACCESSORY ELECTRIC EQUIPMENT
- 6. MISCELLANEOUS POWER PLANT EQUIPMENT

~~189,573~~ 191,677 ✓  
~~228,524~~ 231,061 ✓  
~~103,242~~ 104,388 ✓  
~~56,634~~ 97,100 ✓  
~~8,293~~ 8,385 ✓

- 7. TOTAL NUCLEAR PRODUCTION PLANT

~~625,666~~ 632,611 ✓ 698

- 8. CUMULATIVE COSTS

~~456,872~~ 485,007 ✓  
~~8,784~~ 8,784 ✓

- B. TRAINING

- C. FUEL (INITIAL CORE LOAD)

- 1. COST (DELIVERED FOB PLANT)
- 2. NUMBER OF ASSEMBLIES
- 3. KILOGRAMS OF U-238
- 4. KILOGRAMS OF U-235
- 5. OTHER (SPECIFY KGS OF TH, PU, U-233)

10,842  
177  
81737  
2129

5. CHRONOLOGY: (MONTH AND YEAR) (ESTIMATED DATE IF EVENTS HAVE NOT OCCURRED)

- A. APPLICATION FOR CONST PERMIT

04/68

- E. FIRST OPERATION AT PLANT'S DESIGNED FULL POWER

12/77

- B. START OF CONST AT SITE

09/69

- F. PLANT PLACED IN COMMERCIAL OPERATION

05/78

- C. APPLICATION FOR FACILITY LICENSE

04/74

- G. FIRST DISCHARGE OF NUCLEAR FUEL

10/79

- D. FIRST CRITICALITY

09/77

- H. FIRST SHIPMENT OF IRRADIATED NUCLEAR FUEL FOR REPRCC

01/82

6. PERCENT OF PHYSICAL CONSTRUCTION COMPLETION

85% ✓  
~~81.40%~~

AS OF: Sept. 1976

SUBMITTED BY:

NAME: R. W. Heward, Jr.

TITLE: Project Manager

SIGNATURE: R. W. Heward, Jr.

DATE: 10/11/76

IDENT NO: 139

FORM HC-254  
REVISED: 2/69

FORM APPROVED BUDGET  
BUREAU NO. 38-R107

8001180170 ✓

U.S. ENERGY RESEARCH AND DEVELOPMENT ADMINISTRATION  
 QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION

1. PROJECT TITLE AND LOCATION

THREE MILE ISLAND NUCLEAR STATION UNIT 1  
 MIDDLETOWN, PA

2. PERSON TO BE CONTACTED:

Mr. R. W. Heward, Jr., Proj. Mgr.  
 GPU Service Corporation  
 260 Cherry Hill Road  
 Parsippany, N.J. 07054

3. DESIGNED POWER OUTPUT

	CURRENT	MEGAWATTS PROJECTED
A. THERMAL CAPACITY OF REACTOR	2535.0	2535.0
B. ELECTRICAL CAPACITY OF PLANT, GROSS	876.0	876.0
C. ELECTRICAL CAPACITY OF PLANT, NET	819.0	819.0

4. COST DATA

A. NUCLEAR PRODUCTION PLANT (FPC UNIFORM SYSTEM OF ACCOUNTS)	ESTIMATED COST (IN THOUSANDS-\$)
1. LAND AND LAND RIGHTS	172
2. STRUCTURES AND IMPROVEMENTS	117,067
3. REACTOR PLANT EQUIPMENT	159,101
4. TURBOGENERATOR	72,851
5. ACCESSORY ELECTRIC EQUIPMENT	47,962
6. MISCELLANEOUS POWER PLANT EQUIPMENT	6,508
7. TOTAL NUCLEAR PRODUCTION PLANT	403,661
8. CUMULATIVE COSTS	402,016
B. TRAINING	13,027
C. FUEL FABRICATION	CURRENT CORE
1. COST*	5,770
2. NUMBER OF ASSEMBLIES	177
3. KILOGRAMS OF U-238	79977
4. KILOGRAMS OF U-235	2161
5. OTHER (SPECIFY KGS OF TH, PU, U-233)	

**POOR ORIGINAL**

\* DOES -- DOES NOT -- INCLUDE COSTS OF URANIUM, THORIUM, PLUTONIUM OR U-233

5. CHRONOLOGY: (MONTH AND YEAR) (ESTIMATED DATE IF EVENTS HAVE NOT OCCURRED)

A. APPLICATION FOR CONST PERMIT	05/67	E. FIRST OPERATION AT PLANT'S DESIGNED FULL POWER	08/74
B. START OF CONST AT SITE	08/67	F. PLANT PLACED IN COMMERCIAL OPERATION	09/74
C. APPLICATION FOR FACILITY LICENSE	03/70	G. FIRST DISCHARGE OF NUCLEAR FUEL	
D. FIRST CRITICALITY	06/74	H. FIRST SHIPMENT OF IRRADIATED NUCLEAR FUEL FOR REPROC	

6. PERCENT OF PHYSICAL CONSTRUCTION COMPLETION 100.00% AS OF: \_\_\_\_\_

SUBMITTED BY:

DATE: 4/11/75

NAME: Mr. R. W. Heward, Jr.

TITLE: Project Manager

SIGNATURE: *R. W. Heward, Jr.*

IDENT NO: 032

FORM HQ-254  
 REVISED: 2/69

FORM APPROVED BUDGET  
 BUREAU NO. 38-R107

NOTE: THE CONSTRUCTION OF THREE MILE ISLAND UNIT 1 IS CONSIDERED COMPLETE. ✓

U. S. ATOMIC ENERGY COMMISSION  
 QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION

1. PROJECT TITLE AND LOCATION

THREE MILE ISLAND NUCLEAR STATION UNIT 1  
 GOLDSBORO, PA

2. PERSON TO BE CONTACTED:

*R. W. Heward*  
 Mr. M. R. Pastor, Proj. Mgr.  
 GPU Service Corporation  
 260 Cherry Hill Road  
 Parsippany, N. J. 07054

3. DESIGNED POWER OUTPUT

	CURRENT	MEGAWATTS	PROJECTED
A. THERMAL CAPACITY OF REACTOR	2535.0		2535.0
B. ELECTRICAL CAPACITY OF PLANT, GROSS	870.0		876.0
C. ELECTRICAL CAPACITY OF PLANT, NET	819.0		819.0

4. COST DATA

A. NUCLEAR PRODUCTION PLANT (FPC UNIFORM SYSTEM OF ACCOUNTS)	ESTIMATED COST (IN THOUSANDS-\$)
1. LAND AND LAND RIGHTS	172
2. STRUCTURES AND IMPROVEMENTS	117,847
3. REACTOR PLANT EQUIPMENT	160,162
4. TURBOGENERATOR	73,336
5. ACCESSORY ELECTRIC EQUIPMENT	48,282
6. MISCELLANEOUS POWER PLANT EQUIPMENT	6,551
7. TOTAL NUCLEAR PRODUCTION PLANT	406,350

B. CUMULATIVE COSTS	CURRENT CORE
B. TRAINING	8,512
C. FUEL FABRICATION	5,770
1. COST*	177
2. NUMBER OF ASSEMBLIES	79977
3. KILOGRAMS OF U-235	2161
4. KILOGRAMS OF U-238	
5. OTHER (SPECIFY KGS OF TH, PU, U-233)	

**POOR ORIGINAL**

\* DOES -- DOES NOT -- INCLUDE COSTS OF URANIUM, THORIUM, PLUTONIUM OR U-233

5. CHRONOLOGY: (MONTH AND YEAR) (ESTIMATED DATE IF EVENTS HAVE NOT OCCURRED)

A. APPLICATION FOR CONST PERMIT	05/67	F. FIRST OPERATION AT PLANT'S DESIGNED FULL POWER	08/74
B. START OF CONST AT SITE	08/67	G. PLANT PLACED IN COMMERCIAL OPERATION	09/74
C. APPLICATION FOR FACILITY LICENSE	03/70	H. FIRST DISCHARGE OF NUCLEAR FUEL	09/76
D. FIRST CRITICALITY	06/74	I. FIRST SHIPMENT OF IRRADIATED NUCLEAR FUEL FOR REPROC	01/79

6. PERCENT OF PHYSICAL CONSTRUCTION COMPLETION 100.00% AS OF: 12/31/74

SUBMITTED BY:

NAME: R. W. Heward, Jr.  
 TITLE: Project Manager

DATE: 1/15/75

SIGNATURE: *R. W. Heward, Jr.*

IDENT NO: 032

FORM HQ-254  
 REVISED: 2/69

FORM APPROVED BUDGET  
 BUREAU NO. 38-R107

U.S. ATOMIC ENERGY COMMISSION  
 CROSS SECTION STATUS OF REACTOR CONSTRUCTION

PROJECT NAME: THREE MILE ISLAND NUCLEAR STATION UNIT 1  
 LOCATION: COLD BROOK, PA

PERSON TO BE CONTACTED: ( )  
 Mr. R. W. Heward, Jr., Proj. Mgr.  
 260 Cherry Hill Road  
 GPU Service Corporation  
 Parsippany, N. J. 07054

	CURRENT	MEGAWATTS PROJECTED
2. DESIGNED POWER OUTPUT		
A. THERMAL CAPACITY OF REACTOR	2535.0	2535.0
B. ELECTRICAL CAPACITY OF PLANT, GROSS	876.0	876.0
C. ELECTRICAL CAPACITY OF PLANT, NET	819.0	819.0

	CURRENT COST	ESTIMATED COST (IN THOUSANDS \$)
4. COST DATA		
A. NUCLEAR PRODUCTION PLANT (FPC SYSTEM SYSTEM ACCOUNTS)		
1. LAND AND LAND RIGHTS		172
2. STRUCTURES AND IMPROVEMENTS	116,982	116,982
3. REACTOR PLANT EQUIPMENT	159,572	159,572
4. TURBOGENERATOR	73,072	73,072
5. ACCESSORY ELECTRIC EQUIPMENT	48,132	48,132
6. MISCELLANEOUS POWER PLANT EQUIPMENT	6,531	6,531
7. TOTAL NUCLEAR PRODUCTION PLANT	404,461	404,461
B. CUMULATIVE COSTS	401,241	401,241
H. TRAINING	5,512	5,512
C. FUEL FABRICATION		
1. COSTS	5,770	5,770
2. NUMBER OF ELEMENTS	177	177
3. KILOGRAMS OF U-235	79,977	79,977
4. KILOGRAMS OF U-238	2161	2161
5. OTHER (SPECIFY KIND OF TH, PU, U-233)		

**POOR ORIGINAL**

\* DOES THIS MATERIAL INCLUDE COSTS OF URANIUM, THORIUM, PLUTONIUM OR U-233

5. CHEMISTRY: (MONTH AND YEAR) (ESTIMATED DATE IF EVENTS HAVE NOT OCCURRED)	
A. APPLICATION FOR CONSTRUCTION PERMIT	05/67
B. FIRST OPERATION AT PLANT'S DESIGNED FULL POWER	8/74
C. START OF CONSTRUCTION AT SITE	08/67
D. PLANT PLACED IN COMMERCIAL OPERATION	9/74
E. APPLICATION FOR FACILITY LICENSE	03/70
F. FIRST DISCHARGE OF NUCLEAR FUEL	9/76
G. FIRST CRITICALITY	06/74
H. FIRST SHIPMENT OF IRRADIATED NUCLEAR FUEL FOR REPROCESSING	1/79

6. PERCENT OF PHYSICAL CONSTRUCTION COMPLETION: 100% AS OF: 9/30/74

SUBMITTED BY: \_\_\_\_\_ DATE: 10/25/74

NAME: R. W. Heward, Jr.  
 TITLE: Project Manager  
 SIGNATURE: *R. W. Heward, Jr.*

*Last Report*

U.S. ATOMIC ENERGY COMMISSION  
 QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION

1. PROJECT TITLE AND LOCATION

THREE MILE ISLAND NUCLEAR STATION UNIT 1 ✓  
 GOLDSBORO, PA 47

2. PERSON TO BE CONTACTED:

Mr. <sup>R. W. HEWARD, JR.</sup> M. K. Pastor, Proj. Mgr.  
 GPU Service Corporation  
 260 Cherry Hill Road  
 Farsippany, N. J. 07054

3. DESIGNED POWER OUTPUT

	CURRENT	MEGAWATTS	PROJECTED
A. THERMAL CAPACITY OF REACTOR	2525.0		2525.0
B. ELECTRICAL CAPACITY OF PLANT, GROSS	876.0		876.0
C. ELECTRICAL CAPACITY OF PLANT, NET	819.0		819.0

4. COST DATA

4. NUCLEAR PRODUCTION PLANT (PRC UNIFORM SYSTEM OF ACCOUNTS)		ESTIMATED COST (IN THOUSANDS-\$)	
1. LAND AND LAND RIGHTS		175	SAME
2. STRUCTURES AND IMPROVEMENTS		117,427	
3. REACTOR PLANT EQUIPMENT		160,678	
4. TURBOGENERATOR		74,092	
5. ACCESSORY ELECTRIC EQUIPMENT		46,118	
6. MISCELLANEOUS POWER PLANT EQUIPMENT		6,247	
7. TOTAL NUCLEAR PRODUCTION PLANT		407,697	✓
8. CUMULATIVE COSTS		277,903	294,347
TRAINING		8,512	
9. FUEL FABRICATION		CURRENT CORE	SAME
1. COST*		5,770	
2. NUMBER OF ASSEMBLIES		177	
3. KILOGRAMS OF U-238		82139	
4. KILOGRAMS OF U-235		2161	✓
5. OTHER (SPECIFY KGS OF TH, PU, U-233)			

\* DOES -- DOES NOT -- INCLUDE COSTS OF URANIUM, THORIUM, PLUTONIUM OR U-233

5. CHRONOLOGY: (MONTH AND YEAR) (ESTIMATED DATE IF EVENTS HAVE NOT OCCURRED)

A. APPLICATION FOR CONST PERMIT	05/67	E. FIRST OPERATION AT PLANT'S DESIGNED FULL POWER	07/74
B. START OF CONST AT SITE	08/67	F. PLANT PLACED IN COMMERCIAL OPERATION	10/74
C. APPLICATION FOR FACILITY LICENSE	03/70	G. FIRST DISCHARGE OF NUCLEAR FUEL	08/75
D. FIRST CRITICALITY	05/74 06	H. FIRST SHIPMENT OF IRRADIATED NUCLEAR FUEL FOR REPROC	04/76

6. PERCENT OF PHYSICAL CONSTRUCTION COMPLETION <sup>99.9</sup> ~~55.2~~ ? AS OF: JUNE 30, 1974

SUBMITTED BY: R. W. Heward Jr  
 NAME: R. W. HEWARD Jr  
 TITLE: Proj Mgr  
 SIGNATURE: \_\_\_\_\_

DATE: 7-22-74

IDE NO: 032

FORM HQ-254  
 REVISED: 2/69

FORM APPROVED BUDGET  
 BUREAU NO. 38-R107

✓

U.S. ATOMIC ENERGY COMMISSION  
 QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION

PROJECT TITLE AND LOCATION

2. PERSON TO BE CONTACTED:

THREE MILE ISLAND NUCLEAR STATION UNIT 1  
 GOLDSBORO, PA 47

R. W. Heward, Jr., Project Manager  
 GPU Serv. Corp., 260 Cherry Hill Rd  
 Parsippany, N. J. 07054

		MEGAWATTS	
3. DESIGNED POWER OUTPUT		CURRENT	PROJECTED
A.	THERMAL CAPACITY OF REACTOR	2535.0	2535.0
B.	ELECTRICAL CAPACITY OF PLANT, GROSS	876.0	876.0
C.	ELECTRICAL CAPACITY OF PLANT, NET	819.0	819.0

4. COST DATA		ESTIMATED COST (IN THOUSANDS-\$)	
A. NUCLEAR PRODUCTION PLANT (FPC UNIFORM SYSTEM OF ACCOUNTS)			
1.	LAND AND LAND RIGHTS	172	175
2.	STRUCTURES AND IMPROVEMENTS	111,251	117,427
3.	REACTOR PLANT EQUIPMENT	157,360	160,638
4.	TURBOGENERATOR	73,479	74,092
5.	ACCESSORY ELECTRIC EQUIPMENT	44,967	49,118
6.	MISCELLANEOUS POWER PLANT EQUIPMENT	5,516	6,247
7.	TOTAL NUCLEAR PRODUCTION PLANT	392,745	407,697
B. CUMULATIVE COSTS		356,159	377,903
C. TRAINING		7,450	8,612
D. FUEL FABRICATION		CURRENT CORE	
1.	COST*	5,770	
2.	NUMBER OF ASSEMBLIES	177	
3.	KILOGRAMS OF U-238	82139	
4.	KILOGRAMS OF U-235	2161	
5.	OTHER (SPECIFY KGS OF TH, PU, U-233)		

**POOR ORIGINAL**

\* DOES \_\_\_ DOES NOT \_\_\_ INCLUDE COSTS OF URANIUM, THORIUM, PLUTONIUM OR U-233

5. CHRONOLOGY: (MONTH AND YEAR) (ESTIMATED DATE IF EVENTS HAVE NOT OCCURRED)			
A.	APPLICATION FOR CONST PERMIT	05/67	E. FIRST OPERATION AT PLANT'S DESIGNED FULL POWER <u>07/74</u>
B.	START OF CONST AT SITE	08/67	F. PLANT PLACED IN COMMERCIAL OPERATION <u>10/74</u>
C.	APPLICATION FOR FACILITY LICENSE	03/70	G. FIRST DISCHARGE OF NUCLEAR FUEL <u>08/75</u>
D.	FIRST CRITICALITY <u>05/74</u>		H. FIRST SHIPMENT OF IRRADIATED NUCLEAR FUEL FOR REPROC <u>04/76</u>

6. PERCENT OF PHYSICAL CONSTRUCTION COMPLETION 99.2 AS OF: 3/31/74

SUBMITTED BY:

DATE: 4/26/74

NAME: GPU Service Corporation

TITLE: Project Manager

SIGNATURE: R. W. Heward, Jr.

IDENT NO: 032

FORM HQ-254  
 REVISED: 2/69

FORM APPROVED BUDGET  
 BUREAU NO. 38-R107

QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION

032

1. OFFICIAL TITLE AND LOCATION

PROJECT:  
Three Mile Island Nuclear Station Unit 1  
Dauphin County, Londonderry Twsp., Pa.  
(2-1/2 miles south of Middletown) 47

2. PERSON TO BE CONTACTED: (Name, Title and Address Including ZIP Code)

Mr. R. W. Heward, Jr., Project Manager  
GPU Service Corporation, 260 Cherry Hill Road, Parsippany, N.J. 07054  
Phone: 201-334-7888 X611

3. DESIGNED POWER OUTPUT: (initial core)

- a. Thermal capacity of reactor.....
- b. Electrical capacity of plant, gross.....
- c. Electrical capacity of plant, net.....

		Megawatts	
		Initial	Project
		2535 ✓	
		876	
		819	

4. COST DATA:

ESTIMATED COST

**POOR ORIGINAL**

a. Nuclear Production Plant (include the costs of engineering services (in thousands) supplied by other companies, engineering and supervision performed by the utility, and administrative and general expenses, taxes, insurance and interest during construction to the extent permitted under Electric Plant Instructions of the FPC Uniform Systems of Accounts. Exclude step-up transformer, switchyard, transmission and distribution systems).

1. Land and land rights -----	172
2. Structures and improvements -----	111,251 ✓
3. Reactor plant equipment -----	157,360 ✓
Turbogenerator -----	73,749
4. Accessory electric equipment -----	44,967 ✓
5. Miscellaneous power plant equipment -----	5,516
6. Total Nuclear Production Plant -----	\$ 392,745 ✓
7. Cumulative costs to date -----	\$ 356,159 ✓

b. Training ----- \$ 7,450 ✓  
c. Research and Development ----- \$ 0

d. Fuel Fabrication	Initial Core	Spares	First Reload
1. Cost*, thousands of dollars	\$ 5,770 ✓	\$	\$ 1792
2. Number of assemblies	177		56
3. Kilograms of U-238	82,139		25128
4. Kilograms of U-235	2,161		836
5. Other (specify kgs of Th, Pu, U-233)	0		0

\*Does / / Does Not / ✓ include costs of uranium, thorium, plutonium or U-233.

5. CHRONOLOGY: (month and year) (estimated date if events have not occurred)

a. Application for construction permit	5/3/67	e. First operation at plant's design full power	6/74 ✓
b. Start of construction at site	8/1/67 ✓	f. Plant placed in commercial operation	10/74 ✓
c. Application for facility license	5/3/67	g. First discharge of nuclear fuel	8/75 ✓
d. First criticality	4/74 ✓	h. First shipment of irradiated nuclear fuel for reprocessing	4/76 ✓

6. PERCENT OF PHYSICAL CONSTRUCTION COMPLETION AS OF 12/31/73 98% ✓

SUBMITTED BY: R. W. Heward, Jr. DATE 1/15/74

Name R. W. Heward, Jr. Organization GPU Service Corporation

Title Project Manager Signature *R. W. Heward, Jr.*

QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION

1. OFFICIAL TITLE AND LOCATION  
 PROJECT:

Three Mile Island Nuclear Station Unit 1  
 Dauphin County, Londonderry-Township, Pa. 47  
 (2-1/2 miles south of Middletown)

2. PERSON TO BE CONTACTED: (Name, Title  
 and Address Including ZIP Code)

Mr. R. W. Heward, Jr., Project Manager  
 GPU Service Corporation  
 260 Cherry Hill Road, Parsippany, N. J.  
 07054 Phone: 201-334-7888-X610

3. DESIGNED POWER OUTPUT: (initial core)  
 a. Thermal capacity of reactor.....  
 b. Electrical capacity of plant, gross.....  
 c. Electrical capacity of plant, net.....

	Initial	Projecte
	2535	
	876	
	819	

4. COST DATA:

**POOR ORIGINAL**

ESTIMATED  
 COST

a. Nuclear Production Plant (Include the costs of engineering services (in thousands)  
 supplied by other companies, engineering and supervision performed  
 by the utility, and administrative and general expenses, taxes, in-  
 surance and interest during construction to the extent permitted  
 under Electric Plant Instructions of the FPC Uniform Systems of Ac-  
 counts. Exclude step-up transformer, switchyard, transmission and  
 distribution systems). \$

1. Land and land rights.....	172
2. Structures and improvements.....	111,251
3. Reactor plant equipment.....	157,360
Turbogenerator.....	73,479
4. Accessory electric equipment.....	44,967
5. Miscellaneous power plant equipment.....	5,516
6. Total Nuclear Production Plant.....	\$ 392,743
7. Cumulative costs to date.....	\$ 333,072

b. Training.....

\$ 7,450

c. Research and Development.....

0

d. Fuel Fabrication

	Initial Core	Spares	Reload
--	--------------	--------	--------

1. Cost*, thousands of dollars	\$ 5,770	\$	\$ 1,792
2. Number of assemblies	177		56
3. Kilograms of U-238	82,139		25,128
4. Kilograms of U-235	2,161		836
5. Other (specify kgs of Th, Pu, U-233)	0		0

\*Does  Does Not  include costs of uranium, thorium, plutonium or U-233.

5. CHRONOLOGY: (month and year) (estimated date if events have not occurred)

a. Application for construction permit	5/3/67	e. First operation at plant's design full power	6/74
b. Start of construction at site	8/1/67	f. Plant placed in commercial operation	8/74
c. Application for facility license	5/3/67	g. First discharge of nuclear fuel	8/75
d. First criticality	4/74	h. First shipment of irradiated nuclear fuel for reprocessing	4/76

6. PERCENT OF PHYSICAL CONSTRUCTION COMPLETION AS OF 9/30/73 95

SUBMITTED BY:

DATE 10/15/73

Name R. W. Heward, Jr.  
 Title Project Manager

Organization GPU Service Corporation  
 Signature *R. W. Heward, Jr.*



QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION

1. OFFICIAL TITLE AND LOCATION PROJECT: 47  
Three Mile Island Nuclear Station Unit 1  
Dauphin County, Londonderry Township, Pa.  
(2-1/2 miles south of Middletown, Pa.)

2. PERSON TO BE CONTACTED: (Name, Title and Address Including ZIP Code)  
Mr. R. Wheward, Jr., Project Manager  
GPU Service Corporation  
260 Cherry Hill Road, Parsippany, NJ  
07054 Phone: 201-334-7888 X610

	Megawatts	
	Initial	Projected
3. DESIGNED POWER OUTPUT: (initial core)		
a. Thermal capacity of reactor.....	2535	
b. Electrical capacity of plant, gross.....	876	
c. Electrical capacity of plant, net.....	819	

4. COST DATA: ESTIMATED COST

**POOR ORIGINAL**

a. Nuclear Production Plant (Include the costs of engineering services (in thousands) supplied by other companies, engineering and supervision performed by the utility, and administrative and general expenses, taxes, insurance and interest during construction to the extent permitted under Electric Plant Instructions of the FPC Uniform Systems of Accounts. Exclude step-up transformer, switchyard, transmission and distribution systems).		\$	
1. Land and land rights -----			172
2. Structures and improvements-----			111,251
3. Reactor plant equipment-----			157,360
Turbogenerator-----			73,479
4. Accessory electric equipment-----			44,967
6. Miscellaneous power plant equipment-----			5,516
7. Total Nuclear Production Plant-----		\$	392,745
8. Cumulative costs to date -----		\$	314,414
b. Training -----		\$	7,450
c. Research and Development -----		\$	0
d. Fuel Fabrication	Initial Core	Spares	First Reload
1. Cost*, thousands of dollars	\$ 5,770	\$	\$ 1,792
2. Number of assemblies	177		56
3. Kilograms of U-238	82,139		25,128
4. Kilograms of U-235	2,161		836
5. Other (specify kgs of Th, Pu, U-233)	0		0

\*Does  Does Not  include costs of uranium, thorium, plutonium or U-233.

5. CHRONOLOGY: (month and year) (estimated date if events have not occurred)		
a. Application for construction permit	<u>5/3/67</u>	e. First operation at plant's design full power <u>6/74</u>
b. Start of construction at site	<u>8/1/67</u>	f. Plant placed in commercial operation <u>8/74</u>
c. Application for facility license	<u>5/3/67</u>	g. First discharge of nuclear fuel <u>8/75</u>
d. First criticality	<u>4/74</u>	h. First shipment of irradiated nuclear fuel for reprocessing <u>4/76</u>

6. PERCENT OF PHYSICAL CONSTRUCTION COMPLETION AS OF 6/30/73 93

SUBMITTED BY: R. W. Heward, Jr. DATE 7/17/73  
Name R. W. Heward, Jr. Organization GPU Service Corporation  
Title Project Manager Signature R. W. Heward Jr

QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION

<p>1. OFFICIAL TITLE AND LOCATION PROJECT: Three Mile Island Nuclear Generating Station Unit 1 Middletown, Pennsylvania 17051</p>	<p>2. PERSON TO BE CONTACTED: (Name, Title, and Address Including ZIP Code) Mr. R. W. Heward, Jr., Project Manager GPU Service Corporation 260 Cherry Hill Road, Parsippany, N. J. 07054 Phone: (201)334-7888 X610</p>
---	--

	Megawatts	
	Initial	Projected
3. DESIGNED POWER OUTPUT: (initial core)		
a. Thermal capacity of reactor.....	2535	_____
b. Electrical capacity of plant, gross.....	876	_____
c. Electrical capacity of plant, net.....	819	_____

4. COST DATA: ESTIMATED COST

POOR ORIGINAL

a. Nuclear Production Plant (Include the costs of engineering services supplied by other companies, engineering and supervision performed by the utility, and administrative and general expenses, taxes, insurance and interest during construction to the extent permitted under Electric Plant Instructions of the FPC Uniform Systems of Accounts. Exclude step-up transformer, switchyard, transmission and distribution systems).	\$	(in thousands)	
1. Land and land rights-----		175	
2. Structures and improvements-----		111,871	
3. Reactor plant equipment-----		138,080	
4. Turbogenerator-----		72,810	
Accessory electric equipment-----		44,472	
Miscellaneous power plant equipment-----		5,306	
7. Total Nuclear Production Plant-----	\$	372,714	
8. Cumulative costs to date-----	\$	299,911	
b. Training-----	\$	7,450	
c. Research and Development-----	\$	0	
d. Fuel Fabrication	Initial Core	Spares	First Reload
1. Cost*, thousands of dollars	\$ 5,770	\$	\$ 1,792
2. Number of assemblies	177		56
3. Kilograms of U-238	82,139		25,128
4. Kilograms of U-235	2,161		836
5. Other (specify kgs of Th, Pu, U-233)	0		0

\*Does  / Does Not  include costs of uranium, thorium, plutonium or U-233.

5. CHRONOLOGY: (month and year) (estimated date if events have not occurred)			
a. Application for construction permit	5/3/67	e. First operation at plant's design full power	5/74
b. Start of construction at site	8/1/67	f. Plant placed in commercial operation	7/74
c. Application for facility license	5/3/67	g. First discharge of nuclear fuel	7/75
d. First criticality	3/74	h. First shipment of irradiated nuclear fuel for reprocessing	3/76

6. PERCENT OF PHYSICAL CONSTRUCTION COMPLETION AS OF 3/31/73 91 %

SUBMITTED BY: R. W. Heward, Jr. Organization GPU Service Corporation DATE April 25, 1973  
 T. Project Manager Signature [Signature]

QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION

<p>OFFICIAL TITLE AND LOCATION OF PROJECT: <span style="float: right;">47</span> Three Mile Island Nuclear Station Unit 1 Dauphin County, Londonderry Township, Pennsylvania (about 2½ miles south of Middletown, Pa.)</p>	<p>2. PERSON TO BE CONTACTED: (Name, Title and Address Including ZIP Code) Mr. R. W. Heward, Jr., Project Manager GPU Service Corp., 260 Cherry Hill Road, Parsippany, N. J. 07054 Phone: (201) 539-7888 X61</p>
--	--

	Megawatts	
	Initial	Projected
3. DESIGNED POWER OUTPUT: (initial core)		
a. Thermal capacity of reactor.....	2535	
b. Electrical capacity of plant, gross.....	876	
c. Electrical capacity of plant, net.....	819	

	ESTIMATED COST		
	(in thousands)		
4. COST DATA:			
a. Nuclear Production Plant (Include the costs of engineering services supplied by other companies, engineering and supervision performed by the utility, and administrative and general expenses, taxes, insurance and interest during construction to the extent permitted under Electric Plant Instructions of the FPC Uniform Systems of Accounts. Exclude step-up transformer, switchyard, transmission and distribution systems).			
1. Land and land rights-----	\$	173	
2. Structures and improvements-----		108,800	
3. Reactor plant equipment-----		133,300	
4. Turbogenerator-----		72,400	
5. Accessory electric equipment-----		43,000	
6. Miscellaneous power plant equipment-----		5,219	
7. Total Nuclear Production Plant-----	\$	362,892	
8. Cumulative costs to date-----	\$	281,777	
b. Training-----	\$	5,584	
c. Research and Development-----	\$	0	
d. Fuel Fabrication			
1. Cost*, thousands of dollars	Initial Core	Spares	First Reload
2. Number of assemblies	\$ 5,770	\$	\$ 1,792
3. Kilograms of U-238	177		56
4. Kilograms of U-235	79,911		25,128
5. Other (specify kgs of Th, Pu, U-233)	2,153		836
	0		0

\*Does  Does Not  include costs of uranium, thorium, plutonium or U-233.

5. CHRONOLOGY: (month and year) (estimated date if events have not occurred)		
a. Application for construction permit	5/3/67	
b. Start of construction at site	8/1/67	
c. Application for facility license	5/3/67	
d. First criticality	10/31/73	
e. First operation at plant's design full power		12/31/73
f. Plant placed in commercial operation		5/31/74
g. First discharge of nuclear fuel		6/75
h. First shipment of irradiated nuclear fuel for reprocessing		1/76

6. PERCENT OF PHYSICAL CONSTRUCTION COMPLETION AS OF 12/31/72 93 %

SUBMITTED BY: Name R. W. Heward, Jr. Organization GPU Service Corporation DATE 1/12/73  
Title Project Manager Signature [Signature]

✓ POOR ORIGINAL

QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION

OFFICIAL TITLE AND LOCATION  
OF PROJECT: **47**  
Three Mile Island Nuclear Station Unit #1  
Dauphin County, Londonderry Township,  
Pennsylvania (About 2- $\frac{1}{2}$  miles south of  
Middletown, Pa.)

2. PERSON TO BE CONTACTED: (Name, Title,  
and Address Including ZIP Code)  
Mr. R. W. Heward, Jr., Project Manager  
GPU Service Corp., 260 Cherry Hill Road,  
Parsippany, N. J. 07054  
Phone: 201-539-7888 X610

	Megawatts	
	Initial	Projected
3. DESIGNED POWER OUTPUT: (initial core)		
a. Thermal capacity of reactor.....	2535	
b. Electrical capacity of plant, gross.....	876	
c. Electrical capacity of plant, net.....	819	

4. COST DATA: **POOR ORIGINAL** ESTIMATED COST

a. Nuclear Production Plant (Include the costs of engineering services (in thousands) supplied by other companies, engineering and supervision performed by the utility, and administrative and general expenses, taxes, insurance and interest during construction to the extent permitted under Electric Plant Instructions of the FPC Uniform Systems of Accounts. Exclude step-up transformer, switchyard, transmission and distribution systems).

1. Land and land rights -----	\$	173	
2. Structures and improvements -----		10 <sup>3</sup> ,800	
3. Reactor plant equipment -----		133,300	
4. Turbogenerator -----		72,400	
5. Accessory electric equipment -----		43,000	
6. Miscellaneous power plant equipment -----		5,219	
7. Total Nuclear Production Plant -----	\$	362,892	
8. Cumulative costs to date -----	\$	269,985	
b. Training -----	\$	3,900	
c. Research and Development -----	\$	0	
d. Fuel Fabrication			
1. Cost*, thousands of dollars	Initial Core	Spares	First Reload
2. Number of assemblies	\$ 5,770	\$	\$ 1,792
3. Kilograms of U-238 in fuel	177		56
4. Kilograms of U-235 in fuel	79,911		25,128
5. Other (specify kgs of Th, Pu, U-233)	2,153		836
	0		0

\*Does  Does Not  include costs of uranium, thorium, plutonium or U-233.

5. CHRONOLOGY: (month and year) (estimated date if events have not occurred)

a. Application for construction permit	5/3/67	e. First operation at plant's design full power	12/31/73
b. Start of construction at site	8/1/67	f. Plant placed in commercial operation	5/31/74
c. Application for facility license	5/3/67	g. First discharge of nuclear fuel	6/75
d. First criticality	10/31/73	h. First shipment of irradiated nuclear fuel for reprocessing	1/76

6. PERCENT OF PHYSICAL CONSTRUCTION COMPLETION AS OF 9/30/72 90 %

SUBMITTED BY:  
Name R. W. Heward, Jr. Organization GPU Service Corporation DATE 10/27/72  
Title Project Manager Signature [Signature]

QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION

OFFICIAL TITLE AND LOCATION OF PROJECT: **47**  
Three Mile Island Nuclear Station Unit #1  
Dauphin County, Londonderry Township,  
Pennsylvania (approx. 2-1/2 miles south of  
Middletown, Pa.)

2. PERSON TO BE CONTACTED (Name, Title and Address Including ZIP Code)  
Mr. R. W. Heward, Jr., Project Manager  
GPU Service Corp., 260 Cherry Hill Road  
Parsippany, N. J. 07054  
Phone: 201-539-7888 X610

	Megawatts	
	Initial	Projected
3. DESIGNED POWER OUTPUT: (initial core)		
a. Thermal capacity of reactor.....	2835	
b. Electrical capacity of plant, gross.....	876	
c. Electrical capacity of plant, net.....	819	

**POOR ORIGINAL**

4. COST DATA:	ESTIMATED COST		
a. Nuclear Production Plant (Include the costs of engineering services supplied by other companies, engineering and supervision performed by the utility, and administrative and general expenses, taxes, insurance and interest during construction to the extent permitted under Electric Plant Instructions of the FPC Uniform Systems of Accounts. Exclude step-up transformer, switchyard, transmission and distribution systems).	(in thousands)		
1. Land and land rights .....	\$	167	
2. Structures and improvements.....		98,898	
3. Reactor plant equipment.....		117,867	
4. Turbogenerator.....		69,784	
5. Accessory electric equipment.....		36,398	
6. Miscellaneous power plant equipment .....		4,778	
7. Total Nuclear Production Plant.....	\$	327,812	
8. Cumulative costs to date.....	\$	249,205	
b. Training .....	\$	2,145	
c. Research and Development .....	\$	0	
d. Fuel Fabrication			
1. Cost*, thousands of dollars	Initial Core	Spares	First Reload
2. Number of assemblies	\$ 6,549	\$	\$ 1,820
3. Kilograms of U-238	177		56
4. Kilograms of U-235	80,780		25,380
5. Other (specify kgs of Th, Pu, U-233)	2,150		820
	0		0

\*Does /\_ / Does Not /X / include costs of uranium, thorium, plutonium or U-233.

5. CHRONOLOGY: (month and year) (estimated date if events have not occurred)	
a. Application for construction permit	5/3/67
b. Start of construction at site	8/1/67
c. Application for facility license	5/3/67
d. First criticality	5/15/73
e. First operation at plant's design full power	9/73
f. Plant placed in commercial operation	11/30/73
g. First discharge of nuclear fuel	5/15/75
h. First shipment of irradiated nuclear fuel for reprocessing	10/15/75

6. PERCENT OF PHYSICAL CONSTRUCTION COMPLETION AS OF June 30, 1972 86 %

SUBMITTED BY:  
Name R. W. Heward, Jr. Organization GPU Service Corporation  
Title Project Manager Signature R. W. Heward, Jr. DATE July 14, 1972

QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION

<p>OFFICIAL TITLE AND LOCATION OF PROJECT: <u>47</u> Three Mile Island Nuclear Station Unit #1 Dauphin County, Londonderry Township, Pennsylvania (approx. 2-<math>\frac{1}{2}</math> miles south of Middletown, Pa.)</p>	<p>2. PERSON TO BE CONTACTED: (Name, Title, and Address Including ZIP Code) Mr. R. W. Heward, Jr., Project Manager GPU Service Corporation, 260 Cherry Hill Rd Parsippany, N. J. 07054 Phone: 201-539-7888</p>
---	--

	Megawatts	
	Initial	Projected
3. DESIGNED POWER OUTPUT: (initial core)		
a. Thermal capacity of reactor.....	2535	
b. Electrical capacity of plant, gross.....	876	
c. Electrical capacity of plant, net.....	819	

4. COST DATA:	ESTIMATED COST
a. Nuclear Production Plant (Include the costs of engineering services supplied by other companies, engineering and supervision performed by the utility, and administrative and general expenses, taxes, insurance and interest during construction to the extent permitted under Electric Plant Instructions of the FPC Uniform Systems of Accounts. Exclude step-up transformer, switchyard, transmission and distribution systems).	(in thousands)
	\$
1. Land and land rights .....	157
2. Structures and improvements .....	87,722
3. Reactor plant equipment .....	107,824
4. Turbogenerator .....	64,973
5. Accessory electric equipment .....	31,810
6. Miscellaneous power plant equipment .....	3,599
7. Total Nuclear Production Plant .....	\$ 296,085
8. Cumulative costs to date .....	\$ 229,624
b. Training .....	\$ 1,600
c. Research and Development .....	\$ 0
d. Fuel Fabrication	
1. Cost*, thousands of dollars	Initial Core Spares First Reload
2. Number of assemblies	\$ 6,549 \$ 1,820
3. Kilograms of U-238	177 56
4. Kilograms of U-235	80,780 25,380
5. Other (specify kgs of Th, Pu, U-233)	2,150 820

\*Does  Does Not  include costs of uranium, thorium, plutonium or U-233.

5. CHRONOLOGY: (month and year) (estimated date if events have not occurred)			
a. Application for construction permit	<u>5/3/67</u>	e. First operation at plant's design full power	<u>9/73</u>
b. Start of construction at site	<u>8/1/67</u>	f. Plant placed in commercial operation	<u>11/30/73</u>
c. Application for facility license	<u>5/3/67</u>	g. First discharge of nuclear fuel	<u>5/15/75</u>
d. First criticality	<u>5/15/73</u>	h. First shipment of irradiated nuclear fuel for reprocessing	<u>10/15/75</u>

6. PERCENT OF PHYSICAL CONSTRUCTION COMPLETION AS OF March 31, 1972 80% %

SUBMITTED BY: R. W. Heward, Jr. Organization GPU Service Corporation  
 Name Project Manager Title Project Manager Signature [Signature]  
 DATE April 14, 1972

POOR ORIGINAL

QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION

1. OFFICIAL TITLE AND LOCATION OF PROJECT: 47  
Three Mile Island Nuclear Station Unit #1  
Dauphin County, Londonderry Township,  
Pennsylvania (Approx. 2 1/2 miles south of  
Middletown, Pa.)

2. PERSON TO BE CONTACTED: (Name, Title and Address Including ZIP Code)  
Mr. R. W. Heward, Jr., Project Manager  
GPU Service Corporation  
260 Cherry Hill Road, Parsippany, N.J.  
07054  
Phone: 201-539-7888

	Megawatts	PROJECTED
3. DESIGNED POWER OUTPUT: (initial core)		
a. Thermal capacity of reactor.....	2535	
b. Electrical capacity of plant, gross.....	876	
c. Electrical capacity of plant, net.....	819	

4. COST DATA: ESTIMATED COST

a. Nuclear Production Plant (Include the costs of engineering services supplied by other companies, engineering and supervision performed by the utility, and administrative and general expenses, taxes, insurance and interest during construction to the extent permitted under Electric Plant Instructions of the FPC Uniform Systems of Accounts. Exclude step-up transformer, switchyard, transmission and distribution systems). (in thousands)

- 1. Land and land rights 157
- 2. Structures and improvements 87,722
- 3. Reactor plant equipment 107,824
- 4. Turbogenerator 64,973
- 5. Accessory electric equipment 31,810
- 6. Miscellaneous power plant equipment 3,599
- 7. Total Nuclear Production Plant \$ 296,085
- 8. Cumulative costs to date (as of 12/30/71) \$ 211,235

**POOR ORIGINAL**

- b. Training \$ 1,600
- c. Research and Development \$ 0
- d. Fuel Fabrication
- 1. Cost\*, thousands of dollars Initial Core Spares First Reload
- 2. Number of assemblies \$ 6,549 \$ 1,820
- 3. Kilograms of U-238 177 56
- 4. Kilograms of U-235 80,780 25,380
- 5. Other (specify kgs of Th, Pu, U-233) 2,150 820
- 0 0

\*Does  Does Not  include costs of uranium, thorium, plutonium or U-233.

5. CHRONOLOGY: (month and year) (estimated date if events have not occurred)
- a. Application for construction permit 5/3/67
  - b. Start of construction at site 8/1/67
  - c. Application for facility license 5/3/67
  - d. First criticality 5/15/73
  - e. First operation at plant's design full power 9/73
  - f. Plant placed in commercial operation 11/30/73
  - g. First discharge of nuclear fuel 5/15/75
  - h. First shipment of irradiated nuclear fuel for reprocessing 10/15/75

6. PERCENT OF PHYSICAL CONSTRUCTION COMPLETION AS OF December 30, 1971 76 %

SUBMITTED BY:

Name R. W. Heward, Jr.  
Title Project Manager

Organization  
Signature

DATE January 15, 1972

R. W. Heward, Jr.  
GPU Service Corporation

4

QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION

OFFICIAL TITLE AND LOCATION OF PROJECT:  
 Three Mile Island Nuclear Station - Unit No. 1  
 Dauphin County  
 Londonderry Township, Pennsylvania  
 Approx. 2 1/2 miles south of Middletown, Pa.

2. PERSON TO BE CONTACTED: (Name, Title, and Address Including ZIP Code)  
 J. G. Miller, Vice President  
 Metropolitan Edison Company  
 Reading, Penna. 19603  
 Phone: 215-929-3601

	<del>XXXXXX</del>	<del>PROJECTED</del>
3. DESIGNED POWER OUTPUT: (initial core)		
a. Thermal capacity of reactor.....	2535	
b. Electrical capacity of plant, gross.....	871	
c. Electrical capacity of plant, net.....	831	

4. COST DATA:	ESTIMATED COST
a. Nuclear Production Plant (Include the costs of engineering services (in thousands) supplied by other companies, engineering and supervision performed by the utility, and administrative and general expenses, taxes, insurance and interest during construction to the extent permitted under Electric Plant Instructions of the FPC Uniform Systems of Accounts. Exclude step-up transformer, switchyard, transmission and distribution systems).	\$
1. Land and land rights	157
2. Structures and improvements	87,758
3. Reactor plant equipment	109,755
4. Turbogenerator	66,524
5. Accessory electric equipment	28,146
6. Miscellaneous power plant equipment	3,745
7. Total Nuclear Production Plant	\$296,085
8. Cumulative costs to date (As of 9/30/71)	\$192,696
b. Training	\$ 1,600
c. Research and Development	\$

POOR ORIGINAL

	Initial Core	Spares	First Reload
d. Fuel Fabrication			
1. Cost*, thousands of dollars	\$6,549	\$	\$ 1,820
2. Number of assemblies	177		56
3. Kilograms of U-238	80,780		25,380
4. Kilograms of U-235	2,150		820
5. Other (specify kgs of Th, Pu, U-233)	0		0

\*Does / / Does Not /X/ include costs of uranium, thorium, plutonium or U-233.

5. CHRONOLOGY: (month and year) (estimated date if events have not occurred)			
a. Application for construction permit	5-3-67	e. First operation at plant's design full power	9-73
b. Start of construction at site	8-1-67	f. Plant placed in commercial operation	11-30-73
c. Application for facility license	5-3-67	g. First discharge of nuclear fuel	5-15-75
d. First criticality	5-15-73	h. First shipment of irradiated nuclear fuel for reprocessing	10-15-75

PERCENT OF PHYSICAL CONSTRUCTION COMPLETION AS OF September 15, 1971 67.0 %

SUBMITTED BY: J. G. Miller  
 Name: J. G. Miller  
 Title: Vice President  
 Organization: Metropolitan Edison Company  
 DATE: October 15, 1971  
 Signature: *J. G. Miller*



QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION

OFFICIAL TITLE AND LOCATION  
OF PROJECT:

Three Mile Island Nuclear Station - Unit No. 1  
Dauphin County  
Londonderry Township, Pennsylvania  
Approx. 2 1/2 miles south of Middletown, Pa. **47**

2. PERSON TO BE CONTACTED: (Name, Title,  
and Address Including ZIP Code)  
J. G. Miller  
Vice-President  
Metropolitan Edison Company  
Reading, Pa. Phone: 215-929-3601

Megawatts

~~XXXXXX~~

~~XXXXXXXX~~

3. DESIGNED POWER OUTPUT: (initial core)
- a. Thermal capacity of reactor.....
  - b. Electrical capacity of plant, gross.....
  - c. Electrical capacity of plant, net.....

2535  
871  
831

ESTIMATED  
COST

4. COST DATA:

a. Nuclear Production Plant (Include the costs of engineering services (in thousands)  
supplied by other companies, engineering and supervision performed  
by the utility, and administrative and general expenses, taxes, in-  
surance and interest during construction to the extent permitted  
under Electric Plant Instructions of the FPC Uniform Systems of Ac-  
counts. Exclude step-up transformer, switchyard, transmission and  
distribution systems).

- 1. Land and land rights
- 2. Structures and improvements
- 3. Reactor plant equipment
- 4. Turbogenerator
- 5. Accessory electric equipment
- 6. Miscellaneous power plant equipment
- 7. Total Nuclear Production Plant
- 8. Cumulative costs to date

155  
77,749  
97,231  
64,525  
19,767  
2,277  
\$ 261,704  
\$ 175,019  
\$ 1,000  
\$

**POOR ORIGINAL**

- b. Training
- c. Research and Development
- d. Fuel Fabrication

- 1. Cost\*, thousands of dollars
- 2. Number of assemblies
- 3. Kilograms of U-238
- 4. Kilograms of U-235
- 5. Other (specify kgs of Th, Pu, U-233)

Initial Core	Spares	First Reload
\$ 6,549	\$	\$ 1,820
177		56
80,780		25,380
2,150		820
0		0

\*Does / / Does Not /X/ include costs of uranium, thorium, plutonium or U-233.

5. CHRONOLOGY: (month and year) (estimated date if events have not occurred)

- a. Application for construction permit 5-3-67
- b. Start of construction at site 8-1-67
- c. Application for facility license 5-3-67
- d. First criticality 5-15-72
- e. First operation at plant's design full power 9-72
- f. Plant placed in commercial operation 11-72
- g. First discharge of nuclear fuel 5-15-72
- h. First shipment of irradiated nuclear fuel for reprocessing 10-15-

PERCENT OF PHYSICAL CONSTRUCTION COMPLETION AS OF June 15, 1971 67.5

SUBMITTED BY:

Name J. G. Miller  
Title Vice President

Organization Metropolitan Edison Company  
Signature J. G. Miller

DATE July 15, 1971

QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION

AIA.53

<p>1. OFFICIAL TITLE AND LOCATION PROJECT: Three Mile Island Nuclear Station - Unit 1 Dauphin County Londonderry Township, Pennsylvania Approx. 2 1/2 miles south of Middletown, Pa.</p>	<p>2. PERSON TO BE CONTACTED: (Name, Title and Address Including ZIP Code) J. G. Miller Vice-President and Chief Engineer Metropolitan Edison Company Reading, Pa. 19603 Phone: 215-926-3601</p>
--	--

3. DESIGNED POWER OUTPUT: (initial core)	<del>XXXXXXXX</del>	Megawatts
a. Thermal capacity of reactor.....	2535	
b. Electrical capacity of plant, gross.....	871	
c. Electrical capacity of plant, net.....	831	

4. COST DATA:	ESTIMATED COST
a. Nuclear Production Plant (Include the costs of engineering services supplied by other companies, engineering and supervision performed by the utility, and administrative and general expenses, taxes, insurance and interest during construction to the extent permitted under Electric Plant Instructions of the FPC Uniform Systems of Accounts. Exclude step-up transformer, switchyard, transmission and distribution systems).	(in thousands)
1. Land and land rights	\$ 155
2. Structures and improvements	77,749
3. Reactor plant equipment	77,231
4. Turbogenerator	64,525
Accessory electric equipment	19,767
Miscellaneous power plant equipment	2,277
7. Total Nuclear Production Plant	\$ 261,704
8. Cumulative costs to date	\$ 164,539
b. Training	\$ 1,000
c. Research and Development	\$
d. Fuel Fabrication	
1. Cost*, thousands of dollars	Initial Core      Spares      First Reload
2. Number of assemblies	\$ 6,549      \$      \$ 1,820
3. Kilograms of U-238	177           56
4. Kilograms of U-235	80,780           25,380
5. Other (specify kgs of Th, Pu, U-233)	2,150           820
	0           0

POOR ORIGINAL

\*Does / / Does Not /X/ include costs of uranium, thorium, plutonium or U-233.

5. CHRONOLOGY: (month and year) (estimated date if events have not occurred)		
a. Application for construction permit	5-3-67	e. First operation at plant's design full power
b. Start of construction at site	8-1-67	f. Plant placed in commercial operation
c. Application for facility license	5-3-67	g. First discharge of nuclear fuel
d. First criticality	5-15-72	h. First shipment of irradiated nuclear fuel for reprocessing
		9-72
		11-72
		5-15-74
		10-15-74

6. PERCENT OF PHYSICAL CONSTRUCTION COMPLETION AS OF March 15, 1971 67.5 %

SUBMITTED BY: J. G. Miller Organization Metropolitan Edison Company DATE April 15, 1971  
 Title Vice-President and Chief Engr. Signature J. G. Miller

U

QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION

AIA-53

1. OFFICIAL TITLE AND LOCATION  
PROJECT:  
Three Mile Island Nuclear Station-Unit No. 1  
Dauphin County  
Londonderry Township, Pennsylvania  
Approx. 2 1/2 miles south of Middletown, Pa.

2. PERSON TO BE CONTACTED: (Name, Title and Address Including ZIP Code)  
J. G. Miller  
Vice-President and Chief Engineer  
Metropolitan Edison Company  
Reading, Pa. Phone: 215-929-3601

	Megawatts	
	Initial	Projected
3. DESIGNED POWER OUTPUT: (initial core)		
a. Thermal capacity of reactor.....	2535	2535
b. Electrical capacity of plant, gross.....	871	871
c. Electrical capacity of plant, net.....	831	831

4. COST DATA:	ESTIMATED COST
a. Nuclear Production Plant (Include the costs of engineering services supplied by other companies, engineering and supervision performed by the utility, and administrative and general expenses, taxes, insurance and interest during construction to the extent permitted under Electric Plant Instructions of the FPC Uniform Systems of Accounts. Exclude step-up transformer, switchyard, transmission and distribution systems).	(in thousands)
1. Land and land rights	\$ 155
2. Structures and improvements	77,749
3. Reactor plant equipment	97,231
4. Turbogenerator	64,525
Accessory electric equipment	19,767
Miscellaneous power plant equipment	2,277
7. Total Nuclear Production Plant	\$ 261,704
8. Cumulative costs to date	\$ 146,363
b. Training	\$ 1,000
c. Research and Development	\$

POOR ORIGINAL

d. Fuel Fabrication	Initial Core	Spares	First Reload
1. Cost*, thousands of dollars	\$ 6,549	\$	\$ 1,820
2. Number of assemblies	177		56
3. Kilograms of U-238	80,780		25,380
4. Kilograms of U-235	2,150		820
5. Other (specify kgs of Th, Pu, U-233)	0		0

\*Does  Does Not  include costs of uranium, thorium, plutonium or U-233.

5. CHRONOLOGY: (month and year) (estimated date if events have not occurred)	
a. Application for construction permit	5/03/67
b. Start of construction at site	8/01/67
c. Application for facility license	5/03/67
d. First criticality	5/15/72
e. First operation at plant's design full power	8/31/
f. Plant placed in commercial operation	10/31/
g. First discharge of nuclear fuel	5/15/
h. First shipment of irradiated nuclear fuel for reprocessing	10/15/

6. PERCENT OF PHYSICAL CONSTRUCTION COMPLETION AS OF Dec. 15, 1970 59.5 %

SUBMITTED BY: J. G. Miller Organization: Metropolitan Edison Company  
DATE: January 15, 1971  
Signature: J. G. Miller  
Title: Vice-President & Chief Engineer



METROPOLITAN EDISON COMPANY SUBSIDIARY OF GENERAL PUBLIC UTILITIES CORPORATION

POST OFFICE BOX 542 READING, PENNSYLVANIA 19603

TELEPHONE 215 - 929-3601

January 15, 1971

Chief, Reports Staff  
Assistant General Manager for Reactors  
U. S. Atomic Energy Commission  
Washington, D.C. 20545

Re: Report for Quarter Ended  
December 31, 1970  
Three Mile Island Nuclear Station  
Units No. 1 and No. 2

Dear Sir:

In response to the request presented in Mr. Milton Shaw's letter of December 15, 1970 to Mr. J. G. Miller, we are enclosing the original copy of the subject report for each unit.

Please note that the figures listed for Unit No. 1 designed power output, initial and projected, differ from those listed in previous reports. This is in accordance with the TMI Unit 1 PSAR filed on March 2, 1970 with the Atomic Energy Commission.

Very truly yours,

J. G. Miller  
Vice-President and Chief Engineer

JGM:BAR:dcd

cc: Mr. G. F. Bierman

**POOR ORIGINAL**

QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION

AIA.53

<p>OFFICIAL TITLE AND LOCATION OF PROJECT: Three Mile Island Nuclear Station - Unit No. 1 Dauphin County Londonderry Township, Pennsylvania Approx. 2 1/2 mi. south of Middletown, Pa.</p>	<p>2. PERSON TO BE CONTACTED: (Name, Title, and Address Including ZIP Code) John G. Miller Vice President and Chief Engineer Metropolitan Edison Company P.O.Box 542 Reading, Pa. Phone: 215-929-3601</p>
--	---

	Megawatts	
	Initial	Projected
3. DESIGNED POWER OUTPUT: (initial core)		
a. Thermal capacity of reactor.....	2,452	2,535
b. Electrical capacity of plant, gross.....	845	871
c. Electrical capacity of plant, net.....	810	831

4. COST DATA: ESTIMATED COST

<p>a. Nuclear Production Plant (Include the costs of engineering services (in thousands) supplied by other companies, engineering and supervision performed by the utility, and administrative and general expenses, taxes, insurance and interest during construction to the extent permitted under Electric Plant Instructions of the FPC Uniform Systems of Accounts. Exclude step-up transformer, switchyard, transmission and distribution systems).</p>	\$	
1. Land and land rights		110
2. Structures and improvements		58,568
3. Reactor plant equipment		71,165
4. Turbogenerator		53,821
5. Accessory electric equipment		11,959
6. Miscellaneous power plant equipment		1,679
7. Total Nuclear Production Plant	\$	197,302
8. Cumulative costs to date	\$	122,764,293.99
b. Training	\$	800
c. Research and Development	\$	
d. Fuel Fabrication		
1. Cost*, thousands of dollars	Initial Core	Spares
2. Number of assemblies	\$ 6,549	\$ 1,820
3. Kilograms of U-238	177	56
4. Kilograms of U-235	80,780	25,380
5. Other (specify kgs of Th, Pu, U-233)	2,150	820
	0	0

POOR ORIGINAL

\*Does  / Does Not  include costs of uranium, thorium, plutonium or U-233.

5. CHRONOLOGY: (month and year) (estimated date if events have not occurred)			
a. Application for construction permit	<u>5/03/67</u>	e. First operation at plant's design full power	<u>8/31/72</u>
b. Start of construction at site	<u>8/01/67</u>	f. Plant placed in commercial operation	<u>10/31/72</u>
c. Application for facility license	<u>5/03/67</u>	g. First discharge of nuclear fuel	<u>5/15/74</u>
d. First criticality	<u>5/15/72</u>	h. First shipment of irradiated nuclear fuel for reprocessing	<u>10/15/74</u>

PERCENT OF PHYSICAL CONSTRUCTION COMPLETION AS OF September 15, 1970 54.5 %

SUBMITTED BY: J. G. Miller DATE: October 15, 1970  
 Name J. G. Miller Organization Metropolitan Edison Company  
 Title Vice President & Chief Engineer Signature J. G. Miller

4

QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION

AIA-53

1. OFFICIAL TITLE AND LOCATION  
PROJECT:  
Three Mile Island Nuclear Station-Unit No. 1  
Dauphin County  
Londonderry Township, Pennsylvania  
(Approx. 2-1/2 mi. south of Middletown, Pa.)

2. PERSON TO BE CONTACTED: (Name, Title, and Address Including ZIP Code)  
John G. Miller  
Vice-President and Chief Engineer  
Metropolitan Edison Company, P.O. Box 542  
Reading, Pa. Phone: 215-929-3601

	19603	Kilowatts
	Initial	Projected
3. DESIGNED POWER OUTPUT: (initial core)		
a. Thermal capacity of reactor.....	2,452,000	2,535,000
b. Electrical capacity of plant, gross.....	845,000	877,000
c. Electrical capacity of plant, net.....	810,000	831,000

4. COST DATA: ESTIMATED COST

a. Nuclear Production Plant (Include the costs of engineering services supplied by other companies, engineering and supervision performed by the utility, and administrative and general expenses, taxes, insurance and interest during construction to the extent permitted under Electric Plant Instructions of the FPC Uniform Systems of Accounts. Exclude step-up transformer, switchyard, transmission and distribution systems). (in thousands)

1. Land and land rights	\$ 170
2. Structures and improvements	52,970
3. Reactor plant equipment	65,790
4. Turbogenerator	52,370
Accessory electric equipment	11,510
Miscellaneous power plant equipment	1,420
7. Total Nuclear Production Plant	\$ 184,230
8. Cumulative costs to date	\$ 83,616

POOR ORIGINAL

	Initial Core	Spares	First Reload
b. Training			
c. Research and Development			
d. Fuel Fabrication			
1. Cost*, thousands of dollars	\$ 6,549	\$	\$ 1,820
2. Number of assemblies	177		56
3. Kilograms of U-238	80,780		25,380
4. Kilograms of U-235	2,150		820
5. Other (specify kgs of Th, Pu, U-233)	0		0

\*Does / / Does Not /X/ include costs of uranium, thorium, plutonium or U-233.

5. CHRONOLOGY: (month and year) (estimated date if events have not occurred)

a. Application for construction permit	5/03/67	e. First operation at plant's design full power	5/72
b. Start of construction at site	8/01/67	f. Plant placed in commercial operation	7/72
c. Application for facility license	5/03/67	g. First discharge of nuclear fuel	2/74
d. First criticality	2/15/72	h. First shipment of irradiated nuclear fuel for reprocessing	7/74

6. PERCENT OF PHYSICAL CONSTRUCTION COMPLETION AS OF June 15, 1970 46 %

SUBMITTED BY: J. G. Miller Organization Metropolitan Edison Company  
DATE July 15, 1970  
T. Vice-President & Chief Engineer Signature [Signature]

QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION

AIA.53

1. OFFICIAL TITLE AND LOCATION  
PROJECT:  
Three Mile Island Nuclear Station-Unit #1  
Dauphin County  
Londonderry Township, Pennsylvania  
(Approx. 2-1/2 mi. south of Middletown, Pa.)

2. PERSON TO BE CONTACTED: (Name, Title, and Address Including ZIP Code)  
John G. Miller  
Vice President and Chief Engineer  
Metropolitan Edison Company P.O. Box 542  
Reading, Pa. Phone: 215-929-3601

	1963 Initial	Megawatts Projected
3. DESIGNED POWER OUTPUT: (initial core)		
a. Thermal capacity of reactor.....	2,452,000	2,535,000
b. Electrical capacity of plant, gross.....	845,000	871,000
c. Electrical capacity of plant, net.....	810,000	831,000

4. COST DATA:

ESTIMATED COST

a. Nuclear Production Plant (Include the costs of engineering services supplied by other companies, engineering and supervision performed by the utility, and administrative and general expenses, taxes, insurance and interest during construction to the extent permitted under Electric Plant Instructions of the FPC Uniform Systems of Accounts. Exclude step-up transformer, switchyard, transmission and distribution systems). (in thousands)

- 1. Land and land rights \$ 170
- 2. Structures and improvements 52,970
- 3. Reactor plant equipment 65,790
- 4. Turbogenerator 52,370
- Accessory electric equipment 11,510
- Miscellaneous power plant equipment 1,420
- 7. Total Nuclear Production Plant \$ 184,230
- 8. Cumulative costs to date \$ 63,137

POOR ORIGINAL

b. Training \$

c. Research and Development \$

d. Fuel Fabrication

	Initial Core	Spares	First Reload
1. Cost*, thousands of dollars	\$ 6,549	\$	\$ 1,820
2. Number of assemblies	177		56
3. Kilograms of U-238	80,780		25,380
4. Kilograms of U-235	2,150		820
5. Other (specify kgs of Th, Pu, U-233)	0		0

\*Does  Does Not  include costs of uranium, thorium, plutonium or U-233.

5. CHRONOLOGY: (month and year) (estimated date if events have not occurred)

a. Application for construction permit	5/03/67	e. First operation at plant's design full power	3/31/72
b. Start of construction at site	8/01/67	f. Plant placed in commercial operation	5/31/72
c. Application for facility license	5/03/67	g. First discharge of nuclear fuel	2/15/73
d. First criticality	12/15/71	h. First shipment of irradiated nuclear fuel for reprocessing	5/15/74

6. PERCENT OF PHYSICAL CONSTRUCTION COMPLETION AS OF March 15, 1970 37.5 %

SUBMITTED BY: John G. Miller  
T. Vice President and Chief Engineer  
DATE: April 14, 1970  
Organization: Metropolitan Edison Company  
Signature: J. Miller

QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION

AI A-53

1. OFFICIAL TITLE AND LOCATION  
PROJECT:  
Three Mile Island Nuclear Station-Unit No. 1  
Dauphin County  
Londonderry Township, Pennsylvania  
(Approx. 2-1/2 mi. south of Middletown, Pa.)

2. PERSON TO BE CONTACTED: (Name, Title, and Address Including ZIP Code)  
John G. Miller  
Vice President and Chief Engineer  
Metropolitan Edison Company P. O. Box 542  
Rdg., Pa. Phone: 215-922-3601  
19603 Megawatts

3. DESIGNED POWER OUTPUT: (initial core)  
a. Thermal capacity of reactor.....  
b. Electrical capacity of plant, gross.....  
c. Electrical capacity of plant, net.....

	Initial	Projected
	2,535,000	
	871,000	
	831,000	

4. COST DATA:

ESTIMATED COST

a. Nuclear Production Plant (Include the costs of engineering services supplied by other companies, engineering and supervision performed by the utility, and administrative and general expenses, taxes, insurance and interest during construction to the extent permitted under Electric Plant Instructions of the FPC Uniform Systems of Accounts. Exclude step-up transformer, switchyard, transmission and distribution systems). (in thousands)

- 1. Land and land rights \$ 170
- 2. Structures and improvements 50,890
- 3. Reactor plant equipment 64,780
- 4. Turbogenerator 51,700
- 5. Accessory electric equipment 11,050
- 6. Miscellaneous power plant equipment 1,380
- 7. Total Nuclear Production Plant \$ 179,970
- 8. Cumulative costs to date \$ 4,129,000

**POOR ORIGINAL**

- b. Training
- c. Research and Development
- d. Fuel Fabrication
  - 1. Cost\*, thousands of dollars
  - 2. Number of assemblies
  - 3. Kilograms of U-238
  - 4. Kilograms of U-235
  - 5. Other (specify kgs of Th, Pu, U-233)

Initial Core	Spares	First Reload
\$ 6,549	\$	\$ 1,820
177		56
8,780		25,380
2,150		820
0		0

\*Does /\_/\_/ Does Not /x/x/ include costs of uranium, thorium, plutonium or U-233.

5. CHRONOLOGY: (month and year) (estimated date if events have not occurred)

- a. Application for construction permit 5/3/67
- b. Start of construction at site 8/1/67
- c. Application for facility license 5/3/67
- d. First criticality 12/15/71
- e. First operation at plant's design full power 3/31/71
- f. Plant placed in commercial operation 5/31/71
- g. First discharge of nuclear fuel 12/15/71
- h. First shipment of irradiated nuclear fuel for reprocessing 5/15/71

6. PERCENT OF PHYSICAL CONSTRUCTION COMPLETION AS OF December 15, 1969 26.5

SUBMITTED BY:

1 John G. Miller

1 Vice President and Chief Engineer

Organization

Metropolitan Edison Company

DATE January 9, 1970

*John G. Miller*



AIA 53

QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION

<p>1. OFFICIAL TITLE AND LOCATION PROJECT: Three Mile Island Nuclear Station-Unit #1 Dauphin County Londonderry Township, Pennsylvania (approx. 2 1/2 mi. south of Middletown, Pa.)</p>	<p>2. PERSON TO BE CONTACTED: (Name, Title, and Address Including ZIP Code) John G. Miller Vice President &amp; Chief Engineer Metropolitan Edison Company, P.O. Box 542 Reading, Pa. 19603 Phone: 215-929-3601</p>
---	---

	Megawatts	
	Initial	Projected
3. DESIGNED POWER OUTPUT: (initial core)		
a. Thermal capacity of reactor.....	2,535,000	
b. Electrical capacity of plant, gross.....	871,000	
c. Electrical capacity of plant, net.....	831,000	

	ESTIMATED COST	
	(in thousands)	
4. COST DATA:		
a. Nuclear Production Plant (Include the costs of engineering services supplied by other companies, engineering and supervision performed by the utility, and administrative and general expenses, taxes, insurance and interest during construction to the extent permitted under Electric Plant Instructions of the FPC Uniform Systems of Accounts. Exclude step-up transformer, switchyard, transmission and distribution systems).		\$
1. Land and land rights		160
2. Structures and improvements		45,190
3. Reactor plant equipment		57,810
4. Turbogenerator		47,890
5. Accessory electric equipment		9,720
6. Miscellaneous power plant equipment		1,330
7. Total Nuclear Production Plant		\$ 162,100
8. Cumulative costs to date		\$ 42,447
b. Training		\$ 1,180
c. Research and Development		\$
d. Fuel Fabrication		
1. Cost*, thousands of dollars	Initial Core	Spares
2. Number of assemblies	\$ 6,549	\$ 1,820
3. Kilograms of U-238	177	56
4. Kilograms of U-235	80,780	25,380
5. Other (specify kgs of Th, Pu, U-233)	2,150	820
	0	0

POOR ORIGINAL

\*Does /\_/\_/ Does Not /X/\_/ include costs of uranium, thorium, plutonium or U-233.

5. CHRONOLOGY: (month and year) (estimated date if events have not occurred)			
a. Application for construction permit	5/3/67	e. First operation at plant's design full power	3/31/72
b. Start of construction at site	8/1/67	f. Plant placed in commercial operation	5/31/72
c. Application for facility license	5/3/67	g. First discharge of nuclear fuel	12/15/73
d. First criticality	12/15/71	h. First shipment of irradiated nuclear fuel for reprocessing	5/15/74

6. PERCENT OF PHYSICAL CONSTRUCTION COMPLETION AS OF October 15, 1969 23 %

SUBMITTED BY: Ralph E. Neidig DATE October 8, 1969  
 N. Vice President Engineering Organization Metropolitan Edison Company  
 T. Signature *[Signature]*

QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION 10

1. OFFICIAL TITLE AND LOCATION  
PROJECT:  
Three Mile Island Nuclear Station - Unit #1  
Dauphin County  
Londonderry Township, Pennsylvania  
(approx. 2 1/2 mi. South of Middletown, Pa.)

2. PERSON TO BE CONTACTED: (Name, Title, and Address Including ZIP Code)  
Ralph E. Neidig  
Vice President Engineering  
Metropolitan Edison Co., P.O. Box 542  
Reading, Pa. 19603  
Phone: 215-929-3601

3. DESIGNED POWER OUTPUT: (initial core)  
a. Thermal capacity of reactor.....  
b. Electrical capacity of plant, gross.....  
c. Electrical capacity of plant, net.....

	Initial	Projected
	2,535,000	
	871,000	
	831,000	

4. COST DATA:

ESTIMATED COST

a. Nuclear Production Plant (Include the costs of engineering services supplied by other companies, engineering and supervision performed by the utility, and administrative and general expenses, taxes, insurance and interest during construction to the extent permitted under Electric Plant Instructions of the FPC Uniform Systems of Accounts. Exclude step-up transformer, switchyard, transmission and distribution systems). (in thousands)

1. Land and land rights	\$	155
2. Structures and improvements		44,460
3. Reactor plant equipment		58,750
4. Turbogenerator		48,480
Accessory electric equipment		9,660
Miscellaneous power plant equipment		1,310
7. Total Nuclear Production Plant	\$	162,115
8. Cumulative costs to date	\$	31,925
	\$	1,170

POOR ORIGINAL

b. Training  
c. Research and Development  
d. Fuel Fabrication  
1. Cost\*, thousands of dollars  
2. Number of assemblies  
3. Kilograms of U-238  
4. Kilograms of U-235  
5. Other (specify kgs of Th, Pu, U-233)

	Initial Core	Spares	First Reload
	\$ 6,549	\$	\$ 1,820
	177		56
	80,780		25,380
	2,150		820
	0		0

\*Does / / Does Not /X/ include costs of uranium, thorium, plutonium or U-233.

5. CHRONOLOGY: (month and year) (estimated date if events have not occurred)

a. Application for construction permit	5/3/67	e. First operation at plant's design full power	7/15/71
b. Start of construction at site	8/1/67	f. Plant placed in commercial operation	9/15/71
c. Application for facility license	5/3/67	g. First discharge of nuclear fuel	4/1/73
d. First criticality	4/1/71	h. First shipment of irradiated nuclear fuel for reprocessing.	9/1/73

6. PERCENT OF PHYSICAL CONSTRUCTION COMPLETION AS OF June 15, 1969 18 %

SUBMITTED BY:  
N Ralph E. Neidig  
T Vice President Engineering

DATE July 10, 1969  
Organization Metropolitan Edison Company  
Signature Ralph E. Neidig



METROPOLITAN EDISON COMPANY SUBSIDIARY OF GENERAL PUBLIC UTILITIES CORPORATION

POST OFFICE BOX 542 READING, PENNSYLVANIA 19603

TELEPHONE 215 - 929-3601

July 10, 1969

Chief, Reports Staff
Assistant General Manager for Reactors
U.S. Atomic Energy Commission
Washington, D.C. 20545

Subject: Report for Quarter Ended June 30, 1969
Three Mile Island Nuclear Station - Unit No. 1

Dear Sir:

In complying with the request of Mr. George M. Kavanagh,
Assistant General Manager for Reactors, Atomic Energy Commission,
in his letter of June 12, 1969, we are enclosing an original of the
subject report.

Very truly yours,

[Signature]
R. E. Neidig
Vice President Engineering

REACTOR ADMINISTRATION
JUL 14 1969
RDT:D
RDT:AD
RDT:PM
RDT:AL
RDT:
RDT:PF
RDT:PA
RDT:PE
RDT:RE
RDT:RT
RDT:RS
SRS:D
SRS:
SRS:

REN:dcm
Enclosure

POOR ORIGINAL

Ask 1

QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION

AIA-5

1. OFFICIAL TITLE AND LOCATION OF PROJECT:  
Three Mile Island Nuclear Station-Unit #1  
Dauphin County  
Londonderry Township, Pennsylvania  
(approx. 2 1/2 mi. south of Middletown, Pa.)

2. PERSON TO BE CONTACTED: (Name, Title and Address Including ZIP Code)  
Ralph E. Neidig  
Vice President Engineering  
Metropolitan Edison Company  
P.O. Box 542, Reading, Pa. 19603  
Phone: 215 929-3501

	Initial	Project
3. DESIGNED POWER OUTPUT: (initial core)		
a. Thermal capacity of reactor.....	2,535,000	
b. Electrical capacity of plant, gross.....	871,000	
c. Electrical capacity of plant, net.....	831,000	

4. COST DATA:	ESTIMATED COST
a. Nuclear Production Plant (Include the costs of engineering services supplied by other companies, engineering and supervision performed by the utility, and administrative and general expenses, taxes, insurance and interest during construction to the extent permitted under Electric Plant Instructions of the FPC Uniform Systems of Accounts. Exclude step-up transformer, switchyard, transmission and distribution systems).	(in thousands)
	\$
1. Land and land rights	200
2. Structures and improvements	39,255
3. Reactor plant equipment	54,230
Turbogenerator	46,945
4. Accessory electric equipment	8,540
5. Miscellaneous power plant equipment	1,285
6. Total Nuclear Production Plant	\$ 150,455
7. Cumulative costs to date	\$ 22,632
b. Training	\$ 960
c. Research and Development	

POOR ORIGINAL

d. Fuel Fabrication	Initial Core	Spares	First Reload
1. Cost*, thousands of dollars	\$ 6,549	\$	\$ 1,820
2. Number of assemblies	177		56
3. Kilograms of U-235	80,780		25,380
4. Kilograms of U-238	2,150		820
5. Other (specify kgs of Th, Pu, U-233)	0		0

\*Does  Does Not  include costs of uranium, thorium, plutonium or U-233.

5. CHRONOLOGY: (month and year) (estimated date if events have not occurred)		
a. Application for construction permit	5/3/67	e. First operation at plant's design full power
b. Start of construction at site	8/1/67	f. Plant placed in commercial operation
c. Application for facility license	5/3/67	g. First discharge of nuclear fuel
d. First criticality	4/1/72	h. First shipment of irradiated nuclear fuel for reprocessing

6. PERCENT OF PHYSICAL CONSTRUCTION COMPLETION AS OF March 31, 1969 13 %

SIGNED BY: Ralph E. Neidig DATE April 10, 1969  
 Name: Ralph E. Neidig Organization Metropolitan Edison Company  
 Title Vice President Engineering Signature Ralph E. Neidig

U. S. ATOMIC ENERGY COMMISSION  
QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION

<p>1. OFFICIAL TITLE AND LOCATION OF PROJECT: Three Mile Island Nuclear Station-Unit #1 Dauphin County Londonderry Township, Pennsylvania (approx. 2 1/2 mi. south of Middletown, Pa.)</p>	<p>2. PERSON TO BE CONTACTED: (Name, Title and Address Including ZIP Code) Ralph E. Neidig Vice President Engineering Metropolitan Edison Company P.O. Box 542, Reading, Pa. 19603 Phone: 215 929-3601</p>
--	--

	Kilowatts	
	Initial	Projected
3. DESIGNED POWER OUTPUT: (initial core)		
a. Thermal capacity of reactor.....	2,535,000	
b. Electrical capacity of plant, gross.....	871,000	
c. Electrical capacity of plant, net.....	831,000	
d. Nameplate rating of turbogenerator (s)....	837,400	
e. Neutron flux, maximum n/cm <sup>2</sup> sec.....		

4. COST DATA:	TOTAL ESTIMATED COST	CUMULATIVE THRU
		December 31, 1968 (date)
<b>POOR ORIGINAL</b>		
a. Nuclear Production Plant	(in thousands)	
1. Land and land rights	200	xx
2. Structures and improvements	39,255	xx
3. Reactor plant equipment	54,230	xx
4. Turbogenerator	46,945	xx
5. Accessory electric equipment	8,540	xx
6. Miscellaneous power plant equipment	1,285	xx
Total Nuclear Production Plant	150,455	
b. General Plant		
c. Total Plant	150,455	16,412
d. Training	960	
e. Research and Development		
f. Fuel Fabrication (initial core & spares)		
1. Cost	6,770	
2. Number of assemblies (including spares)		177
3. Total Kgs of fertile	U. 80,731	Pu. 0
4. Total Kgs of fissile	U. 2,422	Pu. 0
		Th. 0

5. CHRONOLOGY: (month and year) (estimated date if events have not occurred)			
a. Start of preliminary design	1/1/67	f. First criticality	4/1/71
b. Start of detailed engineering design	3/2/67	g. First operation at plant's design full power	7/15/71
c. Procurement of first major reactor component	3/1/67	h. Plant placed in commercial operation	9/15/71
d. Start of construction at site	8/1/67	i. First discharge of nuclear fuel	4/1/73
e. Construction essentially completed	4/1/71	j. First shipment of irradiated nuclear fuel for reprocessing	9/1/73

6. PERCENT OF PHYSICAL CONSTRUCTION COMPLETION AS OF December 31, 1968 9 %

7. ATTACHED BY: Name Ralph E. Neidig DATE January 15, 1969  
Title Vice President Engineering Organization Metropolitan Edison Company  
Signature \_\_\_\_\_

U. S. ATOMIC ENERGY COMMISSION  
 QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION

OFFICIAL TITLE AND LOCATION OF PROJECT: Three Mile Island Nuclear Station Dauphin County Londonderry Township, Pennsylvania (approx. 2 1/2 mi. south of Middletown, Pa.)	2. PERSON TO BE CONTACTED: (Name, Title and Address Including ZIP Code) Ralph E. Neidig Vice President Engineering Metropolitan Edison Company P.O. Box 542, Reading, Pa. 19603 Phone: 215 929-3601
--	--

	Initial	Project
3. DESIGNED POWER OUTPUT: (initial core)		
a. Thermal capacity of reactor.....	2,535,000	
b. Electrical capacity of plant, gross.....	871,000	
c. Electrical capacity of plant, net.....	831,000	
d. Nameplate rating of turbogenerator (s)....	837,400	
e. Neutron flux, maximum n/cm <sup>2</sup> sec.....		

4. COST DATA:	TOTAL ESTIMATED COST	THRU	
		CUMULATIVE	1968
		Sept. 30, 1967 (date)	
<b>POOR ORIGINAL</b>			
a. Nuclear Production Plant		(in thousands)	
1. Land and land rights	28		xx
2. Structures and improvements	27,502		xx
3. Reactor plant equipment	46,725		xx
4. Turbogenerator	41,423		xx
5. Accessory electric equipment	7,584		xx
6. Miscellaneous power plant equipment	1,107		xx
Total Nuclear Production Plant	124,369		
b. General Plant	-		
c. Total Plant	124,369	10,824	
d. Training	892		
e. Research and Development	-		
f. Fuel Fabrication (initial core & spares)			
1. Cost	6,370		
2. Number of assemblies (including spares)	U. 80,731	Pu. 0	Th. 177
3. Total Kgs of fertile	U. 2,422	Pu. 0	Th. 0
4. Total Kgs of fissile			

5. CHRONOLOGY: (month and year) (estimated date if events have not occurred)			
a. Start of preliminary design	1/1/67	f. First criticality	12/1/70
b. Start of detailed engineering design	3/1/67	g. First operation at plant's design full power	3/1/71
c. Procurement of first major reactor component	3/1/67	h. Plant placed in commercial operation	5/1/71
d. Start of construction at site	8/1/67	i. First discharge of nuclear fuel	11/1/72
e. Construction essentially completed	12/1/70	j. First shipment of irradiated nuclear fuel for reprocessing	4/1/74

6. PERCENT OF PHYSICAL CONSTRUCTION COMPLETION AS OF September 30, 1968 5 %

APPROVED BY:		DATE
Name	Ralph E. Neidig	October 17, 1968
Title	Vice President Engineering	Organization Metropolitan Edison Company
		Signature <i>[Signature]</i>

METROPOLITAN EDISON COMPANY

P. O. Box 542  
READING, PENNSYLVANIA 19603

R. E. NEIDIG  
VICE PRESIDENT

October 17, 1968


Chief  
Accounting Reports Branch  
Office of the Comptroller  
U. S. Atomic Energy Commission  
Washington, D. C. 20545

Dear Sir:

Subject: Report for Quarter Ended  
September 30, 1968 - Three Mile  
Island Nuclear Station

In complying with the request of Mr. John P. Abbadessa, Controller, Atomic Energy Commission, in his letter of September 16, 1968, we're enclosing an original and a carbon copy of the subject report. Please note since our last report we have changed the basis for calculating our percentage of physical construction completion (Item 6 on the report). The 5% completion reported now is based on this new formula and is not an error in reporting.

Very truly yours,

  
R. E. Neidig

REN:D  
Enclosure

**POOR ORIGINAL**

QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION

<p>1. OFFICIAL TITLE AND LOCATION OF PROJECT: Three Mile Island Nuclear Station Dauphin County Londonderry Township, Pennsylvania (approx. 2½ mi. south of Middletown, Pa.)</p>	<p>2. PERSON TO BE CONTACTED: (Name, Title, and Address Including ZIP Code) Ralph E. Neidig Vice President Engineering Metropolitan Edison Company P.O.Box 542, Reading, Pa. 19603 Phone: 215 929-3601</p>
---	--

	Kilowatts	
	Initial	Projected
3. DESIGNED POWER OUTPUT: (initial core)		
a. Thermal capacity of reactor.....	2,535,000	
b. Electrical capacity of plant, gross.....	871,000	
c. Electrical capacity of plant, net.....	831,000	
d. Nameplate rating of turbogenerator (s)....	837,400	
e. Neutron flux, maximum n/cm <sup>2</sup> sec.....		

4. COST DATA:	TOTAL ESTIMATED COST	CUMULATIVE THRU <u>June 30, 1968</u> (date)
<b>POOR ORIGINAL</b>		
	(in thousands)	
a. Nuclear Production Plant		
1. Land and land rights	28	xx
2. Structures and improvements	27,502	xx
Reactor plant equipment	46,725	xx
3. Turbogenerator	41,423	xx
5. Accessory electric equipment	7,584	xx
6. Miscellaneous power plant equipment	1,107	xx
Total Nuclear Production Plant	124,369	
b. General Plant		
c. Total Plant	124,369	6,295
d. Training	892	
e. Research and Development		
f. Fuel Fabrication (initial core & spares)	6,370	
1. Cost		
2. Number of assemblies (including spares)		177
3. Total Kgs of fertile	U. 80,731	Pu. 0      Th. 0
4. Total Kgs of fissile	U. 2,422	Pu. 0

5. CHRONOLOGY: (month and year) (estimated date if events have not occurred)			
a. Start of preliminary design	<u>1/1/67</u>	f. First criticality	<u>12/1/70</u>
b. Start of detailed engineering design	<u>3/1/67</u>	g. First operation at plant's design full power	<u>3/1/71</u>
c. Procurement of first major reactor component	<u>3/1/67</u>	h. Plant placed in commercial operation	<u>5/1/71</u>
d. Start of construction at site	<u>8/1/67</u>	i. First discharge of nuclear fuel	<u>11/1/72</u>
e. Construction essentially completed	<u>12/1/70</u>	j. First shipment of irradiated nuclear fuel for reprocessing	<u>4/1/74</u>

6. PERCENT OF PHYSICAL CONSTRUCTION COMPLETION AS OF June 30, 1968 7 %

SUBMITTED BY:	DATE <u>July 17, 1968</u>
Name <u>Ralph E. Neidig</u>	Organization <u>Metropolitan Edison Company</u>
Title <u>Vice President Engineering</u>	Signature _____



QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION

A1A.48

<p>1. OFFICIAL TITLE AND LOCATION OF PROJECT: Three Mile Island Nuclear Station Dauphin County Londonderry Township, Pennsylvania (approx. 2 1/2 mi. south of Middletown, Pa.)</p>	<p>2. PERSON TO BE CONTACTED: (Name, Title, and Address Including ZIP Code) Ralph E. Neidig Vice President Engineering Metropolitan Edison Company P.O. Box 542, Reading, Pa. 19603 Phone: 215 929-3601</p>
--	---

**POOR ORIGINAL**

	Kilowatts	
	Initial	Projected
3. DESIGNED POWER OUTPUT: (initial core)		
a. Thermal capacity of reactor.....	2,535,000	_____
b. Electrical capacity of plant, gross.....	871,000	_____
c. Electrical capacity of plant, net.....	831,000 ✓	_____
d. Nameplate rating of turbogenerator (s)....	837,400	_____
e. Neutron flux, maximum n/cm <sup>2</sup> sec.....	-	_____

4. COST DATA:	TOTAL ESTIMATED COST	CUMULATIVE THRU March 31, 1968 (date)
135,970		
(in thousands)		
a. Nuclear Production Plant		
1. Land and land rights	28	xx
2. Structures and improvements	27,502	xx
3. Reactor plant equipment	46,725	xx
Turbogenerator	41,423	xx
Accessory electric equipment	7,584	xx
6. Miscellaneous power plant equipment	1,107	xx
Total Nuclear Production Plant	124,369	
b. General Plant	-	
c. Total Plant	124,369	4,122
d. Training	892	
e. Research and Development	-	
f. Fuel Fabrication (initial core & spares)		
1. Cost	6,370	
2. Number of assemblies (including spares)		
3. Total Kgs of fertile U. 80,731	Pu. 0	Th. _____
4. Total Kgs of fissile U. 2,422	Pu. 0	

5. CHRONOLOGY: (month and year) (estimated date if events have not occurred)

a. Start of preliminary design	<u>1/1/67</u>	f. First criticality	<u>12/1/70</u>
b. Start of detailed engineering design	<u>3/1/67</u>	g. First operation at plant's design full power	<u>3/1/71</u>
c. Procurement of first major reactor component	<u>3/1/67</u>	h. Plant placed in commercial operation	<u>5/1/71</u>
d. Start of construction at site	<u>8/1/67</u>	i. First discharge of nuclear fuel	<u>11/1/72</u>
e. Construction essentially completed	<u>12/1/70</u>	j. First shipment of irradiated nuclear fuel for reprocessing	<u>4/1/74</u>

6. PERCENT OF PHYSICAL CONSTRUCTION COMPLETION AS OF March 31, 1968 3 %

SUBMITTED BY: Ralph E. Neidig DATE April 8, 1968  
 Name Ralph E. Neidig Organization Metropolitan Edison Company  
 Title Vice President Engineering Signature R. E. Neidig ✓

QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION

<p>1. OFFICIAL TITLE AND LOCATION OF PROJECT: Three Mile Island Nuclear Station Dauphin County Lebanon Township, Pennsylvania (approx. 2 1/2 mi. south of Middletown, Pa.)</p>	<p>2. PERSON TO BE CONTACTED: (Name, Title, and Address including ZIP Code) Ralph E. Neidig Vice President Engineering Metropolitan Edison Company P.O. Box 542 Reading, Pa. 19603 Phone: 215 929-3601</p>
--	--

	Kilowatts	
	Initial	Projected
3. DESIGNED POWER OUTPUT: (initial core)		
a. Thermal capacity of reactor.....	2,535,000	
b. Electrical capacity of plant, gross.....	871,000	
c. Electrical capacity of plant, net.....	831,000	
d. Nameplate rating of turbogenerator (s)....	537,400	
e. Neutron flux, maximum n/cm <sup>2</sup> sec.....	-	

4. COST DATA:	TOTAL ESTIMATED COST	CUMULATIVE THRU December 31, 1967 (date)
135,970		
<b>POOR ORIGINAL</b>		
a. Nuclear Production Plant	(in thousands)	
1. Land and land rights	28	xx
2. Structures and improvements	27,502	xx
3. Reactor plant equipment	46,725	xx
. Turbogenerator	41,423	xx
. Accessory electric equipment	7,554	xx
6. Miscellaneous power plant equipment	1,107	xx
Total Nuclear Production Plant	124,369	
b. General Plant	-	
c. Total Plant	124,369	2,203
d. Training	892	
e. Research and Development	-	
f. Fuel Fabrication (initial core & spares)	5,370	
1. Cost		177
2. Number of assemblies (including spares)		
3. Total Kgs of fertile	U. 80.731	Pu. 0      Th. 0
4. Total Kgs of fissile	U. 2.422	Pu. 0

5. CHRONOLOGY: (month and year) (estimated date if events have not occurred)			
a. Start of preliminary design	1/1/67	f. First criticality	12/1/70
b. Start of detailed engineering design	3/1/67	g. First operation at plant's design full power	3/1/71
c. Procurement of first major reactor component	3/1/67	h. Plant placed in commercial operation	5/1/71
d. Start of construction at site	8/1/67	i. First discharge of nuclear fuel	11/1/72
e. Construction essentially completed	12/1/70	j. First shipment of irradiated nuclear fuel for reprocessing	4/1/74

6. PERCENT OF PHYSICAL CONSTRUCTION COMPLETION AS OF Dec. 31, 1967 1 %

SUBMITTED BY: Ralph E. Neidig DATE January 15, 1968  
 Name Ralph E. Neidig Organization Metropolitan Edison Company  
 Title Vice President Engineering Signature \_\_\_\_\_

QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION

*AIA-48*

*Pellet, Lt., Chambers, W. H. man*

1. OFFICIAL TITLE AND LOCATION OF PROJECT:  
Three Mile Island Nuclear Station  
Dauphin County  
Londonderry Township, Pennsylvania  
(approx. 2 1/2 mi. south of  
Middletown, Pa.)

2. PERSON TO BE CONTACTED: (Name, Title, and Address Including ZIP Code)  
Ralph E. Weidig  
Vice President Engineering  
Metropolitan Edison Company  
P.O. Box 542  
Reading, Pa. 19603 Phone: 215 929-3601

3. DESIGNED POWER OUTPUT: (initial core)

a. Thermal capacity of reactor (Kw).....	2,535,000
b. Thermal capacity of plant, non-nuclear (Kw).....	16,000
c. Electrical capacity of plant, gross (Kw).....	871,000
d. Electrical capacity of plant, net (Kw).....	631,000
e. Nameplate rating of turbogenerator(s) (Kw).....	837,400
f. Neutron flux, maximum n/cm <sup>2</sup> sec.....	-

4. COST DATA: (in thousands)

	TOTAL ESTIMATED COST	CUMULATIVE THRU September 30, 1967 (date)
127,000 <b>POOR ORIGINAL</b>		
a. Nuclear Production Plant		
1. Land and land rights	-	xx
2. Structures and improvements	24,399	xx
3. Reactor plant equipment	28,251	xx
4. Turbogenerator	45,800	xx
5. Accessory electric equipment	5,800	xx
6. Miscellaneous power plant equipment	974	xx
Total Nuclear Production Plant	105,806	
b. General Plant	11,475	
c. Total Plant	117,371	1300
d. Training	922	
e. Research and Development	0	
f. Fuel Fabrication (initial core & spares)		
1. Cost	6,370	
2. Number of assemblies (including spares)		177
3. Total Kgs of fertile U. <u>80,731</u>	Pu. 0	Th. 0
4. Total Kgs of fissile U. <u>2,422</u>	Pu. 0	

5. CHRONOLOGY: (month and year) (estimated date if events have not occurred)

a. Start of preliminary design	<u>1/1/67</u>	f. First criticality	<u>12/1/70</u>
b. Start of detailed engineering design	<u>3/1/67</u>	g. First operation at plant's design full power	<u>3/1/71</u>
c. Procurement of first major reactor component	<u>3/1/67</u>	h. Plant placed in commercial operation	<u>5/1/71</u>
d. Start of construction at site	<u>8/1/67</u>	i. First discharge of nuclear fuel	<u>11/1/72</u>
e. Construction essentially completed	<u>12/1/70</u>	j. First shipment of irradiated nuclear fuel for reprocessing	<u>4/1/74</u>

PERCENT OF PHYSICAL CONSTRUCTION COMPLETION AS OF Sept. 30, 1967 1 %

SUBMITTED BY: Name Ralph E. Weidig DATE October 12, 1967  
Title Vice President Engineering Organization Metropolitan Edison Company  
Signature R. E. Weidig

INSTRUCTIONS FOR PREPARATION OF  
AEC FORM HQ-254  
GENERAL INFORMATION

1. Purpose. To provide a standard report form to be used for obtaining uniform information from organizations constructing nuclear power plants, and nuclear reactors for other than electrical purposes. This information is required to: make economic analyses of nuclear power costs; prepare reports to Congress; forecast reprocessing requirements for irradiated nuclear fuels; forecast special nuclear material requirements; and various other AEC requirements as specified in sections 3, 141 and 251 of the Atomic Energy Act of 1954, as amended.
2. Report Coverage. It is requested that this report be prepared and submitted by each organization constructing or planning to construct a nuclear power plant or a nuclear reactor for other than electrical purposes, either as a separate project or as an addition to an existing project. Reports are requested until all costs are reported and construction is completed and the facility is ready for operation.
3. Frequency. An original and two copies of the quarterly report should be mailed to the Office of the Controller, U.S. Atomic Energy Commission, Washington, D. C., 20545, on or before the fifteenth day of the month following the end of each quarter.

POOR ORIGINAL

QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION

7/25/67

AIA-48

<p>1. OFFICIAL TITLE AND LOCATION OF PROJECT: Three Mile Island Nuclear Station Dauphin County Londonderry Township, Pennsylvania (approx. 2 1/2 mi. south of Middletown, Pa.)</p>	<p>2. PERSON TO BE CONTACTED: (Name, Title, and Address Including ZIP Code) Ralph E. Neidig Vice President Engineering Metropolitan Edison Company P.O. Box 542 Reading, Pa. 19603 Phone: 215 929-3601</p>
--	--

3. DESIGNED POWER OUTPUT: (initial core)

a. Thermal capacity of reactor (Kw).....	2,535,000
b. Thermal capacity of plant, non-nuclear (Kw).....	16,000
c. Electrical capacity of plant, gross (Kw).....	871,000
d. Electrical capacity of plant, net (Kw).....	831,000
e. Nameplate rating of turbogenerator(s) (Kw).....	837,400
f. Neutron flux, maximum n/cm <sup>2</sup> sec.....	-

4. COST DATA: (in thousands)

116,000

POOR ORIGINAL

	TOTAL ESTIMATED COST	CUMULATIVE THRU June 30, 1967 (date)
a. Nuclear Production Plant		
1. Land and land rights	0	xx
2. Structures and improvements	32,861	xx
3. Reactor plant equipment	34,636	xx
4. Turbogenerator	30,524	xx
5. Accessory electric equipment	7,223	xx
6. Miscellaneous power plant equipment	1,188	xx
Total Nuclear Production Plant	106,432	
b. General Plant	2,500	
c. Total Plant	108,932	540
d. Training	800	
e. Research and Development	0	
f. Fuel Fabrication (initial core & spares)	6,370	
1. Cost		
2. Number of assemblies (including spares)		177
3. Total Kgs of fertile U. 80,731	Pu. 0	Th. 0
4. Total Kgs of fissile U. 2,422	Pu. 0	

5. CHRONOLOGY: (month and year) (estimated date if events have not occurred)

a. Start of preliminary design	1/1/67	f. First criticality	12/1/70
b. Start of detailed engineering design	3/1/67	g. First operation at plant's design full power	3/1/71
c. Procurement of first major reactor component	3/1/67	h. Plant placed in commercial operation	5/1/71
d. Start of construction at site	9/1/67	i. First discharge of nuclear fuel	11/1/72
e. Construction essentially completed	12/1/70	j. First shipment of irradiated nuclear fuel for reprocessing	4/1/74

6. PERCENT OF PHYSICAL CONSTRUCTION COMPLETION AS OF June 30, 1967 0 %

SUBMITTED BY: Name Ralph E. Neidig Title Vice President Engineering DATE June 22, 1967 Organization Metropolitan Edison Company Signature Ralph E. Neidig

1A.48

QUARTERLY PROGRESS REPORT ON STATUS OF REACTOR CONSTRUCTION

5/9/67

OFFICIAL TITLE AND LOCATION OF PROJECT:  
 Three Mile Island Nuclear Station  
 Dauphin County  
 Londonderry Township, Pennsylvania  
 (approx. 2 1/2 mi. south of Middletown, Pa.)

2. PERSON TO BE CONTACTED: (Name, Title, and Address Including ZIP Code)  
 Ralph E. Heidig  
 Vice President Engineering  
 Metropolitan Edison Company  
 P.O. Box 542  
 Reading, Pa. 19603 Phone: 215 - 929-3600

3. DESIGNED POWER OUTPUT: (initial core)
- a. Thermal capacity of reactor (Kw).....
  - b. Thermal capacity of plant, non-nuclear (Kw).....
  - c. Electrical capacity of plant, gross (Kw).....
  - d. Electrical capacity of plant, net (Kw).....
  - e. Nameplate rating of turbogenerator(s) (Kw).....
  - f. Neutron flux, maximum n/cm<sup>2</sup> sec.....

2,535,000
16,000
871,000
831,000
837,400

4. COST DATA: (in thousands)  
 \$110,000
- a. Nuclear Production Plant
    - 1. Land and land rights
    - 2. Structures and improvements
    - 3. Reactor plant equipment
    - 4. Turbogenerator
    - 5. Accessory electric equipment
    - 6. Miscellaneous power plant equipment
    - Total Nuclear Production Plant
  - b. General Plant
  - c. Total Plant
  - d. Training
  - e. Research and Development
  - f. Fuel Fabrication (initial core & spares)
    - 1. Cost
    - 2. Number of assemblies (including spares)
    - 3. Total Kgs of fertile U. \_\_\_\_\_
    - 4. Total Kgs of fissile U. \_\_\_\_\_

POOR ORIGINAL

TOTAL ESTIMATED COST	CUMULATIVE THRU (date)
	xx
	xx
	xx
	xx
	xx
	xx

Pu. \_\_\_\_\_ Th. \_\_\_\_\_  
 Pu. \_\_\_\_\_

5. CHRONOLOGY: (month and year) (estimated date if events have not occurred)
- a. Start of preliminary design 1/1/67
  - b. Start of detailed engineering design 3/1/67
  - c. Procurement of first major reactor component 3/1/67
  - d. Start of construction at site 3/1/68
  - e. Construction essentially completed 12/1/70
  - f. First criticality 12/1/70
  - g. First operation at plant's design full power 3/1/71
  - h. Plant placed in commercial operation 5/1/71
  - i. First discharge of nuclear fuel 11/1/72
  - j. First shipment of irradiated nuclear fuel for reprocessing 4/1/74

PERCENT OF PHYSICAL CONSTRUCTION COMPLETION AS OF May 1, 1967 0 %

APPROVED BY:  
 Name Ralph E. Heidig  
 Title Vice President Engineering

DATE May 2, 1967  
 Organization Metropolitan Edison Company  
 Signature [Signature]