

VARFELA MADE THIS APPROVAL AND PHOTOGRAPHED
THE SEQUENCE. THE DRY CONCRETE WAS VIOLATED.
INTO PREVIOUS POURS - ONLY when the #9 man crew saw
batch taking pictures of the stops and then shovelled only 32 shovels
of the dry concrete.

[REDACTED] Senior Reactor Inspector
Region II, Division of Compliance

INSPECTOR'S EVALUATION AND OPINION - GEORGIA POWER COMPANY (EDWIN I. HATCH NO. I), LICENSE NO. CPPR-65, DOCKET NO. 50-321

This memorandum refers to Compliance Report No. 50-321/69-6.

1. Quality Assurance (Vendor Inspection)

CPC/SSI monitoring of the Bechtel Vendor Inspection Program is continuing to be an active program. Several inspection reports were reviewed from Bechtel from the CB&I shops in Birmingham and Chicago, GE shops at Chattanooga and the G-E shops at Wilmington, North Carolina. The reports were thorough and followup actions were completed. NDT tests were witnessed, records reviewed and final inspections performed.

Concreting

This inspection finalizes the QA/QC detailed inspections and reviews of concrete. Future concrete reviews will be performed in accordance with 3800/2, paragraph B.5.f.

The inspectors witnessed an example of machinery malfunction and QC system failure to provide pickup of the malfunction. I believe that the incident was an isolated incident and serves as a lesson well learned for GPC. The materials were wasted and GPC and Standard Construction Company did recognize that a laxity of personal attention permitted the concrete to be placed.

Drywell and Torus

The major area of concern is that GPC and CB&I did not have a desirable working relationship. CB&I is an old proud organization and is producing a quality product; however, their record

IF THIS ISN'T A WRONG CONCLUSION
AND NAUSEATING — It's wasted 35 yrs
in engineering and construction. PHOTOS
IN REPORT SHOW THE OPPOSITE!

16.1.6

NOT ONLY WAS THE CONCRETE DRY BUT THE CREW WAS
EITHER UNQUALIFIED OR DISHONEST
SEE PAGE 17

Draft 11/7/69
REACTOR COOLANT PIPING
VEPCO October 27-31, 1969

Feeder Report

SCOPE

The inspection effort was limited to the reactor coolant system piping (RCSP). Fifteen spool pieces for three of the loops which were fabricated by the Southwest Welding Company of Huston, Texas, were received at Surry on 8-13-69. No site fabrication of the RCSP is anticipated for a considerable time. Piping on site was examined for compliance and the applicable contract documents. 3800 $\frac{1}{2}$ was utilized for guidance in the above performance.

SUMMARY

1 RECEIVING INSPECTION

VEPCO QC and Stone and Webster depended on the integrity of the Westinghouse and Stone and Webster source inspection, with no further inspection planned other than receiving inspection for identity and damage (see attached Exhibit #

(A10)
J

An announced inspection was performed of the Seabrook Power Station reactor site at Gravel Neck, south, across the James River from Williamsburg, Virginia.

The inspection was for the purpose of resolving outstanding problems with the primary coolant piping previously reported.

In order to assess the impact of previous inspections by CO which disclosed inadequate or incompetent supplier surveillance and falsity in reporting, two additional supplier furnished items were inspected.

SUMMARY

Safety Items - None

Nonconformance Items Two

Unusual Occurrences - None

Status of Previously Reported Problems

1- REACTOR COOLANT PRESSURE BOUNDARY PIPING

a. OUTSTANDING PROBLEMS

i- Lead Engineer P.J. Rapone of Westinghouse (U) stated that six (6) of the coolant piping discrepancies previously reported would be corrected at the site. Three other discrepancies are still

b- UNRESOLVED DESIGN CHANGE

-- Rapone stated that the fabricator of the coolant piping, Southwest Welding and Fabricating Co., did not use consumable inserts for the butt welding but that the alternate method was approved by W.

c- EXISTENCE OF WELD RIPPLES

- R.P. Williams, VEPCO Resident Engineer stated that the discrepancy reported on failure to grind weld ripples for radiographic interpretation

OBSECVATION OF WORK PERFORMANCE (4805.06)
 (NO IN-PROCESS INSPECTION PERFORMED)

Reactor Coolant Piping received at Surry was rejected on 8-13-69 for superficial defects. In depth inspection by CO:IT disclosed the following additional defects:-

(a)

4805.06.a.
1.4-(e)

- The weld surfaces were not ground and showed prominent weld ripples (see exhibit No 1).

(b)

4805.06.a
1.4-(e)

- The weld reinforcement was in excess of that specified by applicable specifications

(c)

5005.06.b.
1.6(b) IT

- The inside of the pipe was not clean

(d)

4805.06.4.

(e)

(e)
4805.06
a.1.(f)

- The butt weld on the inside of the pipe had been ground out excessively

(f)

5005.06
OTHER ITEM?

- Many arc strikes were observed on the inside of the piping
- Grinding and machining finishes exceeded the RMS specified

(g)

5005.06.b.
1.6(a)

- Metal stamping was performed in conflict with the applicable specifications

(h)

5005.06
b.1.(b)

- A penetrant was found on the inside of the pipe

Grinding ^{of parent metal} was not performed in a workman-like manner.

(i)

5005.06
OTHER ITEM

- Grinding equipment used ^{for removal of defects} was in conflict with the applicable specifications.

(K) :
4805,06;a(1)

3 0

* The welding of unequal pipe and or fitting thicknesses is not in conformance with the applicable specifications (see Exhibit No 2)

- 3- The inspectors observations were confirmed by Westinghouse and Stone and Webster and resulted in immediate corrective action by the contractors and the licensee.
- 4- 3800/2. The Licensee thru its contractors generally comply with the QA and QC requirements but have failed in practice as indicated.

DETAILS

Persons CONTACTED

Name	Title	Affiliation
W. McNaughton	Site QC Welding Engr.	Stone & Webster
R.J. Purcell	Welding & NDT-Boston Mass.	" " "
G.L. Jewett	Piping Engr.	" " "
*P.S. Rapone	Site - Lead Engr.	Westinghouse
*R.J. Sawyers	Supr. Svc. Engr.	"
J.L. Perkins	Q.C. Engr.	VEPCO-Richmond

* The Westinghouse personnel were only involved in the off-site purchased hardware under

~~\$300,000~~

During an early mission with W. McNaughton, ~~Office~~ Welding Engineer and R. T. Pursell, Welding and NDT of Stone and Webster, Boston, and J. L. Perkins, VEPCO QC Engineer, the inspector questioned the policy on receiving inspection at the site. Pursell stated "We are paying the fabricator and Westinghouse to inspect the product ~~and~~^{To} assure compliance to the drawings and specifications, besides we are paying for Stone and Webster to provide surveillance on the shop fabrication and we consider this to be sufficient - we don't intend to reinspect at the site except for accountability and damage."

The inspector asked to see the Reactor Coolant piping which was manufactured by Southwest Welding for the purpose of verifying the applicants confidence.

2 **OBSERVATION OF WORK PERFORMANCE 4805.06 (NO IN-PROCESS INSPECTION WAS PERFORMED)**

Visual Inspection of Stored Piping

There were 15 spool pieces Nos. 1, 2, 3, 6 and 7 comprising three loops. The applicable specifications requires the piping to be ASTM A376, TP316, Schedule 140, etc., and fabricated to ASA B31.1 CC N-7 and ASME Section III, etc. After removing the heavy vinyl protective covering, the inspector observed the following deficiencies which were common to each of the four of the longest spools inspected:

(a)

4805.06

1.4.(e)

↔ The weld surfaces were as welded - with prominent weld ripples. (exhibit No 1)

↔ The reinforcement is $\frac{1}{4}$ inch maximum (250 inch).

UW51

↔ USAS B31.1.0 paragraph 127.4.2 (d) and ASME Section VIII - YW51

(essentially the same). Stated in ASME Section III IX-333 (a)

Welds to be radiographed shall be prepared as follows: The weld

ripples or weld surface irregularities, on both the inside and

outside, shall be removed by any suitable mechanical process to such

a degree that the resulting radiographic contrast due to any

irregularities cannot mask or be confused with the image of any

unacceptable discontinuity. Also the weld surface shall merge

N
4
127.
8

1805.06
(b) 1805.06

USAS R3111 PA
STATES

smoothly into the plate surface.
~~THE REINFORCEMENT IS 1/4 INCH MAX (.250 IN.)~~

~~The finished surface of the reinforcement of all butt welded joints may be flush with the plate or may have a reasonably uniform crown not to exceed 5/32-inch (.156-inch) on plate over 2 inches. (min wall specified is 2.215 inches).~~

(C) ~~B~~
6005.06
b.1.(b)

The inside of the pipe was not cleaned and contained grit, dye penetrant developer, rust spots and one spool (PC.1) contained approximately 1/3 cup of discolored water. - *The piping was to be installed as is*

The Westinghouse Specification for shop fabrication of the reactor coolant piping G-676343 states, "The shop fabricator shall clean the outside and inside surfaces of all finished piping subassemblies in accordance with WPS 292722-1.

(d) ~~B~~
4805.06.4
(e)

The inside of the butt weld of the straight pipe sections piece 7 loop 1 was ground out 2-1/2 inches wide and 1/4-inch deep. Three other similar spools were also ground out to approximately the same concavity. Exhibit No. 1 shows the concavity and the specified weld preparation. The extent of the grinding indicates that the grinding included ~~in~~ the removal of the consumable insert and indicates a defective TIG root pass which had to be removed. No repair was made and no deviation or ~~change~~ change request was noted on the source inspection report. Specification G676343 paragraph 1.1.2 "There shall be no deviation from this specification or its references without prior written approval of WARD.

~~THE WELD AREA DOES NOT CONFORM TO DRWG 998B932 AS SHOWN ON EXHIBIT NO 2~~

USAS B31.1.0 paragraph 127.4.2 (e) Sections of welds that are shown by radiography or other examination to have any of the following types of imperfections shall be judged unacceptable and shall be repaired as provided in paragraph 127.4.7 - 4. Concavity on the root side of full penetration girth butt welds where the resulting weld thickness is less than the minimum pipe wall thickness required by this Code. Weld reinforcement up to a maximum of 1/32-inch thickness (the weld in question has 1/4-inch reinforcement) may be considered as pipe wall thickness in such cases.

Piping Survey

final report

Rapone asked the Compliance inspector what he had observed and after detailing observations, Rapone stated that the findings were in accord with Sawyers' report and added that he would telephone his home office and report the situation. On the last day of the inspection, Perkins stated that VECCO had authorized S&W to increase its source inspection personnel.

2. Visual Inspection

- a. The inside of the pipe was not cleaned and contained grit, dye penetrant developer and rust spots. One spool (FC.1) contained approximately one-third cup of discolored water.

The Westinghouse specification for shop fabrication of the reactor coolant piping, G-676343, states, "The shop fabricator shall clean the outside and inside surfaces of all finished piping subassemblies in accordance with WPS 292722-1.

- b. Finish machined weld end preparations and ground out deficiencies were 250 RMS as measured with a Surf-Chek roughness standard conforming to ASA-B46, SAE-MIL STD-10. Drawing Specification 498B932 states, "Finish machined weld end preparations shall have surface finished not in excess of 125 RMS." ✓

- c. Identification was metal stamped on the pipe and fittings, in conflict with Specification G-676343, paragraph 5.7.2, which states, "Mechanical stamping is prohibited." ASTM A376, paragraph 11.2, states, "No steel indentation stamping shall be done without the purchaser's consent." ✓

- d. An .040 thickness penetrometer was found taped to the inside of spool piece No. 7. The pipe was sealed. Such a "missile" constitutes a potential valve malfunction. ✓

- e. Grinding of defects was performed in a manner which "burnished" the metal.

- f. Some of the grinding was performed with carbon steel charged grinding sheets or discs which resulted in rust spots. The applicable fabrication specification does not address itself to this deficiency nor does it instruct the fabricator not to use carbon steel wire brushes except by inference in Section 1.1.3 of Specification G-676343. "... workmanship shall be satisfactory for the design conditions specified or as may be required by common usage of good practice."

(e) ~~✓~~

Arc strikes were observed on the pipe ID and on the inside of the 6-inch diameter attachment to the 27-1/2-inch pipe section.

48005.06
a. 1. (f)

The Westinghouse fabrication specification does not address itself to this deficiency.

volume 2 page 190

Welding Metallurgy by AWS states "Arc strikes often harbor minute cracks, porosity, hard zones, and chemical heterogeneity. Despite their small scale, these conditions can trigger a major failure when they are located in an important stress field. Tests have shown that it is safer to deposit a smooth weld bead over an earlier accidental arc strike than to leave the strike and its minute defects in place. Of course, removal of the surface metal by grinding or machining also is an effective remedy for arc strikes."

(f) ~~✓~~

Finish machined weld end preparations and ground out deficiencies were 250 RMS. As measured with a Surf-Chek roughness standard conforming to ASA-B46, SAE-MIL STD-10. W. drawing specification 498B932 states, "Finish machined weld end preparations shall have surface finished not in excess of 125 RMS."

5006.06
b. 1. (g)

Identification was metal stamped on the pipe and fittings in conflict with Specification G676343 paragraph 5.7.2 which states "Mechanical stamping is prohibited." ASTM A376 paragraph 11.2 "No steel indentation stamping shall be done without the purchaser's consent."

(h) ~~✓~~

An .040 thickness penetrometer was found taped to the inside of spool piece No. 7.

5006.06
b. 1. (h)

b' Regardless of the time or place when such a "missile" was inserted, it constitutes a potential valve malfunction, and the piping was sealed.

(i) ~~✓~~ Grinding of defects was performed in a manner which "burnished" the metal - It is difficult to evaluate this workmanlike process. ^{UN-}

(j) ~~✓~~ Some of the grinding was performed with carbon steel charged grinding wheels or discs which resulted in rust spots.

The Westinghouse applicable fabrication specification does not address itself to this deficiency nor does it instruct the fabricator not to

PF

As a result of the deficiencies noted on the reactor coolant piping by CO:II, Pat Rapone, the Westinghouse site lead engineer initiated an investigation which brought to the site personnel from the home offices. The following day Rapone stated that the subject piping would be returned to the vendor.

J. Perkins of VEPCO advised CO:II personnel that they (VEPCO) had instructed Stone and Webster to increase the vendor QC forces.

#8

use carbon steel wire brushes except by inference in 1.1.3 of Spec G676343

"... workmanship are satisfactory for the design conditions specified or as maybe required by common usage of good practice.

~~As a result of the deficiencies noted on the reactor coolant piping by CO:II, Pat Rabone the Westinghouse site head engineer initiated an investigation which brought to the site personnel from the home offices of Westinghouse and Stone and Webster, and before the inspectors departure on the last day J. Perkins of VEPCO advised CO:II that they (VEPCO) had instructed Stone and Webster to increase the vendor QC force.~~

(K) ~~THE STRAIGHT SECTIONS OF PIPING WERE INCORRECTLY WELDED TO THE ELBOWS AS INDICATED BY THE COVER PASS WHICH WAS "STEPPED" AS SHOWN ON EXHIBIT 2 AND PHOTOGRAPHY~~

*4805.01
a. (1)*
SPEC: STD-HP-401-C-2 FOR WELD JOINT DETAILS REQUIRES THE FOLLOWING:

IN NO CASE SHALL THE THICKNESS OF WELDING ENDS BE LESS, NOR MORE THAN 15 PER CENT GREATER, THAN THE NOMINAL WALL THICKNESS OF THE ADJOINING PIPE. THE MACHINED ENDS OF VALVES OR FITTING BODIES SHALL BE EXTENDED BACK IN ANY MANNER, WITH THE PRINCIPAL TAPER EITHER INSIDE OR OUTSIDE WITH REFERENCE TO THE PIPE WALL, PROVIDED THE TOTAL TAPER COMES WITHIN THE MAXIMUM SLOPE LINE INDICATED HEREIN.

3- The inspector was accompanied by R. Sawyers
the Westinghouse Site Inspector and W. McNaughton
the Stone and Webster Welding Engineer.
All discrepancies were observed by the three
inspectors and recorded. J. Perkins^{VERCO QC} was apprised
of the findings thru McNaughton, and P. Rapone
(us) was informed by Sawyers.

Rapone, the CO:II inspector asked what he had
observed and after detailing observation, Rapone
stated that the findings were in accord with
Sayers report and added "I'm going to telephone
my home office and report this sad situation.
On the last day of the inspection J. Perkins stated
"VERCO has authorized Stone and Webster to
increase its source inspection personnel!"

4- The attached 3800/2 check off list indicates
a sound approach for fabrication compliance.
The intent fulfills the requirements but
the noted deficiencies destroys confidence in
the plan of action

OCT. 28, 1969
SURREY, VIRGINIA

AEC-DIV. OF COMPLIANCE SITE AUDIT

<u>PERSONNEL</u>	<u>ORGANIZATION</u>	<u>AREA OF INTEREST</u>
	AEC-DIV. OF COMPLIANCE	STM GEN'S/PRESS
	" " "	VALUES
E.M. HOWARD	" " "	ELECT - I&C
	" " "	VISITOR
<u>STL. WAVEPA</u>		
W.O. ANDERSEN	S&W SITE	CHIEF QC ENG'R
R.E. BOWKER	S&W BOSTON	ENGINEERING
G.L. SEWELL	S&W BOSTON	ENG'R PIPING
H.V. REDGATE	S&W BOSTON	ENG'R ELECT
R.T. PURSELL	S&W BOSTON	WELDING & NI
P.J. RAPONE	WESTINGHOUSE-SITE	LEAD ENG'R
J.L. PERKINS	VEPCO - RICHMOND	QC ENG'R
W.C. SPENCER	VEPCO - RICHMOND	ELECT - I&C
R.P. WILLIAMS	VEPCO - SITE	RESIDENT EN

DETAILS (or B)

Surf
drift repair
? PIPING

REACTOR COOLANT PIPING PRESSURE BOUNDARY
PER 3800/2

WELDING 9800

Review of Quality Control System (9805.04)

Qualifications

04.a.1 Weld procedures

PROCEDURE # W-68 - This specification has been prepared and qualified in accordance with Section IX of the ASME Code for the purpose of fabrication and erection of Atomic Power Piping Systems by Stone & Webster Engineering Corporation.

BASE METAL

The base metals covered by this specification shall be in accordance with those listed herein, or substantial equivalent specifications.

ASTM-A-182 - Austenitic Stainless Steel forgings, Grades F304 and F316

ASTM-A-312 - Seamless and Welded Austenitic Stainless Steel Pipe and Fittings, Grades 304 and 316

ASTM-A-351 - Austenitic Stainless Steel Castings, Grades CF8 and CF8M

ASTM-A-362 - Austenitic Stainless Steel Centrifugally Cast Pipe and Tubing, Grades CF8 and CF8M, in Accordance with A296 Requirements

ASTM-A-376 - Seamless Austenitic Stainless Steel Pipe, Grades 304 and 316

ASTM-A-403 - Wrought Austenitic Stainless Steel Welding Fittings, Grades WP304 and WP316

ASTM-A-451 - Centrifugally Cast Austenitic Steel Pipe for High Temperature Service


W-68, details the following, Process, Filler Metal, Joint Details, Shielding, Current used, Position, Preheat & Interpass Temp., Cleaning, Fit-up, Purging, Weld Technique, Welding Technique, Inspection, The ASME Std IX includes welding Qualification W-68 sheet 10, Welding Qualification adds, also refer to Section 17 of Stone & Webster's

Welding Procedure Specification Book, Part 2
to the process and procedure

04. e.2 Weldots is incorporated in the foregoing Procedure
Weld Repair. Stone and Webots over int additn is if
to weld Repair except Thru Sect III of ASME N-528


EXHIBIT NO 6
 THE INSPECTION REPORT
 SHOWED 100% INSPECTION AND
 CLEANLINESS - HOWEVER IT DE-
 VELOPED DIRTY AND CONTAIN'D
 (260 RMS) GROUND OUT AREAS AND COURSE
 REPORT BY S&W, SW AND
 (W)

Exh. G
 2- of 2



WELD PREPARATION FOR STAINLESS STEEL PIPE
 WITH CONSUMABLE INSERT, FROM WESTINGHOUSE
 DRAWING 498B 932

BELOW IS "AS-BUILT" OF LOOP NO.3, PIECE NO.7
 MEASUREMENTS MADE WITH VERNIER CALIPER AND
 DEPTH GAGE AND WITNESSED BY R. SAWYER OF WESTING-
 HOUSE



MEASUREMENTS MADE OF WALL THICKNESS
 LOOP #3 PIECE #1 2.580" 2.580" 2.590" 2.632"
 " 3 " 7 2.459" - 2.472" 2.319" 2.321" 2.320" - 2.365"
 " 1 " 7 2.395" - 2.390" 2.382" 2.375" 2.390" - 2.414"

A.I.D.
K

AS-BUILT OF WELD TO SCALE.



Variation

2 1/2" →
 EB CONSUMABLE INSERT
 LOWER SHADED AREA (2 1/2" LONG - 1/4" DEEP)
WAS GROUNDED OUT

ER THE "GRINNELL" OR THE "EB" CONSUMABLE
 WELDING "Y" CONSUMABLE INSERT RING. 45° MAX.
 NECESSARY TO SATISFY THE FIT-UP
 ATTACHED ENDS SATISFY THE FIT-UP
 DS IS NOT NECESSARY.

1-1/2 t_n

* SCHEDULE 10S, 40S, & 80S APPLY TO PIPE
 UP TO AND INCLUDING 12" PIPE (USASB36.19).
 BEYOND THIS, CARBON STEEL SCHEDULES APPLY
 (USASB36.10).




FIGURE C

PRINTED DRAWING OF PRINTS
 INCORPORATED PRELIMINARY DRAWING
 APPROVED DRAWING
 AUTHORIZED FOR CONSTRUCTION

DFTM.

CHRM.

DES. ENG.

MFG. ENG.

MTLS. ENG.

APP.

APP.

APP.

Westinghouse Electric Corporation
 ATOMIC POWER DIV., PITTSBURGH, PA., U.S.A.

TITLE: WELD PREPARATION FOR STAINLESS
 STEEL PIPE WITH CONSUMABLE INSERT

SCALE

498 B932