



Metropolitan Edison Company
Post Office Box 480
Middletown, Pennsylvania 17057
717 944-4041

Writer's Direct Dial Number

February 7, 1980
TLL 046

TMI Support
ATTN: John T. Collins, Deputy Director
U. S. Nuclear Regulatory Commission
c/o Three Mile Island Nuclear Station
Middletown, Pa. 17057

Dear Sir:

Three Mile Island Nuclear Station, Unit II (TMI-2)
Operating License No. DPR-73
Docket No. 50-320
Mini-Decay Heat Removal System (MDHR) Operability


As requested in a telephone conversation of January 23, 1980 by George Kalman/NRC and W. J. Papproth/GPU, the following information is provided concerning the MDHR system:

1. Estimated system completion, and turnover to startup is February 8, 1980 (except HVAC).
2. Completion of the HVAC is estimated to occur on or about February 18, 1980.
3. Completion of system testing and turnover to TMI-II operations is estimated to occur March 1, 1980.

Delays have been incurred as a result of design iterations and purchase part delays.

Additionally, enclosed please find a copy of the most recent construction and turnover schedule.

Sincerely,


R. F. Willson
Director, TMI-II

RFW:LWH:hah

Enclosure

cc: George Kalman
R. Vollmer

8002190 539

Acc'd
5/11

TS-27 MINI DECAF HEAT SYSTEM CONSTRUCTION SCHEDULE REV. 07

ITEM NO.	DESCRIPTION OF WORK	MONTHS												TOTAL	% COMPLETED	ACTUAL DATE	
		JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN				
322	4 MOHR 2" PIPING AND RUBER SYSTEM																
426	1 PROCEED WITH WORKS, REPAIRS, REPAIRS																
429	7 MOHR ELECTRICAL INSTALLATION																
431	3 1/2" TEMP. N. SERV. COOLING W/ R.P.M. INSTALL.																
432	4 TEMP. N. SERV. COOLING W/ R.P.M. INSTALL.																
441	4 3/4" PIPING MODIFICATIONS																
444	5 MOHR PUMPS ENCLOSURE																
447	0 PIPING SUPPORTS FOR CONTROL																
449	0 MODIFY HEAT EXCHANGER SUPPORTS																
479	0 PIPING INSULATION																
482	0 W/HR. TEMP. CONT. VENTILATION																
486	1 THROUGH WALL MODIFICATIONS																
488	2 MOHR PANELS (12 FAC AND INSTALL																
501	2 PIPING, CHANGING AND REPAIR																
502	2 CEMENT UP AND PAINTING																
502	2 REMOVE OLD PIPING, REPAIRS																
502	2 REPAIRS TO PIPING AND DRAINAGE																
502	1 MECH. INSTALL. OF INSTRUMENTATION																
530	0 H.P. BARRICADE & GATE INSTALLATION																
75	14 SHIELDING @ DECAF HEAT PITS																
509	1 MORE BARRICADE OVERWORK AND																
619	1 EQUIPMENT INSTALLATIONS																
619	1 POWER, CONTROL CABLES, TELEGRAPHY																
628	0 GALLONATORS UNIL FOR HAVAC FILTERS																
75	15 EQUIPMENT FOR HAVAC CAPS																
TOTALS AND SCHEDULED COMPLETE TO DATE																	
ACTUAL COMPLETED TO DATE AND																	
UNCOMPLETED TO DATE																	