



UNITED STATES  
ATOMIC ENERGY COMMISSION  
WASHINGTON, D.C. 20545

MAY 22 1973

Docket No. 50-346

*AS* R. C. DeYoung, Assistant Director for Pressurized Water Reactors, L  
THRU: A. Schwencor, Chief, Pressurized Water Reactors Br. No. 4, L

MEETING WITH TOLEDO EDISON, BECHTEL AND B&W - DAVIS-BESSE PROJECT  
MEETING - MAY 17, 1973

Enclosed is a summary of the meeting held with Toledo Edison, Bechtel  
and B&W on the Davis-Besse project. Also enclosed is the attendance  
list.

*J. A. Peltier*  
Irving A. Peltier, Project Manager  
Pressurized Water Reactors Br. No. 4  
Directorate of Licensing

Enclosures:

1. Meeting Summary
2. Attendance List

cc w/ encls:

AEC PDR  
Local PDR  
PWR Branch Chiefs  
RWKlecker  
MRosen  
RO (3)  
TR Assistant Directors  
TR Branch Chiefs  
EIGoulbourne  
JHendrie  
RP Assistant Directors  
RP Branch Chiefs  
MMalsch, JGC  
HThompson  
SBlock  
LEngle

8002030210

ENCLOSURE I  
MEETING WITH TOLEDO EDISON, BECHTEL  
AND B&W - DAVIS-BESSE PROJECT  
MAY 17, 1973

Summary

- 1) The LPM familiarized TE with the AEC organization that would be participating in the complete review of the Davis-Besse OL application and described the review process in light of existing schedule milestones which TE had been mailed.
- 2) The LPM highlighted the outstanding issues which have resulted from generic concerns outside of the standard review process on Davis-Besse. Such issues have been the subject of correspondence to the applicant during the post-CP stage. They are:
  - a) Review of Control Circuits
  - b) Fuel Densification
  - c) High-Energy Line Rupture
  - d) Failure of Non-Catagory I Equipment
- 3) The EPM highlighted the outstanding steps remaining in the environmental review process.
- 4) The applicant reported that construction-wise the plant was 50% complete and that fuel loading is still scheduled for December 1974.
- 5) The applicant is concerned about our ultimate position with regard to low pressure injection system cross connects external to the containment by manual means as a protective measure in the event of a floodline break.
- 6) The applicant would also like to know if the vessel internals prototype status of Oconee 1 is applicable to Davis-Besse,

ENCLOSURE 2  
DAVIS-BESSE PROJECT MEETING  
ATTENDANCE LIST  
MAY 17, 1973

Atomic Energy Commission

IAPeltier  
EIGoulbourne  
HLThompson, Jr.  
SBlock  
LEngle  
\*ASchwencer  
Bechtel Company

WHMable  
JSeoni

Toledo Edison Company

ENovak  
TRoe

Babcock & Wilcox

RRSteinke  
GMolds  
JDAgar

\*Part-time attendance

MAY 22 1973

Docket No. 50-346

Original Signed by  
A. Schwencer

R. C. DeYoung, Assistant Director for Pressurized Water Reactors, L  
THRU: A. Schwencer, Chief, Pressurized Water Reactors Br. No. 4, L

MEETING WITH TOLEDO EDISON, BECHTEL AND B&W - DAVIS-BESSE PROJECT  
MEETING - MAY 17, 1973

Enclosed is a summary of the meeting held with Toledo Edison, Bechtel  
and B&W on the Davis-Besse project. Also enclosed is the attendance  
list.

*Orig. signed by  
IAP*

Irving A. Peltier, Project Manager  
Pressurized Water Reactors Br. No. 4  
Directorate of Licensing

- Enclosures:
1. Meeting Summary
  2. Attendance List

DISTRIBUTION

- Docket
- RP Rdg
- PWR-4 Rdg
- IAPeltier

- cc w/ encls:
- AEC PDR
  - Local PDR
  - PWR Branch Chiefs
  - RWKlecker
  - MRosen
  - RO (3)
  - TR Assistant Directors
  - TR Branch Chiefs
  - EIGoulbourne
  - JHendrie
  - RP Assistant Directors
  - RP Branch Chiefs
  - MMalsch, OGC
  - HThompson
  - SBlock
  - LEngle

*LB*

|           |               |            |  |  |  |
|-----------|---------------|------------|--|--|--|
| OFFICE ▶  | PWR-4         | L:C/PWR-4  |  |  |  |
| SURNAME ▶ | IAPeltier:kmf | ASchwencer |  |  |  |
| DATE ▶    | 5/17/73       | 5/21/73    |  |  |  |

*IAP*