

FLORIDA POWER CORPORATION  
CRYSTAL RIVER UNIT 3 NUCLEAR GENERATING PLANT  
DOCKET NO. 50-302  
ORDER EXTENDING CONSTRUCTION COMPLETION DATE

Florida Power Corporation is the holder of Provisional Construction Permit No. CPPR-51 issued by the Commission on September 25, 1968, for construction of the Crystal River Unit 3 Nuclear Generating Plant presently under construction at the Company's site on the Gulf of Mexico in Citrus County, Florida.

On July 12, 1974 and October 21, 1974, the Company filed requests for an extension of the completion date because construction has been delayed due to (1) construction schedule, (2) work stoppages, (3) design modifications, (4) rework, and (5) delays due to financial considerations. This action involves no significant hazards consideration; good cause has been shown for the delay; and the requested extension is for a reasonable period, the bases for which are set forth in a staff evaluation dated FEB 12 1975

IT IS HEREBY ORDERED THAT THE latest completion date for CPPR-51 is extended from September 30, 1974 to December 31, 1976.

FOR THE NUCLEAR REGULATORY COMMISSION

Original signed by  
Voss A. Moore

Voss A. Moore, Assistant Director  
for Light Water Reactors, Group 2  
Division of Reactor Licensing

Date of Issuance: FEB 12 1975

8003030 897