

To: Paul Lohaus

United States Government

Department of Energy

Albuquerque Operations Office

memorandum

DATE: OCT 24 1989

REPLY TO:

ATTN OF:

UMTRA:LB

SUBJECT:

Monthly Activity Schedules

TO: Those on Attached List

Provided for your information are the monthly issuance of schedules for selected Uranium Mill Tailings Remedial Action (UMTRA) Project sites. These schedules reflect all current and future key project activities in the areas of site characterization, NEPA compliance, design development, remedial action construction, certification, licensing, and surveillance and maintenance. Please refer any questions to the DOE UMTRA Site Manager designated on the attached listing.

Mark L. Matthews

Mark L. Matthews
 Acting Project Manager
 Uranium Mill Tailings Project Office

2 Attachments

cc w/attachments:
 Designated UMTRA Site Manager

8911010148 891024
 PDR WASTE
 WM-39 PDC

*WM-39
NLO4/1*

LB

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-15-200	RADON MONITORING	11APR88 A	28SEP90 E	29MAR88	30MAR90	-130	STARTED-BEHIND
0505-15-011	NRC REVIEW FINAL RAP/DESIGN	25JUL89 A	08DEC89 E	24JAN89	06MAR89	-199	STARTED-BEHIND
0505-15-012	STATE REVIEW FINAL RAP/DESIGN	25JUL89 A	08DEC89 E	24JAN89	06MAR89	-199	STARTED-BEHIND
0505-15-013	FINAL RAP/DESIGN REVIEW MEETING	11DEC89	22DEC89	07MAR89	20MAR89	-190	FORECAST-BEHIND
* 0505-15-021	FINAL RAP CONCURRENCE AND PUBLISH	11DEC89	19JAN90	07MAR89	17APR89	-190	FORECAST-BEHIND
* 1000-15-200	REMEDIAL ACTION COMPLETION REPORT	27OCT89	29DEC89	01AUG89	29DEC89	0	FORECAST-ON SCHED
1504-15-011	DRAFT SITE CERTIFICATION	01JAN90	23FEB90	01JAN90	23FEB90	0	FORECAST-ON SCHED
1504-15-011	NRC REVIEW DRAFT SITE CERTIFICATION	05MAR90	20APR90	05MAR90	20APR90	0	FORECAST-ON SCHED
1504-15-012	STATE REVIEW DRAFT SITE CERTIFICATION	05MAR90	20APR90	05MAR90	20APR90	0	FORECAST-ON SCHED
* 1504-15-013	FINAL SITE CERTIFICATION *	23APR90	15JUN90	23APR90	15JUN90	0	FORECAST-ON SCHED
* 1504-15-100	VF CERTIFICATION *	28JUN90	15AUG90	15SEP89	01FEB91	120	FORECAST-AHEAD
2501-15-041	PROCESS BLM TRANSFER REQ	02OCT89	13MAR90	08MAY89	02OCT89	-116	FORECAST-BEHIND
* 3000-15-011	PERFORM REMEDIAL ACTIONS ***	17APR89 A	14SEP90 A	03APR89	29SEP89	11	COMPLETE-AHEAD
3000-15-015	VF COMPLETION REPORT SUBMITTALS	30OCT89	30OCT89	03JUL89	31OCT89	1	FORECAST-AHEAD
3502-15-011	NRC REVIEW DRAFT S&M PLAN	02OCT89	10NOV89	10JAN89	27FEB89	-184	FORECAST-BEHIND
3502-15-012	STATE REVIEW DRAFT S&M PLAN	02OCT89	10NOV89	10JAN89	27FEB89	-184	FORECAST-BEHIND
3502-15-021	FINAL S&M PLAN	23APR90	15JUN90	23APR90	15JUN90	0	FORECAST-ON SCHED
3502-15-031	NRC APPROVE FINAL S&M PLAN	25JUN90	27JUL90	25JUN90	27JUL90	0	FORECAST-ON SCHED
3502-15-032	DOE APPROVE FINAL S&M PLAN	25JUN90	27JUL90	25JUN90	27JUL90	0	FORECAST-ON SCHED
* 3502-15-011	INITIATE S&M PROG *	30JUL90	23SEP94	30JUL90	30SEP94	5	FORECAST-AHEAD

* Flag Lev Milestones
 *** Flag Headquarters Monitored Milestones
 NOTE: BASELINE 15-FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-10-200	RAION MONITORING	17AUG87 A	29MAY90 E	17AUG87	13APR90	-32	STARTED-BEHIND
* 0505-10-0713	PUBLICASH RAP	27APR89 A	15DEC89 E	31JAN89	27FEB89	-209	STARTED-BEHIND
0505-10-0714	NRC ISSUE RESOLUTION ON FRAP	06JUL89 A	31OCT89 E	06JUL89	16AUG89	-54	STARTED-BEHIND
* 0505-10-0715	NRC REVIEW/CONCURRENCE ON FRAP	17AUG89 A	15DEC89 E	17AUG89	07SEP89	-71	STARTED-BEHIND
* 1000-10-200	REMEDIAL ACTION COMPLETION REPORT	02OCT89	01MAR90	16AUG89	15JAN90	-33	FORECAST-BEHIND
1504-10-011	DRAFT SITE CERTIFICATION	02MAR90	26APR90	16JAN90	12MAR90	-33	FORECAST-BEHIND
1504-10-011	NRC REVIEW DRAFT SITE CERTIFICATION	27APR90	14JUN90	13MAR90	30APR90	-33	FORECAST-BEHIND
1504-10-011	STATE REVIEW DRAFT SITE CERTIFICATION	27APR90	14JUN90	13MAR90	30APR90	-33	FORECAST-BEHIND
* 1504-10-011	FINAL SITE CERTIFICATION *	15JUN90	09AUG90	01MAY90	25JUN90	-33	FORECAST-BEHIND
* 1504-10-100	VF CERTIFICATION *	26JUL89 A	25JUN90 E	14APR89	01JUL90	5	STARTED-AHEAD
* 3000-10-001	PERFORM REMEDIAL ACTIONS ***	28SEP88 A	28NOV89 E	22SEP88	15OCT89	-31	STARTED-BEHIND
3000-10-011	VF COMPLETION REPORT SUBMITTALS	07MAY89 A	01DEC89 E	07JUL89	28OCT89	-24	STARTED-BEHIND
3502-10-001	DRAFT SURV AND MAINT PLAN	01SEP89 A	17OCT89 E	01JUN89	01AUG89	-316	STARTED-BEHIND
3502-10-011	NRC REVIEW DRAFT S&M PLAN	25OCT89	12DEC89	09OCT89	26SEP89	-316	FORECAST-BEHIND
3502-10-011	STATE REVIEW DRAFT S&M PLAN	25OCT89	12DEC89	09SEP89	26SEP89	-316	FORECAST-BEHIND
3502-10-021	FINAL SURV & MAINT PLAN	15JUN90	09AUG90	01MAY90	25JUN90	-33	FORECAST-BEHIND
3502-10-031	NRC APPROVE FINAL S&M PLAN	10AUG90	13SEP90	26JUN90	30JUL90	-33	FORECAST-BEHIND
3502-10-031	DDE APPROVE FINAL S&M PLAN	10AUG90	13SEP90	26JUN90	30JUL90	-33	FORECAST-BEHIND
* 3502-10-041	INITIATE SURV AND MAINT PROG *	14SEP90	01OCT93	31JUL90	30SEP93	-1	FORECAST-BEHIND

* Flag: Key Milestones

*** Flag: Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

REPORT PM1 FOR NETWORK JPM3UM FOR RIVERTON WY
 PROJECT MILESTONE TARGET REPORT

MANAGER: C. Watson

PAGE 9
 RUN DATE 16OCT89 09:48:42
 DATA DATE 02OCT89
 PROJECT START 1JUL84
 REQUIPED END 30SEP94
 FORECAST END 30SEP94

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-07-200	RADON MONITORING	01JUL84 A	01OCT90 E	01JUL84	30JUN92	456	STARTED-AHEAD
* 1000-07-111	VF ENGINEERING *	14JAN85 A	30NOV89 E	14JAN85	30JUN89	-104	STARTED-BEHIND
* 1000-07-200	REMEDIAL ACTION COMPLETION REPORT	30AUG90	30JAN91	31JUL90	31DEC90	-22	FORECAST-BEHIND
* 1504-07-000	DRAFT SITE CERTIFICATION	31JAN91	27MAR91	01JAN91	25FEB91	-22	FORECAST-BEHIND
1504-07-010	NRC REVIEW DRAFT SITE CERTIFICATION	28MAR91	15MAY91	26FEB91	15APR91	-22	FORECAST-BEHIND
1504-07-010	STATE REVIEW DRAFT SITE CERTIFICATION	28MAR91	15MAY91	26FEB91	15APR91	-22	FORECAST-BEHIND
* 1504-07-000	FINAL SITE CERTIFICATION *	16MAY91	10JUL91	16APR91	10JUN91	-22	FORECAST-BEHIND
* 1504-07-100	VF CERTIFICATION *	19JUN86 A	30NOV90 E	19JUN86	01JAN91	22	STARTED-AHEAD
* 3000-07-000	PERFORM REMEDIAL ACTIONS PH I ***	11MAR88 A	30NOV89 E	16MAR88	31OCT89	-22	STARTED-BEHIND
* 3000-07-000	PERFORM REMEDIAL ACTION PHASE II DEMOB	01DEC89	30OCT90	01NOV89	30SEP90	-21	FORECAST-BEHIND
3000-07-010	VF REMEDIAL ACTION ***	19JUN85 A	30NOV89 E	19JUN85	30NOV89	0	STARTED-ON SCHED
3000-07-010	VF REMOVAL OF REMAINING TAILINGS	19JUN89 A	09OCT89 E	19JUN89	01AUG91	-40	STARTED-BEHIND
3000-07-010	VF COMPLETION REPORT SUBMITTALS	01MAY86 A	28FEB90 E	01MAY86	28FEB90	0	STARTED-ON SCHED
3502-07-000	DRAFT SURV AND MAINT PLAN	02FEB90	08JUN90	16APR90	08JUN90	0	FORECAST-ON SCHED
3502-07-010	NRC REVIEW DRAFT S&M PLAN	25JUN90	10AUG90	25JUN90	10AUG90	0	FORECAST-ON SCHED
3502-07-010	STATE REVIEW DRAFT S&M PLAN	25JUN90	10AUG90	25JUN90	10AUG90	0	FORECAST-ON SCHED
* 3502-07-000	FINAL SURV & MAINT PLAN	16MAY91	10JUL91	16APR91	10JUN91	-22	FORECAST-BEHIND
3502-07-000	NRC APPROVE FINAL S&M PLAN	11JUL91	14AUG91	11JUN91	15JUL91	-22	FORECAST-BEHIND
3502-07-030	DOE APPROVE FINAL S&M PLAN	11JUL91	14AUG91	11JUN91	15JUL91	-22	FORECAST-BEHIND
* 3502-07-010	INITIATE SURV AND MAINT PROG *	13NOV91	30SEP93	16JUL91	20OCT93	14	FORECAST-AHEAD

* Flag Key Milestones
 *** Flag Headquarters Monitored Milestones
 NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
* 1000-02-000	REMEDIAL ACTION COMPLETION REPORT	15JUN89 A	08FEB90 E	07AUG89	02APR90	37	STARTED-AHEAD
* 1504-02-001	PREPARE DRAFT SITE CERTIFICATION	09MAR90	22MAR90	31JAN90	13FEB90	-27	FORECAST-BEHIND
1504-02-011	NRC REVIEW DRAFT SITE CERTIFICATION	23MAR90	10MAY90	14FEB90	03APR90	-27	FORECAST-BEHIND
1504-02-012	STATE REVIEW DRAFT SITE CERTIFICATION	23MAR90	10MAY90	14FEB90	03APR90	-27	FORECAST-BEHIND
* 1504-02-011	FINAL SITE CERTIFICATION REPORT	11MAY90	07JUN90	04APR90	29MAY90	-7	FORECAST-BEHIND
1504-02-011	NRC CONCUR FINAL SITE CERTIF ***	08JUN90	26JUL90	30MAY90	03JUL90	-17	FORECAST-BEHIND
* 1504-02-100	VF CERTIFICATION *	20MAY84 A	15NOV91 E	20MAY84	30JUN86	-620	STARTED-BEHIND
* 3502-02-015	FINAL MAINT & SURV PLAN	12APR90	07JUN90	04APR90	29MAY90	-7	FORECAST-BEHIND
3502-02-011	NRC CONCUR FINAL M&S PLAN	06JUN90	23JUL90	30MAY90	17JUL90	-4	FORECAST-BEHIND
* 3502-02-011	INITIATE MAINT & SURV PROGRAM *	27JUL90	26APR94	18JUL90	17NOV94	147	FORECAST-AHEAD

* Flag: e, Milestones
 *** Flag: Headquarters Monitored Milestones
 NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CLB CHANGES

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-05-200	RADON MONITORING	17MAR86 A	01APR94 E	17MAR86	01APR94	0	STARTED-ON SCHED
* 0501-05-300	VF INCLUSIONS ***	28OCT82 A	03NOV89 E	28OCT82	30MAY90	148	STARTED-AHEAD
* 0505-05-040	*** INCORP COMMENTS & ISSUE PFRAP TO NRC	16OCT89	20APR90	16OCT89	20MAR90	-23	FORECAST-BEHIND
0505-05-0401	NRC REVIEW OF PRELIM FRAP	30APR90	08JUN90	27MAR90	08MAY90	-23	FORECAST-BEHIND
0505-05-0402	STATE REVIEW OF PRELIM FRAP	30APR90	08JUN90	27MAR90	08MAY90	-23	FORECAST-BEHIND
* 0505-05-041	INCORP CMIS/RAC DES AND ISSUE FINAL RAP ***	07SEP88 A	20JUL90 E	24MAY88	02AUG88	-513	STARTED BEHIND
0505-05-041	NRC REVIEW FINAL RAP/DESIGN	30JUL90	07SEP90	02AUG88	13SEP88	-518	FORECAST-BEHIND
0505-05-041	STATE REVIEW FINAL RAP DESIGN	30JUL90	07SEP90	02AUG88	13SEP88	-518	FORECAST-BEHIND
0505-05-041	FINAL RAP/DESIGN REVIEW MEETING	16FEB90	16FEB90	14SEP88	28SEP88	-360	FORECAST-BEHIND
* 0505-05-041	FINAL RAP CONCURRENCE AND PUBLISH	10SEP90	19OCT90	14SEP88	26OCT88	-517	FORECAST-BEHIND
1000-05-0701	REVISE FINAL DESIGN	07SEP89 A	30NOV90 E	07SEP89	30NOV90	0	STARTED-ON SCHED
* 1000-05-111	VF ENGINEERING *	01MAY83 A	28SEP90 E	01MAY83	28SEP90	0	STARTED-ON SCHED
1000-05-174	NRC CONCUR WITH REM ACT INSP PLAN	06AUG90	14SEP90	19OCT88	08NOV88	-483	FORECAST-BEHIND
* 1000-05-200	REMEDIAL ACTION COMPLETION REPORT	04AUG93	30DEC93	04AUG93	30DEC93	0	FORECAST-ON SCHED
1504-05-001	DRAFT SITE CERTIFICATION	01SEP93	26OCT93	01SEP93	26OCT93	0	FORECAST-ON SCHED
1504-05-011	NRC REVIEW DRAFT SITE CERTIFICATION	27OCT93	14DEC93	27OCT93	14DEC93	0	FORECAST-ON SCHED
1504-05-011	STATE REVIEW DRAFT SITE CERTIFICATION	27OCT93	14DEC93	27OCT93	14DEC93	0	FORECAST-ON SCHED
* 1504-05-021	FINAL SITE CERTIFICATION *	15DEC93	08FEB94	15DEC93	08FEB94	0	FORECAST-ON SCHED
* 1504-05-100	VF CERTIFICATION *	01AUG84 A	30OCT92 E	01AUG84	30OCT92	0	STARTED-ON SCHED
2501-05-04	COMPLETE PERM ACQUISITION OF CHENCY	29APR89 A	16JAN90 E	29APR89	30JUN89	-142	STARTED-BEHIND
* 3000-05-003	PERFORM REMEDIAL ACTIONS (PH1) ***	08DEC88 A	30SEP93 E	05DEC88	30SEP93	0	STARTED-ON SCHED
* 3000-05-011	VF REMEDIAL ACTION ***	01AUG83 A	30OCT91 E	01AUG83	30OCT91	0	STARTED-ON SCHED
3502-05-001	DRAFT SURV AND MAINT PLAN	02JAN92	02MAR92	02JAN92	02MAR92	0	FORECAST-ON SCHED
3502-05-011	NRC REVIEW DRAFT S&M PLAN	03MAR92	20APR92	03MAR92	20APR92	0	FORECAST-ON SCHED
3502-05-011	STATE REVIEW DRAFT S&M PLAN	03MAR92	20APR92	03MAR92	20APR92	0	FORECAST-ON SCHED
3502-05-021	FINAL MAINT AND SURV PLAN	15DEC93	08FEB94	15DEC93	08FEB94	0	FORECAST-ON SCHED
3502-05-031	NRC APPROVE FINAL S&M PLAN	09FEB94	15MAR94	09FEB94	15MAR94	0	FORECAST-ON SCHED
3502-05-041	DOE APPROVE FINAL S&M PLAN	09FEB94	15MAR94	09FEB94	15MAR94	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flag Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
* 3502-05-011	INITIATE SURV AND MAINT PROG *	16MAR84	16MAR84	16MAR84	16MAR84	0	FORECAST-ON SCHED

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones
 NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-13-200	RADON MONITORING	12JUL85 A	13APR90 E	12JUL85	29JAN90	-54	STARTED-BEHIND
0505-13-000	REVISE FINAL RAP TO NRC	28MAR89 A	13OCT89 E	28MAR89	17MAY89	-107	STARTED-BEHIND
0505-13-001	REVISE FINAL RAP TO STATE	28MAR89 A	13OCT89 E	28MAR89	17MAY89	-107	STARTED-BEHIND
0505-13-002	INCORP REVISED FINAL RAP COMMENTS	16OCT89	27OCT89	18MAY89	31MAY89	-107	FORECAST-BEHIND
* 0505-13-003	REVISE FINAL RAP (CONCURRENCE AND) PUBLISH	30OCT89	10NOV89	01JUN89	09JUN89	-110	FORECAST-BEHIND
* 1000-13-200	REMEDIATION ACTION COMPLETION REPORT	15JUN88 A	12JAN90 E	15JUN88	30OCT89	-54	STARTED-BEHIND
1504-13-001	DRAFT SITE CERTIFICATION	15JAN90	09MAR90	31OCT89	25DEC89	-54	FORECAST-BEHIND
1504-13-001	NRC REVIEW DRAFT SITE CERTIFICATION	12MAR90	27APR90	26DEC89	12FEB90	-54	FORECAST-BEHIND
1504-13-001	STATE REVIEW DRAFT SITE CERTIFICATION	12MAR90	27APR90	26DEC89	12FEB90	-54	FORECAST-BEHIND
* 1504-13-001	FINAL SITE CERTIFICATION ***	30APR90	20JUN90	28FEB90	24APR90	-43	FORECAST-BEHIND
* 1504-13-100	VF CERTIFICATION *	02MAY88 A	30NOV89 E	31MAR88	01DEC89	1	STARTED-AHEAD
* 2000-13-000	RIPRAP AND BEDDING PLACEMENT	28OCT88 A	20SEP89 A	01NOV88	14JUL89	-55	COMPLETE-BEHIND
* 3000-13-000	DEMOLITION ***	02OCT89	10OCT89	17JUL89	31JUL89	-51	FORECAST-BEHIND
3502-13-000	FINAL SURV & MAINT PLAN	30APR90	22JUN90	13FEB90	09APR90	-54	FORECAST-BEHIND
3502-13-001	NRC APPROVE FINAL S&M PLAN	25JUN90	27JUL90	10APR90	14MAY90	-54	FORECAST-BEHIND
3502-13-002	DOE APPROVE FINAL S&M PLAN	25JUN90	27JUL90	10APR90	14MAY90	-54	FORECAST-BEHIND
* 3502-13-041	INITIATE SURV AND MAINT PRG *	30JUL90	30NOV93	15MAY90	30SEP93	-43	FORECAST-BEHIND

* Flag Key Milestones
 *** Flag Headquarters Monitored Milestones
 NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
* 3000-12-011	VP REMEDIAL ACTION *	02APR90	31AUG90	02APR90	31AUG90	0	FORECAST-ON SCHED
3000-12-0111	VP COMPLETION REPORT SUBMITTALS	10SEP90	31DEC90	09SEP90	31DEC90	0	FORECAST-ON SCHED
3502-12-001	DRAFT S&M PLAN	30JAN92	01APR92	30JAN92	01APR92	0	FORECAST-ON SCHED
3502-12-011	NRC REVIEW DRAFT S&M PLAN	02APR92	20MAY92	02APR92	20MAY92	0	FORECAST-ON SCHED
3502-12-011	STATE REVIEW DRAFT S&M PLAN	02APR92	20MAY92	02APR92	20MAY92	0	FORECAST-ON SCHED
3502-12-021	FINAL S&M PLAN	23APR93	17JUN93	23APR93	17JUN93	0	FORECAST-ON SCHED
3502-12-031	NRC APPROVE FINAL S&M PLAN	25JUN93	29JUL93	25JUN93	29JUL93	0	FORECAST-ON SCHED
3502-12-041	DOE APPROVE FINAL S&M PLAN	25JUN93	29JUL93	25JUN93	29JUL93	0	FORECAST-ON SCHED
* 3502-12-041	INITIATE S&M PROG *	30JUL93	30SEP94	30JUL93	30SEP94	0	FORECAST-ON SCHED

* Flag Key Milestones
 *** Flag Headquarters Monitored Milestones
 WOTT: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

ACTIVITY ID/MSM/SLIP	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0506-12-001	REVIEW FINAL DESIGN FOR SIGNATURE	18OCT90	26OCT90	08OCT90	16OCT90	-8	FORECAST-BEHIND
* 1000-12-001	PRELIMINARY DESIGN *	17JUL89 A	30JAN90 E	17JUL89	30JAN90	0	STARTED-ON SCHED
* 1000-12-011	FINAL DESIGN FOR REVIEW *	31JAN90	06JUN90	31JAN90	06JUN90	0	FORECAST-ON SCHED
* 1000-12-015	FINAL DESIGN FOR SIGNATURE *	07JUN90	17OCT90	07JUN90	17OCT90	0	FORECAST-ON SCHED
1000-12-070	PREPARE BID PACKAGE	18OCT90	31OCT90	18OCT90	31OCT90	0	FORECAST-ON SCHED
1000-12-072	RFP CYCLE & RECEIVE BIDS	01NOV90	12DEC90	01NOV90	12DEC90	0	FORECAST-ON SCHED
1000-12-074	SELECT R.A. SUBCONTRACTOR(RAC/DOE)	13DEC90	19DEC90	13DEC90	19DEC90	0	FORECAST-ON SCHED
1000-12-075	DOE REVIEW & APPROVE R.A. CONTRACT	20DEC90	30JAN91	20DEC90	30JAN91	0	FORECAST-ON SCHED
* 1000-12-077	** AWARD R.A. CONTRACT (DOE)	07FEB91	07FEB91	07FEB91	07FEB91	0	FORECAST-ON SCHED
1000-12-080	NOTICE TO PROCEED	15FEB91	15FEB91	15FEB91	15FEB91	0	FORECAST-ON SCHED
* 1000-12-111	VF ENGINEERING *	02OCT89	28FEB90	11SEP89	07FEB90	-15	FORECAST-BEHIND
1000-12-110	DOE APPROVE AND ISSUE RAI TO NRC FOR APPROVAL	18OCT90	14NOV90	18OCT90	14NOV90	0	FORECAST-ON SCHED
1000-12-175	NRC CONCIR WITH REM ACT INSP PLAN	15NOV90	05DEC90	15NOV90	05DEC90	0	FORECAST-ON SCHED
* 1000-12-200	REMEDIAL ACTION COMPLETION REPORT	03AUG92	31DEC92	03AUG92	31DEC92	0	FORECAST-ON SCHED
1503-12-071	INC CMTS AND PRINT EA	04AUG89 A	17NOV89 E	02JAN89	15SEP89	-45	STARTED-BEHIND
1503-12-073	DOE/ESH APPROVE EA	20NOV89	05JAN90	19SEP89	06NOV89	-44	FORECAST-BEHIND
* 1503-12-075	INC COMMENTS AND PUBLISH EA *	08JAN90	26JAN90	06NOV89	24NOV89	-45	FORECAST-BEHIND
* 1503-12-081	PUBLISH FONSI *	08JAN90	26JAN90	06NOV89	24NOV89	-45	FORECAST-BEHIND
1504-12-001	DRAFT SITE CERTIFICATION	01JAN93	25FEB93	01JAN93	25FEB93	0	FORECAST-ON SCHED
1504-12-011	NRC REVIEW DRAFT SITE CERTIFICATION	05MAR93	22APR93	05MAR93	22APR93	0	FORECAST-ON SCHED
1504-12-012	STATE REVIEW DRAFT SITE CERTIFICATION	05MAR93	22APR93	05MAR93	22APR93	0	FORECAST-ON SCHED
* 1504-12-013	FINAL SITE CERTIFICATION *	23APR93	17JUN93	23APR93	17JUN93	0	FORECAST-ON SCHED
* 1504-12-100	VF CERTIFICATION *	10OCT90	22FEB91	18APR91	02SEP91	136	FORECAST-AHEAD
2501-12-001	PROCESSING SITE APPRAISAL	26MAR91	12JUL91	26MAR91	12JUL91	0	FORECAST-ON SCHED
2501-12-011	STATE SUBMIT ACQUISITION DATA TO DOE	15JUL91	16AUG91	15JUL91	16AUG91	0	FORECAST-ON SCHED
2501-12-021	DOE APPROVE ACQUISITION DATA	19AUG91	17SEP91	19AUG91	17SEP91	0	FORECAST-ON SCHED
2501-12-031	NEGOTIATE SITE ACQUISITION	18SEP91	10DEC91	18SEP91	10DEC91	0	FORECAST-ON SCHED
2501-12-041	COMPLETE SITE ACQUISITION	11DEC91	07JAN92	11DEC91	07JAN92	0	FORECAST-ON SCHED
* 3000-12-001	PERFORM REMEDIAL ACTIONS *	01APR92	30SEP92	01APR92	30SEP92	0	FORECAST-ON SCHED

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-12-200	RADON MONITORING	02APR91	31MAR93	02APR91	31MAR93	0	FORECAST-ON SCHED
* 0501-12-300	VF INCLUSIONS ***	01NOV85 A	30NOV89 E	01NOV85	28FEB89	-197	STARTED-BEHIND
0505-12-014	VALUE ENGINEERING REVIEW DRAF	17OCT89	17OCT89	29SEP89	29SEP89	-12	FORECAST-BEHIND
0505-12-90*	ON BOARD REVIEW MEETING (30%)	17OCT89	30OCT89	25SEP89	06OCT89	-16	FORECAST-BEHIND
0505-12-911	DEVELOP DRAFT R.A.S. (W/APPEND & CALCS)	01NOV89	06FEB90	01NOV89	06FEB90	0	FORECAST-ON SCHED
0505-12-91	** DOE/TAC REVIEW OF DRAS/ DISTRIBUTE & RELEASE	26JAN90	23FEB90	26JAN90	23FEB90	0	FORECAST-ON SCHED
0505-12-911	PRESENT DRAF TO DOE	20FEB90	20FEB90	20FEB90	20FEB90	0	FORECAST-ON SCHED
0505-12-911	NRC REVIEW DRAF	05MAR90	13APR90	05MAR90	13APR90	0	FORECAST-ON SCHED
0505-12-912	STATE REVIEW DRAF	05MAR90	13APR90	05MAR90	13APR90	0	FORECAST-ON SCHED
0505-12-917	DRAF COMMENT MEETING	23APR90	25APR90	23APR90	25APR90	0	FORECAST-ON SCHED
0505-12-917	DOE/TAC/RAC SITE COORD MTG	26APR90	02MAY90	26APR90	02MAY90	0	FORECAST-ON SCHED
0505-12-914	RESPOND TO VERBAL COMMTS & DEVELOP PFRAS	31MAY90	13JUN90	31MAY90	13JUN90	0	FORECAST-ON SCHED
0505-12-911	DOE/TAC REVIEW PFRAS & DISTRIBUTE PFRAP	14JUN90	27JUN90	14JUN90	27JUN90	0	FORECAST-ON SCHED
* 0505-12-911	** RELEASE PFRAP	02JUL90	02JUL90	02JUL90	02JUL90	0	FORECAST-ON SCHED
0505-12-915	PRESENT PFRAP TO DOE	27JUN90	27JUN90	27JUN90	27JUN90	0	FORECAST-ON SCHED
0505-12-923	NRC PREF DTER ON PFRAP	11JUL90	04SEP90	11JUL90	04SEP90	0	FORECAST-ON SCHED
0505-12-911	STATE REVIEW PFRAP	11JUL90	21AUG90	11JUL90	21AUG90	0	FORECAST-ON SCHED
0505-12-914	DOE/TAC/RAC SITE COORD MEETING	05SEP90	07SEP90	05SEP90	07SEP90	0	FORECAST-ON SCHED
0505-12-911	FDS SIGNOFF MEETING	29OCT90	29OCT90	29OCT90	29OCT90	0	FORECAST-ON SCHED
0505-12-911	RESPOND TO NRC COMMENTS IN DTER	05SEP90	25SEP90	05SEP90	25SEP90	0	FORECAST-ON SCHED
0505-12-911	CONDITIONAL CONCURRENCE	05SEP90	05SEP90	05SEP90	05SEP90	0	FORECAST-ON SCHED
0505-12-912	NRC PREP OF FINAL TER (FTER)	26SEP90	13NOV90	26SEP90	13NOV90	0	FORECAST-ON SCHED
0505-12-913	NRC CONCURRENCE ON RAP	02JAN91	02JAN91	02JAN91	02JAN91	0	FORECAST-ON SCHED
0505-12-911	PREPARE TRAS	24OCT90	04DEC90	24OCT90	04DEC90	0	FORECAST-ON SCHED
0505-12-911	REVIEW FINAL RAP	05DEC90	11DEC90	05DEC90	11DEC90	0	FORECAST-ON SCHED
0505-12-911	** COMPILER RAP & ISSUE FRAP TO NRC	12DEC90	18DEC90	12DEC90	18DEC90	0	FORECAST-ON SCHED
* 0505-12-911	RAP PUBLISH RAP	03JAN91	13FEB91	03JAN91	13FEB91	0	FORECAST-ON SCHED
0505-12-4011	DOE/TAC REVIEW PDR	07FEB90	20FEB90	07FEB90	20FEB90	0	FORECAST-ON SCHED
0505-12-4011	DOE/TAC REVIEW OF FDR & DISTRIBUTE	14JUN90	22JUN90	14JUN90	22JUN90	0	FORECAST-ON SCHED

* Flag Lay Milestones

*** Flag Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
0501-18-000	RADON MONITORING	23JUL85 A	01AUG90 E	23JUL85	01AUG90	0	STARTED-ON SCHED
* 1000-18-000	REMEDIAL ACTION COMPLETION REPORT	01DEC89	02MAY90	01DEC89	02MAY90	0	FORECAST-ON SCHED
1504-18-000	DRAFT SITE CERTIFICATION	03MAY90	27JUN90	03MAY90	27JUN90	0	FORECAST-ON SCHED
1504-18-010	NRC REVIEW DRAFT SITE CERTIFICATION	05JUL90	22AUG90	05JUL90	22AUG90	0	FORECAST-ON SCHED
1504-18-010	TRIBES REVIEW DRAFT SITE CERTIFICATION	05JUL90	22AUG90	05JUL90	22AUG90	0	FORECAST-ON SCHED
* 1504-18-020	FINAL SITE CERTIFICATION *	23AUG90	17OCT90	23AUG90	17OCT90	0	FORECAST-ON SCHED
* 1504-18-100	VP CERTIFICATION *	28SEP89 A	29DEC89 E	01OCT88	31AUG89	-86	STARTED-BEHIND
* 3000-18-000	PHASE II REMEDIAL ACTION ***	05JAN88 A	31JAN90 E	05JAN88	31JAN90	0	STARTED-ON SCHED
3502-18-000	DRAFT S&M PLAN	15AUG89 A	05DEC89 E	07JAN90	01MAR89	-199	STARTED-BEHIND
3502-18-010	NRC REVIEW DRAFT S&M PLAN	13DEC89	30JAN90	09MAR89	26APR89	-199	FORECAST-BEHIND
3502-18-010	TRIBES REVIEW DRAFT S&M PLAN	13DEC89	30JAN90	09MAR89	26APR89	-199	FORECAST-BEHIND
3502-18-010	FINAL S&M PLAN	23AUG90	17OCT90	23AUG90	17OCT90	0	FORECAST-ON SCHED
3502-18-020	NRC APPROVE FINAL S&M PLAN	25OCT90	28NOV90	25OCT90	28NOV90	0	FORECAST-ON SCHED
3502-18-020	DOE APPROVE FINAL S&M PLAN	25OCT90	28NOV90	25OCT90	28NOV90	0	FORECAST-ON SCHED
* 3502-18-010	INITIATE S&M PROG *	29NOV90	30SEP94	29NOV90	30SEP94	0	FORECAST-ON SCHED

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones
 NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CUB CHANGES

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
* 1503-17-001	DEV DRAFT EA AND ISSUE *	20JAN89 A	30JAN90 E	20JAN89	12JAN90	-12	STARTED-BEHIND
1503-17-001	NRC REVIEW DRAFT EA	07FEB90	20MAR90	15JAN90	15MAR90	-3	FORECAST-BEHIND
1503-17-002	STATE REVIEW DRAFT EA	07FEB90	20MAR90	15JAN90	15MAR90	-3	FORECAST-BEHIND
1503-17-003	INL CMTS AND PRINT EA	21MAR90	24APR90	20MAR90	24APR90	0	FORECAST-ON SCHED
1503-17-004	PDE-HQ APPROVE EA	25APR90	22MAY90	25APR90	04MAY90	-12	FORECAST-BEHIND
* 1503-17-005	PUBLISH EA *	23MAY90	12JUN90	07MAY90	25MAY90	-12	FORECAST-BEHIND
* 1503-17-006	PUBLISH CONST *	02MAY90	12JUN90	16APR90	25MAY90	-12	FORECAST-BEHIND
1504-17-001	DRAFT SITE CERTIFICATION	01FEB94	08APR94	02DEC93	08FEB94	-43	FORECAST-BEHIND
1504-17-001	NRC REVIEW DRAFT SITE CERTIFICATION	11APR94	27MAY94	09FEB94	29MAR94	-43	FORECAST-BEHIND
1504-17-001	STATE REVIEW DRAFT SITE CERTIFICATION	11APR94	27MAY94	09FEB94	29MAR94	-43	FORECAST-BEHIND
* 1504-17-001	FINAL SITE CERTIFICATION *	30MAY94	22JUL94	30MAR94	24MAY94	-43	FORECAST-BEHIND
1504-17-001	NRC CONCUR SITE CERTIFICATION	25JUL94	26AUG94	25MAY94	28JUN94	-43	FORECAST-BEHIND
* 1504-17-100	VF CERTIFICATION *	01MAY92	30SEP92	01JUL91	01DEC92	44	FORECAST-AHEAD
2501-17-001	SUBMIT WITHDRAWAL APPLICATION TO BLM	04OCT89	22MAR90	05JAN90	26JUL90	90	FORECAST-AHEAD
2501-17-001	PROCESS WITHDRAWAL REQUEST	16OCT89	19APR90	27JUL90	23AUG90	90	FORECAST-AHEAD
2501-17-001	SUBMIT REQUEST FOR PERMANENT TRANSFER	20APR90	11MAY90	24AUG90	14SEP90	90	FORECAST-AHEAD
2501-17-001	PERMANENT TRANSFER COMPLETED	14MAY90	03AUG90	17SEP90	07DEC90	90	FORECAST-AHEAD
* 2501-17-041	WINDFALL PROFIT DETERMINATION (COMPL. S.A.)	06AUG90	31AUG90	10DEC90	04JAN91	90	FORECAST-AHEAD
* 3000-17-001	PERFORM REMEDIAL ACTIONS *	01APR91	29OCT93	01APR91	31AUG93	-43	FORECAST-BEHIND
* 3000-17-011	VP REMEDIAL ACTION *	01APR91	01AUG91	01APR91	01AUG91	0	FORECAST-ON SCHED
3000-17-011	VP COMPLETION REPORT SUBMITTALS	01AUG91	21NOV91	01AUG91	21NOV91	0	FORECAST-ON SCHED
3502-17-001	DRAFT S&M PLAN	01MAR93	30APR93	30DEC92	02MAR93	-43	FORECAST-BEHIND
3502-17-001	NRC REVIEW DRAFT S&M PLAN	03MAY93	18JUN93	03MAR93	20APR93	-43	FORECAST-BEHIND
3502-17-001	STATE REVIEW DRAFT S&M PLAN	03MAY93	18JUN93	03MAR93	20APR93	-43	FORECAST-BEHIND
3502-17-001	FINAL S&M PLAN	30MAY94	22JUL94	30MAR94	24MAY94	-43	FORECAST-BEHIND
3502-17-001	NRC CONCUR FINAL S&M PLAN	25JUL94	26AUG94	25MAY94	28JUN94	-43	FORECAST-BEHIND
* 3502-17-001	INITIATE S&M PROGRAM *	29AUG94	30NOV95	29JUN94	02OCT95	-43	FORECAST-BEHIND

* Flag: Key Milestones

** Flag: Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-17-200	RADON MONITORING	04MAY92	03MAY94	02APR91	03MAR94	-43	FORECAST-BEHIND
0505-17-010	DEVELOP RAP	03JUL89 A	02FEB90 E	03APR89	16OCT89	-79	STARTED-BEHIND
* 0505-17-011	ISSUE DRAFT RAP	05FEB90	05FEB90	05JAN90	05JAN90	-21	FORECAST-BEHIND
0505-17-012	VALUE ENGINEERING REVIEW DRAFT	20FEB90	26FEB90	12JAN90	19JAN90	-26	FORECAST-BEHIND
* 0505-17-013	INCORP FINAL DESIGN AND ISSUE PREL FINAL RAP *	24APR90	21MAY90	12APR90	14MAY90	-5	FORECAST-BEHIND
0505-17-017	NRC REVIEW PREL FINAL RAP	22MAY90	09JUL90	15MAY90	29JUN90	-6	FORECAST-BEHIND
0505-17-014	STATE REVIEW PREL FINAL RAP	22MAY90	09JUL90	15MAY90	29JUN90	-6	FORECAST-BEHIND
0505-17-021	NRC REVIEW DRAFT SCD/RAP & COMMENT	20FEB90	09APR90	15JAN90	26FEB90	-30	FORECAST-BEHIND
0505-17-022	STATE REV DRAFT SCD/RAP & COMMENT	20FEB90	09APR90	15JAN90	26FEB90	-30	FORECAST-BEHIND
* 0505-17-041	INCORP CMTS/RAP DES AND ISSUE FINAL RAP *	30JUL90	21SEP90	17OCT90	23OCT90	22	FORECAST-AHEAD
0505-17-043	NRC REVIEW FINAL RAP/DESIGN	24SEP90	09NOV90	24OCT90	05DEC90	18	FORECAST-AHEAD
0505-17-042	STATE REVIEW FINAL RAP/DESIGN	24SEP90	09NOV90	24OCT90	05DEC90	18	FORECAST-AHEAD
0505-17-001	FINAL RAP/DESIGN REVIEW MEETING	12NOV90	23NOV90	06DEC90	07DEC90	10	FORECAST-AHEAD
* 0505-17-071	FINAL RAP CONCURRENCE AND PUBLISH	12NOV90	20DEC90	06DEC90	16JAN91	19	FORECAST-AHEAD
* 1000-17-001	PRELIMINARY DESIGN *	13MAR89 A	30JAN90 E	07MAR89	01JAN90	-21	STARTED-BEHIND
1000-17-003	VALUE ENGINEERING REVIEW PREL DES	28FEB90	06MAR90	30JAN90	05FEB90	-21	FORECAST-BEHIND
1000-17-011	NRC REVIEW PRELIMINARY DESIGN	31JAN90	20MAR90	02JAN90	19FEB90	21	FORECAST-BEHIND
1000-17-012	STATE REVIEW PRELIMINARY DESIGN	31JAN90	20MAR90	02JAN90	19FEB90	-21	FORECAST-BEHIND
* 1000-17-041	FINAL DESIGN FOR REVIEW *	31JAN90	15MAY90	04JAN90	18APR90	-19	FORECAST-BEHIND
* 1000-17-007	FINAL DESIGN FOR SIGNATURE *	19APR90	17AUG90	19APR90	17AUG90	0	FORECAST-ON SCHED
1000-17-043	RFP ISSUE	07DEC90	17JAN91	07JAN91	08FEB91	16	FORECAST-AHEAD
1000-17-042	RECEIVE BIDS	16JAN91	18JAN91	11FEB91	11FEB91	16	FORECAST-AHEAD
1000-17-044	DOE APPROVE RA CONTRACT	28JAN91	11MAR91	12FEB91	11MAR91	0	FORECAST-ON SCHED
1000-17-111	AWARD CONTRACTS	18MAR91	18MAR91	25MAR91	25MAR91	5	FORECAST-AHEAD
* 1000-17-112	VP ENGINEERING *	01MAR90	28SEP90	01MAR90	30SEP90	1	FORECAST-AHEAD
1000-17-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	20AUG90	14SEP90	07MAY90	01JUN90	-75	FORECAST-BEHIND
1000-17-171	NRC CONCUR WITH REM ACT INSP PLAN	17SEP90	05OCT90	04JUN90	22JUN90	-75	FORECAST-BEHIND
* 1000-17-200	REMEDIAL ACTION COMPLETION REPORT	01SEF93	31JAN94	02JUL93	01DEC93	-43	FORECAST-BEHIND

* Flag: Key Milestones

*** Flag: Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

ACTIVITY ID NUMBER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
3502-16-001	NRC APPROVE FINAL S&M PLAN	09JUN93	13JUL93	15APR93	19MAY93	-39	FORECAST-BEHIND
3502-16-002	DOE APPROVE FINAL S&M PLAN	09JUN93	13JUL93	15APR93	19MAY93	-39	FORECAST-BEHIND
* 3502-16-041	INITIATE SURV AND MAINT PROG *	14JUL93	30SEP93	20MAY93	30SEP93	0	FORECAST-ON SCHED

* Flags i.e. Milestones
 *** Flags Headquarters Monitored Milestones
 NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-16-000	RADON MONITORING	29OCT85 A	02FEB93 E	29OCT85	02FEB93	0	STARTED-ON SCHED
0505-16-001	NRC REVIEW pFINAL RAP/DESIGN	07AUG89 A	20OCT89 E	26JUL88	12SEP88	-209	STARTED-BEHIND
0505-16-002	STATE REVIEW pFINAL RAP/DESIGN	07AUG89 A	28SEP89 A	26JUL88	12SEP88	-273	COMPLETE-BEHIND
0505-16-003	FINAL RAP DESIGN REVIEW MEETING	27OCT89	01NOV89	13SEP88	26SEP88	-287	FORECAST-BEHIND
0505-16-070	DEVELOP & ISSUE FRAP	30OCT89	28NOV89	06OCT89	13NOV89	-11	FORECAST-BEHIND
0505-16-071	STATE REVIEW OF FRAP	05DEC89	23JAN90	06NOV89	05JAN90	-12	FORECAST-BEHIND
0505-16-072	NRC REVIEW OF FRAP	05DEC89	23JAN90	06NOV89	05JAN90	-12	FORECAST-BEHIND
* 0505-16-004	FINAL RAP CONCURRENCE & PUBLISH	24JAN90	22FEB90	08JAN90	02FEB90	-14	FORECAST-BEHIND
1000-16-001	RFP ISSUE (TAILINGS)	29DEC89	02JAN90	29DEC88	02JAN90	0	FORECAST-ON SCHED
1000-16-002	RECEIVE BIDS (TAILINGS)	12JAN90	06FEB90	12JAN90	06FEB90	0	FORECAST-ON SCHED
1000-16-003	DOE APPROVE RA CONTRACT (TAILINGS)	07FEB90	06MAR90	07FEB90	06MAR90	0	FORECAST-ON SCHED
1000-16-004	AWARD CONTRACTS (TAILINGS)	07MAR90	12MAR90	21MAR90	24MAR90	10	FORECAST-AHEAD
1000-16-175	NRC CONCUR WITH REM ACT INSP PLAN	30OCT89	15DEC89	23MAY88	10JUN88	-395	FORECAST-BEHIND
* 1000-16-200	REMEDIAL ACTION COMPLETION REPORT	30JUL92	29DEC92	05JUN92	04NOV92	-39	FORECAST-BEHIND
1504-16-001	DRAFT SITE CERTIFICATION	30DEC92	23FEB93	30DEC92	23FEB93	0	FORECAST-ON SCHED
1504-16-011	NRC REVIEW DRAFT SITE CERTIFICATION	24FEB93	13APR93	31DEC92	17FEB93	-39	FORECAST-BEHIND
1504-16-012	STATE REVIEW DRAFT SITE CERTIFICATION	24FEB93	13APR93	31DEC92	17FEB93	-39	FORECAST-BEHIND
* 1504-16-021	FINAL SITE CERTIFICATION *	15APR93	08JUN93	15APR93	08JUN93	0	FORECAST-ON SCHED
* 1504-16-100	VP CERTIFICATION *	30SEP92	02FEB93	01OCT91	01FEB92	-261	FORECAST-BEHIND
2501-16-000	COMPLETE ACQUISITION OF SUB-SURFACE (TRACT A)	01NOV89 A	15NOV89 E	28FEB89	28FEB89	-106	STARTED-BEHIND
* 2501-16-001	COMPLETE SITE ACQUISITION (TRACT B)	25APR88 A	01DEC89 E	25MAR88	24JUN88	-375	STARTED-BEHIND
3000-16-0012	CHEMICAL WASTE REMOVAL (REPORT)	01JUN89 A	31OCT89 E	02MAY89	31JUL89	-66	STARTED-BEHIND
* 3000-16-001	REMEDIAL ACTION (TAILINGS) ***	02APR90	04AUG92	02APR90	04AUG92	0	FORECAST-ON SCHED
* 3000-16-011	VP REMEDIAL ACTION ***	01AUG90	03FEB92	01AUG90	01FEB92	0	FORECAST-ON SCHED
3000-16-012	VP COMPLETION REPORT SUBMITTALS	10JAN92	03MAY92	10JAN92	03MAY92	0	FORECAST-ON SCHED
3502-16-001	DRAFT SURV AND MAINT PLAN	04FEB92	30MAR92	04FEB92	22MAY92	39	FORECAST-AHEAD
3502-16-011	NRC REVIEW DRAFT S&M PLAN	31MAR92	19MAY92	31MAR92	13JUL92	39	FORECAST-AHEAD
3502-16-012	STATE REVIEW DRAFT S&M PLAN	31MAR92	19MAY92	31MAR92	13JUL92	39	FORECAST-AHEAD
3502-16-021	FINAL MAINT & SURV PLAN	14APR93	08JUN93	18FEB93	14APR93	-39	FORECAST-BEHIND

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones
 NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
2501-11-001	WINDFALL PROFIT DETERMINATION	01FEB90	23FEB90	01FEB90	23FEB90	0	FORECAST-ON SCHED
* 3000-11-001	PERFORM REMEDIAL ACTIONS *	01APR91	26AUG92	01APR91	31AUG92	1	FORECAST-AHEAD
* 3000-11-011	VF REMEDIAL ACTION *	02APR91	01AUG91	01APR91	01AUG91	-1	FORECAST-BEHIND
3000-11-011	VF COMPLETION REPORT SUBMITTALS	12JUL91	31OCT91	12JUL91	31OCT91	0	FORECAST-ON SCHED
3502-11-011	DRAFT MAINT & SURV PLAN	09SEP91	01NOV91	01SEP91	01NOV91	0	FORECAST-ON SCHED
3502-11-011	NRC REVIEW DRAFT M&S PLAN	04NOV91	20DEC91	04NOV91	20DEC91	0	FORECAST-ON SCHED
3502-11-011	STATE REVIEW DRAFT M&S PLAN	04NOV91	20DEC91	04NOV91	20DEC91	0	FORECAST-ON SCHED
3502-11-011	FINA MAINT & SURV PLAN	21APR93	25MAY93	06APR93	10MAY93	-11	FORECAST-BEHIND
3502-11-011	NRC CONCUR FINAL M&S PLAN	24MAY93	25JUN93	11MAY93	14JUN93	-9	FORECAST-BEHIND
* 3502-11-011	INITIATE MAINT & SURV PROGRAM *	02AUG93	29SEP93	20JUL93	30SEP93	1	FORECAST-AHEAD

* Flag: Key Milestones

*** Flag: Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-11-200	RADON MONITORING	05FEB90	30SEP93	03APR89	30SEP93	0	FORECAST-ON SCHED
* 0505-11-01	INCOPI FINAL DESIGN AND ISSUE PREL FINAL RAP *	09FEB90	21FEB90	27JAN89	23FEB89	-759	FORECAST-BEHIND
0505-11-01	NRC REVIEW PREL FINAL RAP	01MAR90	11APR90	24FEB89	13APR89	-259	FORECAST-BEHIND
0505-11-01	STATE REVIEW PREL FINAL RAP	01MAR90	11APR90	24FEB89	13APR89	-250	FORECAST-BEHIND
* 0505-11-04	INCOPI CMTS/RAC DES AND ISSUE FINAL RAP ***	04APR90	24APR90	27JUN89	07AUG89	-180	FORECAST-BEHIND
0505-11-05	NRC REVIEW FINAL RAP DESIGN	02MAY90	12JUN90	08AUG89	25SEP89	-184	FORECAST-BEHIND
0505-11-05	STATE REVIEW FINAL RAP DESIGN	02MAY90	12JUN90	08AUG89	25SEP89	-156	FORECAST-BEHIND
0505-11-06	FINAL RAP DESIGN REVIEW MEETING	13JUN90	19JUN90	26SEP89	02OCT89	-180	FORECAST-BEHIND
* 0505-11-07	FINAL RAP CONCURRENCE AND PUBLISH	13JUN90	24JUL90	26SEP89	05NOV89	-180	FORECAST-BEHIND
0505-11-08	EVALUATION REPORT OF EPA G/W STANDARDS	15DEC88 A	22NOV89 E	15DEC88	24FEB89	-193	STARTED-BEHIND
* 1000-11-09	FINAL DESIGN FOR REVIEW *	19APR88 A	14FEB90 E	14MAR88	16FEB88	-259	STARTED-BEHIND
* 1000-11-09	FINAL DESIGN FOR SIGNATURE *	22FEB90	04APR90	16SEP88	26JUN89	-202	FORECAST-BEHIND
1000-11-09	RFP ISSUE	03JAN91	13FEB91	07JAN91	11JAN91	-23	FORECAST-BEHIND
1000-11-09	RECEIVE BIDS	14FEB91	14FEB91	14JAN91	22FEB91	6	FORECAST-AHEAD
1000-11-09	DOE APPROVE RA CONTRACT	15FEB91	14MAR91	25FEB91	22MAR91	6	FORECAST-AHEAD
1000-11-10	AWARD CONTRACTS	15MAR91	22MAR91	25MAR91	29MAR91	5	FORECAST-AHEAD
* 1000-11-11	VF ENGINEERING *	02APR90	01OCT90	01APR90	30SEP90	260	FORECAST-AHEAD
1000-11-14	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	05APR90	02MAY90	05FEB90	02MAR90	-43	FORECAST-BEHIND
1000-11-17	NRC CONCUR WITH REM ACT INSP PLAN	03MAY90	23MAY90	05MAR90	23MAR90	-43	FORECAST-BEHIND
* 1000-11-200	REMEDIAL ACTION COMPLETION REPORT	30JUN92	27NOV92	01JUL92	30NOV92	1	FORECAST-AHEAD
* 1503-11-07	INC COMMENTS AND PUBLISH EA *	30NOV89	15DEC89	30OCT89	26JAN90	30	FORECAST-AHEAD
* 1503-11-09	PUBLISH FONSI ***	02NOV87 A	26JAN90 E	01MAR89	26JAN90	0	STARTED-OK SCHED
1504-11-00	DRAFT SITE CERTIFICATION	30NOV92	05FEB93	01DEC92	25JAN93	-9	FORECAST-BEHIND
1504-11-01	NRC REVIEW DRAFT SITE CERTIFICATION	15FEB93	26MAR93	26JAN93	15MAR93	-9	FORECAST-BEHIND
1504-11-01	STATE REVIEW DRAFT SITE CERTIFICATION	15FEB93	26MAR93	26JAN93	15MAR93	-9	FORECAST-BEHIND
* 1504-11-01	FINAL SITE CERTIFICATION *	29MAR93	21MAY93	16MAR93	10MAY93	-9	FORECAST-BEHIND
1504-11-01	NRC CONCUR SITE CERTIFICATION	24MAY93	25JUN93	11MAY93	14JUN93	-9	FORECAST-BEHIND
* 1504-11-300	VF CERTIFICATION *	01APR92	02JUN92	01JUL91	01DEC92	130	FORECAST-AHEAD

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones
 NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0505-04-101	RAP MODIFICATION #4	02OCT89	16OCT89	21SEP89	29SEP89	-11	FORECAST-BEHIND
0505-04-101	NRC REVIEW OF FRAP MOD #4	17OCT89	27NOV89	17OCT89	27NOV89	0	FORECAST-ON SCHED
0505-04-101	TRIBE REVIEW OF FRAP MOD #4	17OCT89	27NOV89	17OCT89	27NOV89	0	FORECAST-ON SCHED
* 1504-04-071	FINAL SITE CERTIFICATION ***	17NOV87 A	13FEB90 E	17NOV87	15JUN88	-434	STARTED-BEHIND
* 1504-04-101	VI CERTIFICATION *	01JUL86 A	30NOV89 E	01JUL86	16MAY88	-403	STARTED-BEHIND
3502-04-011	FINAL SURV AND MAINT PLAN	02OCT88 A	13FEB90 E	15MAY88	14OCT88	-347	STARTED-BEHIND
3502-04-011	NRC APPROVE FINAL SSM PLAN	14FEB90	21MAR90	17OCT88	21NOV88	-347	FORECAST-BEHIND
3502-04-011	DOL APPROVE FINAL SSM PLAN	14FEB90	21MAR90	17OCT88	21NOV88	-347	FORECAST-BEHIND
* 3502-04-011	INITIATE SURV AND MAINT PROG *	22MAR90	10MAY94	22NOV88	30SEP93	-102	FORECAST-BEHIND

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones
 NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
0501-22-200	RADON MONITORING	02APR89	03MAY93	02APR91	03MAY93	0	FORECAST-ON SCHED
0505-22-011	NRC REVIEW PREL FINAL RAP	07AUG89 A	30OCT89 E	16JAN89	03MAR89	-171	STARTED-BEHIND
0505-22-012	STATE REVIEW PREL FINAL RAP	07AUG89 A	28SEP89 A	16JAN89	03MAR89	-140	COMPLETE-BEHIND
* 0505-22-041	INCORP CMTS/RAC DES AND ISSUE FINAL RAP	09OCT89	06DEC89	30JAN89	17JUL89	-102	FORECAST-BEHIND
0505-22-051	NRC REVIEW FINAL RAP/DESIGN	14DEC89	24JAN90	18JUL89	04SEP89	-102	FORECAST-BEHIND
0505-22-052	STATE REVIEW FINAL RAP/DESIGN	14DEC89	24JAN90	18JUL89	04SEP89	-102	FORECAST-BEHIND
0505-22-053	FINAL RAP/DESIGN REVIEW MEETING	25JAN90	07FEB90	05SEP89	18SEP89	-102	FORECAST-BEHIND
* 0505-22-071	FINAL RAP CONCURRENCE AND PUBLISH	25JAN90	07MAR90	05SEP89	16OCT89	-102	FORECAST-BEHIND
* 1000-22-075	FINAL DESIGN FOR SIGNATURE *	26OCT89	29NOV89	06MAR89	19MAY89	-138	FORECAST-BEHIND
1000-22-081	RFP ISSUE AND REC BIDS	30DEC91	10FEB92	06JAN92	14JAN92	-19	FORECAST-BEHIND
1000-22-082	RECEIVE BIDS	11FEB92	11FEB92	15JAN92	25FEB92	10	FORECAST-AHEAD
1000-22-091	DOE APPROVE RA CONTRACT	12FEB92	10MAR92	26FEB92	24MAR92	10	FORECAST-AHEAD
1000-22-101	AWARD CONTRACTS	23MAR92	27MAR92	25MAR92	31MAR92	2	FORECAST-AHEAD
* 1000-22-111	VP ENGINEERING *	01MAR90	28SEP90	01MAR90	30SEP90	1	FORECAST-AHEAD
1000-22-150	DOE APPROVE AND ISSUE RAIF TO NRC FOR APPROVAL	30NOV89	27DEC89	22MAY89	16JUN89	-138	FORECAST-BEHIND
1000-22-171	NRC CONCUR WITH REM ACT INSP PLAN	28DEC89	17JAN90	26JUL89	22AUG89	-106	FORECAST-BEHIND
* 1000-22-200	REMEDIAL ACTION COMPLETION REPORT	02SEP92	02FEB93	02SEP92	02FEB93	0	FORECAST-ON SCHED
1503-22-071	INC CMTS AND PRINT EA	06JAN89 A	07SEP89 A	19DEC88	04JAN89	-176	COMPLETE-BEHIND
1503-22-072	DOE/EM APPROVE EA	13SEP89 A	11OCT89 E	05JAN89	13FEB89	-172	STARTED-BEHIND
* 1503-22-073	INC COMMENTS AND PUBLISH EA *	23OCT89	02NOV89	14FEB89	24FEB89	-179	FORECAST-BEHIND
* 1503-22-091	PUBLISH TONSI ***	16OCT89	02NOV89	14FEB89	24FEB89	-179	FORECAST-BEHIND
1504-22-001	DRAFT SITE CERTIFICATION	03FEB93	30MAR93	03FEB93	30MAR93	0	FORECAST-ON SCHED
1504-22-011	NRC REVIEW DRAFT SITE CERTIFICATION	31MAR93	18MAY93	31MAR93	18MAY93	0	FORECAST-ON SCHED
1504-22-012	STATE REVIEW DRAFT SITE CERTIFICATION	31MAR93	18MAY93	31MAR93	18MAY93	0	FORECAST-ON SCHED
* 1504-22-021	FINAL SITE CERTIFICATION *	19MAY93	13JUL93	19MAY93	13JUL93	0	FORECAST-ON SCHED
* 1504-22-100	VP CERTIFICATION *	02APR93	02AUG93	01AUG91	01FEB93	-130	FORECAST-BEHIND
2501-22-001	PROCESSING SITE APPRAISAL	01SEP89 A	01JUN90 E	01JAN91	17JUL91	290	STARTED-AHEAD
2501-22-011	DOE REVIEW SITE APPRAISAL	04JUN90	04MAR91	18JUL91	16AUG91	119	FORECAST-AHEAD

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones
 NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
2501-22-001	DOE AUTHORIZE SITE ACQUISITION	11MAR91	15APR91	19AUG91	17SEP91	111	FORECAST-AHEAD
2501-22-011	NEGOTIATE SITE ACQUISITION	25JUN91	05AUG91	18SEP91	10DEC91	91	FORECAST-AHEAD
* 2501-22-041	COMPLETE SITE ACQUISITION	25JUN91	20AUG91	11DEC91	07JAN92	92	FORECAST-AHEAD
* 3000-22-001	PERFORM REMEDIAL ACTIONS *	01APR92	02NOV92	01APR92	02NOV92	0	FORECAST-ON SCHED
* 3000-22-011	VF REMEDIAL ACTION *	01APR92	31JUL92	01APR92	01NOV92	66	FORECAST-AHEAD
3000-22-017	VF COMPLETION REPORT SUBMITTALS	10AUG92	30NOV92	10AUG92	30NOV92	0	FORECAST-ON SCHED
3502-22-001	DRAFT SURV AND MAINT PLAN	01NOV89	02JAN90	01NOV89	02JAN90	0	FORECAST-ON SCHED
3502-22-011	NRC REVIEW DRAFT S&M PLAN	03JAN90	20FEB90	03JAN90	20FEB90	0	FORECAST-ON SCHED
3502-22-01	STATE REVIEW DRAFT S&M PLAN	03JAN90	20FEB90	03JAN90	20FEB90	0	FORECAST-ON SCHED
3502-22-017	FINAL SURV & MAINT PLAN	19MAY93	13JUL93	19MAY93	13JUL93	0	FORECAST-ON SCHED
3502-22-011	NRC APPROVE FINAL S&M PLAN	14JUL93	17AUG93	14JUL93	17AUG93	0	FORECAST-ON SCHED
3502-22-030	DOE APPROVE FINAL S&M PLAN	14JUL93	17AUG93	14JUL93	17AUG93	0	FORECAST-ON SCHED
* 3502-22-041	INITIATE SURV AND MAINT PROG *	18AUG93	30SEP93	18AUG93	30SEP93	0	FORECAST-ON SCHED
4000-22-5000	TECH AND MANAGEMENT SUPPORT	01OCT80 A	30SEP93 E	01OCT80	30SEP93	0	STARTED-ON SCHED

* Flaps Key Milestones

*** Flaps Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCR CHANGES

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
2501-21-01	DOE APPROVE ACQUISITION DATA	11MAR91	15APR91	19AUG91	17SEP91	111	FORECAST-AHEAD
2501-21-01	NEGOTIATE SITE ACQUISITION	23APR91	03JUN91	18SEP91	10DEC91	136	FORECAST-AHEAD
* 2501-21-041	COMPLETE SITE ACQUISITION	23APR91	28JUN91	11DEC91	07JAN92	137	FORECAST-AHEAD
* 3000-21-011	PERFORM REMEDIAL ACTIONS *	01APR92	02NOV92	01APR92	02NOV92	0	FORECAST-ON SCHED
* 3000-21-011	VF REMEDIAL ACTION *	01APR92	31JUL92	01APR92	31JUL92	0	FORECAST-ON SCHED
3000-21-011	VF COMPLETION REPORT SUBMITTALS	10AUG92	30NOV92	10AUG92	30NOV92	0	FORECAST-ON SCHED
3502-21-011	DRAFT SURV AND MAINT PLAN	01NOV89	02JAN90	01NOV89	02JAN90	0	FORECAST-ON SCHED
3502-21-011	NRC REVIEW DRAFT S&M PLAN	03JAN90	20FEB90	03JAN90	20FEB90	0	FORECAST-ON SCHED
3502-21-011	STATE REVIEW DRAFT S&M PLAN	03JAN90	20FEB90	03JAN90	20FEB90	0	FORECAST-ON SCHED
3502-21-011	FINAL SURV & MAINT PLAN	19MAY93	13JUL93	19MAY93	13JUL93	0	FORECAST-ON SCHED
3502-21-011	NRC APPROVE FINAL S&M PLAN	14JUL93	17AUG93	14JUL93	17AUG93	0	FORECAST-ON SCHED
3502-21-011	DOE APPROVE FINAL S&M PLAN	14JUL93	17AUG93	14JUL93	17AUG93	0	FORECAST-ON SCHED
* 3502-21-041	INITIATE SURV AND MAINT PROG *	18AUG93	30SEP93	18AUG93	30SEP93	0	FORECAST-ON SCHED

* Flags Key Milestones

** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-21-200	RADON MONITORING	02APR91	03MAY93	02APR91	03MAY93	0	FORECAST-ON SCHED
0505-21-017	NRC REVIEW PREL FINAL RAP	07AUG89 A	30OCT89 E	16JAN89	03MAR89	-171	STARTED-BEHIND
0505-21-019	STATE REVIEW PREL FINAL RAP	07AUG89 A	28SEP89 A	16JAN89	03MAR89	-149	COMPLETE-BEHIND
* 0505-21-041	INCRP CMTS/RAC DES AND ISSUE FINAL RAP **	09OCT89	06DEC89	30JAN89	17JUL89	-102	FORECAST-BEHIND
0505-21-051	NRC REVIEW FINAL RAP/DESIGN	14DEC89	24JAN90	18JUL89	04SEP89	-102	FORECAST-BEHIND
0505-21-052	STATE REVIEW FINAL RAP/DESIGN	14DEC89	24JAN90	18JUL89	04SEP89	-102	FORECAST-BEHIND
0505-21-054	FINAL RAP/DESIGN REVIEW MEETING	25JAN90	07FEB90	05SEP89	18SEP89	-102	FORECAST-BEHIND
* 0505-21-071	FINAL RAP CONCURRENCE AND PUBLISH	25JAN90	07MAR90	05SEP89	16OCT89	-102	FORECAST-BEHIND
* 1000-21-071	FINAL DESIGN FOR SIGNATURE *	26OCT89	29NOV89	04MAR89	19MAY89	-138	FORECAST-BEHIND
1000-21-091	RFP ISSUE	30DEC91	10FEB92	08JAN92	14JAN92	-19	FORECAST-BEHIND
1000-21-095	RECEIVE BIDS	11FEB92	11FEB92	15JAN92	25FEB92	10	FORECAST-AHEAD
1000-21-096	DOE APPROVE RA CONTRACT	12FEB92	10MAR92	26FEB92	24MAR92	10	FORECAST-AHEAD
1000-21-101	AWARD CONTRACTS	23MAR92	27MAR92	25MAR92	31MAR92	2	FORECAST-AHEAD
* 1000-21-111	VF ENGINEERING **	01MAR90	28SEP90	01MAR90	28SEP90	0	FORECAST-ON SCHED
1000-21-150	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	30NOV89	27DEC89	22MAY89	16JUN89	-138	FORECAST-BEHIND
1000-21-175	NRC CONCUR WITH REM ACT INSP PLAN	28DEC89	17JAN90	19JUN89	07JUL89	-138	FORECAST-BEHIND
* 1000-21-200	REMEDIAL ACTION COMPLETION REPORT	02SEP92	02FEB93	02SEP92	02FEB93	0	FORECAST-ON SCHED
1503-21-071	INC CMTS AND PRINT EA	06JAN89 A	07SEP89 A	19DEC88	04JAN89	-176	COMPLETE-BEHIND
1503-21-074	DOE/EH APPROVE EA	13SEP89 A	11OCT89 E	05JAN89	13FEB89	-172	STARTED-BEHIND
* 1503-21-075	INC COMMENTS AND PUBLISH EA *	23OCT89	02NOV89	14FEB89	24FEB89	-179	FORECAST-BEHIND
* 1503-21-091	PUBLISH FONSI ***	19OCT89	02NOV89	14FEB89	24FEB89	-179	FORECAST-BEHIND
1504-21-001	DRAFT SITE CERTIFICATION	03FEB93	30MAR93	03FEB93	30MAR93	0	FORECAST-ON SCHED
1504-21-011	NRC REVIEW DRAFT SITE CERTIFICATION	31MAR93	18MAY93	31MAR93	18MAY93	0	FORECAST-ON SCHED
1504-21-011	STATE REVIEW DRAFT SITE CERTIFICATION	31MAR93	18MAY93	31MAR93	18MAY93	0	FORECAST-ON SCHED
* 1504-21-031	FINAL SITE CERTIFICATION *	19MAY93	13JUL93	19MAY93	13JUL93	0	FORECAST-ON SCHED
* 1504-21-101	VF CERTIFICATION *	02APR93	02AUG93	02APR93	02AUG93	0	FORECAST-ON SCHED
2501-21-001	PROCESSING SITE APPRAISAL	01SEP89 A	01JUN90 E	01JAN91	17JUL91	293	STARTED-AHEAD
2501-21-011	STATE SUBMIT ACQUISITION DATA TO DOE	04JUN90	04MAR91	18JUL91	16AUG91	119	FORECAST-AHEAD

* Flags Key Milestones

*** Flags Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
2501-20-011	DOE APPROVE ACQUISITION DATA	11DEC89	29DEC89	18SEP89	05OCT89	-60	FORECAST-BEHIND
2501-20-011	NEGOTIATE SITE ACQUISITION	29DEC89	990	06OCT89	28DEC89	-60	FORECAST-BEHIND
* 2501-20-011	COMPLETE SITE ACQUISITION	23MAR90		29DEC89	25JAN90	-60	FORECAST-BEHIND
* 3000-20-001	PERFORM REMEDIAL ACTIONS *	08JUN90	15JUN93	01MAY90	30APR93	-32	FORECAST-BEHIND
* 3000-20-011	VF REMEDIAL ACTION *	10OCT89	31JAN90	01OCT89	31JUL90	129	FORECAST-AHEAD
3000-20-011	VF COMPLETION REPORT SUBMITTALS	12MAR90	10MAY90	08FEB91	01JUN91	263	FORECAST-AHEAD
3502-20-001	DRAFT SURV AND MAINT PLAN	01JUL91	30AUG91	01JUL91	30AUG91	0	FORECAST-ON SCHED
3502-20-011	NRC REVIEW DRAFT S&M PLAN	02SEP91	18OCT91	02SEP91	18OCT91	0	FORECAST-ON SCHED
3502-20-011	STATE REVIEW DRAFT S&M PLAN	02SEP91	18OCT91	02SEP91	18OCT91	0	FORECAST-ON SCHED
3502-20-011	FINAL SURV & MAINT PLAN	30DEC93	23FEB94	16NOV93	10JAN94	-32	FORECAST-BEHIND
3502-20-011	NRC APPROVE FINAL S&M PLAN	24FEB94	30MAR94	11JAN94	14FEB94	-32	FORECAST-BEHIND
3502-20-011	DOE APPROVE FINAL S&M PLAN	24FEB94	30MAR94	11JAN94	14FEB94	-32	FORECAST-BEHIND
* 3502-20-011	INITIATE SURV AND MAINT PROG *	31MAR94	17OCT94	15FEB94	01SEP94	-32	FORECAST-BEHIND

* Flag: Key Milestones
 *** Flag: Headquarters Monitored Milestones
 NOTE: BASELINE IS FY90 BUDGET SUBMITTAL - CCB CHANGES

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
0501-20-200	RADON MONITORING	18JUN90	14DEC93	03MAY90	29OCT93	-32	FORECAST-BEHIND
* 0505-20-015	INCRP FINAL DESIGN AND ISSUE PREL FINAL RAP *	24OCT88 A	02JAN90 E	02JAN89	09JUN89	-147	STARTED-BEHIND
0505-20-017	NRC REVIEW PREL FINAL RAP	03JAN90	13FEB90	12JUN89	21JUL89	-147	FORECAST-BEHIND
0505-20-019	STATE REVIEW PREL FINAL RAP	03JAN90	13FEB90	12JUN89	21JUL89	-147	FORECAST-BEHIND
* 0505-20-041	INCRP CMTS/RAC DES AND ISSUE FINAL RAP ***	19JAN90	15MAR90	24AUG89	18OCT89	-106	FORECAST-BEHIND
0505-20-051	NRC REVIEW FINAL RAP/DESIGN	23MAR90	03MAY90	26OCT89	06DEC89	-106	FORECAST-BEHIND
0505-20-052	STATE REVIEW FINAL RAP/DESIGN	23MAR90	03MAY90	26OCT89	06DEC89	-106	FORECAST-BEHIND
0505-20-061	FINAL RAP/DESIGN REVIEW MEETING	04MAY90	17MAY90	07DEC89	20DEC89	-100	FORECAST-BEHIND
* 0505-20-071	FINAL RAP CONCURRENCE AND PUBLISH	04MAY90	26JUN90	07DEC89	29JAN90	-106	FORECAST-BEHIND
* 1000-20-065	FINAL DESIGN FOR SIGNATURE (WITH RAP) **	13FEB90	15MAR90	08MAY89	07NOV89	-92	FORECAST-BEHIND
1000-20-081	RFP ISSUE	16MAR90	22MAR90	06FEB90	12FEB90	-28	FORECAST-BEHIND
1000-20-087	RECEIVE BIDS	23MAR90	03MAY90	13FEB90	26MAR90	-28	FORECAST-BEHIND
1000-20-091	DOE APPROVE RA CONTRACT	04MAY90	31MAY90	27MAR90	23APR90	-28	FORECAST-BEHIND
1000-20-101	AWARD CONTRACTS	01JUN90	07JUN90	24APR90	30APR90	-28	FORECAST-BEHIND
1000-20-150	DOE APPROVE AND ISSUE C/IF TO NRC FOR APPROVAL	09MAR90	05APR90	12OCT89	08NOV89	-106	FORECAST-BEHIND
1000-20-175	NRC CONCUR WITH RLM ACT INSP PLAN	06APR90	26APR90	09NOV89	29NOV89	-106	FORECAST-BEHIND
* 1000-20-200	REMEDIATION ACTION COMPLETION REPORT	16APR93	15SEP93	03MAR93	02AUG93	-32	FORECAST-BEHIND
1503-20-071	INC CMTS AND PRINT EA	18OCT88 A	14DEC89 E	18OCT88	22JUN89	-125	STARTED-BEHIND
1503-20-072	FE/OGC APPROVE EA	15DEC89	08FEB90	23JUN89	17AUG89	-125	FORECAST-BEHIND
* 1503-20-075	INC COMMENTS AND PUBLISH EA *	09FEB90	08MAR90	18AUG89	14SEP89	-125	FORECAST-BEHIND
* 1503-20-091	PUBLISH FONSI ***	11JAN90	08MAR90	20JUL89	14SEP89	-125	FORECAST-BEHIND
1504-20-001	DRAFT SITE CERTIFICATION	16SEP93	10NOV93	03AUG93	27SEP93	-32	FORECAST-BEHIND
1504-20-011	NRC REVIEW DRAFT SITE CERTIFICATION	11NOV93	29DEC93	28SEP93	15NOV93	-32	FORECAST-BEHIND
1504-20-012	STATE REVIEW DRAFT SITE CERTIFICATION	11NOV93	29DEC93	28SEP93	15NOV93	-32	FORECAST-BEHIND
* 1504-20-021	FINAL SITE CERTIFICATION *	30DEC93	23FEB94	16NOV93	10JAN94	-32	FORECAST-BEHIND
* 1504-20-100	VP CERTIFICATION *	03JUN91	01APR92	01JUL90	01JUL92	65	FORECAST-AHEAD
2501-20-001	PROCESSING SITE APPRAISAL	01MAY89 A	27NOV89 E	01MAY89	04SEP89	-60	STARTED-BEHIND
2501-20-011	STATE SUBMIT ACQUISITION DATA TO DOE	28NOV89	08DEC89	05SEP89	15SEP89	-60	FORECAST-BEHIND

* Flagged by Milestones
 *** Flagged Headquarters Monitored Milestones
 NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
3502-08-01	STATE REVIEW DRAFT S&M PLAN	11FEB94	31MAR94	11FEB94	31MAR94	0	FORECAST-ON SCHED
3502-08-02	FINAL S&M PLAN	18MAY95	21JUN95	15MAY95	21JUN95	0	FORECAST-ON SCHED
3502-08-03	NRC APPROVE FINAL S&M PLAN	29JUN95	05JUL95	26JUN95	05JUL95	0	FORECAST-ON SCHED
3502-08-04	DDE APPROVE FINAL S&M PLAN	29JUN95	05JUL95	26JUN95	05JUL95	0	FORECAST-ON SCHED
* 3502-08-05	INITIATE S&M PROGRAM *	06JUL95	17MAY96	03JUL95	17MAY96	0	FORECAST-ON SCHED

* Flag - In Milestones
 *** Flag - Headquarters Monitored Milestones
 NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
1000-08-150	DOE APPROVE AND ISSUE RAIF TO NRC FOR APPROVAL	21NOV90	18DEC90	21NOV90	18DEC90	0	FORECAST-ON SCHED
1000-08-170	NRC CONCUR WITH REM ACT INSP PLAN	19DEC90	08JAN91	19DEC90	08JAN91	0	FORECAST-ON SCHED
* 1000-08-200	REMEDIAL ACTION COMPLETION REPORT	01AUG94	30DEC94	01AUG94	30DEC94	0	FORECAST-ON SCHED
1503-08-051	DEV DRAFT EA AND ISSUE FOR DOE REVIEW *	01JAN87 A	08JAN90 E	01JAN87	05JAN90	-1	STARTED-BEHIND
1503-08-061	NRC REVIEW DRAFT EA	16JAN90	26FEB90	15JAN90	23FEB90	-1	FORECAST-BEHIND
1503-08-071	STATE REVIEW DRAFT EA	16JAN90	26FEB90	15JAN90	23FEB90	-1	FORECAST-BEHIND
1503-08-071	REVISE DRAFT EA & PREPARE FONSI	27FEB90	02APR90	26FEB90	30MAR90	-1	FORECAST-BEHIND
1503-08-071	DOE-HQ REVIEW CONCUR EA & FONSI	03APR90	21MAY90	02APR90	18MAY90	-1	FORECAST-BEHIND
1503-08-071	PREPARE FINAL EA & FONSI	17APR90	04JUN90	16APR90	01JUN90	-1	FORECAST-BEHIND
* 1503-08-071	PUBLISH EA *	19JUN90	19JUN90	18JUN90	18JUN90	-1	FORECAST-BEHIND
* 1503-08-071	PUBLISH FONSI *	19JUN90	19JUN90	18JUN90	18JUN90	-1	FORECAST-BEHIND
1504-08-001	DRAFT SITE CERTIFICATION	02JAN95	01MAR95	02JAN95	24FEB95	-3	FORECAST-BEHIND
1504-08-011	NRC REVIEW DRAFT SITE CERTIFICATION	09MAR95	26APR95	06MAR95	21APR95	-3	FORECAST-BEHIND
1504-08-011	STATE REVIEW DRAFT SITE CERTIFICATION	09MAR95	26APR95	06MAR95	21APR95	-3	FORECAST-BEHIND
* 1504-08-011	FINAL SITE CERTIFICATION *	27APR95	21JUN95	24APR95	15JUN95	-4	FORECAST-BEHIND
* 1504-08-100	VF CERTIFICATION *	24DEC91	09JUN93	24DEC91	09JUN93	0	FORECAST-ON SCHED
2501-08-001	PROCESSING SITE APPRAISAL	15AUG89 A	03NOV89 E	17FEB89	17AUG89	-56	STARTED-BEHIND
2501-08-011	STATE SUBMIT ACQUISITION DATA TO DOE	15AUG89 A	06NOV89 E	18AUG89	18SEP89	-35	STARTED-BEHIND
2501-08-021	DOE APPROVE ACQUISITION DATA	10NOV89	07DEC89	19SEP89	16OCT89	-38	FORECAST-BEHIND
2501-08-031	NEGOTIATE SITE ACQUISITION	08DEC89	20FEB90	17OCT89	08JAN90	-31	FORECAST-BEHIND
* 2501-08-041	COMPLETE SITE ACQUISITION	21FEB90	18MAY90	09JAN90	05FEB90	-74	FORECAST-BEHIND
2501-08-051	BLM PROCESS PERMANENT TRANSFER REQUEST	21JUN90	21AUG90	21JUN90	21AUG90	0	FORECAST-ON SCHED
2501-08-061	BLM PERMANENT TRANSFER COMPLETED	03SEP90	30NOV90	01SEP90	01DEC90	1	FORECAST-AHEAD
* 3000-08-001	PERFORM REMEDIAL ACTIONS	01MAY91	30SEP94	01MAY91	30SEP94	0	FORECAST-ON SCHED
* 3000-08-011	VF REMEDIAL ACTION *	12JUN91	10JUN92	12JUN91	01SEP91	-202	FORECAST-BEHIND
3000-08-021	VF COMPLETION REPORT SUBMITTALS	10OCT91	31JAN92	20JUL92	18SEP92	165	FORECAST-AHEAD
3502-08-001	DRAFT S&M PLAN	02DEC93	03FEB94	02DEC93	03FEB94	0	FORECAST-ON SCHED
3502-08-011	NRC REVIEW DRAFT S&M PLAN	11FEB94	31MAR94	11FEB94	31MAR94	0	FORECAST-ON SCHED

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones
 NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASELINE START	BASELINE COMPLETION	VARIANCE	STATUS
0501-08-200	RADON MONITORING	10APR85 A	30MAR95 E	10APR85	30MAR95	0	STARTED-ON SCHED
0505-08-01	VALUE ENGINEERING REVIEW DRAFT	14FEB90	14FEB90	14FEB90	14FEB90	0	FORECAST-ON SCHED
0505-08-011	DEVELOP DRAFT RAP & DISTR TO DOE	03APR89 A	25JAN90 E	03APR89	25JAN90	0	STARTED-ON SCHED
* 0505-08-0111	** RELEASE DRAFT	13FEB90	13FEB90	16JAN90	13FEB90	0	FORECAST-ON SCHED
* 0505-08-011	INCORP FINAL DESIGN AND ISSUE PREL FINAL RAP *	21MAY90	21JUN90	02MAY90	05JUN90	-12	FORECAST BEHIND
0505-08-011	NRC REVIEW PREL FINAL RAP	29JUN90	28AUG90	13JUN90	24JUL90	-25	FORECAST-BEHIND
0505-08-011	STATE REVIEW PREL FINAL RAP	09APR90	18MAY90	13JUN90	24JUL90	47	FORECAST-AHEAD
* 0505-08-021	INCORP CMTS/RAC DES AND ISSUE FINAL RAP *	29AUG90	11DEC90	29AUG90	11DEC90	0	FORECAST-ON SCHED
0505-08-021	NRC REVIEW FINAL RAP/DES	19DEC90	24DEC90	10OCT90	20NOV90	-24	FORECAST-BEHIND
0505-08-021	STATE REVIEW FINAL RAP DES	07AUG90	17SEP90	10OCT90	20NOV90	46	FORECAST-AHEAD
0505-08-021	FINAL RAP/DES REVIEW MEETING	26DEC90	26DEC90	20NOV90	20NOV90	-26	FORECAST-BEHIND
* 0505-08-021	FINAL RAP CONCURRENCE AND PUBLISH	27DEC90	06FEB91	21NOV90	05FEB91	-1	FORECAST-BEHIND
0505-08-401	60% DESIGN REVIEW	05FEB90	20FEB90	08DEC89	29DEC89	-37	FORECAST BEHIND
0505-08-011	DEV DRAS WITH APPEND & CALCS	05JUN89 A	25JAN90 E	05JUN89	20SEP89	-91	STARTED-BEHIND
0505-08-921	DOE TAC REVIEW PRAS WITH FDSGN & ISSUE TO NRC	04JUN90	20JUN90	04JUN90	15JUN90	-3	FORECAST-BEHIND
* 0505-08-921	NRC PREPARE DTER ON PRELIM FINAL RAP	29JUN90	23AUG90	29JUN90	23AUG90	0	FORECAST-ON SCHED
0506-08-401	VE 60% DESIGN	22JAN90	26JAN90	01DEC89	07DEC89	-36	FORECAST-BEHIND
* 1000-08-001	PRELIMINARY DESIGN	01NOV88 A	19JAN90 E	14NOV88	19JAN90	0	STARTED-ON SCHED
1000-08-001	VALUE ENGINEERING REVIEW PREL DES	19FEB90	23FEB90	19FEB90	23FEB90	0	FORECAST-ON SCHED
1000-08-011	NRC REVIEW PREL DES	12DEC89	29JAN90	29JAN90	16MAR90	34	FORECAST-AHEAD
1000-08-011	STATE REVIEW PREL DES	12DEC89	29JAN90	29JAN90	16MAR90	34	FORECAST-AHEAD
* 1000-08-001	FINAL DESIGN FOR REVIEW	22JAN90	25MAY90	22JAN90	25MAY90	0	FORECAST-ON SCHED
* 1000-08-021	FINAL DESIGN FOR SIGNATURE *	28MAY90	25SEP90	25JUL90	25SEP90	0	FORECAST-ON SCHED
1000-08-021	RFP ISSUE	26SEP90	07NOV90	24JAN91	04MAR91	83	FORECAST-AHEAD
1000-08-021	RECEIVE BIDS	08NOV90	08NOV90	05MAR91	05MAR91	83	FORECAST-AHEAD
1000-08-021	DOE APPROVE RA CONTRACT	15NOV90	21JAN91	12MAR91	19APR91	64	FORECAST-AHEAD
1000-08-021	AWARD CONTRACTS	22JAN91	29JAN91	22APR91	22APR91	59	FORECAST-AHEAD
* 1000-08-111	VE ENGINEERING *	01MAY90	28SEP90	01MAY90	28SEP90	0	FORECAST-ON SCHED

* Flag: Key Milestones
 *** Flag: Headquarters Monitored Milestones
 NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-06-200	RADON MONITORING	01SEP88 A	16DEC89 E	01SEP88	13MAY89	-155	STARTED-BEHIND
0505-06-01	NRC REVIEW PREL FINAL RAP	02AUG89 A	01DEC89 E	22JUN88	10MAR89	-190	STARTED-BEHIND
0505-06-01	STATE REVIEW PREL FINAL RAP	02AUG89 A	01DEC89 E	22JUN88	10MAR89	-190	STARTED-BEHIND
* 0505-06-041	INCORP CMTS/RAC DES AND ISSUE FINAL RAP ***	04DEC89	29DEC89	21APR89	29JUN89	-131	FORECAST-BEHIND
0505-06-051	NRC REVIEW FINAL RAP DES	01JAN90	16FEB90	30JUN89	17AUG89	-131	FORECAST-BEHIND
0505-06-05	STATE REVIEW FINAL RAP DES	01JAN90	16FEB90	30JUN89	17AUG89	-131	FORECAST-BEHIND
0505-06-061	FINAL RAP DES REVIEW MEETING	19FEB90	02MAR90	18AUG89	31AUG89	-131	FORECAST-BEHIND
* 0505-06-071	FINAL RAP CONCURRENCE AND PUBLISH	19FEB90	30MARR90	18AUG89	28SEP89	-131	FORECAST-BEHIND
1000-06-004	FILE SUBMITTAL OF FINAL DESIGN FOR SIGNATURE	11JUL89 A	13OCT89 E	22MAY89	26JUN89	-79	STARTED-BEHIND
* 1000-06-074	FINAL DESIGN FOR SIGNATURE (PH11) *	04DEC89	29DEC89	07MARR89	15MAY89	-114	FORECAST-BEHIND
1000-06-081	REP ISSUE (PH11)	01JAN90	09FEB90	21AUG89	25AUG89	-120	FORECAST-BEHIND
1000-06-085	RECEIVE BIDS (PH11)	12FEB90	22FEB90	28AUG89	15SEP89	-114	FORECAST-BEHIND
1000-06-091	DOE APPROVE RA CONTRACT (PH11)	28FEB90	16APR90	18SEP89	13OCT89	-131	FORECAST-BEHIND
1000-06-101	AWARD CONTRACTS (PH11)	07MAY90	16MAY90	16OCT89	20OCT89	-148	FORECAST-BEHIND
* 1000-06-111	VF ENGINEERING *	02MAY88 A	30MAY91 E	01APR88	01MARR91	-64	STARTED-BEHIND
1000-06-140	DOE APPROVE AND ISSUE RAIP TO NRC FOR APPROVAL	01JAN90	26JAN90	19MAY89	15JUN89	-161	FORECAST-BEHIND
1000-06-175	NRC CONCUR WITH REM ACT INST PLAN	29JAN90	16FEB90	16JUN89	06JUL89	-161	FORECAST-BEHIND
* 1000-06-200	REMEDIAL ACTION COMPLETION REPORT	18APR94	15SEP94	13SEP93	10FEB94	-155	FORECAST-BEHIND
1503-06-074	DOE HQ APPROVAL OF FEIS	18AUG89 A	02OCT89 E	17JUL89	31JUL89	-45	STARTED-BEHIND
* 1503-06-071	FEIS PRINT AND MAIL	03OCT89	21NOV89	12AUG88	19APR89	-154	FORECAST-BEHIND
* 1503-06-081	PUBLISH ROD ***	22NOV89	18JAN90	20APR89	19JUL89	-131	FORECAST-BEHIND
1504-06-001	DRAFT SITE CERTIFICATION	16SEP94	10NOV94	11FEB94	07APR94	-155	FORECAST-BEHIND
1504-06-011	NRC REVIEW DRAFT SITE CERTIFICATION	11NOV94	29DEC94	08APR94	26MAY94	-155	FORECAST-BEHIND
1504-06-01	STATE REVIEW DRAFT SITE CERTIFICATION	11NOV94	29DEC94	08APR94	26MAY94	-155	FORECAST-BEHIND
* 1504-06-021	FINAL SITE CERTIFICATION *	30DEC94	23FEB95	27MAY94	21JUL94	-155	FORECAST-BEHIND
* 1504-06-100	VF CERTIFICATION *	18SEP90	01SEP92	05NOV90	19OCT92	34	FORECAST-AHEAD
2501-06-04	SITE ACQUISITION AT ESTES GULCH (BLM W/D)	19JAN90	18APR90	29MAY89	31OCT89	-121	FORECAST-BEHIND

* Flags i.e. Milestones
 *** Flags Headquarters Monitored Milestones
 NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
* 3000-06-001	PERFORM REMEDIAL ACTIONS (PH1) ***	18MAY90	15JUN94	23OCT89	30SEP93	-184	FORECAST-BEHIND
* 3000-06-001	PERFORM REMEDIAL ACTIONS - PH1	19SEP88 A	08SEP89 A	19SEP88	09SEP89	1	COMPLETE-AHEAD
* 3000-06-011	VF REMEDIAL ACTION *	19APR89 A	30AUG91 E	01JUN89	01MAR91	-130	STARTED-BEHIND
3000-06-011	VF COMPLETION REPORT SUBMITTALS	01SEP89 A	31DEC91 E	01SEP89	31DEC91	0	STARTED-ON SCHED
3502-06-011	NRC REVIEW DRAFT S&M PLAN	23DEC93	09FEB94	02FEB90	22MAR91	-753	FORECAST-BEHIND
3502-06-011	STATE REVIEW DRAFT S&M PLAN	23DEC93	09FEB94	02FEB90	22MAR91	-753	FORECAST-BEHIND
3502-06-011	DRAFT SURV AND MAINT PLAN	21OCT93	15DEC93	18MAR93	12MAY93	-155	FORECAST-BEHIND
3502-06-011	FINAL SURV & MAINT PLAN	30DEC94	23FEB95	27MAY94	21JUL94	-155	FORECAST-BEHIND
3502-06-011	NRC APPROVE FINAL S&M PLAN	24FEB95	30MAR95	22JUL94	25AUG94	-155	FORECAST-BEHIND
3502-06-011	DOE APPROVE FINAL S&M PLAN	24FEB95	30MAR95	22JUL94	25AUG94	-155	FORECAST-BEHIND
* 3502-06-011	INITIATE SURV AND MAINT PROG *	31MAR95	05MAY95	26AUG94	30SEP94	-155	FORECAST-BEHIND

* Flag-lev Milestones

*** Flag- Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-19-000	RADON MONITORING	27AUG85 A	30SEP92 E	27AUG85	01MAY92	-108	STARTED BEHIND
* 1000-19-200	REMEDIAL ACTION COMPLETION REPORT	29JUL91	30DEC91	03JUL91	03DEC91	-19	FORECAST-BEHIND
1504-19-001	DRAFT SITE CERTIFICATION	31DEC91	24FEB92	31DEC91	24FEB92	0	FORECAST-ON SCHED
1504-19-011	NRC REVIEW DRAFT SITE CERTIFICATION	25FEB92	13APR92	25FEB92	13APR92	0	FORECAST-ON SCHED
1504-19-011	TRIBES REVIEW DRAFT SITE CERTIFICATION	25FEB92	13APR92	25FEB92	13APR92	0	FORECAST-ON SCHED
* 1504-19-011	FINAL SITE CERTIFICATION *	14APR92	08JUN92	14APR92	08JUN92	0	FORECAST-ON SCHED
* 1504-19-100	VP CERTIFICATION *	06MAY91	01AUG91	01AUG90	01DEC91	87	FORECAST-AHEAD
3000-19-000	START MOVING TAILINGS TO HAT	16OCT89	16OCT89	16OCT89	16OCT89	0	FORECAST-ON SCHED
* 3000-19-001	PERFORM REMEDIAL ACTIONS *	31MAY89 A	30SEP91 E	31MAY89	30SEP91	0	STARTED-ON SCHED
* 3000-19-011	VP REMEDIAL ACTION *	02APR90	01AUG90	01APR90	01AUG90	0	FORECAST-ON SCHED
3000-19-011	VP COMPLETION REPORT SUBMITTALS	01SEP90	31DEC90	01SEP90	31DEC90	0	FORECAST-ON SCHED
3502-19-001	DRAFT SURV AND MAINT PLAN	01NOV90	01JAN91	01NOV90	01JAN91	0	FORECAST-ON SCHED
3502-19-011	NRC REVIEW DRAFT S&M PLAN	02JAN91	19FEB91	02JAN91	19FEB91	0	FORECAST-ON SCHED
3502-19-011	TRIBES REVIEW DRAFT S&M PLAN	02JAN91	19FEB91	02JAN91	19FEB91	0	FORECAST-ON SCHED
3502-19-011	FINAL SURV & MAINT PLAN	14APR92	08JUN92	14APR92	08JUN92	0	FORECAST-ON SCHED
3502-19-011	NRC APPROVE FINAL S&M PLAN	09JUN92	13JUL92	09JUN92	13JUL92	0	FORECAST-ON SCHED
3502-19-011	DOE APPROVE FINAL S&M PLAN	09JUN92	13JUL92	09JUN92	13JUL92	0	FORECAST-ON SCHED
* 3502-19-041	INITIATE SURV AND MAINT PROG *	14JUL92	13OCT93	14JUL92	13OCT93	0	FORECAST-ON SCHED

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones
 NOTE: BASELINE 15-FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0505-14-079	NRC CONCURRENCE ON RAP	29JAN91	29JAN91	29JAN91	29JAN91	0	FORECAST-ON SCHED
* 0505-14-080	** PUBLISH RAP	30JAN91	12MAR91	30JAN91	12MAR91	0	FORECAST-ON SCHED
0506-14-310	60' DESIGN REVIEW	11SEP89	02OCT89	11SEP89	02OCT89	0	FORECAST-ON SCHED
0506-14-311	TAC/DOE REVIEW FINAL DESIGN FOR SIGNATURE	30OCT90	07NOV90	30OCT90	07NOV90	0	FORECAST-ON SCHED
0506-14-312	DRR 90' DESIGN REVIEW	16OCT89	25OCT89	16OCT89	25OCT89	0	FORECAST-ON SCHED
* 1000-14-001	PRELIMINARY DESIGN	03JAN89 A	15DEC89 E	02FEB88	15AUG88	-349	STARTED-BEHIND
1000-14-002	M-1. PRELIM DESIGN (**89)	03JAN89	14DEC89	03JAN89	14DEC89	0	FORECAST-ON SCHED
* 1000-14-003	M-1. FINAL DESIGN FOR REVIEW	15DEC89	28JUN90	15DEC89	28JUN90	0	FORECAST-ON SCHED
* 1000-14-004	M-1. FINAL DESIGN FOR SIGNATURE	29JUN90	29OCT90	29JUN90	29OCT90	0	FORECAST-ON SCHED
1000-14-005	PREPARE BID PACKAGE	30OCT90	12NOV90	30OCT90	12NOV90	0	FORECAST-ON SCHED
1000-14-006	RFP CYCLE & RECEIVE BIDS	13NOV90	24DEC90	13NOV90	24DEC90	0	FORECAST-ON SCHED
1000-14-007	SELECT R.A. SUBCONTRACTOR(RAC/DOE)	25DEC90	31DEC90	25DEC90	31DEC90	0	FORECAST-ON SCHED
1000-14-008	DOE REVIEW & APPROVE R.A. CONTRACT	02JAN91	12FEB91	02JAN91	12FEB91	0	FORECAST-ON SCHED
1000-14-009	** AWARD R.A. CONTRACT (DOE)	20FEB91	20FEB91	20FEB91	20FEB91	0	FORECAST-ON SCHED
1000-14-010	NOTICE TO PROCEED	28FEB91	28FEB91	28FEB91	28FEB91	0	FORECAST-ON SCHED
* 1000-14-111	VP ENGINEERING	01OCT90	28FEB91	01OCT90	05SEP92	414	FORECAST-AHEAD
* 1000-14-200	REMEDIATION ACTION COMPLETION REPORT	18AUG92	15JAN93	03AUG92	31DEC92	-11	FORECAST-BEHIND
1503-14-R17	NEPA REFORMAT EA	01JAN90	30JAN90	01JAN90	30JAN90	0	FORECAST-ON SCHED
1503-14-B14	INCRP DRAFT RAS(APPENDICALCS)INTO EA	31JAN90	09FEB90	31JAN90	09FEB90	0	FORECAST-ON SCHED
1503-14-B11	REVIEW AND RELEASE EA	12FEB90	23FEB90	12FEB90	23FEB90	0	FORECAST-ON SCHED
1503-14-B12	NEPA AGENCY REVIEW EA	26FEB90	19APR90	26FEB90	19APR90	0	FORECAST-ON SCHED
1503-14-B10	NEPA DEA INCRP COMMENTS	20APR90	03MAY90	20APR90	03MAY90	0	FORECAST-ON SCHED
1503-14-B13	NEPA PRINT EA	04MAY90	10MAY90	04MAY90	10MAY90	0	FORECAST-ON SCHED
1503-14-B15	NEPA DE/DOE APPROVAL OF EA	11MAY90	23MAY90	11MAY90	23MAY90	0	FORECAST-ON SCHED
* 1503-14-B14	NEPA INC COMMENTS & PUB EA	24MAY90	21JUN90	24MAY90	21JUN90	0	FORECAST-ON SCHED
1503-14-901	NEPA PUBLIC COMMENT (EA)	22JUN90	23JUL90	22JUN90	23JUL90	0	FORECAST-ON SCHED
* 1503-14-902	NEPA PREPARE & ISSUE FONSI	24MAY90	21JUN90	24MAY90	21JUN90	0	FORECAST-ON SCHED
* 1504-14-001	DRAFT SITE CERTIFICATION	01JAN93	25FEB93	01JAN93	25FEB93	0	FORECAST-ON SCHED
1504-14-002	NRC REVIEW DRAFT SITE CERTIFICATION	01MAR93	15APR93	01MAR93	15APR93	0	FORECAST-ON SCHED

* Flags Key Milestones
 *** Flags Headquarters Monitored Milestones
 NOTE: BASELINE IS FUND BUDGET SUBMITTAL + CLB CHANGES

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
3504-14-012	STATE REVIEW DRAFT SITE CERTIFICATION	01MAR93	15APR93	01MAR93	15APR93	0	FORECAST-ON SCHED
* 3504-14-011	FINAL SITE CERTIFICATION	16APR93	10JUN93	16APR93	10JUN93	0	FORECAST-ON SCHED
* 3505-14-412	RCD ISSUE FINAL	29JAN91	25MAR91	29JAN91	25MAR91	0	FORECAST-ON SCHED
2501-14-011	WINDFALL PROFIT DETERMINATION	10NOV89	31MAY90	10NOV89	31MAY90	0	FORECAST-ON SCHED
2501-14-1100	SITE ACQUISITION	10NOV89	17OCT94	08JAN90	04JAN91	-986	FORECAST-BEHIND
* 3000-14-001	M-K BEGIN SITE REMEDIAL ACTION	01APR91	01APR91	01APR91	01APR91	0	FORECAST-ON SCHED
* 3000-14-002	M-K END SITE REMEDIAL ACTION	30SEP92	30SEP92	30SEP92	30SEP92	0	FORECAST-ON SCHED
* 3000-14-011	V-P REMEDIAL ACTION	01APR91	30SEP91	15MAR91	02SEP91	-20	FORECAST-BEHIND
3000-14-014	VF COMPLETION REPORT SUBMITTALS	02SEP91	31DEC91	01SEP91	31DEC91	0	FORECAST-ON SCHED
3502-14-011	NRC REVIEW DRAFT S&M PLAN	17APR92	04JUN92	17APR92	04JUN92	0	FORECAST-ON SCHED
3502-14-01	STATE REVIEW DRAFT S&M PLAN	17APR92	04JUN92	17APR92	04JUN92	0	FORECAST-ON SCHED
3502-14-013	NRC APPROVE FINAL S&M PLAN	11JUN93	15JUL93	11JUN93	15JUL93	0	FORECAST-ON SCHED
3502-14-032	DOE APPROVE FINAL S&M PLAN	11JUN93	15JUL93	11JUN93	15JUL93	0	FORECAST-ON SCHED
* 3502-14-041	INITIATE SURV AND MAINT PROG *	02AUG93	17OCT94	16JUL93	30SEP94	-11	FORECAST-BEHIND
3502-14-411	M&S PREPARE AND ISSUE DRAFT	30JAN92	01APR92	30JAN92	01APR92	0	FORECAST-ON SCHED
* 3502-14-500	PREPARE AND ISSUE FINAL M&S PLAN	16APR93	10JUN93	16APR93	10JUN93	0	FORECAST-ON SCHED

* Flag: Key Milestones
*** Flag: Headquarters Monitored Milestones
NOTE: BASELINE IS F:90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-14-200	RADDN MONITORING	03APR89 A	30NOV93 E	01MAR90	30SEP93	-43	STARTED-BEHIND
0505-14-917	ON BOARD REVIEW MEETING (30%)	06OCT89	10OCT89	06OCT89	10OCT89	0	FORECAST-ON SCHED
0505-14-913	TAC SUPPORT OF 60% DESIGN PREPARATION (1ST PERIOD)	02OCT89	30NOV89	02OCT89	30NOV89	0	FORECAST-ON SCHED
0505-14-913	TAC SUPPT OF 60% DESIGN (2ND PERIOD)	01DEC89	30JAN90	01DEC89	30JAN90	0	FORECAST-ON SCHED
0505-14-911	DEVELOP DRAFT R A S (W APPEND & CALLS-1ST PERIOD)	11OCT89	30JAN90	11OCT89	30JAN90	0	FORECAST-ON SCHED
0505-14-916	DEVELOP DRAFT R A S (2ND PERIOD)	08NOV89	28FEB90	08NOV89	28FEB90	0	FORECAST-ON SCHED
0505-14-911	DHL TAC REVIEW OF DRAFT R A S & DISCUSS	19FEB90	28FEB90	19FEB90	28FEB90	0	FORECAST-ON SCHED
0505-14-911	PRESENT DRAP TO DOE	14MAR90	14MAR90	14MAR90	14MAR90	0	FORECAST-ON SCHED
0505-14-911	** RELEASE DRAP	19MAR90	19MAR90	19MAR90	19MAR90	0	FORECAST-ON SCHED
0505-14-920	NRC REVIEW DRAP	27MAR90	07MAY90	27MAR90	07MAY90	0	FORECAST-ON SCHED
0505-14-921	STATE REVIEW DRAP	27MAR90	07MAY90	27MAR90	07MAY90	0	FORECAST-ON SCHED
0505-14-911	DRAP COMMENT MEETING	15MAY90	17MAY90	15MAY90	17MAY90	0	FORECAST-ON SCHED
0505-14-921	DOE/TAC/RAC SITE COORD MITG	18MAY90	24MAY90	18MAY90	24MAY90	0	FORECAST-ON SCHED
0505-14-911	RESPOND TO VERBAL DRAP COMMTS & DEVELOP PFRAP	22JUN90	05JUL90	22JUN90	05JUL90	0	FORECAST-ON SCHED
0505-14-925	DOE TAC REVIEW FRAS FOR & COMPILE PFRAP	06JUL90	19JUL90	06JUL90	19JUL90	0	FORECAST-ON SCHED
0505-14-911	PFRAP PRESENTATION TO DOE	19JUL90	19JUL90	19JUL90	19JUL90	0	FORECAST-ON SCHED
* 0505-14-927	** ISSUE PFRAP FOR REVIEW	24JUL90	24JUL90	24JUL90	24JUL90	0	FORECAST-ON SCHED
0505-14-926	NRC PREPARE DTER ON PFRAP	02AUG90	26SEP90	02AUG90	26SEP90	0	FORECAST-ON SCHED
0505-14-921	STATE REVIEW PFRAP	02AUG90	12SEP90	02AUG90	12SEP90	0	FORECAST-ON SCHED
0505-14-920	DOE/TAC/RAC SITE COORD MEETING	27SEP90	01OCT90	27SEP90	01OCT90	0	FORECAST-ON SCHED
0505-14-921	NRC CONDITIONAL CONCURRENCE	27SEP90	27SEP90	27SEP90	27SEP90	0	FORECAST-ON SCHED
0505-14-921	RESPOND TO COMMENTS ON PFRAP	02OCT90	22OCT90	02OCT90	22OCT90	0	FORECAST-ON SCHED
0505-14-911	NRC PREP OF FINAL TER (FTR)	30OCT90	17DEC90	30OCT90	17DEC90	0	FORECAST-ON SCHED
0505-14-911	FTR SIGNOFF MEETING	08NOV90	08NOV90	08NOV90	08NOV90	0	FORECAST-ON SCHED
0505-14-911	PREPARE FRAP	20NOV90	31DEC90	20NOV90	31DEC90	0	FORECAST-ON SCHED
0505-14-911	DOE REVIEW FINAL FRAP	01JAN91	07JAN91	01JAN91	07JAN91	0	FORECAST-ON SCHED
0505-14-911	COMPILE FRAP	08JAN91	11JAN91	08JAN91	11JAN91	0	FORECAST-ON SCHED
* 0505-14-911	** ISSUE FINAL RAP TO NRC	14JAN91	14JAN91	14JAN91	14JAN91	0	FORECAST-ON SCHED

* Flag Key Milestones

*** Flag Headquarters Monitored Milestones

NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-09-200	RADON MONITORING	27AUG85 A	30SEP92 E	27AUG85	13APR92	-122	STARTED-BEHIND
0505-09-011	NRC REVIEW FINAL RAP	24JAN89 A	29DEC89 E	13JUN88	01AUG88	-309	STARTED-BEHIND
0505-09-011	TRIBES REVIEW FINAL RAP	24JAN89 A	30OCT89 E	13JUN88	01AUG88	-324	STARTED-BEHIND
0505-09-011	FINAL RAP REVIEW MEETING	02JAN90	02JAN90	02AUG88	10AUG88	-364	FORECAST-BEHIND
* 0505-09-071	FINAL RAP CONCURRENCE AND PUBLISH	01JAN90	31JAN90	11AUG88	22SEP88	-354	FORECAST-BEHIND
* 1000-09-111	VF ENGINEERING * (PART 1)	01MAY87 A	29SEP89 A	01MAY87	31AUG89	-21	COMPLETE-BEHIND
* 1000-09-200	REMEDIAL ACTION COMPLETION REPORT	01AUG91	31DEC91	15AUG91	14JAN92	10	FORECAST-AHEAD
1504-09-010	DRAFT SITE CERTIFICATION	01SEP91	25OCT91	15JAN92	10MAR92	97	FORECAST-AHEAD
1504-09-011	NRC REVIEW DRAFT SITE CERTIFICATION	28OCT91	13DEC91	11MAR92	28APR92	97	FORECAST-AHEAD
1504-09-011	TRIBES REVIEW DRAFT SITE CERTIFICATION	28OCT91	13DEC91	11MAR92	28APR92	97	FORECAST-AHEAD
* 1504-09-021	FINAL SITE CERTIFICATION *	20DEC91	13FEB92	28APR92	23JUN92	93	FORECAST-AHEAD
* 1504-09-100	VF CERTIFICATION *	17JUL90	20AUG91	01AUG90	01DEC91	67	FORECAST-AHEAD
* 3000-09-001	PERFORM REMEDIAL ACTIONS (PH11) ***	12SEP88 A	30SEP91 E	15SEP88	30SEP91	0	STARTED-ON SCHED
3000-09-011	VF REMEDIAL ACTION (PART 1)	17JUL89 A	29SEP89 A	15JUN89	14JUL89	-55	COMPLETE-BEHIND
* 3000-09-0111	VF REMEDIAL ACTION (PART 11)	02APR90	01AUG90	02APR90	01AUG90	0	FORECAST-ON SCHED
3000-09-011	VF COMPLETION REPORT SUBMITTALS	01SEP90	31DEC90	01SEP90	31DEC90	0	FORECAST-ON SCHED
3502-09-001	DRAFT SURV AND MAINT PLAN	01NOV89	01JAN90	01NOV89	01JAN90	0	FORECAST-ON SCHED
3502-09-011	NRC REVIEW DRAFT S&M PLAN	02JAN90	19FEB90	02JAN90	19FEB90	0	FORECAST-ON SCHED
3502-09-011	TRIBES REVIEW DRAFT S&M PLAN	02JAN90	19FEB90	02JAN90	19FEB90	0	FORECAST-ON SCHED
3502-09-011	FINAL SURVE AND MAINT PLAN	20DEC91	13FEB92	29APR92	23JUN92	93	FORECAST-AHEAD
3502-09-011	NRC APPROVE FINAL S&M PLAN	14FEB92	19MAR92	24JUN92	28JUL92	93	FORECAST-AHEAD
3502-09-011	DOE APPROVE FINAL S&M PLAN	14FEB92	19MAR92	24JUN92	28JUL92	93	FORECAST-AHEAD
* 3502-09-041	INITIATE SURV AND MAINT PROG *	20MAR92	09MAR94	29JUL92	30SEP93	-114	FORECAST-BEHIND

* 1 Day Milestones
 *** 4 Day Headquarters Monitored Milestones
 NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
* 1504-D1-011	VF CERTIFICATION *	13SEP83 A	19FEB90 E	13SEP83	01FEB90	-12	STARTED-BEHIND
* 2502-D1-011	INITIATE SURV AND MAINT PRG *	04AUG86 A	02NOV83 E	04AUG86	30SEP83	-23	STARTED-BEHIND

* Flag Key Milestones
 *** Flag Headquarters Monitored Milestones
 NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

PROJECT MILESTONE TARGET REPORT

ACTIVITY IDENTIFIER	ACTIVITY DESCRIPTION	WORKING START	WORKING COMPLETION	BASLINE START	BASLINE COMPLETION	VARIANCE	STATUS
0501-03-200	RADON MONITORING	01JAN85 A	28JUN91 E	01JAN85	29MAR91	-65	STARTED-BEHIND
* 0505-03-070	INCORP. ACL & ISSUE PERM	02MAR90	30MAR90	02MAR90	30MAR90	0	FORECAST-ON SCHED
0505-03-070	NRC REVIEW OF PRELIM TRAP	09APR90	18MAY90	09APR90	18MAY90	0	FORECAST-ON SCHED
0505-03-070	STATE REVIEW OF PRELIM TRAP	09APR90	18MAY90	09APR90	18MAY90	0	FORECAST-ON SCHED
* 0505-03-070	FINAL RAP CONCURRENCE AND PUBLISH	30APR90	25MAY90	12MAR90	06APR90	-85	FORECAST-BEHIND
* 1000-03-200	REMEDIAL ACTION COMPLETION REPORT	31AUG90	31DEC90	31AUG90	31DEC90	0	FORECAST-ON SCHED
1504-03-001	DRAFT SITE CERTIFICATION	01JAN91	25FEB91	01JAN91	25FEB91	0	FORECAST-ON SCHED
1504-03-011	NRI REVIEW DRAFT SITE CERTIFICATION	26FEB91	15APR91	26FEB91	15APR91	0	FORECAST-ON SCHED
1504-03-011	STATE REVIEW DRAFT SITE CERTIFICATION	26FEB91	15APR91	26FEB91	15APR91	0	FORECAST-ON SCHED
* 1504-03-011	FINAL SITE CERTIFICATION *	15APR91	10JUN91	16APR91	10JUN91	0	FORECAST-ON SCHED
* 1504-03-100	VF CERTIFICATION *	21MAY86 A	15OCT90 E	21MAY86	01SEP90	-30	STARTED-BEHIND
3000-03-002	PLACEMENT OF LOW PERMEABILITY LAYER	07JUL87 A	29SEP89 A	07JUL87	19MAY89	-66	COMPLETE-BEHIND
3000-03-003	TRANSPORT OF TAILINGS TO BODO CANYON	12AUG87 A	13OCT89 E	12AUG87	15AUG89	-43	STARTED-BEHIND
3000-03-004	COVER PLACEMENT AT BODO CANYON	15SEP89 A	20SEP90 E	28AUG87	20SEP89	-261	STARTED-BEHIND
3000-03-005	EROSION PROTECTION AT BODO CANYON	16OCT87 A	11OCT90 E	16OCT87	09OCT89	-263	STARTED-BEHIND
3000-03-006	SITE RESTORATION AT PROCESSING SITE	18OCT89	10NOV89	16AUG89	06NOV89	-18	FORECAST-BEHIND
3000-03-007	SITE RESTORATION AT BODO CANYON ***	17SEP90	16NOV90	12SEP89	06NOV89	-269	FORECAST-BEHIND
* 3000-03-011	VF REMEDIAL ACTION ***	21MAY85 A	16OCT89 E	21MAY85	28FEB89	-164	STARTED-BEHIND
3000-03-012	SEEP DEWATERING	21JUN89 A	06NOV89 E	03APR89	07AUG89	-65	STARTED-BEHIND
3000-03-013	VF TAILINGS REMOVAL	21MAY85 A	29SEP89 A	01MAR89	15JUL89	-54	COMPLETE-BEHIND
3000-03-014	VF COMPLETION REPORT SUBMITTALS	13JUN85 A	18JUN90 E	09JUN89	30SEP89	-185	STARTED-BEHIND
3502-03-070	FINAL SURV & MAINT PLAN	16APR91	10JUN91	16APR91	10JUN91	0	FORECAST-ON SCHED
3502-03-071	NRI APPROVE FINAL S&M PLAN	11JUN91	15JUL91	11JUN91	15JUL91	0	FORECAST-ON SCHED
3502-03-071	DOE APPROVE FINAL S&M PLAN	11JUN91	15JUL91	11JUN91	15JUL91	0	FORECAST-ON SCHED
3502-03-041	INITIATE SURV AND MAINT PROG *	16JUL91	30SEP93	16JUL91	30SEP93	0	FORECAST-ON SCHED

* Flag: Key Milestones
 *** Flag: Headquarters Monitored Milestones
 NOTE: BASELINE IS FY90 BUDGET SUBMITTAL + CCB CHANGES

OCT 24 1980

ADDRESSEES MEMORANDUM DATED

L. Anderson, UDOH
L. Shingoitewa, Hopi Tribe
D. Lacker, TDOH
N. Freudenthal, WY
D. Mount, NDDOH
R. Shaffer, DEQ, WY
H. Roitman, CDOH
F. Miera, ODOE
E. Bischoff, CDOH
~~P. Lohaus, NRC, HQ~~
E. Hawkins, NRC, URF
S. Miller, GOGC, FURS
L. Harris, OEG, FURS
N. Weber, EID, NM
W. Neufeld, DWMR, SD
M. Begaye, Navajo Nation
G. A. Franz, III, CDOH
L. Nielson, DHW, ID
T. Gerusky, PA