

VIRGINIA ELECTRIC AND POWER COMPANY  
RICHMOND, VIRGINIA 23261

August 25, 1980

Mr. Harold R. Denton, Director  
Office of Nuclear Reactor Regulation  
Attn: Mr. B. Joe Youngblood, Chief  
Licensing Branch No. 1  
Division of Licensing  
U. S. Nuclear Regulatory Commission  
Washington, D. C. 20555

Serial No. 734  
NO/FHT:ms  
Docket No. 50-339  
License No. NPF-7

Dear Mr. Denton:


NORTH ANNA 2 POWER ESCALATION AND TESTING SCHEDULE

In response to a request from Mr. Alex Dromerick of your staff, we are providing the attached schedule for our North Anna Unit 2. This schedule constitutes our current realistic estimate of major testing that is planned for the time period until Commercial Operation. However, unforeseen equipment problems could delay Commercial Operation beyond the anticipated date of November 15, 1980.

We have endeavored to include in this schedule all major tests and modifications that are presently foreseen. We intend to utilize, to the extent possible, planned unit trips and outages during this time period to perform tests that require a plant shutdown in order to eliminate unnecessary shutdowns and transients.

It is recognized that with a concerted effort this schedule could be compressed to hasten the declaration of Commercial Operation. However, it is our desire to escalate power at a careful and deliberate pace consistent with the TMI Action Plan, NUREG-0660, Section IV.F, and to insure that expeditious completion of the power ascension test program does not compromise Vepco's commitment to the safe and beneficial utilization of nuclear power.

Very truly yours,



B. R. Sylvia  
Manager - Nuclear  
Operations and Maintenance

Attachment

cc: Mr. James P. O'Reilly

8008281367

NORTH ANNA UNIT 2 POWER ASCENSION TEST PROGRAM  
SUMMARY OF MAJOR ITEMS

<u>DATE</u>	<u>EXPECTED STATUS</u>
8/25/80	On line at reactor power up to 30%
8/26/80	Begin 30% Testing: <ol style="list-style-type: none"><li>1. NIS, RTD Calibrations</li><li>2. Flux Mapping</li><li>3. Auto Reactor Control and S/G Level</li><li>4. Load Swing Tests</li></ol>
9/5/80	On line at reactor power of 50% Begin 50% Testing: <ol style="list-style-type: none"><li>1. NIS, RTD Calibrations</li><li>2. Flux Mapping</li><li>3. Load Swing Tests</li><li>4. Auto Reactor Control and S/G Level</li><li>5. Rod Manipulation Physics Tests</li><li>6. Trip from 50%</li><li>7. Maintain hot shutdown from outside Control Room</li><li>8. Secondary Flow Stability (waterhammer) test</li><li>9. Maintenance as required</li></ol>
9/20/80	Return to critical
9/25/80	On line at reactor power of 75% Begin 75% Testing: <ol style="list-style-type: none"><li>1. NIS, RTD Calibrations</li><li>2. Incore/Excore Detector Calibration and Flux Mapping</li><li>3. Load Swing and Large Load Runback Tests</li><li>4. Thermal Power Measurements</li><li>5. Setpoint adjustments</li></ol>
10/3/80	On line at reactor power of 90% Begin 90% Testing: <ol style="list-style-type: none"><li>1. NIS, RTD Calibrations</li><li>2. Moisture Carryover Measurements</li><li>3. In-plant Measurement of Transformer Tap Settings</li><li>4. Visual Inspection of 37 Feedwater System Hydraulic Snubbers to insure operability</li></ol>

10/15/80

On line at reactor power of 100%  
Begin 100% Testing:

1. NIS, RTD Calibrations
2. Moisture Carryover Tests
3. Thermal Power Measurements
4. Load Swings and Large Load Runback
5. NSSS Acceptance Test
6. RCS Flow Measurements

11/1/80

Trip from 100% reactor power

1. Boron Mixing and Cooldown Test
2. Backup Depressurization Capability Test
3. Fire Protection Modifications
  - a. In-containment Smoke Detectors
  - b. Charging Pump Cross-connect Stub-in
  - c. RCP Motor Oil Collection System
4. TMI Modifications
  - a. Containment High Range Radiation Detectors
  - b. Foundation work for Control Room Post-Accident Monitoring Panels
5. Tech Spec Snubber Inspection

11/12/80

Return to reactor power up to 100%

11/15/80

Commercial Operation