

Appendix B

NOTICE OF DEVIATION

Based on the results of an NRC inspection conducted during the period April 11-21, 1978, it appears that certain of your activities deviate from commitments made in your Preliminary Safety Analysis Report as indicated below:

- a. Paragraph 3.8.3.2.D states that concrete for the containment internal structures will be tested (slump, air content, temperature) in accordance with ASME-ACI-359. This standard as modified by paragraph 7.3.b of Project Specification 2323-SS-9, "Concrete," requires that samples of fresh concrete be tested at intervals of fifty cubic yards deposited.

Contrary to the above:

During a concrete placement involving two containment interior structures on April 11, 1978, an initial test was performed but subsequent tests were not accomplished until two hundred-ninety (290) cubic yards of concrete had been deposited.

8009150 096