

PHILADELPHIA ELECTRIC COMPANY

2301 MARKET STREET
P.O. BOX 8699
PHILADELPHIA, PA. 19101

(215) 841-4502

JOHN S. KEMPER
VICE-PRESIDENT
ENGINEERING AND RESEARCH

DEC 20 1980

Mr. Boyce Grier, Director
United States Nuclear Regulatory Commission
Office of Inspection and Enforcement, Region I
631 Park Avenue
King of Prussia, PA 19406

Subject: Limerick Generating Station, Units 1 & 2
Significant Deficiency Report No. 11
4KV Switchgear Circuit Breaker Auxiliary Switch
Crank Assembly Defect
Reference: a) Telecon of May 22, 1980 - H. R. Walters, PECO
to R. McGaughy, US NRC
b) J. S. Kemper (PECO) Letter to B. Grier, dated
6/20/80
File: QUAL 2-10-2 (SDR #11)

Dear Mr. Grier:

In our final report on the above subject deficiency, it was stated we anticipated completing the corrective actions by December 31, 1980.

Due to circumstances that have subsequently developed during the course of correcting the deficiency, it is now expected that completion of the corrective actions will be delayed until June 30, 1981.

The delay was caused by the additional evaluations and tests being performed by the vendor, in order to determine the cause of the loosening nut. It is expected that the tests will be completed by late December. The manufacturer will then advise Bechtel of the cause of the loosening nut and the corrective action required. Upon receipt of this information from the manufacturer, the corrective actions will be implemented on the 4KV switchgear at Limerick.

Sincerely,

John S. Kemper

JMC/mmk

J.P. Durr, Resident Inspector, LGS

8102170087