

SOUTH CAROLINA ELECTRIC & GAS COMPANY

POST OFFICE BOX 764

COLUMBIA, SOUTH CAROLINA 29218

T. C. NICHOLS, JR.  
VICE PRESIDENT AND GROUP EXECUTIVE  
NUCLEAR OPERATIONS

April 2, 1981

Mr. Harold R. Denton, Director  
Office of Nuclear Reactor Regulation  
U. S. Nuclear Regulatory Commission  
Washington, D. C. 20555


Subject: Virgil C. Summer Nuclear Station  
Docket No. 50/395  
Seismic Qualification Review Team (SQRT)  
Follow-Up Information

Dear Mr. Denton:

In followup to our March 6, 1981 letter, South Carolina Electric and Gas Company provides forty-five (45) copies of a schedule of when the remaining seismic reviews will be completed and when the SQRT Information Sheets and the Seismic Reports will be submitted. Recognizing the tight schedule on some of the items, SCE&G will try to improve their completion dates.

If you have any questions, please let us know.

Very truly yours,



T. C. Nichols, Jr.

RBC:TCN:rh  
Enclosures

cc: V. C. Summer w/o encl.  
G. H. Fischer w/o encl.  
T. C. Nichols, Jr. w/o encl.  
C. A. Price  
D. A. Nauman  
W. A. Williams, Jr.  
R. B. Clary  
A. R. Koon  
A. A. Smith  
J. B. Knotts, Jr.  
J. L. Skolds  
H. N. Cyrus  
O. S. Bradham  
B. A. Bursey  
ISEG  
PRS  
NPCF  
File



A

8104060 747

EQUIPMENT SUMMARY SHEET

<u>Equipment Item</u>	<u>Schedule for Seismic Review Completion</u>	<u>Schedule for SQRT Form Submittal</u>
1. Fire Dampers	4/30/81	Submitted
2. Limit Switches for HVAC	4/30/81	Submitted
3. Beck Electric Motor Actuators for Dampers	4/30/81	Submitted
4. Roof Ventilators	4/30/81	Submitted
5. Bettis Damper Actuators	Completed	Submitted
6. ASCO Solenoid Valves for Reactor Building Cooling Unit	Completed	Submitted
7. Filter Plenums	6/15/81	6/22/81
8. Solenoid Valves and Limit Switches for Posi-Seal Purge Isolation Valves	Completed	Submitted
9. Solenoid Vavles for Air Handling Units	Completed	Submitted
10. Namco Limit Switches on Anchor Darling Valves	Completed	Submitted
11. Solenoid Valve Panel for M.S. Isolation Valve	4/30/81	Submitted
12. Terry Turbine for EFW Pump	4/30/81	Submitted
13. Limit Swtiches for Rocwell Valves	Completed	Submitted
14. 1" EPG Ball Valve Actuator	Completed	Submitted
15. Sodium Hydroxide Tank	Completed	Submitted
16. Fuel Oil Storage Tank	Completed	Submitted
17. Radiation Monitor Panel	6/15/81	6/22/81
18. Local Control Panels	Completed	Submitted
19. Hydrogen Analyzer Panel	6/15/81	6/22/81
20. Reactor Trip Switchgear	Completed	Submitted
21. PAM Indicators	8/1/81	8/1/81
22. Core Subcooling Monitor	8/1/81	8/1/81
23. Critical Systems Leak Monitoring	8/1/81	8/1/81

SEISMIC REPORTS STILL DUE TO THE NRC

<u>Equipment Item</u>	<u>Schedule for Submittal</u>
1. PAM Indicators	8/1/81
2. Hydrogen Analyzer Panel	6/22/81
3. Radiation Monitor Panel	6/22/81
4. Accumulator Tanks	(W) will be available to meet with NRC to provide seismic report during week of 4/20/81, or later if necessary