

RECULATORY BOCKET FILE COPY

General Offices: 212 West Michigan Avenue, Jackson, Michigan 49201 • Area Code 517 788-0550

April 7, 1978

Director, Nuclear Reactor Regulation Att: Mr Dennis L Ziemann, Chief Operating Reactors Branch No 2 US Nuclear Regulatory Commission Washington, DC 20555

DOCKETS 50-155 AND 50-255 -LICENSES DPR-6 AND DPR-20 -BIG ROCK POINT AND PALISADES PLANTS -FIRE PROTECTION MODIFICATION UPDATES

By letters dated June 10, 1977, Consumers Power Company submitted tentative schedules for the completion of plant modifications deemed necessary by the Palisades and Big Rock Point Fire Hazards Analysis. In the forwarding letters for these schedules, a commitment was made to provide an updated project status. The purpose of this letter is to provide that status.

Attached are the revised Big Rock Point and Palisades Plants fire protection modification status schedules. These schedules reflect the estimated time frames necessary to complete each plant modification committed to in the applicable Fire Safety Analysis. As in the past, the schedules are tentative. They are based on several variables highly susceptible to change including outage times, staff site visits, staff Fire Hazards Analysis review, and procurement lead times. Further, because of the inordinate costs of the project, the schedule has been adjusted to allow for NRC staff review of the major modifications after preliminary design has been completed and prior to beginning final design. This will ensure staff approval and acceptance of the modifications and will allow for a more efficient allocation of costs in final design and construction.

It should be noted that modifications 6 and 7 for Palisades and modification 9 for Big Rock Point do not have any predicted completion dates. To meet the intent of these modifications, Consumers Power Company is considering developing a separate shutdown path, independent of the cable spreading rooms, for both plants. Thus, until preliminary design is completed, the magnitude of the modifications is known, and the plant modifications have been reviewed and accepted by the staff, no realistic completion schedule can be promulgated.

William S Skibitsky

Senior Licensing Engineer

CC: JGKeppler, USNRC

8101100350

701020012

AOS 40 RAPORTO

PALISADES PLANT MODIFICATIONS

	Modification	Applicable Fire Areas	1	2	3	14	5	6
1	Sprinkler	3,13,23,28	Complete	April 78	July 78	March 79	Jan 80	Jan 80
2	Detectors	1,2,3,4,12,14,15	Complete	April 78	July 78	April 79	Feb 80	Feb 80
3	Seal Cable Penetrations	2,3,4,13	Complete	April 78	July 78	Sept 78	March 79	April 79
14	Seal Cable to Conduit Penetrations	8	Complete	April 78	July 78	Sept 78	March 79	April 79
5	Fire Barriers	2,10	Complete	April 78	July 78	Sept 78	March 79	April 79
6	Evaluate & Reroute as Necessary Control Cables for 1-C & 1-D	2	Complete	Oct 78	July 78	Unknown	Unknown	Unknown
7	Evaluate & Reroute as Necessary Load Circuits 1-C & 1-D	3,4,14	Complete	Oct 78	July 78	Unknown	Unknown	Unknown
8	Install Fire Door & Sill	5	Complete	Complete	July 78	Complete	Sept 78	Oct 78
9	Build Fire Enclosure	6	Complete	Complete	July 78	March 79	Oct 79	Oct 79
10	Install Fire or Back Draft Damper	1,2,3,4	Complete	April 78	July 78	Sept 78	July 79	July 79
11	Cable Fire Stop	14	Complete	April 78	July 78	Sept 78	March 79	April 79

Key to Column Numbers:
1-Contract Awarded
2-Preliminary Design Complete
3-NRC Site Visit & Review
4-Detail Design Complete
5-Installation Complete
6-System Operational

Revised: 3/30/78

BIG ROCK PLANT MODIFICATIONS

	Modification	Applicable Fire Areas	1	2	3	14	5	6
1	Seal & Fireproof Penetration	5,6,13,21-24,25,29,37, 41,42	Complete	May 78	Oct 78	Oct 78	Nov 79	Dec 79
2	Seal Conduit Penetration	12,21-24,26,41	Complete	May 78	Oct 78	Oct 78	Nov 79	Dec 79
3	Fire Stops on Open Penet/ Tray	16,17,37	Complete	May 78	Oct 78	Oct 78	Nov 79	Dec 79
l,	Seal Cable Tray Penetration	32,35,38	Complete	May 78	Oct 78	Oct 78	Nov 79	Dec 79
5	Seal @ Top Wall Partition	26	Complete	May 78	Oct 78	Oct 78	Nov 79	Dec 79
6	Fire Doors	17	Complete	Complete	Oct 78	Complete	June 78	June 78
7	Detectors	5,6,12,13,29,37,38,41, 42	Complete	May 78	Oct 78	April 79	April 80	April 80
8	Water Spray System	41	Complete	May 78	Oct 78	March 79	Feb 80**	April 80**
9	Alternates to Provide Separation of Circuits	7,15,29,33,34,35,37,41	Complete	Oct 78	Oct 78	Unknown	Unknown	Unknown
10	Waterproof Cable Splices & Conn	7,33	Complete	Sept 78	Oct 78	Sept 78	Dec 78	Dec 78
11	Splashproof Panels & Cab	15	Complete	Complete	Oct 78	May 78	July 78*	July 78*
12	Hose Reel	37,33A	Complete	Complete	Oct 78	March 79	Jan 80**	March 80**

Key to Column Numbers: 1-Contract Awarded 2-Preliminary Design Complete 3-NRC Site Visit & Review 4-Detail Design Complete 5-Installation Complete 6-System Operational

Revised: 3/30/78

^{*}Some work to be completed during 1978 refueling outage scheduled to commence in November 1978.

^{**}This work must be done during scheduled plant outage.

REGULATORY INFORMATION DISTRIBUTION: SYSTEM (RIDS) DISTRIBUTION FOR INCOMING MATERIAL 50-155/255

REC: ZIEMANN D L NRC

ORG: SKIBITSKY W S CONSUMERS PWR

DOCDATE: 04/07/78 DATE RCVD: 04/11/78

DOCTYPE: LETTER

SUBJECT:

NOTARIZED: NO

COPIES RECEIVED LTR 1 ENCL 40

PROVIDING UPDATED PROJECT STATUS RE TENTATIVE SCHEDULES FOR COMPLETION OF PLANT MODIFICATIONS DEEMED NECESSARY BY SUBJECT FACILITY'S FIRE HAZARDS

ANALYSIS. . W/ATT SUPPORTING INFO.

PLANT NAME: BIG ROCK PT

PALISADES

REVIEWER INITIAL: XJM DISTRIBUTER INITIAL: W

########## TISTRIBUTION OF THIS MATERIAL IS AS FOLLOWS ***********

FIRE PROTECTION INFORMATION (AFTER ISSUANCE OF OL). (DISTRIBUTION CODE A006)

FOR ACTION:

BR CHIEF ZIEMANN**W/3 ENCL

INTERNAL:

EG FILE**W/ENC 1 & ESAW/2 ENCL BENAROYA # KU/2 ENCL BUTLER##W/5 ENCL R. MURANKA**W/ENCL

NRC PDR**W/ENCL OELD**LTR ONLY EISENHUT ** W/ENCL WAMBACH**W/ENCL HANAUER**W/ENCL

EXTERNAL:

LPDR'S

CHARLEVOIX, MI**W/ENCL

TIC**W/ENCL NSIC**W/ENCL

ACRS CAT B##W/16 ENCL

LPDE WALAMAZOO MI WIENCL

DISTRIBUTION: LTR 38 ENCL 37

SIZE: 1P+1P+1P

THE END

办水水水水水水水水水水水水水水水水水水水水水水水水水水水水水水

CONTROL NER

POOR ORIGINAL