

PART 21 IDENTIFICATION NO. 81-384-000 COMPANY NAME Miss. Sw. & Lg.
DATE OF LETTER 3/13/81 DOCKET NO. 50-416/417
DATE DISTRIBUTED _____ ORIGINAL REPORT ☒ SUPPLEMENTARY ☒

DISTRIBUTION:

REACTOR (R) ☒

IE FILES

EES - *Mills*

REGIONS I,II,III,IV,V

VENDOR BR. R-IV

LOEB / MPA MNB 5715

AEOD MNB 7602

NRR/DOE

NRR/DSI

NRR/DST

NRR/DOL

ASLBP E/W 450

CENTRAL FILES 016

CENTRAL FILES (CHRON)

PDR

LPDR

TERA

ACTION:

PRELIMINARY EVALUATION OF THE ATTACHED REPORT INDICATES LEAD RESPONSIBILITY FOR FOLLOWUP AS SHOWN BELOW:

IE ☐

NRR ☐

NMSS ☐

OTHER ☐

EES

FUEL CYCLE & ☐

MATERIALS (M)

IE FILES

AD/FFMSI

REGIONS I,II,III,IV,V

VENDOR BR. R-IV

NMSS / FCMS SS-396

LOEB / MPA MNB 5715

AEOD MNB 7602

ASLBP E/W 450

SAP/SP MNB-7210A

CENTRAL FILES 016

CENTRAL FILES (CHRON)

PDR

LPDR

TERA

SAFEGUARDS (S) ☐

IE FILES

AD/SG

AD/ROI

REGIONS I,II,III,IV,V

VENDOR BR. R-IV

NRR/DOL

NMSS / SG SS-881

LOEB / MPA MNB 5715

AEOD MNB 7602

ASLBP E/W 450

CENTRAL FILES 016

CENTRAL FILES (CHRON)

CENTRAL FILES SS-306

PDR

LPDR

TERA



8104010674

REV. 8/1/80
9/17/80
12/2/80



MISSISSIPPI POWER & LIGHT COMPANY

Helping Build Mississippi

P. O. BOX 1640, JACKSON, MISSISSIPPI 39205

JAMES P. McGAUGHY, JR.
ASSISTANT VICE PRESIDENT

March 13, 1981

Office of Inspection & Enforcement
U. S. Nuclear Regulatory Commission
Region II
101 Marietta Street, N.W.
Suite 3100
Atlanta, Georgia 30303

Attention: Mr. J. P. O'Reilly, Director


Dear Mr. O'Reilly:

SUBJECT: Grand Gulf Nuclear Station
Units 1 and 2
Docket Nos. 50-416/417
File 0260/15525/15526
PRD-81/09, Status Report #1,
Unscheduled SIS Cable Pull
AECM-81/105

On February 11, 1981, Mississippi Power & Light Company notified Mr. J. Rausch, of your office, of a Potentially Reportable Deficiency (PRD) at the Grand Gulf Nuclear Station (GGNS) construction site. The deficiency concerns the installation of unscheduled Single Insulated Stranded (SIS) wire without a specific Work Plan and Inspection Report (WP&IR) or documentation.

Our investigation as to reportability of this matter under 10CFR50.55(e) and 10CFR21 is continuing. Our status report is attached. We expect to file our final report on this matter on or before September 9, 1981.

Yours truly,


J. P. McGaughy, Jr.

WHU:mt
Attachment

cc: See page 2

MISSISSIPPI POWER & LIGHT COMPANY

Mr. J. P. O'Reilly
NRC

AECM-81/105
Page 2

cc: Mr. N. L. Stampley
Mr. R. B. McGehee
Mr. T. B. Conner

Mr. Victor Stello, Director
Office of Inspection & Enforcement
U. S. Nuclear Regulatory Commission
Washington, D.C. 20555

Mr. G. B. Taylor
South Miss. Electric Power Association
P. O. Box 1589
Hattiesburg, MS 39401

STATUS REPORT #1 TO PRD-81/09

I. Description of the Deficiency

Valves were received and installed with unwired auxiliary devices. To connect these devices, terminal boxes were installed in the field in accordance with Constructor specification E-0725 for the control cable termination, and flexible conduits were branched off with unscheduled (normal computer routing card was not utilized) and subsequently the wire installation was undocumented and not inspected as presently required by Work Plan/Procedure (WP/P)-E22.

The systems affected were:

B21	E51	G41	P21	P52	P66	T42
E12	E61	G46	P41	P53	P71	T51
E21	G33	M41	P44	P60	P75	
E22	G36	P11	P45	P64	T41	

This deficiency is applicable to Units I and common devices shared by Unit II.

Investigation is underway as to reportability under both 10CFR50.55(e) and 10CFR21. The affect, had the deficiency remained uncorrected, is under investigation. Our Architect/Engineer is currently evaluating the deficiency as noted and its safety implications.

II. Approach to Resolution of the Problem

WP/P-E-22 procedures did not provide for documenting the installation and inspection of unscheduled SIS wire at the time the deficiency occurred. WP/P-E-22 was revised prior to the reporting of this deficiency to establish criteria for documenting the installation of unscheduled SIS wire. WP&IRs have been issued to identify the location of approximately 220 valves for inspection of the deficient SIS wire installations.

III. Status of Proposed Resolution

Our Architect/Engineer will complete his evaluation after receipt of the documented results of the resinspection.

IV. Reason Why a Final Report Will be Delayed

The reinspection and documentation have not been completed.

V. Date When Final Report Will Be Submitted

Our final report will be submitted to you on or before September 9, 1981.