### U.S. NUCLEAR REGULATORY COMMISSION OFFICE OF INSPECTION AND ENFORCEMENT

	Region I	
Report Nc.	50-354/81-06 50-355/81-06 50-354	
Docket No.		
License No	. CPPR-121 Priority	CategoryA
Licensee:	Public Service Electric and Gas Company	
	80 Park Plaza - 17C	
	Newark, New Jersey 07101	
Facility N	ame: Hope Creek Generating Station, Units 1 and	1 2
Meeting at	: Hancock s Bridge, New Jersey	
Meeting co	nducted: April 30, 1981	-1.1
Inspectors	W. H. Bateman, Senior Resident Inspector	5481 date signed
		date signed
		date signed
Approved b	: A einig	5-20-81
Approved 0	E G. Greenman, Chief Reactor Projects	date signed

### Meeting Summary:

### Meeting on April 30, 1981 (Combined Report Nos. 50-354/81-06 and 50-355/81-06)

Scope: Special, announced management meeting to discuss the results of the Region I board convened to evaluate the licensee's performance from November 1, 1979 to October 31, 1980 as part of the NRC's SALP program. Areas addressed included but, were not Ifmited, to Quality Assurance; Piping and Hangers; Reporting; and Management.

Results: A summary of the licensee performance evaluation was presented. Areas of concern were discussed with corporate and site management. No new enforcement actions were identified, however, two areas where improvement is necessary were identified.

8106010392 Region I Form 12 (Rev. April 77)

#### 1. Attendees

### Public Service Electric and Gas Company (PSE&G)

- J. T. Boettger, General Manager, Corporate QA
- A. E. Giardino, Project QA Engineer
- P. J. Kudless, Project Construction Manager
- A. Nassman, Manager, QA Engineering and Construction

### Bechtel Power Corporation (Bechtel)

- D. L. Long, Project Superintendent
- G. Moulton, Project QA Engineer

### United State Nuclear Regulatory Commission (USNRC)

- W. H. Bateman, Senior Resident Inspector, Hope Creek
- E. J. Brunner, Acting Director, DRPI
- E. G. Greenman, Chief, Reactor Projects 2A, DRPI

### 2. Discussion

A brief summary of the Systematic Assessment of Licensee Performance (SALP) Program was presented to explain the basis and purpose of the evaluation.

The NRC Region I evaluation board meeting was discussed, including the appraisal period, performance data and the results of the board's evaluation. (See Appendix 1 and Attachments 1 and 2.)

The licensee's overall performance was considered acceptable although two areas will receive increased inspection effort by Region I to determine the effectiveness of the licensee's program improvements in those areas. These two areas of concern were identified to corporate and site management.

# SYSTEMATIC ASSESSMENT OF LICENSEE PERFORMANCE HOPE CREEK GENERATING STATION REGION I EVALUATION BOARD MEETING

Facility: Hope Creek Generating Station Units 1 and 2 Licensee: Public Service Electric and Gas Company Unit Identification:

Docket No.	Licensee No	./Date of Issuance	Unit No.	
50-354	CPPR-120	November 4, 1974	Unit 1	
50-355	CPPR-121	November 4, 1974	Unit 2	
Reactor Information:	Unit 1		Unit 2	
NSSS	Genera	1 Electric	General Electric	
MWt	3293		3293	
Assessment Period: Nove	ember 1, 1979	to October 31, 19	080	
Evaluation Board Meeting	g Date: Janu	ary 19, 1981		
Evaluation Board Member	J. M. E. J. and R. T. W. G. R. J.	<ul> <li>B. J. Grier, Director, Region I</li> <li>J. M. Allan, Deputy Director, Region I</li> <li>E. J. Brunner, Acting Director, Division of Resident and Project Inspection</li> <li>R. T. Carlson, Director, Enforcement and Investigation Staf</li> <li>W. G. Martin, Assistant to the Director</li> <li>R. J. Bores, Chief, Independent and Environmental Protection Section</li> <li>J. Kerrigan, Licensing Project Manager (Salem 2), NRR</li> </ul>		
Other NRC Attendees:	W. H.	Bateman, Senior R	esident Inspector, Region I	

## BASIC PERFORMANCE DATA

Hope Creek Generating Station Assessment Period: November 1, 1979 to October 31, 1980

# A. Number and Nature of Noncompliance Items

Sec.

	1.	Noncompliance category:	Unit 1	Unit 2
		Violations Infractions Deficiencies	10 + (4)	0 1 + (4) 0
	2.	Areas of Noncompliance:	(Vio/Inf/Def)	(Vio/Inf/Def)
		Quality Assurance Concrete Safety-Related Structures Piping and Hangers	0/2+(1)/0 0/1+(1)/0 0/2+(2)/0 0/4/0	0/0+(i)/0 0/1+(1)/0 0/0+(2)/0 0/0/0
	(Reactor Coolant and Others) Safety-Related Components (Vessel, Internals, and HVAC)	0/1/1	0/0/0	
8.	Num	ber and Nature of Construction Def	iciency Reports	
		Type of Events:	Unit 1	Unit 2
		<ul> <li>A. Personnel Error</li> <li>B. Design/Fabrication Error</li> <li>C. External Cause TOTAL</li> </ul>	4026	2103
		Causally-Linked Events: None ide	entified.	

# C. Escalated Enforcement Actions

1. Civil Penalties

None

2. Orders

None

3. Immediate Action Letters

None

4. Other Escalated Enforcement

None

## D. Management Conferences Held During Past Twelve Months

No enforcement related management conferences were held during the assessment period. There was, however, a routine meeting held with the licensee management at the licensee corporate office to discuss the following: (a) Hope Creek project status, (b) status of FSAR, (c) resident inspection program, (d) NRC independent measurements program, (e) NRC programs underway to evaluate licensee performance, (f) 10 CFR 50.55(e) reporting, and (g) enforcement policy.

### E. Licensee Activities

Activity on both units varied extensively over the evaluation period because of a strike by the pipefitters local in May of 1980 and subsequent large scale layoffs of other trades. Prior to the strike the total site work force was approximately 3000. During the strike period the work force dropped to approximately 200. After settlement of the strike in early June, 1980, the work force gradually increased to approximately 1400 by the end of the evaluation period.

Prior to the strike there was extensive activity in the areas of concrete placement, containment erection, structural steel erection, and reactor pressure vessel (RPV) nozzle modification for both Units 1 and 2. Unit 1 piping installation was also in progress.

Simultaneously with the strike, the licensee announced a delay in the commercial operation dates of Units 1 and 2 from May, 1985 and May, 1987 to December, 1986 and December, 1989, respectively. As a result of this delay, resumption of work activity, post strike settlement, was limited on Unit 1 and nearly non-existent on Unit 2. Unit 1 activity was in the same areas as before the strike but limited to safety related work and Unit 2 activity involved minor concrete placements.

Milestones accomplished during the evaluation period included completion of erection and overpressure testing of Unit 1 containment, commencement of work on service water intake structure, completion of Unit 1 RPV nozzle modification, and commencement of Unit 2 containment erection.

## F. Inspection Activities

The construction resident inspection program was implemented in February, 1980. Resident inspector activities involved accomplishment of assigned inspection requirements including observation of work in progress and evaluation of licensee responses to outstanding items. Nine inspection reports were issued by the resident inspector for each of the 2 units.

Prior to implementation of the construction resident program, three inspections of Unit 1 and two inspections of Unit 2 were conducted by project inspectors during the assessment period. These inspections involved observation of work in progress, completed work, records review, and resolution of outstanding items.

Nine inspections were performed by regionally based specialist inspectors. The particular activities inspected were concrete, nondestructive examination, pipe welding, RPV rozzle replacement, records, QA/QC procedures, site work procedures, cat e tray installation, and resolution of outstanding items.

# HOPE CREEK GENERATING STATION INSPECTION PROGRAM CHANGES

INSPECTION TIME AND/OR SCOPE CHANGE FROM PRESCRIBED INSPECTION PROGRAM

	FUNCTIONAL AREA	INCREASE	NO CHANGE	DECREASE
1.	Quality Assurance	X	n i senter op d	
2.	Substructure and Foundations		x	
3.	Concrete		x -	
4.	Steel Containment		x	
5.	Safety-Related Structures		X	
6.	Piping and Hangers (Reactor Coolant and Others)	x		
7.	Safety-Related Components (Vessel, Internals, and HVAC)		Ý	
8.	Electrical Equipment		X	
9.	Electrical (Tray and Wire)		X	1
10.	Instrumentation		X	
11.	Fire Protection		X	
12.	Preservice Inspection		X	
13.	Reporting		X	
14.	Environmental		X	1
15.	Training		X	
15.	Management		x	

Regional Diffector Date Damany 19, 1981

Date

14