Bechtel Power Corporation

777 East Eisenhower Parkway
Ann Arbor, Michigan

Mail Address: P.O. Box 1000, Ann Arbor, Michigan 48106

May 8, 1981

Nuclear Regulatory Commission Region IV Uldis Potapovs, Chief Vendor Inspection Branch 611 Ryan Plaza Drive, Suite 1000 Arlington, Texas 76011

Reference: Nuclear Regulatory Commission, letter from Uldis Potapovs, Chief Vendor Inspection Branch of 4/16/81 to Bechtel Power

Corporation, AAPD - Docket No. 99900501/81-01

Dear Mr. Potapovs:

This letter is submitted in response to the nonconformances identified in the above referenced document. This nonconformance is reiterated below:

"Bechtel Engineering Department Procedure EDP 5.13 entitled, "Control Logs," lists in Exhibit A that Logs such as drawings, DCN's and Specifications, will be updated and issued on a monthly basis by Project Administration on the Midland Project.

Contrary to the above, the Drawing Control Log and Materials Requisition/Spec. Log (CEBUS) have not been updated and issued on a monthly basis. Specifically, these logs were not updated and issued for the month of February."

Our actions taken in response to this nonconformance are described below:

Action Taken to Correct Specific Nonconformances: The CEBUS Log was updated and issued during the NRC I&E inspection.

Generic Assessment: An investigation into the issuance of the Drawing Control Logs within the Ann Arbor Power Division disclosed that the nonconformance was applicable to the Midland Project only.

Bechtel Power Corporation

Actions to Prevent Recurrence: An Administrative Services Supervisor has been assigned responsibility for CEBUS operations to ensure compliance with procedural requirements, and two additional CEBUS operators have been assigned to the Midland Project to maintain scheduled outputs.

All actions were completed prior to the date of this letter.

Should you have any questions concerning the above responses, please advise.

Sincerely,

Howard W. Wahl #

Vice President & General Manager

HWW/LJG/le