



Consumers
Power
Company

James W Cook
Vice President - Projects, Engineering
and Construction

General Offices: 1945 West Parnall Road, Jackson, MI 49201 • (517) 788-0453

May 6, 1983

82-10 #3

Mr J G Keppler, Regional Administrator
US Nuclear Regulatory Commission
Region III
799 Roosevelt Road
Glen Ellyn, IL 60137

MIDLAND NUCLEAR COGENERATION PLANT -
DOCKET NOS 50-329 AND 50-330
UNDERRATED MOTOR CONTROL CENTER CONTROL CIRCUIT TRANSFORMERS
FILE: 0.4.9.66 SERIAL: 22178

Reference: J W Cook letter to J G Keppler, Same Subject:

Serial 19088, dated November 10, 1982
Serial 20679, dated January 28, 1983

The referenced letters were interim 50.55(e) reports concerning deficiencies in underrated control circuit transformers supplied by Gould-Brown Boveri for the 460 volt motor control centers. This letter is our final report on this subject.

The enclosure to this letter provides an analysis of the deficiency and the corrective actions that were taken with regard to this matter.

James W. Cook

WRB/cd

Enclosure: MCAR-61, Final Report, dated April 15, 1983.

CC: Document Control Desk, NRC
Washington, DC

RJCook, NRC Resident Inspector
Midland Nuclear Plant

8305170489 830506
PDR ADOCK 05000329
S PDR

MAY 9 1983

OC0483-0017A-MP01

IE27

CC: CBechhoefer, ASLB Panel
FPCowan, ASLB Panel
JHarbour, ASLB Panel
AS&L Appeal Panel
MMCherry, Esq
MSinclair
BStamiris
CRStephens, USNRC
WDPaton, Esq, USNRC
FJKelley, Esq, Attorney General
SHFreeman, Esq, Asst Attorney General
WHMarshall
GJMerritt, Esq, TNK&J
INPO Records Center

112067

Bechtel Power Corporation

777 East Eisenhower Parkway
Ann Arbor, Michigan

Mail Address: P.O. Box 1000, Ann Arbor, Michigan 48106



April 15, 1983

BLC-16531


Consumers Power Company
1945 Parnall Road
Jackson, Michigan 49201

Attention: Mr. J.W. Cook
Vice President
Projects, Engineering and Construction

Subject: Midland Plant Units 1 and 2
Consumers Power Company
Bechtel Job 7220
MCAR 61 - FINAL REPORT

The Final Report for MCAR 61, Undersized Starter Transformers in
ITE-Gould Supplied MCCs, is attached for your information and use.

Very truly yours,

for 
John A. Rutgers
Project Manager

DNR
JAR/DNR/mad

Attachment: MCAR 61 - Final Report

cc: R.C. Bauman
W.R. Bird
G.S. Keeley
B.W. Marguglio
R.A. Wells
(all w/a)

RECEIVED

APR 19 1983

QUALITY ASSURANCE

Written Response Requested: No

Bechtel Associates Professional Corporation

111906

112067

Management Corrective Action Report (MCAR)

SUBJECT: MCAR 61 (Issued 10/13/82)

FINAL REPORT

DATE: April 15, 1983

PROJECT: Consumers Power Company
Midland Plant Units 1 and 2
Bechtel Job 7220

Introduction

This report provides final status and the course of corrective action required pursuant to MCAR 61.

Description of Deficiency

Seventy-three Size 1 starters have been identified as having 50 VA control power transformers (CPT's). Specification 7220-E-7 (Q), Appendix A, Section 2.3 requires all CPT's to be one size larger than standard with a minimum size of 100 VA. Gould Drawings (Bechtel Vendor Print 7220-E7-11, 12, 13, 19, 20, 25, 26, 27, 28, 29, and 30) also indicate that these CPT's are 100 VA.

Summary of Investigation and Historical Background

This deficiency was discovered during field modifications of the Class 1E motor control centers (MCC's) and was documented in Bechtel NCR 4509 and Consumers Power Company NCR M-01-9-3-010.

Analysis of Safety Implications

An investigation was conducted to determine the effect of using 50 VA CPT's in Size 1 starters assuming minimum utilization voltage on the MCC bus. The results indicate that a voltage potentially below the limits for proper operation of the MCC starter coils could result. If this minimum design voltage (414 volts) condition were to occur, Class 1E equipment necessary to safely operate the plant may fail to operate.

Probable Cause

Gould has stated that the 50 VA CPT's were inadvertently supplied (reference letter from Brown-Boveri Electric, Inc. dated 12/22/82, Com 99297). Bechtel supplier quality has stated that during the final inspection process the supplier quality representative misinterpreted the specification requirements and inadvertently released the equipment for shipment.

Bechtel Associates Professional Corporation

111906

112067

MCAR 61
Final Report
Page 2

Corrective Action

The corrective actions to resolve this MCAR are as follows:

1. The following steps were taken to cause replacement of the undersized CPT's:
 - a) The vendor has been contacted and has agreed to furnish replacements for all undersized CPT's.
 - b) The first partial shipment is scheduled for April 22, 1983, with the balance of shipment scheduled for May 27, 1983. Bechtel field procurement is following up on this action item.
 - c) Bechtel construction will follow-up on the installation of the replacement CPT's as they are received from the vendor and Q-activities resume. The forecast completion date for completion of installation of these transformers is December 31, 1983.
 - d) NCR 4509 and W-01-9-3-020 were issued to identify these discrepant CPT's and will be used to track the installation of these items.
2. All the starters listed on Attachments 1 and 2 have been inspected. Attachment 3 lists all locations where incorrectly sized transformers were found.
3. Gould has stated that they have made all affected personnel aware that they should check all documentation before supplying spare parts on existing projects. Bechtel has revised the hold points for Purchase Order 7220-E-7(Q) to include verification of the control power transformer rating.
4. Bechtel project supplier quality has made all affected supplier quality personnel aware of this deficiency and has revised the inspection criteria to assure compliance to the specification requirements.

Reportability

Based on the safety implications this deficiency is considered reportable in accordance with Title 10 of the code of Federal Regulation Part 50.55(e).

Bechtel Associates Professional Corporation

111906

112067

MCAR 61
Final Report
Page 3

Submitted by: Phil K. Julva
for J.G. Kovach
Electrical Group Supervisor

Approved by: Jon Hughes
E.M. Hughes
Project Engineer

Concurrence by: R.L. Castleberry
R.L. Castleberry
Electrical Chief

Concurrence by: E.H. Smith
E.H. Smith
Engineering Manager

Concurrence by: M.A. Dietrich
for M.A. Dietrich
Project Quality
Assurance Engineer

JGK/SB/se(E)
4/4/3(S)

- Attachments:
1. Location of All Class 1E Size 1 Starters Supplied by Gould
 2. Location of All Class 1E Size 2 and Larger Starters Supplied by Gould
 3. Location of Starters with Incorrectly Sized Transformers

Bechtel Associates Professional Corporation

112067

111906

Attachment 1
Page 1 of 3

LOCATION OF ALL CLASS 1E SIZE 1 STARTERS
SUPPLIED BY GOULD (CPTs SIZE 100VA)

MOTOR CONTROL CENTERS:

<u>MCC</u>	<u>CUBICLE LOCATION</u>
1B23	2C, 2D, 2E, 3B, 3D, 4A, 4B, 4D, 4E, 6B, 6C, 6D, 7B, 7C, 7D, 8A, 8B, 8D, 8E, 9A, 9B, 9D, 9E, 10A, 10B, 10C, 10E
1B24	2C, 2D, 2E, 3B, 3D, 4A, 4B, 6B, 6C, 6D, 7B, 7C, 7D, 8A, 8B, 8C, 8D, 8E, 9A, 9B, 9C, 9D, 10A, 10B, 10C, 10D, 10E, 11C, 11D
1B53	1B, 2A, 3B, 3C
1B54	1B*, 1D, 1E, 3B
1B55	1D, 1E, 2C, 3A, 3B, 3C, 3D, 4A, 4B, 4C, 4D, 5A, 5B, 5C, 5D, 6A, 6B, 6C, 6D, 7B, 7C, 7D, 8A, 8B, 8C, 10A, 10B, 10C, 10D
1B56	1D, 1E, 2A, 2B, 2C, 2D, 3A, 3B, 3C, 3D, 4A, 4B, 4C, 4D, 5B, 5C, 5D, 6A, 6C, 6D, 7A, 7B, 7C, 7D, 8A, 8B, 8D, 8E, 9A, 9B, 11B, 11C
1B43	1D, 3C, 3D
1B44	1C, 1D, 1E, 2A, 2B, 3A, 3B, 3C
1B63	2C*
1B64	2C*
1B89	1E, 2C, 2D, 2E
1B90	1E, 2C, 2D, 2E
2B23	2C, 2E, 2E, 3B, 3D, 4B, 4D, 4E, 4A, 6B, 6C, 6D, 7B*, 7C, 7D, 8A, 8B, 8C, 8D, 8E, 9A, 9B, 9D, 9E, 10A, 10B, 10C*

Bechtel Associates Professional Corporation

111906

112067

Attachment 1
Page 2 of 3

2B24	2C, 2D, 2E, 3B, 3D, 4A, 4B, 4E*, 6B, 6C, 6D, 7B*, 7C, 7D*, 8A, 8B, 8C, 8D, 8E, 9A, 9B, 9C, 9D, 10A, 10B, 10C*, 10D, 10E, 11B*, 11C, 11D
1B53	1B*, 1D, 1E, 2C
2B54	1B*, 1C, 2A, 2C, 2D, 3B, 3C
2B55	1D, 1E, 2B*, 2C, 2D, 3A, 3B, 3C, 3D, 4A, 4B*, 4C, 4D*, 5A, 5B, 5C, 5D, 6A, 6C*, 6D*, 7B, 7C, 8A, 8B, 8D*, 9D, 10B, 10E
2B56	1D, 1E, 2A, 2B*, 2C, 2D*, 3A, 3B, 3C*, 3D, 4A, 4B*, 4C, 4D, 5B, 5C*, 5D, 6A, 6C*, 6D*, 7A*, 7B, 7C, 7D, 8A, 8D, 8E, 9A, 9C, 10C, 10D, 10E, 11D
2E43	1C, 1D, 1E, 2A, 2B, 3B, 3C
2B44	1C, 1D, 1E, 2A, 2B, 3A, 3B, 3C
OB45	1D*, 2B, 2C, 3A, 3B, 3E, 4A, 4B, 4C*, 4D, 5B, 5C, 5D, 6A, 6B, 6C, 7C
OB46	1D*, 2B, 2C, 3A, 3B, 3E, 4A, 4B, 4C*, 4D, 5B, 5C, 5D, 6A, 6B
2B63	2C*
2B64	2C*
OB65	1D*
OB66	1D*
OB68	1B*, 1D*, 1E*, 2B*, 2C*
OB69	1B*, 1D*, 1E*, 2B*, 2C*
2B89	1E, 2C, 2D, 2E
2B90	1E, 2C, 2D, 2E

Bechtel Associates Professional Corporation

111906

112067

Attachment 1
Page 3 of 3

Note: This listing is based on Drawings 7220-E-17(Q),
Rev 18 and 7220-E-18 (Q) Rev 17

LOCAL CONTROL STATIONS

1NM03856
2NM03956
1NM03893A1
1NM03893A2
1NM03893B1
1NM03893B2
1NM03868A
1NM03868B
2NM03968A
2NM03968B
2NM03993A1
2NM03993A2
2NM03993B1
2NM03993B2

*Indicates this equipment is turned over to Consumers Power Company

JGK/SB/se(E)
4/4/3(S)

Bechtel Associates Professional Corporation

111906

112067

Attachment 2
Page 1 of 2

LOCATION OF ALL CLASS 1E STARTERS SIZE 2
AND LARGER SUPPLIED BY GOULD

MOTOR CONTROL CENTERS:

MCC CUBICLE LOCATION

Size 2 Starter (100VA)

1B23	2B, 3C, 6A, 7A
1B24	2B, 3C, 6A, 7A
1B55	2A, 9E, 10E
1B56	5A, 10D, 11D
1B63	1C, 2B
1B64	1C, 2B

Size 3 Starters (150VA)

1B53	2B, 3A
1B54	2D, 3D
2B53	2A, 3A
2B54	2E, 3D
OB45	7D

Bechtel Associates Professional Corporation

111906

112067

Attachment 2
Page 2 of 2

Size 4 Starters (250VA)

1B23	1C, 5B
2B24	1C, 5B
1B53	2D, 3D
1B54	2A, 3C
1B56	9D
1B43	2D
1B44	2D
2B23	1C, 5B
2B24	1C, 5B
2B53	2D
2B54	3A
2B56	9D
2B43	2D
OB45	6D
2B44	2D
OB46	6D

- Note:
1. This listing is based on Drawings 7220-E17(Q), Rev 18 and 7220-E18(Q), Rev 17
 2. There are no Class 1E local control stations with Size 2 of larger starters

JGK/SB/se(E)
4/4/3(S)

Bechtel Associates Professional Corporation

111906

112067

Attachment 3
Page 1 of 1

LOCATION OF STARTERS WITH INCORRECTLY SIZED TRANSFORMERS

<u>MCC</u>	<u>CUBICLE LOCATION</u>
OB45	6B, 6C
OB46	6B
1B55	7D, 10A, 10B
1B56	4C, 11B, 11C
2B23	6C, 9B
2B55	5A, 8B, 10E
2B56	4C, 9C, 11D
1B43	1D, 3C
1B44	1D, 3C
2B43	1D
2B44	3C
OB65	1D
OB68	1D, 1E
OB69	1D, 1E

In addition to those listed above there are 45 spare starters with incorrectly sized transformers located in the warehouse.

JGK/SB/se(E)
4/4/3(S)